

As on 31.08.2018

ORIGINAL WORKS - NHIDCL																						
S.No	State	Civil works (Roads & Bridges )		Tunnel civil work		Rehabilitation work under NH(O)		Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total		
		Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Total Nos.	Length (in Km )	Cost (Rs in Cr)
1	Andaman & Nicobar Island	237	1803	0	0	0	0	237	1803			80	2725	0	0	91	1315	170	4040	18	407	5843
2	Arunachal Pradesh	693	9494	0	0	0	0	693	9494			229	3021	0	0	228	3306	457	6327	38	1150	15821
3	Assam	397	8976	0	0	0	0	397	8976			149	8944	1341	19445	1253	18168	2743	46557	86	3140	55533
4	Himachal Pradesh	0	0	0	0	0	0	0	0			198	4696	0	0	0	0	198	4696	3	198	4696
5	Jammu & Kashmir	117	653	20.8	9489	124	88	262	10230	42	8640	414	3958	0	0	84	0	540	12598	18	802	22828
6	Manipur	47.2	1010	0	0	393	418	440	1428			1009	12681	925	13181	0	0	1934	25862	43	2374	27289
7	Meghalaya	52	520	0	0	0	0	52	520			644	9663	599	8686	0	0	1243	18349	19	1295	18869
8	Mizoram	0	0	0	0	0	0	0	0			351	6168	492	7134	0	0	843	13302	9	843	13302
9	Nagaland	343	5937	0	0	0	0	343	5937			75	2022	333	4829	84	840	492	7691	25	834	13628
10	Sikkim	77	1522	0	0	10	24	87	1546			496	7262	158	5364	0	0	654	12626	22	742	14172
11	Tripura	124	1693	0	0	0	0	124	1693			0	0	398	4526	0	0	398	4526	7	522	6219
12	Uttarakhand	95	1095	5	1384	3.2	318	103	2797	0	0	0	0	745	10407	0	0	745	10407	16	848	13204
13	West Bengal	41.00	1101	0	0	0	0	41	1101			43	958	0	0	0	0	43	958	7	84	2058
	Grand Total	2223	33805	25.7	10873	530	848	2779	45525	41.50	8640	3688	62098	4991	73570	1740	23629	10461	167938	311	13240	213464

S.No.	State	Maintenance & Repair	
		Length (in Km )	Cost (Rs in Cr)
1	Andaman & Nicobar Island	312	15
2	Jammu & Kashmir	55	3
3	Sikkim	69	23
4	Tripura	25	3
5	Uttarakhand	100	7.35
	Grand Total	561	52

S.No.	State	Deposit work of NEC	
		Length (in Km )	Cost (Rs in Cr)
1	Assam	80	265

S.No.	State	Total Length Completed (Civil Works)
1	Assam	62
2	Andaman & Nicobar Island	31
3	Arunachal pradesh	124
4	Tripura	114
	TOTAL	330

STATUS AS ON 31.08.2018

STATE: ANDAMAN AND NICOBAR ISLANDS

Branch Office: Port Blair

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/A uthority Engineer.	Total Length Completed As On 15.07.2018	Status
			<b>Civil work</b>								
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	170.40	262.97		18.12.2017/-	M/s Mantena Vasistha Bidge JV	0	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in Aug 2018.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis <b>(Package-I)</b> .	26.00	124.74	170.23		01.03.2017/ 01.11.2017	M/s DRA Infracon Pvt. Ltd.	15.70	i) Utility Shifting is in progress. ii) <b>Work is in progress.</b> (iii) <b>Physical Progress - 28.44 %</b> (iv) <b>Financial Progress - 20.00 %</b>
3	NH-04	NH(O)	2-Lane with hard shoulder,Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. <b>(Package-II)</b>	55.45	259.00	409.85		31.03.2017/ 05.12.2017	M/s Vasishta Mantena NH JV	0	i) Trees Cutting permission has been received now, Utility Shifting in progress. iii) <b>Work is in progress.</b> (iv) <b>Physical Progress - 0.00 %</b> (v) <b>Financial Progress - 4.38 %</b>
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	202.91	277.17		15.02.2017/ 26.04.2017	M/s. MBZ-RDS (JV)	0.00	i) <b>Work is in progress.</b> (ii) <b>Physical Progress - 30.00 %</b> (iii) <b>Financial Progress - 32.00 %</b>
5	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	44.36	57.61		05.03.2018/ 09.04.2018	M/s Jandu Construction Company	15.00	i) <b>Work is in progress.</b> (ii) <b>Physical Progress -23.00 %</b> (iii) <b>Financial Progress - 0.00 %</b>
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode <b>(Package-III)</b> .	54.71	298.00	391		05.03.2018/-	M/s Mantena Vasistha Strait JV	0	i) LoA to Mantena-Vasistha Strait JV issued on 05.03.2018 and Contract Agreement has been signed on 26.03.2018.
7	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode <b>(Package-IV)</b> .	33.45	174.00	234.27		27.03.2018/-	M/s Vasishta Construction Pvt.Ltd	0	i) LoA to M/s Vasishta Construction Pvt.Ltd issued on 27.03.2018 and Contract Agreement has been signed on 10.04.2018.
A			<b>Total (Civil work)</b>	237.26	1273.41	1803.10				30.70	
			<b>Bharatmala</b>								
B			<b>Total (Bharatmala)</b>	0.00	0.00	0.00					



**STATUS AS ON 31.08.2018**

**STATE: ARUNACHAL PRADESH**

**Branch Office: Namsai**

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.06.2018	Status
			<b>Civil Work</b>								
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66		31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	22	(i) Work in progress (ii)Physical Progress:88.3% (iii) Financial Progress: 85.97%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44		27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	6	(i) Work in progress (ii) Physical Progress:46.48% (iii) Financial Progress: 43.21%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6		31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	25.135	(i) Work in progress (ii) Physical Progress:100% (iii) Financial Progress: 88.34%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75		31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	1.5	(i) Work in progress (ii) Physical Progress:65.33% (iii) Financial Progress: 63.00%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali-Bame road	32.81	197.16	263.4		23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	0	(i) Work in progress (ii) Physical Progress: 21.13% (iii) Financial Progress: 19.93% (iv) LA Payment has been made on 18.04.2017.
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihiing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91		23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	22.23	(i) Work in progress (ii)Physical progress : 100 % (iii)Financial Progress: 74.66%
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87		31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	8.27	(i) Work in progress (ii) Physical Progress- 40.82% (iii)Financial Progress:40.98%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82		02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	0	(i) Work in progress. (ii) Physical Progress- 7.32% (iii)Financial Progress: 10.89% (iv) 38% ROW provided and balance will be provided in next six months
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32		01.03.2016 /17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	26	(i) Work in progress (ii) Physical Progress- 80.93% (iii) Financial Progress-75.94%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.06.2018	Status
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46		09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	11	(i) Work in progress (ii) Physical Progress- 61.35% (iii) Financial Progress-51.15%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali-Bame road	21	148	210.5		02.11.2015/ 21.01.2016	M/s JKM-KCL JV /M/s MSV Internationa Inc.	3	(i) Work in progress (ii) Physical Progress- 60.14% (iii) Financial Progress-43.61%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15		06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 11.49% (iii)Financial Progress- 18.48%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52		06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in progress (iii) Physical Progress: 36.96% (iv)Financial Progress-31.33%
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92		12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 12.93% (iii)Financial Progress-12.93%
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780		14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress- 7.54% (iii)Financial Progress-16.79%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44		14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress-17.53% (iii)Financial Progress-16.51%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59		24.03.2017/ 05.03.2018	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)]	17	168.3	252.05		23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-10.49% (iii)Financial Progress-19.44%
19	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)]	17	168.3	252.79		23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-12.17% (iii)Financial Progress-16.97%
20	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	177.3	263.31		23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-12.3% (iii)Financial Progress-10.00%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.06.2018	Status
21	New NH-113	SARDP	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town	11.306	159.3	256.66		23.03.2017/ 15.01.2018	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73		31.03.2017/ 21.03.2018	M/s SCIW - Shivam (JV) / M/s Highway Engineering Consultant -Agnitio (JV)	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	175.65		24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. Appointed Date being issued on Sep 18. (ii)
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	176.22		24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. Appointed Date being issued on Sep 18. (ii)
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	228.72		24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	244.10		24.03.2017/ 20.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.06.2018	Status
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	294.04		24.03.2017/05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	229.71		24.03.2017/05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	199.03		24.03.2017/05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	184.89		24.03.2017/20.2.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	11.92	105	139.37		16.03.2018	M/s TTC Infra India/Ms. Lion Engg	0	(i) Civil Work Awarded. Appointed Date being issued on June 18. (ii)
A			<b>Total (Civil work)</b>	<b>693.07</b>	<b>6495.79</b>	<b>9494.40</b>				<b>98.62</b>	
			<b>Bharatmala</b>								
B			<b>Total (Bharatmala)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>NH-In Principle</b>								
32	NH-In Principle	NK	Daporih (Upper Subhansari) to Dollungmukh (lower Subhansari) Via Dumporijo Connectiong NH-15 at Ananada Bagan	125	1562.5	1812.5		2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
33	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0		2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018, Contract Agreement signed on 23.04.2018. Letter of Commencement of Services issued on 07.05.2018
34	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5		2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
C			<b>Total (NH-In Principle)</b>	<b>228</b>	<b>2850</b>	<b>3306.0</b>					
			<b>Rehabilitation Work</b>								
D			<b>Total (Rehabilitation Work)</b>	<b>0</b>	<b>0</b>	<b>0</b>					
			<b>Maintenance &amp; Repair</b>								
E			<b>Total (Maintenance &amp; Repair)</b>	<b>0</b>	<b>0</b>	<b>0</b>					

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.06.2018	Status
---------	----	---------	-----------------	------------------	-------------------------------	--------------------	---------	---	--------------------------------	---	--------

[illegible][illegible]



STATUS AS ON 31.08.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
			<b>Civil Work</b>								
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37on EPC basis	18.4	159.2	291.628	SARDP-NE/NH-37/Naga-Rang/AS/2015-16/275 dtd 14.01.2016	02.02.2016/ <b>23.05.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Financial Progress-10% (ii) Physical Progress-15.01% (iii) Revised Milestone 1 : 30.10.2017 (Achieved) (iv) Revised Milestone 2 : 28.02.2018 (Not Achieved) (v) Milestone 3 : 04.03.2018 (Not achieved) (vi) Notice for Intention to terminate issued on 16.07.2018
2	37	SARDP	4 laning from Rangagara to Kaliabor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	SARDP-NE/NH-37/Rang-Kalia/AS/2015-16/274 dtd 12.01.2016	23.01.2017/ <b>23.10.2017</b>	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Contractor mobilised on site. (ii) Clearing & Grubbing in progress (iii) Physical progress : 2.35%
3	37A	SARDP	4 laning from Kaliabor Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91		14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singhla (JV) / M/s S A Infra	-	(i) Work is in progress. (ii) <b>PHYSICAL:37.02%</b> (iii) <b>FINANCIAL:34.81%</b> MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) <b>REVISED MILESTONE</b> (as Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Achieved MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	SARDP-NE/NH-52/Dola-Jam/AS/2016-17/290 dtd 08.03.2017	12.04.2017/ <b>01.09.2017</b>	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	0	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 2.29% (iv) Financial Progress: 2.29% (v) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	SARDP-NE/NH-52/Jam-Bis/AS/2014-15/253 dtd 31.03.2015	20.10.2016 <b>19.12.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	2.625	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress=13.42% (iii) Financial Progress=11.17% (iv) <b>1st Milestone: 17.06.2017 (Not achieved)</b> (v) <b>2nd Milestone: 17.02.2018 (Not achieved)</b> (vi) <b>3rd Milestone : 30.09.2018</b> (vii) Intention to terminate notice issued on 06.07.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	SARDP-NE/NH-52/Biswanath/AS/2014-15/251 dtd 31.03.2015	30.03.2015 <b>15.01.2016</b>	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	21	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -34.51% (iii) Physical Progress-36.70% (iv) <b>Revised Milestone 1- 25.02.2017 (achieved)</b> (v) <b>Revised Milestone 2- 28.10.2017(delayed achievement)</b> (vi) <b>Revised Milestone 3 - 31.03.2018(Not Achieved)</b> Notice for Intention to terminate issued on 16.07.2018
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	SARDP-NE/NH-52A/Goh-Hol/AS/2014-15/252 dtd 31.03.2015	30.03.2015 <b>11.12.2015</b>	M/s ECI / M/s ITL	0	(i)Physical Progress - 23.15% (ii)Financial Progress-19.27% (iii) <b>Revised Milestone 1 : 31.03.2018 (Achieved)</b> (iv) <b>Revised Milestone 2 : 31.12.2018</b>

**STATUS AS ON 31.08.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
8	37	SARDP	Four Lining of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	814.56	SARDP-NE/NH-37/Num-Jor/AS/2014-15/237 dtd 31.10.2014	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	6.07	(i) Financial Progress - 13.2% (ii) Physical Progress - 15.13% Revised MS I ( 10% ) : 02.01.2018 (achieved) Revised MS II ( 30%): 30.11.2018 Revised MSIII( 60% ) : 30.04.2019 Project Compl: 31.12.2019
9	37	SARDP	Four Lining of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	407.3	738.15	SARDP-NE/NH-37/Jor-Jhan/AS/2014-15/239 dtd 31.10.2014	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	-	(i) Financial Progress - 1.58% (ii) Physical Progress - 1.58% (iii) Branch Office issued cure period notice on 06.4.18
10	37	SARDP	Four Lining of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	801.54	SARDP-NE/NH-37/Jha-Dem/AS/2014-15/239 dtd 31.10.2014	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress - 0.76% (ii) Physical Progress - 0.76% (iii) Branch Office issued cure period notice on 16.4.18
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	385.57	SARDP-NE/NH-37/Demow-Moran Bypass/AS/2015-16/277 dtd 14.01.2016	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress -9.11% (ii) Physical progress -15.62% MSI ( 10% ) : 13.02.17(Not achieved) MSII (30%) : 16.10.17 (Not achieved)
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	330.3	SARDP-NE/NH-37/Moran-Bogi/AS/2015-16/273 dtd 12.01.2016	14.01.2016/ 10.08.2016	-	-	(i) Original Contract with M/s Atlanta Limited terminated on 23.02.2018. (ii) Fresh bids invited on 19.07.2018 for taking up the balance work. Bid Due Date is 04.09.2018.
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	351.31	SARDP-NE/NH-37/Dibrugarh/AS/2014-15/246 dtd 25.02.2015	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	10.41	(i)Work is in progress. (ii) Physical Progress-69.35% (iii) Financial Progress-60.03% MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (Achieved) Completion date: 01.11.2018
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	519.3	818.4	54 (Ext.)/AS/2017-18/171 dtd 08.09.2017	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	0	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork and culverts in progress. (iii) Physical progress: 2%
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	SARDP-NE/NH-53/Sil-Badar/AS/2014-15/250 dtd 30.03.2015	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	3.5	(i) Financial Progress- 45.65% (ii) Physical Progress-46% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (vi) Revised completion- 08.02.2019
16	208A	NH(O)	Improvement and Strenghtening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	208A/AS/NHIDCL/2016-17/156 dtd 27.10.2016	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	17.95	(i) Civil Work in progress. (ii) Physical Progress=100% (iii) Financial Progress=99.5% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.95 km
A			Total (Civil work)	397.37	5493.45	8976.378				61.555	

STATUS AS ON 31.08.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
			<b>Bharatmala</b>								
17		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5		18.10.2016	M/s Feedback Infra		<ul style="list-style-type: none"> <li>● DPR under progress</li> <li>● Draft Feasibility Report submitted on 18.08.2017</li> </ul>
18	151	ICS	Sutarkandi -Karimganj	14	175	203		18.10.2017	M/s Feedback Infra		<ul style="list-style-type: none"> <li>● DPR under progress</li> <li>● Draft Feasibility Report submitted on 18.08.2017</li> </ul>
19	31	EC	Hapachara- Tulungia	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
20	31	EC	Tulungia - Jogighopa	18	225	261		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
21	37	EC	Jogighopa - Gendera	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
22	37	EC	Gendera - Paikan	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
23	37	EC	Paikan- Dudhnoi	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
24	37	EC	Dudhnoi- Guwahati	108	1350	1566		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>QAP submitted.</li> </ul>
25	37	EC	Kamar Gaon- Lahowal	16	200	232		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>
26	37	EC	Lahowal- Tinsukia	38	475	551		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>
27	37	EC	Tinsukia- Makum	10	125	145		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>
28	38	EC	Makum- Digboi	25	312.5	362.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>
29	38	EC	Digboi- Margherita	13	162.5	188.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>
30	62	EC	Dudhnoi-Damra	5	62.5	72.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> <li>● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018</li> </ul>
31	36	EC	Daboka- Manja	90	1125	1305		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> </ul>

STATUS AS ON 31.08.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
32	36	EC	Manja-Lahorijan	38.8	485	562.6		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
33	36	EC	Lahorijan - Khatkhathi	1	12.5	14.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
34	39	EC	Numaligarh- Khatkhathi	99	1237.5	1435.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
35	44	EC	Ratacherra-kalain	25	312.5	362.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>Contract Agreement signed on 09.05.2018</li> </ul>
36	44/53	EC	Kalain-Panchgram	16	200	232					<ul style="list-style-type: none"> <li>LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018</li> </ul>
37	53	EC	Panchgram-Silchar	23	287.5	333.5					<ul style="list-style-type: none"> <li>DPR under progress</li> </ul>
38	44	EC	Badarpur-Agartala	253	3162.5	3668.5					<ul style="list-style-type: none"> <li>DPR under progress</li> </ul>
39	54	EC	Silchar- Vairengte	49.9	623.75	723.55			M/s. Transys Consulting Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018</li> </ul>
40	53	EC	Jiribam- Silchar	55	687.5	797.5			M/s. Transys Consulting Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018</li> </ul>
41	127B	ER	Srirampur- Dhubri	71	887.5	1029.5			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
42		ER	Hatsinghimari - Rajabala	12	150	174			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
43		FR	Fakirganj - Dhubri	14	175	203			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
44		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
45		FR	Dimow Charali- Sengajan	8.2	102.5	118.9		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
46		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)	8	100	116		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
47		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
48		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
49		FR	Naltoli -Silghat	4	50	58		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.

## STATUS AS ON 31.08.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
50		FR	Jorhat - Neamati	10.4	130	150.8		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
51		FR	Dimow Charali- Oriyamghat Road	62	775	899		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
52		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> </ul> Inception Report and QAP submitted.
53		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5		09.05.2018	M/s CE Testing Company Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018</li> </ul> QAP submitted
B			Total (Bharatmala)	1341	16762.5	19444.5					

STATUS AS ON 31.08.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
			<b>NH-In Principle</b>								
54	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		07.02.2018	M/s Wapcos in JV with ITL		Inception Report and QAP submitted by the DPR Consultant
55	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595		07.02.2018			
56	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5		07.02.2018			
57	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725		07.02.2018			
58	NHIP	NK	Baihata- Goreswar-Udaguri	50	625	725		07.02.2018			
59	NHIP	NK	Mangaldai-Bhutianhang-Changrang	62	775	899		07.02.2018			
60	NHIP	NK	Dudhnoi-Matia-Mormoi-Goalpara-Pancharatna	103	1287.5	1493.5		07.02.2018			
61	NHIP	NK	Haldyanganj-Mankachar road	22	275	319		07.02.2018			
62	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		07.02.2018			
63	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175		17.01.2018	M/s Global Infra Tech		Inception Report and QAP submitted by the DPR Consultant
64	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5		17.01.2018			
65	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5		17.01.2018			
66	NHIP	NK	Silchar- Kalain Road	30	375	435		17.01.2018			
67	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5		11.01.2018	M/s CE Testing		Inception Report and QAP submitted by the DPR Consultant
68	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725		11.01.2018			
69	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5		11.01.2018			
70	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696		11.01.2018			
71	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5		11.01.2018			
72	NHIP	NK	Moran-Naharkatia Road	56	700	812		11.01.2018			
73	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825		11.01.2018			
74	NHIP	NK	Dulajjan Digboi Road	34.13	426.625	494.885		11.01.2018			
75	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48		11.01.2018			
76	NHIP	NK	Margherita Pengeri Phiohari Doondoma Road	56.76	709.5	823.02		11.01.2018			
C			<b>Total (NH-Inprinciple)</b>	<b>1252.98</b>	<b>15662.25</b>	<b>18168.21</b>					
			<b>Rehabilitation work ( Deposit work of NEC)</b>								
77	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68		23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	1.12	(i) Earthwork for subgrade in progress. (ii) Physical progress= 95% (iii) Financial Progress=60.1%
78	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54		17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	11.607	(i) Civil Work in progress (ii) Physical progress= 61.05% (iii) Financial Progress= 61.05% (iv) DBM Completed= 11.607 km
79	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 9.6%
80	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 8%
81	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 6.4%
D			<b>Total (Rehabilitation Work)</b>	<b>79.715</b>	<b>214</b>	<b>265.38</b>				<b>12.727</b>	
			<b>Maintenance &amp; Repair</b>								
E			<b>Total (Maintenance &amp; Repair)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					

STATUS AS ON 31.08.2018

STATE: ASSAM Branch Office: Tezpur, Guwahati

STATE: ASSAM Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.07.2018	Status
--------	----	---------	-----------------	------------------	-------------------------------	-------------------------	---------	---	--------------------------------	---	--------

[illegible]

**STATE- HIMACHAL PRADESH**

**Branch Office: Shimla**

Sl. No.	NH	Funding	Name of project	Road Length (km)	Approx.Estimated cost (Rs in crore)	Approx. TPC Excluding LA,FC&US (Rs in crore)	Approx. TPC including LA,FC&US [In Cr]	Job No.	Date of Award of Contract/ Appointed date	Contractor/ Authority Engineer	Total Length Completed As On 15.06.2018	Status
			Civil work									
A			Total (Civil work)	0.00	0.00		0.00					
			Bharatmala									
B			Total (Bharatmala)	0.00	0.00	0.00	0.00					
			NH-In Principle									
C			Total (NH-In Principle)	0.00	0.00	0.00	0.00					
			Rehabilitation									
D			Total (Rehabilitation Work)	0.00	0.00	0.00	0.00					
			Maintenance & Repair									
E			Total (Maintenance & Repair)	0.00	0.00	0.00	0.00					

[illegible]



STATUS AS ON 31.08.2018											
STATE- JAMMU & KASHMIR											
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commence	Contractor/A uthority Engineer	Total Length Completed As On 15.06.2018	Status
			Tunnel Works (under Construction)								
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42		01.04.2015	M/s SSTL IE-M/s EPTISA Servicios de Ingenieria SL		(i) Total cumulative excavation till date : 5489.00 m Total progress in the month of July 2018 : 579.00 m.  Main Tunnel – Total Excavation till date = 2602.00 m.  Escape Tunnel – Excavated length = 2887.00 m.  (ii) Work on site has been stopped w.e.f 20.07.2018.
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69		19.01.2018 Commencem ent date not given yet.	Contractor- M/s IL&FS Transporattion Networks Limited		(i) The work has been commenced on 19.05.2018. (ii) Access road to the portals has been completed. (iii) Micro piling work at western portal is in Progress.
A			Total tunnel works	20.81	9338.42	9489.11					
			Civil works								
3	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-II)	5.2	272.77	404.17		LOA date 14.03.2018	S.P. Singla Construction Pvt Ltd		LOA has been issued to M/s SP Singla Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018. Appointed Date has been notified as 07.08.2018.
4	244	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
5	244	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
6	244	NH(O)	Widening and upgradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir	17.00	150.04	225.82		LOA date 27.03.2018	ECI Engineering in JV with SRM contracts pvt		LOA has been issued to M/s ECI Engineering & Construction in JV with SRM Contractors Pvt. Ltd. on 27.03.2018. Appointed Date is to be notified by the first week of July 2018.
B			Total Civil Works	117.20	441.60	652.98					

STATUS AS ON 31.08.2018											
STATE- JAMMU & KASHMIR											
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commence	Contractor/A uthority Engineer	Total Length Completed As On 15.06.2018	Status
			Rehabilitation								
		NH(O)	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244								
7	244	NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	14	20.51	20.51		15.12.2016/ 01.01.2017	M/s Jai Buildcon Pvt. Ltd.		Physical Progress: 100% Financial Progress:100%
8		NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	44	23.64	23.64		14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress:100% Financial Progress: 100%
9		NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	32.60	25.36	25.36		14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress: 100% Financial Progress: 100% .
10		NH(O)	(d) KM 123.60 to KM 170.00 of Chatroo Division	33.40	18.80	18.80		14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress:100% Financial Progress:100%
C			Total (Rehabilitation Work)	124	88.31	88.31					
			Maintenance								
11	244	M& R	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	55	3.00	3		19.12.2017/ -	M/s JAI Buildcon Pvt Ltd.		Completed
D			Total (Maintenance & Repair)	55.00	3.00	3.00					
			Bharatmala								
E			Total (Bharatmala)	0.00	0.00	0.00					
			NH-In Principle								
12	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhan-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	80							Under Technical evaluation
13	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhan-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	4							Under Technical evaluation
F			Total (NH-In Principle)	84.00	0.00	0.00					



STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 15.07.2018	Status
			<b>Civil Work</b>								
1	53	NH(O)	Barak Makru Bridge	1.2	109	141			M/s Bhartiya Infra Project Ltd.	0	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (c) Milestone -I achieved. (d) Work in progress
2	39	ADB	2 laning of Imphal-Moreh road from Km 350.00 to 395.680	46	458	869			M/s G.R Infra projects Limited	0	(a) LOA issued on 01.06.2018 and Contract Agreement signed on 18.06.2018.
<b>A</b>			<b>Total (Civil work)</b>	<b>47.20</b>	<b>566.77</b>	<b>1009.75</b>				<b>0</b>	
			<b>Bharatmala</b>								
2		BR	Shangshak-Nampisha	90	1125	1260					DPR under Progress. Draft feasibility received on 21.07.2018
3	53	EC	Imphal-Jiribam	220	2750	3080					Draft feasibility received on 21.07.2018
4	102B	EC	Tuivai- Sinnghat	89	1112.5	1290.5			M/s CE Testing		DPR under Progress (M/s CE Testing) Draft feasibility received on 21.07.2018
5	102B	EC	Sinnghat- Churachandpur	35	437.5	507.5			M/s CE Testing		DPR under Progress (M/s CE Testing) Draft feasibility received on 21.07.2018
6	150	EC	Churachandpur-Moirang	19	237.5	275.5					
7	150	EC	Moirang-Imphal	42	525	609					DPR under Progress. Draft DPR received on 03.08.2018
8	150	EC	Jessami-Yaingangpopki	170	2125	2465					DPR under Progress. Draft DPR received on 03.08.2018
9	39	EC	Mao-Imphal	106	1325	1537					DPR under Progress.
10	39	ICR	Alternate Alignment	59	738	826			M/s Sheladia Inc.		DPR Completed
11	39	ICR	Imphal -Moreh	95	1188	1330			M/s Sheladia Inc.		(i). Land Acquisition (LA) estimate awaited from State Govt. (ii). PIB meeting held on 25.04.2017 and Minutes approved. (iii) CCEA Approved on 12 July 2017. (iv) The bids for package-I from km 330 to km 350 (20 km) and Package-II from km 350.00 to km 395.68 (45.68 km) received on 29.11.2017. financial bid opened on 19.03.2018 both packages.
<b>B</b>			<b>Total (Bharatmala)</b>	<b>925</b>	<b>11563</b>	<b>13181</b>					
			<b>NH-In Principle</b>								
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>Rehabilitation</b>								
12	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49			M/s Satya Builders	0	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Milestone-I achieved Work in progress.
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62			M/s Bhartia Infra Projects Ltd.	36	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59			M/s Garg & Sons Estate Promoters Pvt Ltd	0	(i) Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-I achieved. (iv) Work in progress.
15	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8			M/s Bhartiya Infra Project Ltd.	12	Comencement/Start date 27.10.2016. Work in progress
16	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12			M/s Shongvah Thanmi	6	Comencement/Start date 31.10.2016. Work in progress

STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 15.07.2018	Status
17	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13			M/s Bhartiya Infra Project Ltd.	3	Comencement/Start date 27.10.2016. Work in progress
18	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18			M/s Haokhotinlen Vaiphei	11	(i) Letter to proceed issued on 12.05.2017 (ii). Work in progress
19	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18			M/s Haokhotinlen Vaiphei	19	(i) Letter to proceed issued on 12.05.2017. (ii) Work in progress
20	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19			M/s K. Morung & sons.	19	(i) LOA issued .on 20.12.2016 (ii) Start date 06.02.2017 (iii) work in progress
21	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	3	3			M/s NDS Construction	0	(i) Date of commencement of the project was 30.08.2017. (ii) Work in progress.
22	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.50	52			M/s HVS Construction Materials Pvt. Ltd.	28	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
23	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.10	43			M/s Nidhi Creative Infrastructure Pvt. Ltd	28	(i) Contract agreement signed on 17.04.2017. (ii) Commencement /Start date is 11.03.2017 (iii) work in progress
24	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.10	67			M/s Bhartia Infra Pvt. Ltd.	17	(i) Contract agreement signed on 08.05.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
25	NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		2				M/s Bhartia Infra Pvt. Ltd.	0	(i) Work started on 14.03.2018
<b>D</b>				<b>Total</b>	<b>393</b>	<b>350</b>	<b>418</b>			<b>179</b>	
<b>Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)</b>											
26	NH-37	M & R	From Km 3.00 to Km 75.00	72	11	—			—	—	Technical Bid Opened on 30.05.2018 and evaluation under progress
27	NH-37	M & R	From Km 75.00 to Km 145.00	70	14	—			—	—	Technical Bid Opened on 30.05.2018 and evaluation under progress
28	NH-37	M & R	From Km 145.00 to Km 220.00	75	14	—			—	—	Letter of Award issued on 31.07.2018.
29	NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14	—			M/s Bhartia Infra Pvt. Ltd.	—	(i) Work started on 11.04.2018
<b>Churachandpur-Tipaimukh road from km 0.00 to 262.00</b>											
30	NH-150	M & R	From 0.00 to Km 185	185	6.4	—			M/s NDS Construction	—	(i) Work started on 07.05.2018
31	NH-150	M & R	From 185 to Km 262	77	36	—			—	—	Contract Agreement Signed on 27.07.2018
<b>Yaingangpokpi-Jessami- Nagaland Border (161 km)</b>											
32	NH-37	M & R	From Yaingangpokpi to Finch Corner (Km 488.125 to Km 522.86).	35	11	—			M/s L K & Sons	—	(i) Work started on 19.04.2018
33	NH-37	M & R	Ukhrul- Jessami-Nagaland Border (km 126)	126	19	—			M/s HVS Construction Materials Pvt. Ltd.	—	Letter of Award issued on 19.06.2018

STATUS AS ON 31.08.2018											
STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 15.07.2018	Status

[illegible]

**STATUS AS ON 31.08.2018**

STATE-MEGHALAYA							Branch Office: Shillong				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Civil Work</b>								
1	51	JICA	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95			M/s Manaranjan Brahma/RAP-M/s Manav Adhikari Samajil manch	0	(i) The Civil Work awarded to M/s Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) completed. LOA issued to M/s Manavadhikar Samajik Manch on 05.07.2018 and the Contract Agreement signed on 06.08.2018. The letter of commencement issued on 06.08.2018. (iv) The draft RFP for Authority's Engineer sent to JICA HQ for approval on 05.04.2018. JICA vide letter no. 066 dtd. 24.04.2018 has submitted observation and the 1st amended RFP sent to JICA on 13.08.2018. (v) The preparation of final estimates is in progress.
<b>A</b>			<b>Total (Civil work)</b>	<b>51.50</b>	<b>360.30</b>	<b>519.95</b>					
			<b>Bharatmala</b>								
2		SARDP BMP	Ranikor-Mahadeo-Rongra-Baghmara	206	2575	2987			M/s Holtec Consulting Pvt. Ltd		<ul style="list-style-type: none"> <li>As per present site condition, variation as proposed into DPR under progress.</li> <li>Final DPR Submitted to MoRTH on 24.04.2014.</li> <li>TSA was signed between NHIDCL, PWD Meghalaya and the Consultant on 09.05.2017</li> </ul>
3	40	JICA	Shillong - Dawki	95	1187.5	1377.5			M/s Transys Consulting Pvt Ltd		i) Final DPR submitted on 23.08.2017 ii) JICA loan agreement signed on 29.03.2018. The loan effectuation date has been extended upto November 2018. iii) Alignment issues raised by Forest Department on 21.12.2017 from chainage km 2+500 to km 3+500 (3rd Mile Bypasses) has been taken up with State Government. Forest has in-principle approved alignment from 1.9km to 2.50km. iv) Part of SIA/LA for East Khasi Hill Dist. submitted to DC and the remaining stretch falling under Jentia Dist in progress v) NOC recived from BSF for BOP area land on 06.07.2018. vi) Fresh PIB being processed based on the review meeting held on 25.05.2018 and 04.07.2018 the subject project have been splitted into 5 packages based on the RoW, NoC and other clearances from the local authority. (vii) NOC for Package II from KHADC has been recieved.
4		EC	Nengkra – William Nagar	16	200	232			M/s Global Infra Solutions in JV with Krishna Techno Consultant		(i) Project handed over to Meghalaya division by GM(IT) on 09.08.2018. (ii) Inception report submitted by the consultant on 10.08.2018. (iii) Presentation for the Inception report held on 24.08.2018.
5	40	EC	Mawlyngkhung- Mawryngkneng ( Shillong bypass)	49	612.5	710.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		(iv) 1st Stage invoice (10%) as per Contract Agreement received from the Consultant on 03.08.2018.
6	40	EC	Mawryngkneng- West Jaintia Hills	19	237.5	275.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		
7	40	EC	West Jaintia Hills- Jowai	7	87.5	101.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		
8	44	EC	Jowai-Ratachera	101	1262.5	1464.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		
9		EC	Damra-Nengkra	66	825	957			M/s Global Infra Solutions in JV with Krishna Techno Consultant		
10		FR	Rajabala- Fakirganj	40	500	580			M/s. Global Infra Solutions		LOA being withdrawn by GM(IT) division based on the decission taken during the presentation held on 23.05.2018.
<b>B</b>			<b>Total (Bharatmala)</b>	<b>599.00</b>	<b>7487.50</b>	<b>8685.50</b>					
			<b>NH-In Principle</b>								
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>Rehabilitation</b>								
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>Maintenance &amp; Repair</b>								
<b>E</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					

[illegible]





**STATUS AS ON 31.08.2018**

**STATE: NAGALAND**

**Branch Office: Dimapur**

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Civil Work</b>								
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01		31.03.2016/16.09.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 41.31% (ii) Financial Progress - 38.38% (iii) EOT approved for Milestone-I, 1st Milestone: 15.03.2017 ,shifted to 09.08.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72		31.03.2016/30.08.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 47.23% (ii) Financial Progress - 45.96% (iii) EOT approved 1st Milestone, 1st Milestone:29.01.2017 ,shifted to 26.06.2017.
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98		31.03.2016/08.08.2016	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 34.19 % (ii) Financial Progress - 30.30% (iii) Milestone-II is also not achieved by Contractor; EOT proposal yet to be initiated for Milestone-I.
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02		28.03.2017/05.09.2017	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Physical Progress- 6.19% (ii) Financial Progress- 7.88%
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09		19.03.2018/ -	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A uploaded on Bhoomi Rashi by GM(P) / CALA. (ii) Appointed date yet to be declared.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57		23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and evaluation is under process.
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30		23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and evaluation is under process.
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68		23.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; ppointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03		28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018; Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64		28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018; (ii) Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
11	702A	SARDP	Pfutsero- Phek (PP) road Km 0-20	20.00	136.73	237.72		22.03.2018	M/s KKB Projects Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 02.04.2018; ppointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
12	702A	SARDP	Pfutsero- Phek (PP) road Km 20-40	20.00	160.10	251.97		22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
13	702A	SARDP	Pfutsero- Phek (PP) road Km 40-62.558	22.56	192.60	282.98		22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
14	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12		23.03.2018	M/s Keystone Infra Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 04.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
15	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79		28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on- 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
16	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89		28.03.2018	M/s SSR Crest Engineers and Constructions Limited	NIL	Civil Work Contract Agreement signed on 09.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
17	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98		28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
A			Total (Civil work)	342.80	4071.35	5937.49					

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Bharatmala Projects</b>								
18		BMP	Jessami - Akegwo	58	725	841			yet to be declared		<ul style="list-style-type: none"> <li>● 4 Bids received on 17.04.2018 for preparation of DPR.</li> <li>● Technical Evaluation is under progress.</li> </ul>
19	150	EC	Kohima-jessami	125	1562.5	1812.5					<ul style="list-style-type: none"> <li>● DPR completed by State Government and yet to be</li> </ul>
20		BMP	Akegwo - Avangkhu	91	1137.5	1319.5			yet to be declared		<ul style="list-style-type: none"> <li>● 4 Bids received on 17.04.2018 for preparation of DPR.</li> <li>● Technical Evaluation is under progress.</li> </ul>
21	39	BMP	Khatkhathi-Chumukedeima	23	287.5	333.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued for preparation of DPR to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> </ul>
22	39	EC	Kohima -Mao	36	450	522					
<b>B</b>			<b>Total (Bharatmala)</b>	<b>333.00</b>	<b>4162.50</b>	<b>4828.50</b>					
			<b>NH-In Principle</b>								
23	New NH	NHIP	Consultancy Services for carrying out Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services in respect of Two Laning with paved shoulder NH configuration from Simaluguri-Bihubar on NH-702C in the State of Assam to Mon on NH 702 in the state of Nagaland	84	840.00	840.00		11.09.2017/ 03.10.2017	M/s S M Consultants		(i) Contract Agreement signed on 11/09/2017 (ii) Commencement Date is 03.10.2017. (iii) Alignment decision awaited from State Govt.
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>84.00</b>	<b>840.00</b>	<b>840.00</b>					
			<b>Rehabilitation</b>								
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>Maintenance &amp; Repair</b>								
<b>E</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>0</b>	<b>0</b>	<b>0</b>					



STATUS AS ON 31.08.2018											
STATE: SIKKIM									Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	JOB NO.	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
			Civil Work								
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37		M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	6500 Meter(upto Subgrade)	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv) Appointed date declared as 01.11.2017 (v) 14 % physical progress achieved. (vi) Civil work under progress
2	510		(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km)	16	371.42	665.85		M/s CM Solutions	(i) M/s AARPEE Infra project Pvt.Ltd.	-	The Contract Agreement has been terminated on 06.08.2018
3	510	SARDP	(ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	16.5				M/s CM Solutions	(i) M/s S&P Infrastructure Pvt. Ltd. (ii) M/s Technocrats Advisory Services Private Limited(AE)	(1) 4263 Meter (Upto Subgrade) (2) 9016 Meter (Upto Subgrade)	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017 (iv)12.72 % physical progress & Financial progress 11.50% achieved till now in Tarku-Rabongla projects. (v) Civil Work under progress.
4	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49		M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	420 Meter ( up to Sub Structure)	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) 12.8% physical progress achieved. (v) Civil work under progress.
5	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	16.16	184.01	275.26		M/s CM Solutions	NPCC Ltd	-	Contract Agreement signed on 10.04.2018 Appointed date is to be declared.
A			Total (Civil Work)	77.166	929.64	1521.97					
			Bharatmala								
5	NH-310A	BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	2489.82		M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
6	NH-310A	BM	Chungthang-Lachen Monastery- Log bridge-Muguthang	59	737.5	2874.14		M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
7	NH-310A	BM	Naku to Nakpolatok- Nakula	9				M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
B			Total(Bharatmala)	158.0	1862.5	5364.0					
			NH-In Principle								
C			Total (NH-In Principle)	0.00	0.00	0.00					
			Rehabilitation								
8	NH-10	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road from Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	23.57	23.57		DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	1 km of drain work completed	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018
D			Total (Rehabilitation Work)	10.12	23.57	23.57					
			Maintenance & Repair								
9	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 52.00 to Km 80.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	28	70lakh	70lakh		DPR prepared by BO, Sikkim GM(P)	M/s Mohan Bajaj	-	(i)DPR cum Estimate submitted by GM (P), Sikkim (ii) LOA issued on 05.07.2018

STATUS AS ON 31.08.2018												
STATE: SIKKIM									Branch Office: Gangtok			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	JOB NO.	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status	
10	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	6.29	7.22		DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	-	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018	
11	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	2.6		DPR prepared by BO, Sikkim GM(P)	M/s H.N. Pradhan and sons	-	(i) LOA issued dated 28.03.2018 (ii) Contract Agreement signed on 03.05.2018 (iii) Letter to proceed issued on 07.05.2018	
12	NH-10	M&R	Estimate for periodical renewal for Rangpo-Gangtok section for km 52+000 to 80+000 of NH-10 including raising in 200m length in sinking area in km 80, in the state of Sikkim.	28	11.98	13.52		Estimate prepared by BO, Sikkim GM(P)	-	-	(i) DPR cum Estimate submitted by GM (P), Sikkim (ii) Bid to be invited	
E			Total (Maintenance & Repair)	69.100	21.810	23.340						

DPR Work																
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report			Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date		Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
1	717 B	SARDP	PKG II : Rishi Border -Rolep (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	26.788	657.15	Alignment Approved	28.09.2017 (Submitted) and revised		08.06.2015		work is not in scope	3(a) completed, Draft 3A submitted to CALA vide NHIDCL Letter No. NHIDCL/BO-SKM/Alt-Highway/PKG-II Rhenock-Rolep/2017-18/400 dated 12.10.2017	There is no Forest land only Revenue forest land	1 .Water Pipeline shifting: Joint verification under process. 2 .Electrical poles/transformers/lines shifting: Joint verification under process 3. PHE: Joint verification under process		work is not in scope
2	717 B	SARDP	PKG III : Rolep-Menla (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	43.84	635.68	Alignment Approved	to be submitted 30.05.2018		08.06.2015		work is not in scope	3(a) completed, 3(A) in process	There is no Forest land only Revenue forest land	1 .Water Pipeline shifting: Joint verification under process. 2 .Electrical poles/transformers/lines shifting: Joint verification under process 3. PHE: Joint verification under process		work is not in scope
3	510	SARDP	Rabongla-Gyalshing Consultant : M/s CM Solutions	24	360	project has been forwarded by State PWD, Sikkim . No tripartite agreement is signed with NHIDCL so the contractor is providing the details on liaisoning basis.										
4	NH-10	SARDP	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone (west Bengal Portion) Consultant : M/s Eptisa Services De Ingenieria SL	18	261	Alignment Approved	21.04.2018		-	-	21.06.2018	-	-	-	-	-

[illegible]



STATUS AS ON 31.08.2018											
STATE-TRIPURA										Branch Office: Agartala	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
			Civil Work								
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	SARDP-NE/Agar-Udai/TR/2014-15/241 dtd 31.10.2014	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	40.62	(i) Civil Work in progress (ii) Financial Progress-57.97% (iii) Physical progress-60.46% (iv) DBM completed in 35.50 km. (v) BC Completed in 22.82 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved) (viii) Milestone-III achieved
2	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	SARDP-NE/NH-044/Udr-Sab/TR/2014-15/232 dtd 02.05.2014	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	73.712	Project completed
3	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	044/TR/2016-17/10 dtd 12.01.2017	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal/ M/s Rodic Consultants Pvt. Ltd.	0	(i) Pile work in progress. 17 piles casted.
A			Total (Civil Works)	124	949	1693				114	
			Bharatmala								
4	208 & 208 A	BR	Teliamura- Sabroom (Bangladesh border)	108	1620	1863		28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised.
5	208	BR	Kailashahar to Teliamura	106.319	1176.91	-		-	M/s C.E. Testing	0	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
6	208 A	BR	Kailashahar to Kurti bridge	36	540	621		28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised.
7	44 A	EC	Manu- Simlung	81	1012.5	1174.5			M/s Lion	0	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
8	108 B	BR	Khowai- Agartala	46	550	632		28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised.
9	208	SARDP	Kumarghat- Kailashahar	21.1	176.36	235.66			M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	a) Work awarded to M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd. b) Final Feasibility Report submitted
B			Total (Bharatmala)	398.42	5075.77	4526.16					
C			Total (NH-In Principle)	0.00	0.00	0.00					
			Rehabilitation								
D			Total (Rehabilitation Work)	0.00	0.00	0.00					
			Maintenance & Repair								
E			Total (Maintenance & Repair)	0	0	0					
			DPR Work								
F			Total (DPR Work)	0	0	0					
			Grand Total (A+B+C+D+E+F))	522.38	6025.23	6219.19					

**STATUS AS ON 31.08.2018**

**STATE: UTTARAKHAND**

**Branch Office: Dehradun**

Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
<b>Rehabilitation work</b>												
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	31.55	40.89		18.09.2017/ 04.01.2018	DPR Consultant - M/s. AECOM	M/s Bharat Construction	0	i) Work is in progress. (ii) Physical Progress - 39.60 % (iii) Financial Progress - 29.00 %
2	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480, 123.665 to 123.740 & km. 123+770 to Km. 123+970)	0.68	38.07	47.13		16.06.2017/ 11.09.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	0	i) Work is in progress. (ii) Physical Progress - 49.30 % (iii) Financial Progress - 45.24 %
3	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	70	70			M/s Casta Engineers Pvt. Ltd.		0	(i) DPR submitted by the consultant. (ii) PATSC approved.
4	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	160	160			M/s Casta Engineers Pvt. Ltd.		0	(i) DPR submitted by the consultant. (ii) PATSC approved.
<b>A</b>			<b>Total (Rehabilitation Work)</b>	<b>3.20</b>	<b>299.62</b>	<b>318.02</b>					<b>0</b>	
<b>Civil Work</b>												
5	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	183.79	274.31		26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s RCC Developers ltd	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
6	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	295.49	403.36		26.03.2018/ 24.05.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(JV)	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
7	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	318.24	417.24		26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd.	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
<b>B</b>			<b>Total (Civil work)</b>	<b>94.6</b>	<b>797.52</b>	<b>1094.91</b>					<b>0</b>	
			<b>DPR Work</b>	<b>0</b>	<b>0</b>	<b>0</b>						
<b>C</b>			<b>Total (DPR Work)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>						
<b>Bharatmala</b>												
8		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017 (iii) PATSC will be held on 21.08.2018 for 2 packages.

**STATUS AS ON 31.08.2018**

**STATE: UTTARAKHAND**

**Branch Office: Dehradun**

Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
9		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Baijnath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birithi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi	306	4590	5279			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017 (iii) PATSC will be held on 21.08.2018 for 8 pacakges.
10		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
11		BMP	Joshimath-Malari	62	620	620			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
12		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050						Bids for DPR to be invited.
13		BRT	Almora (NH-109) - Kausani-Baijnath-Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
D			<b>Total (Bharatmala)</b>	<b>745.00</b>	<b>9577.35</b>	<b>10407.35</b>						

**STATUS AS ON 31.08.2018**

STATE: UTTARAKHAND

Branch Office: Dehradun

Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Tunnel Work</b>									
14	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km (Tunnel work)	4.86	1119.69	1383.78		31.05.2018/ 09.07.2018	DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.	M/s Navayuga Engineering Co. Limited	0	i) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. ii) 3D Gazette Notification published on 29.08.2017. iii) Draft bidding document is under process. iv) The project has been approved in PIB meeting held on 27.11.2017. v) Draft CCEA Note has been sent to Ministry for approval of AA & FS on 18.12.2017. vi) LOA Date : 31.05.2018 (vii) Contract Agreement Date : 14.06.2018 (viii) Bids invited for Authority Engineer with Bid Due Date 27.08.2018
E			<b>Total (Tunnel Work)</b>	4.86	1119.69	1383.78					0	
			<b>NH-In Principle</b>									
F			<b>Total (NH-In Principle)</b>	0.00	0.00	0.00						
			<b>Maintenance</b>									
15	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78		01.11.2017		M/S Massom Ali and CO		(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017
16	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57		01.11.2017		M/s AR Thermosets Pvt. Ltd.		(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017
G			<b>Total (Maintenance)</b>	100.00	7.35	7.35						
			<b>Grand Total (A+B+C+D+E+F+G)</b>	947.66	11801.53	13211.41						

[illegible]

### STATUS OF CONTRACT :31-08-2018

S.N	NAME OF ROAD/CHAINAGE	LENGTH(KM)	Estimated Cost In NR Crore (Including Dis. Excludung VAT)	Name of Contractor	Contract ID	Likely Date of Completion	Bids Finalized on	Contract Conducted on	Status of LA(%) done	Physical Work Progress (%)	Financial Progress (%)
1	MANMAT-KALAIYA-MATIYARWA CH : 00.00-15.00	15.00	23.077	Ashish DS JV	HRP/3372244/072/73/UR-015	02-May-19	30-Dec-15	19-Oct-16	95	44.58	52.52
2	MANMAT-KALAIYA-MATIYARWA CH : 15.00-26.66	11.66	19.829	Ashish DS JV	HRP/3372244/072/73/UR-016	02-Nov-18	30-Dec-15	19-Oct-16	0%	32.27	36.6
3	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 00.00-17.00	17.00	29.81	Raman Construction	HRP/3372244/073/74/UR-	30-Apr-19	30-Dec-15	18-Oct-16	0%	48.05	50.53
4	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 17.00-32.31	15.31	37.74	Pappu Roshan JV	HRP/3372244/073/74/UR-009	24-Sep-19	18-Jan-17	09-Mar-17	0%	20.74	33.25
5	JANAKPUR-YADUKUHA CH : 0.00-16.63	16.63	26.92	Diwa Nirman Sewa	HRP/3372244/072/73/UR-014	06-Mar-19	30-Dec-15	23-Oct-16	77.21	38.91	48.22
6	MAISTHAN-GAUSHALABAZAR-SAMSI CH : 00.00-26.940	26.94	57.21	Lama-Danfe-Golden-Good JV	HRP/3372244/074/73/UR-012	26-Sep-19	07-Jan-17	12-Feb-17	79.96	61.97	52.096
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.81	SharmaPappu-Roshan JV	HRP/3372244/073/74/UR-017	22-Dec-19	28-Apr-17	08-Jun-17	65.21	10.15	18.49
8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.84	Kalika-Baniya JV	HRP/3372244/073/074/UR-016	28-Nov-19	11-May-17	28-May-17	28.41	23.745	33.43

9	KANEPOKHARI- RANGELI CH: 00.00 - 25.40	25.40	62.2	Lama-Danfe- The Kanchanjung a JV	HRP/3372244/ 073/74/UR- 018	20-Jun-19	11-May-17	20-Jun-17	99.76	16.5	22.77
10	KALYANPUR- BARSAIN- SUBHRANPATTI CH:00.00 - 17.28	17.58	58.03	Diwa Nirman Sewa	HRP/3372244/ 073/74/UR- 027	05-Jul-19	11-May-17	28-Jun-17	74.94	38.21	46.44
11	TAMAGADHI- SIMRAUNGADH,PK G-1 CH:00.00 - 20.00	20.00	41.11	SharmaPapp u-Roshan JV	HRP/3372244/ 073/74/UR- 019	03-Jul-19	05-May-17	18-Jun-17	0%	6.86	13.69
12	TAMAGADHI- SIMRAUNGADH,PK G-2 CH: 20.00 - 39.74	19.74	44.11	Pappu- Mahabir JV	HRP/3372244/ 073/74/UR- 020	15-Jun-19	05-Nov-17	0 june 2017	0%	15.82	24.2
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	117.39	AMR-Pappu- Contech JV	HRP/3372244/ 073/74/UR- 031	18-May-20	17-Nov-17	17-Nov-17	85%	12.16	19.05
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	94.5	Kalika-Kumar JV	HRP/3372244/ 073/74/UR- 032	30-Apr-20	30-Oct-17	30-Oct-17	0%	4.98	13.95

## STATUS OF CONTRACT : 31- 08 - 2018

S.NO	NAME OF ROAD/CHAINAGE	LENGTH (KM)	Cost (In Cr. In Nrs.) (Including Discount Excl. VAT)	Present Progress (In NPR Crs.)	Remarks
1	MANMAT-KALAIYA- MATIYARWA CH : 00.00- 15.00	15.00	23.153	10.32 Cr.(Including Discount)	<ul style="list-style-type: none"> <li>• Embankment, sub grade and sub base work is in progress</li> <li>• Slab Culvert work in Progress at culverts</li> </ul>
2	MANMAT-KALAIYA- MATIYARWA CH : 15.00- 26.66	11.66	19.904	6.34 Cr. (Including Discount)	<ul style="list-style-type: none"> <li>• Sub Base 1st layer preparation.</li> </ul>
3	BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 00.00- 17.00	17.00	29.81	14.36	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.2,9903060.00 has been paid to the contactor</li> <li>• Resources have not been mobilized as per schedule/site requirement</li> <li>• Shortage of skilled labour at site</li> <li>• Land acquisition is incomplete by Postal Road Projects Department</li> </ul>
4	BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 17.00- 32.31	15.31	37.74	7.82	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.3,7742205.00 has been paid to the contactor</li> <li>• Resources have not been mobilized as per schedule/site requirement</li> <li>• Shortage of skilled labour at site</li> <li>• Site Lab established and equipment calibration is balance.</li> <li>• Land acquisition is incomplete by Postal Road Projects Department</li> </ul>
5	JANAKPUR-YADUKUHA CH : 0.00-16.63	16.63	26.92	10.47	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.2,6923865.00 has been paid to the contactor</li> <li>• Resources have not been mobilized as per schedule/site requirement</li> <li>• Land acquisition is incomplete by Postal Road Projects Department</li> </ul>
6	MAISTHAN- GAUSHALABAZAR-SAMSI CH : 00.00-26.940	26.94	57.21	35.5	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.5,7213307.00 has been paid to the contactor</li> <li>• Land acquisition and Forest clearance is incomplete by Postal Road Projects Department</li> <li>• Shortage of resources at site</li> </ul>
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.8	7.18	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.7,0806290.00has been paid to the contactor</li> <li>• Resources have not been mobilized as per schedule/site requirement</li> <li>• Land acquisition is incomplete by Postal Road Projects Department</li> </ul>
8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.837	33.43	<ul style="list-style-type: none"> <li>• Work is going on in 3 culverts &amp; 34 culverts are completed</li> <li>• GSBC &amp; Base Course Laying under process</li> <li>• Hill cutting under progress</li> <li>• Asphalt concrete work under progress/ CD work under progress</li> <li>• Turfing work under progress</li> </ul>
9	KANEPOKHARI-RANGELI CH: 00.00 - 25.40	25.40	62.2	10.26	<ul style="list-style-type: none"> <li>• Mobilization advance Rs.61800000 paid to the contactor,</li> <li>• IPC Bill released of Rs.77,756,487.77 to the Contractor</li> <li>• Land acquisition has not been cleared by Postal Road Project Department.</li> </ul>



10	KALYANPUR-BARSAIN-SUBHRANPATTI CH:00.00 - 17.28	17.28	58.03	22.17	•Mobilization advance Rs.57700000 paid to the contactor,
					• IPC Bill released of Rs.211,603,644.21 to the Contractor
					•Land acquisition has not been cleared by the Hulaki Postal Road Project Department.
11	TAMAGADHI-SIMRAUNGADH,PKG-1 CH:00.00 - 20.00	20.00	46.43	2.82	• Shortage of Manpower and Equipments
					• Embankment 1st layer in progress
					• RRM Culvert work in progress
					• Drain (Soiling ,PCC,Brick work,Plaster )work in progress.
12	TAMAGADHI-SIMRAUNGADH,PKG-2 CH: 20.00 - 39.74	19.75	49.837	6.59	• Work stop by the protester
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	132.4	14.27	• Sub Base work in progress
					•Sub grade work in progress
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	106	4.72	• Sub grade work in progress
					•Sub base work in progress

### STATUS OF CONTRACT : 31-08-2018

S.NO.	NAME OF ROAD	LENGTH	SPECIFICATION	VARIATION ORDER	REMARKS
1	MANMAT-KALAIYA-MATYARWA,BARA	26.66*	GSBC,WBM ,DBSD, WITH SLAB CULVERTS	Not done as per JS	
2	BIRENDRABAZAR-YADUKUHA-MAHIATHPUR,DHANUSA	32.31	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
3	JANAKPUR-YADUKUHA,DHANUSA	16.63*	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
4	TAMAGADHI-SIMRAUNGADH,BARA	39.31	GSBC,WBM , AC, WITH SLAB CULVERTS	Not done as per JS	
5	MAISTHAN-GAUSHALBAZAR-SAMSI,MAHOTTARI	26.94	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
6	JALESHWOR-HARDI RIVER,MAHOTTARI	27.16	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
7	BIRGUNJ-THORI,PARSA	52.83	GSBC,WBM,Base,Asphalt with Slab Culvert	Not done as per JS	
8	KANEPOKHARI-RANGELI,MORANG	25.4	GSBC, GSBC,AC WITH SLAB CULVERTS	Not done as per JS	
9	KALYANPUR-BARSAIN-SUBHRANPATTI,SAPTARI	17.28	-do-	Not done as per JS	
10	LAMAHI-KOILABAS,DANG	34.00	-do-	Not done as per JS	