

NHIDCL- Overview of Projects as on 29.02.2024

Sl. No	State/UT		Total Completed Projects			Total Ongoing Projects (inculding to be Re-awarded Projects)		
			Nos.	Length (in Km)	TPC (Rs in Cr)	Nos.	Length (in Km)	TPC (Rs in Cr)
1	Andaman & Nicobar		6	143	671	7	178	1722
2	Arunachal Pradesh		21	442	5135	14	308	4958
3	Assam		15	240	4851	41	918	31203
4	Jammu & Kashmir	RO-Jammu	3	42	483	13	140	5178
		RO-Srinagar	2	71	432	3	53	9786
5	Ladakh		1	19	170	10	213	2250
6	Manipur		5	117	1678	42	878	13847
7	Meghalaya		0	0	0	17	393	7219
8	Mizoram		1	14	216	29	777	16557
9	Nagaland		9	190	2408	30	602	10871
10	Sikkim		4	29	709	13	181	4494
11	West Bengal		2	5	164	5	77	1611
12	Tripura		10	305	3488	19	350	7573
13	Uttarakhand		7	6	349	4	99	2479
Grand Total			86	1622	20754	247	5167	119749

NHIDCL Ongoing Projects Status as on 29.02.2024

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Andaman & Nicobar	Completed	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00 on Item Rate basis	64.30	59.56	05-03-2018	09-04-2018	100%	100%	09-04-2019	31-03-2021	M/s Jandu Construction Company	1) hoplanningjoipl@gmail.com 2) janduconstco@yahoo.com
2	Andaman & Nicobar	Completed	Construction of Major Bridge over Humphrey Strait Creek between Km. 129.420 to Km. 130.600 of NH-223	1.45	271.06	15-02-2017	26-04-2017	100%	100%	25-04-2020	15-03-2022	MBZ -RDS (JV)	mayank.goyal@rdsproject.com
3	Andaman & Nicobar	Completed	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad-Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)	25.93	176.76	01-03-2017	01-11-2017	100%	100%	31-10-2018	15-03-2019	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	prabakaran@sreeinfra.tech.com
4	Andaman & Nicobar	Completed	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-V)	12.00	32.54	14-02-2019	02-04-2019	100%	100%	31-03-2020	11-06-2021	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
5	Andaman & Nicobar	Completed	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder (Package-VI)	14.10	59.08	14-02-2019	02-04-2019	100%	100%	31-03-2020	22-09-2021	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
6	Andaman & Nicobar	Completed	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-VII)	25.00	71.93	28-11-2018	01-01-2019	100%	100%	31-12-2019	31-03-2021	M/s Garg & Sons Estate Promoters Pvt Ltd	1) racrag@yadoo.com 2) racgarg260@gmail.com
Total				142.78	670.93								
1	Andaman & Nicobar	Terminated	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 (New NH-4) connecting South Andaman and Baratang Islands in UT of A&N	1.96	262.97	<i>To be Re-awarded</i>	-	-	-	-	-		-
2	Andaman & Nicobar	Ongoing	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)	55.46	409.850	31-03-2017	05-12-2017	92.81	91.22	04-12-2019	31-03-2024	M/s Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)	vmnh4jv-pkg2@vasishta.in , ramaraju@vasishta.in
3	Andaman & Nicobar	Terminated	2-Lane with hard shoulder, Rehabilitation and up-gradation of sect. from Km 107.760- 129.445,(Middle strait to Humphrey),Km 130.600 -138 (After Humphrey-Kadamtala) & Km155.00 -181.0 (Package-III)	54.36	391.01	<i>To be Re-awarded</i>	-	-	-	-	-	M/s Mantena Constructions Pvt. Ltd.- Vasishta Constructions Pvt. Ltd. Strait (JV)	andaman.pkg3@gmail.com vmnh4jv-pkg2@vasishta.in , ramaraju@vasishta.in
4	Andaman & Nicobar	Ongoing	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV).	33.41	234.27	27-03-2018	04-09-2018	76.86	72.56	03-09-2020	31-03-2024	M/s Vasishta Construction Pvt.Ltd	Aditya.k@vasishta.in vmnh4jv-pkg2@vasishta.in , ramaraju@vasishta.in
5	Andaman & Nicobar	Ongoing	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder (Package-VIII)	32.66	109.33	13-04-2021	01-07-2021	51.66	49.92	01-07-2023	31-03-2024	Kaba InfraTech Pvt. Ltd.	a.bhatnagar@kabagroup.com
6	Andaman & Nicobar	Ongoing	Construction of 4 nos. of Minor Bridges	0.14	31.32	13-10-2020	23-11-2020	100	99.54	23-05-2021	Completed C.C Not issued	M/s Vij Engineers & Consultant Pvt Ltd	vec@vecpl.net
7	Andaman & Nicobar	Ongoing	94 Nos. of Culverts from Km 298.000 to Km 330.662 (Karala to Kalipur) of NH-4	-	20.62	12-03-2021	09-04-2021	100	98.38	03-01-2022	Completed C.C Not issued	M/s H R CONSTRUCTION PRIVATE LIMITED	hrpcl2002@ymail.com
Total				178.0	1459.4								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Arunachal Pradesh	Completed	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.14	136.60	31-03-2015	30-05-2015	100%	100%	30-05-2018	21-05-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.- Puna Hinda (JV)	punahinda@gmail.com
2	Arunachal Pradesh	Completed	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380	22.23	189.91	23-07-2015	23-10-2015	100%	100%	22-10-2018	08-05-2018	BIPL-BVEPL (JV)	biplbvepljv@rediffmail.com
3	Arunachal Pradesh	Completed	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	26.58	299.66	31-03-2015	27-05-2015	100%	100%	25-05-2018	28-12-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.	punahinda@gmail.com
4	Arunachal Pradesh	Completed	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58.420 (Existing Km 42 to km 59)	17.12	247.44	27-03-2015	27-05-2015	100%	100%	25-05-2018	31-07-2020	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
5	Arunachal Pradesh	Completed	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 - Pkg.II	16.00	259.52	06-05-2016	07-10-2016	100%	100%	06-10-2019	19-12-2019	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com
6	Arunachal Pradesh	Completed	2 laning of Singer river to Sijon nala	23.38	238.46	09-11-2015	15-01-2016	100%	100%	19-01-2019	07-07-2019	M/s ABL-BIPL (JV)	Bipl.tinsukia@gmail.com
7	Arunachal Pradesh	Completed	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.84	438.32	01-03-2016	15-06-2016	100%	100%	14-06-2019	03-04-2019	M/s MGCPL-HGIEPL (JV)	delhi@mgcpl.com
8	Arunachal Pradesh	Completed	2 laning of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	172.75	31-03-2015	01-06-2015	100%	97%	31-05-2018	14-04-2021	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
9	Arunachal Pradesh	Completed	2 laning from Longding to Kanubari of NH-52B from Km0.00 to Km47.213	47.21	522.87	31-03-2015	02-06-2015	100%	100%	26-11-2018	31-03-2021	M/s Monte Carlo Ltd.	kanubari.ap@mclindia.com
10	Arunachal Pradesh	Completed	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 605.600 including Realignment from km591.900 to 602.600	22.15	244.82	02-03-2016	24-02-2017	100%	100%	23-02-2020	08-10-2020	M/s BIPL-ABL (JV)	Bipl.tinsukia@gmail.com
11	Arunachal Pradesh	Completed	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)	21.00	210.50	02-11-2015	20-01-2016	100%	100%	18-01-2019	11-10-2021	M/s JKM-KCL JV	jkmlikabali@gmail.com
12	Arunachal Pradesh	Completed	Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500	21.50	23.50	22-02-2019	10-10-2019	100%	100%	09-10-2020	06-01-2021	M/s N.M. Enterprises	n.menterprises.n751@gmail.com
13	Arunachal Pradesh	Completed	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	12.05	175.65	24-03-2017	22-04-2019	100%	100%	20-04-2022	28-02-2022	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
14	Arunachal Pradesh	Completed	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	11.95	176.00	24-03-2017	22-04-2019	100%	100%	20-04-2022	09-04-2022		debajitdz501@gmail.com
15	Arunachal Pradesh	Completed	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)] - I	13.40	252.05	23-03-2017	10-11-2017	100%	100%	09-11-2020	19-10-2022	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
16	Arunachal Pradesh	Completed	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)	16.00	322.15	06-05-2016	21-12-2016	100%	100%	20-12-2019	15-10-2022	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com
17	Arunachal Pradesh	Completed	Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV	13.70	188.78	14-12-2016	19-01-2017	100%	100%	18-01-2020	15-10-2022	M/s Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
18	Arunachal Pradesh	Completed	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)] - II	17.00	252.79	23-03-2017	10-11-2017	100%	100%	09-11-2020	31-01-2023	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
19	Arunachal Pradesh	Completed	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI	10.30	145.17	16-03-2018	15-06-2018	100%	100%	14-06-2021	30-07-2022	M/s TTC Infra	ttc.hapkg6@gmail.com
20	Arunachal Pradesh	Completed	Construction of 2-lane road from Km. 65.810 to Km. 99.00 (Design Length=26.118 km) of Akajan-Likabali-Bame road (Pkg-3)	26.12	374.73	31-03-2017	21-03-2018	100%	100%	19-03-2021	23-12-2022	M/s SCIW-Shivam (JV)	sciwshivamjv.nhidcl@gmail.com
21	Arunachal Pradesh	Completed	2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]- III	17.83	263.31	23-03-2017	10-11-2017	100	99.68	09-11-2020	27-06-2023	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com
Total				441.77	5134.98								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Assam	Completed	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	66.94	04-10-2016	28-11-2016	100%	100%	24-01-2018	31-03-2018		-
2	Assam	Completed	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	3.50	14.52	31-05-2019	19-08-2019	100%	100%	17-08-2020	31-12-2020	M/s BB Enterprises	binudborgohain1972@gmail.com
3	Assam	Completed	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	31.50	30.84	29-07-2019	25-09-2019	100%	100%	23-09-2020	23-09-2020	M/s Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
4	Assam	Completed	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	15.45	379.32	20-02-2015	02-11-2015	100%	100%	31-10-2018	31-10-2020	M/s ABCI-JKM Pvt. Ltd (JV).	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
5	Assam	Completed	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	10.08	223.30	30-03-2015	11-12-2015	100%	100%	10-12-2018	31-10-2022	M/s ECI Engg.Construction Co. Ltd.	pmgohpur@eciicc.com ecigohpur@gmail.com
6	Assam	Completed	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	76.78	23-03-2015	01-10-2015	100%	100%	11-12-2017	10-06-2022	M/s Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
7	Assam	Completed	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	15.01	278.56	10-08-2020	30-09-2020	100%	100%	24-03-2022	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
8	Assam	Completed	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	10.00	225.02	23-03-2020	01-07-2020	100%	100%	23-12-2021	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplassam1@gmail.com, nagaonn127@prlinfra.com
9	Assam	Completed	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40		20-03-2020	01-07-2020	100%	100%	23-12-2021	30-03-2023	Ganga Sagar Singh	support@gss.org.in
10	Assam	Completed	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	335.88	26-03-2021	12-07-2021	100	100	03-01-2023	30-04-2023	P. D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
11	Assam	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	260.07	03-02-2021	25-06-2021	100	100	17-12-2022	29-03-2023	S.S Builders	ssbuilderspkg4@gmail.com,
12	Assam	Completed	4-Laning from Kaliabor Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	811.28	31-10-2014	29-11-2014	100	100	28-11-2018	01-10-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.ratiore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
13	Assam	Completed	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	57.50	1099.35	18-10-2021	11-12-2021	100	98.41	10-06-2023	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com babulnath40@gmail.com dolabari.jamuguri@gmail.com
14	Assam	Completed	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	1049.51	05-11-2021	07-02-2022	100	95.02	09-08-2023	13-12-2023	Sri Babul Nath	mkcilsmjv@gmail.com, jatin.s@rsminfra.in, jhabharali.dc@mkcinfrastuctureltd.co
15	Assam	Completed	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	1.95		21-12-2020	17-02-2021	100	100	05-08-2023	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dcindiaproject@gmail.com
			Total	240.32	4851.37								
1	Assam	Ongoing	4-Laning from Rangagara to Kaliabhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	289.99	16-01-2017	23-10-2017	86.86	84.91	21-04-2020	31-03-2024	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
2	Assam	Ongoing	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	520.01	13-10-2016	19-12-2016	90.01	84.18	19-06-2019	31-03-2024	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjhbc@gmail.com jpdekatk@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
3	Assam	Ongoing	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	814.56	31-10-2014	23-05-2015	98.7	95.56	21-05-2018	15-03-2024	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
4	Assam	Ongoing	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-1	10.00	738.15	15-01-2024	14-02-2024	0	0	-	11-08-2024		
	Assam	Ongoing	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-2	14.00		15-01-2024	14-02-2024	0	0	-	11-08-2024		
	Assam	Ongoing	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-3	13.80		15-01-2024	14-02-2024	0	0	-	11-08-2024		
	Assam	Ongoing	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-4 (Structures & Toll Plaza)	0.00		15-01-2024	14-02-2024	0	0	-	11-08-2024		
5	Assam	Ongoing	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250 (Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.08	1369.02	25-07-2022	21-09-2022	31.56	29.54	21-03-2024	28-07-2024	Kamac Engg - Shiva Harilaika (JV)	kepls1g@gmail.com, kamacs1g@gmail.com, nh37k.shiva@gmail.com
6	Assam	Ongoing	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	26.90	385.57	14-10-2022	20-01-2023	31.56	29.55	21-07-2024	20-07-2024	Mohan Lal Jain	msmljain@yahoo.co.in
7	Assam	Terminated	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode	19.18	330.30	To be Re-awarded	-	-	-	-	-		-
8	Assam	Ongoing	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	887.68	31-10-2017	26-12-2017	93.93	90.12	24-06-2020	28-02-2024	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com
9	Assam	Ongoing	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	14.66	220.19	26-03-2020	26-06-2020	89.45	85.94	26-12-2022	31-03-2024	B.K.Sons Infra Pvt. Ltd.	bksnsbong@gmail.com
10	Assam	Ongoing	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km) of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	18.90	691.53	22-03-2021	09-07-2021	99.47	99.14	10-01-2023	15-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
11	Assam	Ongoing	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	4.38	746.76	10-08-2021	12-11-2021	44.79	38.36	10-11-2024	31-12-2025	S.P. Singla Private Limited	spsjogighopa@spsingla.com
12	Assam	Ongoing	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	11.78	208.84	25-08-2020	26-10-2020	75.95	74.22	19-04-2022	31-03-2024	Mayasheel Construction	msc.pkg6@gmail.com
13	Assam	Ongoing	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	11.63	286.72	24-03-2023	25-10-2023	6.84	5.29	25-10-2025	25-10-2025	Mayasheel Construction	mscpkg7@gmail.com
14	Assam	Ongoing	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	43.75	1457.59	14-03-2023	27-12-2023	3.3	1.12	26-12-2026	26-12-2026	M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)	ttciibgpgk8@gmail.com
15	Assam	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	33.68	1000.27	20-03-2023	11-12-2023	2.2	0	11-06-2026	11-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com
16	Assam	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	27.31	1264.90	31-03-2023	18-12-2023	2.25	0	18-06-2026	18-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
17	Assam	Ongoing	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	12.46	516.88	24-02-2023	30-11-2023	13	0	29-11-2025	30-11-2025	M/s Mehta Contruction Company	mehtaconst09@gmail.com
18	Assam	Ongoing	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon, Kwaram Taro Village- (Package-5)	17.43	288.85	31-03-2021	12-07-2021	45.77	44.27	12-01-2023	30-06-2024	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com
19	Assam	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	625.64	10-09-2021	14-07-2022	54.58	48.49	13-07-2024	13-07-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
20	Assam	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	204.09	02-09-2022	20-01-2023	43.38	42.09	20-07-2024	20-07-2024	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com
21	Assam	Ongoing	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	19.28	4997.04	24-11-2020	15-12-2020	43.83	42.15	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com
22	Assam	Ongoing	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Sirampur (near Bhaigur Village) to Kachukhana Harichara Paglagaunj (Pkg-1) of Sirampur - Dhubri of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650)	27.65	613.89	12-09-2022	15-02-2023	4.63	0	14-02-2025	14-02-2025	Simplex Infrastructures Ltd.	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
23	Assam	Ongoing	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Pkg-2) of Sirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154)	26.50	909.02	04-08-2022	02-01-2023	40.43	37.37	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	nfo@jandu.co.in, infojcip@gmail.com
24	Assam	Ongoing	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	10.60	287.63	19-03-2020	30-06-2020	98.98	97.63	19-06-2022	Completed C.C Not issued	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com rpl.chd@gmail.com
25	Assam	Ongoing	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(0) - NE [Pkg.1]	24.60	215.27	31-03-2022	25-07-2022	62.15	56.86	24-07-2024	24-07-2024	Ganpati Builders	op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
26	Assam	Ongoing	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(0) - NE [Pkg.2]	19.73	170.95	05-04-2022	25-07-2022	64.25	56.42	24-07-2024	24-07-2024	JKM Infra works LLP	jkmahanta@jkminfra.net jkmho@jiminfra.net
27	Assam	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(0) - NE (Pkg-3)	41.32	458.59	03-02-2023	19-05-2023	12.88	4.39	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com
28	Assam	Ongoing	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	10.25	356.65	28-02-2023	08-12-2023	0	0	08-12-2025	03-12-2025	M/s RK Infracorp Limited	rkinfracorp@gmail.com, rkinfracorp@hotmail.com
29	Assam	Ongoing	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	20.53	643.42	31-03-2023	05-12-2023	0	0	05-12-2025	05-12-2025	Kamac Engineers Pvt. Ltd.	kepsig@gmail.com
30	Assam	Ongoing	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	20.00	1256.90	21-03-2023	22-01-2024	4.67	0	23-07-2026	23-07-2026	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.sd.pkg1@gmail.com
31	Assam	Ongoing	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	29.36	1716.21	31-03-2023	14-02-2024	0	0	14-08-2026	14-08-2026	Jandu Construction India Pvt. Ltd. (JC IPL)	info@jandu.co.in, infojcip@gmail.com

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	J&K (RO-Jammu)	Completed	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	14.00	8.01	01-03-2018	07-03-2018	100%	100%	31-08-2019	11-10-2020	M/s Khandey Infra Pvt Ltd	directorkipl@gmail.com
2	J&K (RO-Jammu)	Completed	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	23.20	16.49	16-02-2018	22-03-2018	100%	100%	31-08-2019	31-08-2019	M/s Khandey Infra Pvt Ltd	
3	J&K (RO-Jammu)	Completed	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	5.20	458.06	15-03-2018	07-08-2018	100%	100%	04-02-2021	15-10-2022	M/s. S.P Singla Construction Pvt. Ltd.	salwanguleria@spsingla.com, spsakhnoor@spsingla.com
Total				42.40	482.56								
1	J&K (RO-Jammu)	Ongoing	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnor road section of NH-144A (Pkg-1)	1.35	245.30	24-09-2022	10-01-2023	15.97	11.45	09-01-2025	09-06-2025	M/s Maan Builders	maanbuildersjammu@gmail.com maanbuilderspk@gmail.com
2	J&K (RO-Jammu)	Ongoing	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	20.61	435.82	02-03-2019	12-07-2019	76.27	74.33	11-07-2021	24-05-2024	M/s. Tarmat Ltd.	vargheseidilip@gmail.com, tarmatakhnor@gmail.com
3	J&K (RO-Jammu)	Ongoing	Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnor Section of NH 144A (Pkg-3B)	3.76	198.28	14-12-2022	14-03-2023	20.93	19.42	13-03-2025	13-03-2025	V. K. Gupta & Associates	contact@vkga.in vkg.headoffice@gmail.com vkgakhnoor@gmail.com
4	J&K (RO-Jammu)	Ongoing	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244	16.32	264.21	27-03-2018	22-11-2018	81.16	82.74	22-11-2020	24-05-2024	M/s. ECI Engineering in JV with M/s SRM Projects (JV)	srmcontractors@gmail.com srmcplc@gmail.com
5	J&K (RO-Jammu)	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	9.46	228.39	31-07-2020	01-10-2020	79.83	76.79	01-04-2022	30-03-2024	OASIS - VIPL (JV)	ankurjainpkg1agoha@gmail.com
6	J&K (RO-Jammu)	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	8.73	210.79	31-07-2020	01-10-2020	81.85	80.51	01-04-2022	30-04-2024	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com
7	J&K (RO-Jammu)	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	2.42	749.61	08-02-2021	25-03-2021	72.36	70.02	24-03-2023	08-03-2024	APCO Infra Tech Pvt Ltd	cm@apcoinfra.com pm.ktp@apcoinfra.com
8	J&K (RO-Jammu)	Ongoing	Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani-Kishtwar) in the UT of J&K	1.27	91.29	07-02-2020	08-06-2020	48.73	46.8	07-06-2022	30-05-2024	M/s Beigh Construction Co. Pvt. Ltd.	beigh.bcc@gmail.com
9	J&K (RO-Jammu)	Ongoing	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chattroo section (PKG- 1)	20.25	486.45	03-02-2021	29-03-2021	91.2	86.46	28-09-2022	03-05-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	vinayagarwal1185@gmail.com randcinfraengineers@gmail.com
10	J&K (RO-Jammu)	Ongoing	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora Section (Pkg - 2).	14.84	512.43	19-07-2021	26-08-2021	44.09	40.5	24-02-2023	31-08-2025	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	pm.jk@mathiyan.com
11	J&K (RO-Jammu)	Ongoing	construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+0751 of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	9.12	398.51	30-03-2021	01-07-2021	84.2	82.71	30-12-2022	05-05-2024	R & B Infra Project Pvt. Ltd	legal@rathoregroup.co

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
12	J&K (RO-Jammu)	Ongoing	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & link road from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chattroo section and including a link road to Kishtwar town. (Pkg-4)	16.75	859.67	07-07-2021	24-08-2021	25.63	24.2	23-08-2023	20-01-2025	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apshydro@gmail.com
13	J&K (RO-Jammu)	Ongoing	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chattroo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khettani-Kishtwar-vailoo-Donipawa-Ashajipora section on NH-244 (Pkg-5)	15.50	497.09	13-07-2021	24-08-2021	52.72	50.1	19-02-2023	17-07-2024	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL - NB) (JV)	sginbpgk5@gmail.com
Total				140.38	5177.84								
1	J&K (RO-Srinagar)	Completed	Strengthening & Upgradation of existing carriageway to intermediate lane from km0.00 to km42.82 of Length 42.820kms on Baramulla-Gulmarg section	42.82	146.31	31-08-2020	08-10-2020	100%	100%	06-04-2022	06-10-2022	M/s United Jehlum - Jehlum Construction Co- (JV)	danish.mir3@gmail.com
2	J&K (RO-Srinagar)	Completed	Construction & Upgradation to 2/ 4-lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Vailoo)to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)	27.94	285.28	03-02-2021	31-03-2021	98	97	30-09-2022	11-05-2023	New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV)	directorkipl@gmail.com
Total				70.76	431.59								
1	J&K (RO-Srinagar)	Ongoing	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh tunnel of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 6.434 Km from approximately km 69.000 to km 81.300 on new alignment between Kullani and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar Sonamarg Gumri road) on DBFOT (Annuity basis)	11.98	2716.90	19-12-2019	24-06-2020	81.75	0	20-12-2023	15-01-2024	M/s APCO Infratech Pvt. Ltd	dkasaini@apcoinfra.com
2	J&K (RO-Srinagar)	Ongoing	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) and (II) 14.150 Km long 2-L Bi- directional single tube Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	32.62	6808.69	25-08-2020	01-10-2020	44.79	42.42	29-09-2026	29-09-2026	Megha Engineering & Infrastructures Ltd (MEIL)	harpalsingh@mailgroup.com
3	J&K (RO-Srinagar)	Ongoing	construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	8.47	260.40	30-03-2021	15-06-2021	88.9	79.78	16-12-2022	31-03-2024	E5 Infrastructure Pvt. Ltd.	syedaesan821@gmail.com
Total				306.6	15878.0								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Manipur	Completed	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	789.81	01-06-2018	16-10-2018	100%	100%	14-10-2021	30-06-2021	M/s GR Infra Projects ltd	planning.immo@grinfra.com
2	Manipur	Completed	Construction of (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	2.00	141.14	02-12-2016	27-04-2017	100%	100%	24-04-2020	27-04-2022	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com
3	Manipur	Completed	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	107.72	27-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
4	Manipur	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	167.95	31-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com
5	Manipur	Completed	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	471.04	08-03-2019	01-08-2019	100	97.5	31-07-2022	08-04-2023	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com
			Total	117.40	1677.66								
1	Manipur	Ongoing	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	204.58	07-07-2021	15-09-2021	100	97.3	18-03-2023	Completed C.C Not issued	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
2	Manipur	Ongoing	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	19.55	820.56	05-09-2019	01-06-2020	100	97.23	31-05-2023	Completed C.C Not issued	M/s GR Infra Projects ltd	planning.immo@grinfra.com
3	Manipur	Ongoing	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.13	49.31	27-11-2020	04-01-2021	91.22	84.67	16-10-2022	31-03-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
4	Manipur	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	139.38	30-03-2021	01-07-2021	41.29	40.22	02-01-2023	01-07-2024	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
5	Manipur	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	195.14	26-03-2021	11-06-2021	48.53	45.13	13-12-2022	28-05-2024	CMM Infraprojects Ltd.	cmm.manipur@gmail.com
6	Manipur	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	467.00	15-07-2021	15-09-2021	67.65	63.87	19-03-2023	07-08-2024	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
7	Manipur	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	579.63	23-08-2021	27-06-2022	41.74	36.32	29-12-2023	24-09-2024	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
8	Manipur	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Puilon (Kambiron) Village (PKG-5)	30.00	410.68	25-03-2022	09-11-2022	39.43	32.16	12-05-2024	12-02-2025	Aarpee Infraprojects Pvt. Ltd.	imphaljinbampkg5@gmail.com
9	Manipur	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	38.29	504.76	31-03-2022	07-02-2023	18.09	15.9	06-02-2025	06-02-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
10	Manipur	Ongoing	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 neir Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	36.40	760.16	19-01-2023	30-12-2023	3.75	0	28-12-2025	28-12-2025	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in
11	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	10.00	185.80	19-07-2021	15-09-2021	79.85	77.25	16-03-2023	31-03-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevelopers@gmail.com
12	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	483.87	20-07-2021	15-09-2021	84.45	81.86	16-03-2023	31-03-2024	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	mohit@jandu.co.in

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
13	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	234.08	26-03-2021	21-06-2021	82.55	82.29	20-12-2022	31-03-2024	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
14	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	198.77	19-07-2021	15-09-2021	68.15	67.95	16-03-2023	11-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevlopers@gmail.com
15	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	477.86	23-08-2021	18-11-2021	58.5	57.72	19-05-2023	12-08-2024	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
16	Manipur	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	311.18	10-09-2021	19-11-2021	59.8	59.52	20-05-2023	31-05-2024	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
17	Manipur	Ongoing	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	478.81	28-03-2020	01-07-2020	54.39	52.05	30-06-2022	30-08-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
18	Manipur	Ongoing	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07		28-03-2020	01-07-2020	60.79	54.51	30-06-2022	27-05-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
19	Manipur	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	42.59	564.05	31-03-2023	to be given	0	0	-	-	S S Builders	ssb_nagi@yahoo.com ssb.uj.pkg5@gmail.com
20	Manipur	Ongoing	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	44.48	554.66	31-03-2023	to be given	0	0	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
21	Manipur	Ongoing	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	11.01	164.89	31-03-2023	to be given	0	0	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
22	Manipur	Ongoing	Construction of 2-laning with Hard shoulder of Ukhrul Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	41.40	578.98	15-03-2023	to be given	0	0	-	-	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com
23	Manipur	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	315.56	16-12-2022	23-07-2023	13.97	8.92	22-01-2025	23-01-2025	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
24	Manipur	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	23.96	310.76	27-08-2021	27-08-2022	55.5	50	28-02-2024	16-12-2024	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
25	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	241.52	31-03-2020	01-07-2020	77.19	70.51	30-06-2022	31-03-2024	RSM Infra Projects	rsminfraprojects@gmail.com
26	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.75	232.99	31-03-2020	01-07-2020	84.48	82.21	30-06-2022	31-03-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijyaimphalbranch@gmail.co m
27	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.53	30-06-2020	05-08-2020	77.36	75.73	04-08-2022	31-03-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijyaimphalbranch@gmail.co m
28	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	51.89	673.27	14-07-2021	25-08-2021	54.79	50.13	24-08-2023	30-06-2024	M/s M & S Co.	mnsccpur102@gmail.com
29	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.15	204.12	31-03-2020	01-07-2020	69.89	69.51	30-06-2022	14-04-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail. com
30	Manipur	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.76	01-07-2020	05-08-2020	80.53	78.28	04-08-2022	15-04-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail. com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Meghalaya	Ongoing	2-laning of Ranikor-Nonghyllam- Maheshkola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700 (Pkg-1)	30.20	306.28	09-03-2019	30-09-2019	98.69	88.41	30-03-2022	15-01-2024	M/s Dhar Construction Company & Chanchal Paul (JV)	dcshg@gmail.com
2	Meghalaya	Ongoing	Improvement/widening to 2-laning with earthen shoulder of Nongjri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) R-M-B Package 2 on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	25.53	261.40	07-03-2022	19-12-2022	36.84	25.6	19-06-2024	18-06-2024	M/s Dhar Construction Company	dcshg2@gmail.com
3	Meghalaya	Ongoing	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	24.15	260.21	27-03-2021	28-06-2021	69.27	65.33	28-12-2022	31-03-2024	M/s DMR Builders Pvt. Ltd.	dmrmeghalayasite@gmail.com / dmrbuilders@yahoo.com
4	Meghalaya	Ongoing	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	14.76	146.92	30-09-2020	24-10-2020	79.4	75.14	24-04-2022	31-03-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
5	Meghalaya	Ongoing	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	16.30	146.88	30-09-2020	24-10-2020	94.1	88.55	24-04-2022	31-03-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
6	Meghalaya	Ongoing	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) R-M-B Package-VI on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (Pkg-6)	17.09	144.99	27-01-2022	30-09-2022	59.4	49.58	31-03-2024	31-03-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in
7	Meghalaya	Ongoing	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(o) - NE in the State of Meghalaya (Package-I)	33.70	359.86	27-01-2022	27-05-2022	72.5	68.97	25-05-2024	25-05-2024	M/s SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
8	Meghalaya	Ongoing	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51.54	610.09	28-03-2018	15-09-2018	61.38	60.13	14-09-2021	30-06-2024	M/s Manaranjan Brahma (MB Constructions)	mb.tura.siteoffice@gmail.com, manaranjanbrahma2016@gmail.com
9	Meghalaya	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 section & 4-L from (design Km 0.00 to Km 0.930) between Shillong-Dawki (Pkg-1)	11.60	351.12	24-07-2023	23-10-2023	6.5	4.7	22-10-2025	22-10-2025	New India Contractors - BCC (JV)	bcc.shillong03@gmail.com bcc.shillong2024@gmail.com office@nicdpl.com
10	Meghalaya	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	26.55	525.67	16-10-2023	09-02-2024	0	0	22-10-2025	22-10-2025	YFC - ACE Construction (JV)	rohit.yadav@yfcprojects.com info@linkcon.in
11	Meghalaya	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	17.77	445.51	22-01-2024	to be given	0	0	-	-	M/s ACE Constr.- LEPL (JV)	aceconstruction2011@gmail.com accountno@linkon.in
12	Meghalaya	Terminated	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki (Pkg-5)	7.99	284.21	To be Re-awarded	-	-	-	-	-		-
13	Meghalaya	Ongoing	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	12.80	620.30	24-03-2023	to be given	0	0	-	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
14	Meghalaya	Ongoing	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	11.99	686.03	24-03-2023	to be given	0	0	-	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Mizoram	Completed	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	13.89	216.49	31-03-2020	01-07-2020	100%	100%	30-06-2022	31-03-2023	M/s NG Projects Ltd.	ngplmizoram@gmail.com
			Total	13.89	216.49								
1	Mizoram	Ongoing	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	13.51	219.33	31-03-2020	01-07-2020	87.51	80.82	30-06-2022	31-03-2024	M/s GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
2	Mizoram	Ongoing	Rehabilitation and Up-gradation to 2- lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	17.64	331.17	31-03-2020	01-07-2020	82.61	74.28	30-06-2022	31-03-2024	M/s NG Projects Ltd.	ngplmizoram@gmail.com
3	Mizoram	Ongoing	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	17.16	253.41	31-03-2020	01-07-2020	100	96.2	30-06-2022	Completed C.C Not issued	M/s Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
4	Mizoram	Ongoing	Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	17.95	374.39	31-03-2021	25-06-2021	98.1	92.67	25-12-2022	31-01-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
5	Mizoram	Ongoing	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	12.45	233.25	31-03-2021	25-06-2021	94.69	86.68	25-12-2022	31-01-2024	Dwarakamai Constructions Pvt. Ltd.	dmcprvtld.2277@gmail.com
6	Mizoram	Ongoing	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	26.80	674.71	31-03-2021	25-06-2021	100	97.11	25-06-2023	Completed C.C Not issued	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL-SBCC] (JV)	bd@rkc.co.in
7	Mizoram	Ongoing	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	14.85	491.39	27-01-2022	to be given	0	0	-	-	Dhatarwal Construction Company Pvt. Ltd.	-
8	Mizoram	Ongoing	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	16.50	561.91	28-01-2022	to be given	0	0	-	-	Shiwalay Infra Projects Pvt. Ltd.	-
9	Mizoram	Ongoing	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - vairengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	18.00	720.40	25-03-2022	to be given	0	0	-	-	Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	-
10	Mizoram	Ongoing	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	16.35	595.65	29-03-2023	to be given	0	0	-	-	Pappu Prasad	pappu7anand@gmail.com pappu1222prasad@gmail.com
11	Mizoram	Ongoing	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	10.60	329.70	14-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com
12	Mizoram	Ongoing	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	19.30	720.72	06-03-2023	to be given	0	0	-	-	M/s Dhariwal Buildtech Limited	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
13	Mizoram	Ongoing	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	37.42	698.45	30-03-2021	30-06-2021	23.58	13.64	30-12-2022	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
14	Mizoram	Ongoing	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	37.53	740.58	31-03-2021	10-07-2021	21.88	12.6	09-01-2023	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Nagaland	Completed	Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road from Km 0-20	20.00	237.72	22-03-2018	08-11-2018	100%	100%	08-11-2021	28-11-2021	Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.	kkbprojects@gmail.com , kkbnagaland@gmail.com
2	Nagaland	Completed	Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road Km 20-40	20.00	251.97	22-03-2018	15-11-2018	100%	100%	14-11-2021	13-10-2021	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
3	Nagaland	Completed	Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road Km 40-62.558	22.56	282.98	22-03-2018	15-11-2018	100%	100%	14-11-2021	27-03-2022	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
4	Nagaland	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	25.00	339.57	23-03-2018	03-07-2019	100%	100%	02-07-2022	15-07-2022	M/s Shivalaya Construction Co Pvt	scspl.nagaland@gmail.com
5	Nagaland	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	25.00	279.35	23-03-2018	20-05-2019	100%	100%	19-05-2022	15-11-2022	M/s Shivalaya Construction Co Pvt	scspl.nagaland@gmail.com
6	Nagaland	Completed	Construction of 2-Lane with hard shoulders of Merangkong-Tamtu-Mon (MTM) Km 0-20 - PKG-I	20.00	188.95	23-03-2018	18-11-2018	100%	100%	17-11-2021	28-04-2022	M/s Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
7	Nagaland	Completed	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	17.28	257.15	10-09-2020	20-10-2020	100%	100%	22-04-2022	02-07-2023	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
8	Nagaland	Completed	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	20.00	315.03	28-03-2018	13-12-2018	100%	100%	12-12-2021	18-03-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
9	Nagaland	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	20.53	255.58	28-03-2018	20-12-2018	100	100	19-12-2021	30-04-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
			Total	190.37	2408.30								
1	Nagaland	Ongoing	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	14.94	534.41	31-03-2016	16-09-2016	99.81	98.86	15-09-2019	Physically Completed	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
2	Nagaland	Ongoing	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	13.71	486.19	31-03-2016	03-08-2016	99.81	98.53	02-08-2019	Physically Completed	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
3	Nagaland	Ongoing	4 Laning of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).	14.21	794.75	04-08-2023	29-09-2023	0	0	28-09-2025	28-09-2025	M/s Brand Eagles	brandeagles.nagaland@gmail.com
4	Nagaland	Ongoing	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	20.65	688.12	28-03-2017	05-09-2017	99.32	98.6	04-09-2020	31-03-2024	M/s Simplex Infrastructure Limited	c3187@simplexinfra.com
5	Nagaland	Ongoing	Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	698.81	19-03-2018	26-11-2019	89.83	85.2	25-11-2022	31-03-2024	M/s Gawar - Singh (JV) consultants Pvt Ltd	scc.dimapur@sccpatiala.com singhconst2002@gmail.com
6	Nagaland	Ongoing	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	25.00	285.68	23-03-2018	05-09-2019	91.17	89.79	03-09-2022	29-02-2024	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
7	Nagaland	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamtu-Mon (MTM) Road Km 20-40 PKG-II	20.00	215.79	09-06-2023	22-08-2023	1.89	0	21-08-2025	21-08-2025	A. Pongshi Phom- M/s W. Chingkam Phom (JV)	yalim_joe@yahoo.com, valim911@gmail.com, app.jv.wcp@gmail.com
8	Nagaland	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamtu-Mon (MTM) Road Km 40-59 PKG-III	19.00	272.88	28-03-2018	24-10-2019	99	88.19	22-10-2022	Physically Completed	M/s SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
9	Nagaland	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamtu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)	23.03	323.98	09-06-2023	11-09-2023	1.03	0	21-08-2025	11-09-2025	S.S. Infrazone Private Limited - M/s Shyama Contruction (JV)	ssinfrapvtltd@outlook.com, shyamaconstruction0005@gmail.com
10	Nagaland	Ongoing	Construction of 2-lane with hard shoulders of Merangkong-Tamtu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (package-V)	13.45	161.73	19-07-2023	08-09-2023	2.26	0	21-08-2025	07-09-2025	M/s-Jayzee Construction	jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com
11	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length-18.779km) (Pkg-1)	17.68	278.95	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	Physically Completed	M/s RKIPL-NSC(JV)	cl.rkipl.nsc@gmail.com / Nithinsaisons@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
12	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	13.00	184.74	02-11-2023	25-01-2024	0	0	24-01-2025	24-01-2025	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com
13	Nagaland	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)	10.50	350.88	05-09-2023	09-11-2023	0	0	08-11-2026	08-11-2026	Brand Eagles	brandeaglestawang@gmail.com brandeagles.kohima@gmail.com
14	Nagaland	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	10.50	277.44	25-09-2020	15-10-2020	59.36	57.89	15-10-2022	01-09-2024	M/s Bharat Construction Pvt. Ltd	bcip1.ddn@gmail.com, bcip1kohima@gmail.com
15	Nagaland	Ongoing	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	11.26	342.29	18-01-2023	16-06-2023	5.98	1.6	15-06-2025	15-06-2025	Niraj Cement Structuralis Ltd.	info@niraj.co.in projectkohima.niraj@gmail.com
16	Nagaland	Ongoing	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 (Pkg.- 4)	11.45	202.36	14-08-2020	15-10-2020	24.39	21.23	17-04-2022	31-08-2024	M/s Pele Khezhe	pelekhezhe.p4@gmail.com
17	Nagaland	Ongoing	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	21.72	320.97	17-03-2020	01-07-2020	94.95	94.02	30-06-2022	Physically Completed	M/s RKIPL-NSC(JV)	kj.rkipl.nsc@gmail.com
18	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length- 21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	21.90	355.79	10-10-2023	05-01-2024	0	0	04-01-2026	04-01-2026	Ratna Infrastructure Projects Pvt. Ltd.	Spoorthy3888@gmail.com mmnarasimham@gmail.com ho@ratnainfra.in ratnainfra_hyd@yahoo.com
19	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	22.70	361.53	23-03-2020	01-07-2020	82.57	73.96	30-06-2022	31-03-2024	M/s SIPL - RMN (JV)	sudhakarainfratech.kohima@gmail.c om
20	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	21.50	330.78	30-03-2020	01-07-2020	99.51	99.51	31-12-2021	Physically Completed	M/s Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
21	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)	21.50	330.80	22-09-2023	23-11-2023	0.89	0	23-11-2025	21-11-2025	Kaushal Sharma-Prachi Infra (JV)	ksharma.tsk@gmail.com
22	Nagaland	Ongoing	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	26.79	315.63	30-09-2020	20-10-2020	56.6	48.51	22-04-2022	31-03-2024	Fortune Group	tkp.fortune@gmail.com kohimamao2020@gmail.com
23	Nagaland	Ongoing	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	19.43	258.52	31-05-2023	10-09-2023	0	0	15-06-2025	15-06-2025	M/s AM Infra - RN Infra (JV)	amiprojects16@gmail.com perendimapur.pkg2@gmail.com
24	Nagaland	Ongoing	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	17.38	199.02	20-03-2023	07-06-2023	5.87	5.59	06-06-2025	06-06-2025	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com perendimapur.pkg3@gmail.com
25	Nagaland	Ongoing	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4)	10.26	116.54	04-01-2024	24-02-2024	0	0	-	23-02-2026	M/s Vertex Construction	-

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Sikkim	Completed	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	0.42	35.69	05-03-2019	09-09-2019	100%	100%	08-09-2021	22-05-2022	M/s Nagyan Constrction Pvt. Ltd	-
2	Sikkim	Completed	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800	0.48	8.93	21-05-2019	16-09-2019	100%	100%	15-09-2021	14-09-2022	M/s Mohan Bajaj	mohanbajajconstt@gmail.com
3	Sikkim	Completed	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	1.12	133.49	16-12-2016	20-02-2017	100%	100%	20-02-2020	08-06-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	-
4	Sikkim	Completed	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 Oto Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.	26.70	530.67	31-03-2017	01-11-2017	100%	100%	31-10-2020	24-05-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draplanning.sikkim@gmail.com
			Total	28.72	708.78								
1	Sikkim	Ongoing	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	16.00	375.80	26-02-2019	05-10-2019	94.86	93.37	05-04-2022	28-02-2024	M/s. VKJ-NSPR (JV) .	vkjnsprjv@gmail.com
2	Sikkim	Ongoing	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	16.50	290.05	31-03-2017	01-11-2017	96.29	94.22	31-10-2020	31-08-2024	M/s S&P Infrastructures Developers Pvt.Ltd	snp.sikkim510@gmail.com info@spinfra.in
3	Sikkim	Ongoing	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m	2.00	0.00	04-02-2021	10-04-2021	54.06	48.57	10-04-2023	03-11-2024	Suryodaya Infra Project (I) Pvt. Ltd	sipl.ranipool@gmail.com
4	Sikkim	Ongoing	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE "A"	14.17	380.94	02-11-2022	05-01-2023	34.59	30.06	06-07-2024	16-11-2024	Bhavya Construction	bhavya.silchar@gmail.com bhavyaconsh717aranipool@gmail.com
5	Sikkim	Ongoing	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazaar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	7.32	332.28	15-01-2021	10-03-2021	36.87	29.61	08-09-2023	06-01-2025	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)	lgcycc.jv@gmail.com
6	Sikkim	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	10.40	244.91	31-08-2020	15-10-2020	74.82	72.16	15-04-2023	22-06-2024	A.K. Builders - J.K Associate (JV)	akbuilderssikkim2020@gmail.com
7	Sikkim	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	14.40	478.79	16-03-2021	25-05-2021	32.19	30.07	23-05-2024	31-01-2025	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	pkg2c@nalandaengicon.com
8	Sikkim	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	30.00	786.60	28-10-2020	10-12-2020	31.22	26.86	09-12-2023	05-09-2024	U.P. State Bridge Corporation Ltd.	bcsikkimupsbc@gmail.com
9	Sikkim	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	12.03	379.30	28-12-2020	25-02-2021	36.7	34.07	24-02-2024	19-04-2025	A. G. Construction	agconstruction.rhenok@gmail.com
10	Sikkim	Ongoing	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	1.10	79.21	22-09-2020	15-10-2020	82.8	76.6	15-10-2022	28-02-2024	Nagyan Construction Pvt. Ltd.	monitoringncplsouthsikkim@gmail.com
11	Sikkim	Ongoing	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)	25.24	292.80	31-08-2020	31-10-2020	40.87	37.04	01-05-2022	30-11-2024	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
12	Sikkim	Ongoing	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	16.16	414.20	14-09-2020	10-11-2020	40.05	37.86	09-05-2023	23-08-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
13	Sikkim	Ongoing	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	15.21	439.56	14-09-2020	10-11-2020	33.33	29.66	10-05-2022	19-06-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
			Total	209.3	5203.2								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Westbengal	Completed	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder across Indo-Nepal border on Asian Highway (AH -02).	1.50	158.65	23-11-2017	01-02-2018	100%	100%	30-01-2021	05-09-2020	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draiplmechi@gmail.com
2	Westbengal	Completed	Restoration of existing road from km 76.35 to km 79.7 of NH-717A [i.e. start of Pedong Bypass to Rishi Border) in the State of West Bengal on EPC Mode (Pkg-VB)(i)]	3.35	5.30	08-06-2021	26-07-2021	100%	100%	21-01-2022	29-05-2020	M/s Vishwas Construction	vishwas.pedong@gmail.com
Total				4.85	163.95								
1	Westbengal	Ongoing	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A.	13.00	402.94	01-03-2019	04-10-2019	66.13	63.65	03-04-2022	30-06-2024	M/s NSPR - VKJ (JV)	nsprvkj.bagrakot@gmail.com
2	Westbengal	Ongoing	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B.	12.60	295.97	19-08-2020	05-10-2020	87.5	84.56	05-04-2023	30-05-2024	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructure Pvt. Ltd. (JV)	rani.pkg4b@gmail.com
3	Westbengal	Ongoing	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D.	13.90	242.97	20-03-2020	11-06-2020	100	99.42	10-06-2022	Completed C.C Not issued	Ketan Construction Ltd.(KCL)- Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kcibbpl2020@gmail.com
4	Westbengal	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A (Pkg-VA)	21.10	273.78	21-08-2020	05-10-2020	86.84	83.6	05-04-2023	31-05-2024	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
5	Westbengal	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Rishi Border)Pkg-VB as part of Alternate connectivity to Gangtok.	16.55	395.59	24-07-2020	20-10-2020	84.82	81.94	17-04-2022	30-06-2024	M/s TTC Infra India - M/s Suryodaya Infra Projects (I) Pvt. Ltd. (JV)	ttc.prpkgvb@gmail.com
Total				77.2	1611.3								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Tripura	Completed	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	73.71	915.00	02-05-2014	31-10-2015	100%	100%	30-04-2018	26-05-2018	M/s Oriental Structural Engineers Pvt. Ltd	-
2	Tripura	Completed	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	1.89	128.69	22-03-2017	27-10-2017	100%	100%	26-04-2020	04-03-2021	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	extradosed.dra@gmail.com
3	Tripura	Completed	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	48.20	649.00	31-10-2014	15-09-2015	100%	100%	14-03-2018	30-11-2021	M/s KMC Construction	kmc_qs@rediffmail.com
4	Tripura	Completed	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	74.88	257.96	03-06-2020	24-07-2020	100%	100%	15-01-2022	31-12-2021	M/s Shiv Build India Pvt. Ltd.	sbilcharubariagartalanh8@gmail.com
5	Tripura	Completed	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	12.90	147.06	20-03-2020	01-07-2020	100%	100%	01-07-2022	02-06-2022	M/s CIVTECT (INDIA) Pvt.	civtectkhowai@gmail.com
6	Tripura	Completed	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	20.00	218.23	24-11-2020	31-12-2020	100%	100%	01-07-2022	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	najeetkumarghat@gmail.com
7	Tripura	Completed	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2-lane with paved shoulder (Package-I)	12.80	210.54	30-03-2020	15-07-2020	100%	100%	15-07-2022	24-04-2023	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
8	Tripura	Completed	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	14.50	296.48	24-11-2020	01-01-2021	100%	100%	02-07-2022	26-05-2023	Jandu Construction India Pvt. Ltd.- Maan Builders (JV)	jcipl.tripura@gmail.com
9	Tripura	Completed	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	25.60	317.96	24-11-2020	30-12-2020	100%	100%	01-07-2022	17-04-2023	CIVTECT (INDIA) Pvt. Ltd.	civtectkhowai@gmail.com
10	Tripura	Completed	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2-lane with Paved shoulder (Manu-Simlung-III)	20.25	347.36	03-06-2020	20-07-2020	100%	100%	19-01-2022	06-07-2023	Rajendra Singh Bamboo Infra Pvt. Ltd.	rsbiptripura@gmail.com;
			Total	304.72	3488.28								
1	Tripura	Ongoing	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length- 18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	18.60	302.03	03-06-2020	15-07-2020	94.15	88	13-01-2022	05-02-2024	M/s Satish Prasad	kameshwar71@gmail.com
2	Tripura	Ongoing	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	21.41	287.47	03-06-2020	15-07-2020	83.3	79.9	06-01-2022	30-04-2024	M/s Satish Prasad	satish4715prasad@gmail.com
3	Tripura	Ongoing	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	11.80	154.51	20-03-2020	15-07-2020	100	98.9	14-07-2022	Completed on 15.08.2023 C.C Not issued	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinftratech.com
4	Tripura	Ongoing	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis (Package-II)	13.45	208.74	30-03-2020	15-07-2020	100	97.59	14-07-2022	Completed on 15.10.2023 C.C Not issued	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinftratech.com;
5	Tripura	Terminated	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	11.21	174.43	<i>To be Re-awarded</i>	-	-	-	-	-		-
6	Tripura	Ongoing	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2-lane with paved shoulder on EPC basis (Package-II)	12.00	141.48	18-12-2023	to be given	0	0	-	31-08-2025	Sahu constructions	-
7	Tripura	Ongoing	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2-lane with paved shoulder on EPC basis (Package-III)	14.00	173.17	21-09-2020	22-10-2020	89	83.68	15-04-2022	15-02-2024	A K Construction Co.	akccagartalakhowai@gmail.com/akconstruction1@rediffmail.com
8	Tripura	Ongoing	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.	25.40	2026.05	27-03-2023	to be given	0	0	-	-	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)	
9	Tripura	Ongoing	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchara Section on Nh-44A to 2-lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	16.08	247.76	30-03-2020	15-07-2020	100	98.97	14-01-2022	Completed on 27.08.2023 C.C Not issued	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
10	Tripura	Ongoing	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	27.86	456.88	23-03-2022	10-01-2023	22.34	18.35	09-01-2025	09-01-2025	Jugal Kishore Mahanta Infra works (JKM) - Ketu Construction (JV)	jkmho@jkmnfra.net, jkmketiconjv@gmail.com jkmtripura@gmail.com

[illegible]