

Status as on:- 31.10.2023

### NHIDCL- Overview of Projects

| Sl. No      | State/UT          |             | Total Completed Projects |                    |                   | Total Ongoing Projects |                    |                   |
|-------------|-------------------|-------------|--------------------------|--------------------|-------------------|------------------------|--------------------|-------------------|
|             |                   |             | Nos.                     | Length<br>(in Km ) | TPC<br>(Rs in Cr) | Nos.                   | Length<br>(in Km ) | TPC<br>(Rs in Cr) |
| 1           | Arunachal Pradesh |             | 20                       | 424                | 4821              | 15                     | 326                | 5161              |
| 2           | Assam             |             | 11                       | 147                | 1891              | 43                     | 981                | 32532             |
| 3           | Manipur           |             | 4                        | 80                 | 1286              | 43                     | 917                | 14259             |
| 4           | Meghalaya         |             | 0                        | 0                  | 0                 | 17                     | 388                | 7252              |
| 5           | Mizoram           |             | 1                        | 14                 | 216               | 29                     | 777                | 16561             |
| 6           | Nagaland          |             | 7                        | 150                | 1824              | 32                     | 645                | 11215             |
| 7           | Sikkim            |             | 5                        | 39                 | 742               | 14                     | 182                | 4529              |
| 8           | West Bengal       |             | 1                        | 2                  | 159               | 5                      | 77                 | 1648              |
| 9           | Tripura           |             | 10                       | 305                | 3488              | 15                     | 225                | 5056              |
| 10          | Andaman & Nicobar |             | 6                        | 143                | 671               | 7                      | 178                | 1459              |
| 11          | Jammu & Kashmir   | RO-Jammu    | 3                        | 42                 | 483               | 13                     | 145                | 5178              |
|             |                   | RO-Srinagar | 1                        | 43                 | 146               | 4                      | 82                 | 10071             |
| 12          | Ladakh            |             | 0                        | 0                  | 0                 | 11                     | 231                | 2419              |
| 13          | Uttarakhand       |             | 7                        | 6                  | 349               | 4                      | 99                 | 2479              |
| Grand Total |                   |             | 76                       | 1393               | 16075             | 252                    | 5254               | 119820            |

| SL. No. | State/UT          | Name of Project                                                                                                                                                                                                          | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award    | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                            | Official Mail IDs of Contractor                                         |
|---------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|------------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------|
| 1       | Andaman & Nicobar | Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00 on Item Rate basis                                                                               | 223/ 4            | 64.30       | 59.56                            | 53.73                     | 05-03-2018       | 09-04-2018     | 100%                           | 100%                            | 09-04-2019                        | 31-03-2021                                           | M/s Jandu Construction Company                                                    | 1) hoplanningjcipl@gmail.com 2) janduconstco@yahoo.com                  |
| 2       | Andaman & Nicobar | Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223                                                                                                                      | 223/ 4            | 1.45        | 271.06                           | 207.42                    | 15-02-2017       | 26-04-2017     | 100%                           | 100%                            | 25-04-2020                        | 15-03-2022                                           | MBZ -RDS (JV)                                                                     | mayank.goyal@rdsproject.com                                             |
| 3       | Andaman & Nicobar | 2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)                                                       | 223/ 4            | 25.93       | 176.76                           | 124.74                    | 01-03-2017       | 01-11-2017     | 100%                           | 100%                            | 31-10-2018                        | 15-03-2019                                           | M/s DRA Infracon Pvt. Ltd.(DRAIPL)                                                | prabaharan@sreeinfra.tech.com                                           |
| 4       | Andaman & Nicobar | Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-V)                                                                                          | 223/ 4            | 12.00       | 32.54                            | 23.18                     | 14-02-2019       | 02-04-2019     | 100%                           | 100%                            | 31-03-2020                        | 11-06-2021                                           | M/s Mohan Mutha Exports Pvt Ltd                                                   | 1) dkmutha@mmexport.com 2) pkmutha@mmexports.com                        |
| 5       | Andaman & Nicobar | Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder (Package-VI)                                                                                                         | 223/ 4            | 14.10       | 59.08                            | 37.78                     | 14-02-2019       | 02-04-2019     | 100%                           | 100%                            | 31-03-2020                        | 22-09-2021                                           | M/s Mohan Mutha Exports Pvt Ltd                                                   | 1) dkmutha@mmexport.com 2) pkmutha@mmexports.com                        |
| 6       | Andaman & Nicobar | Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-VII)                                                                                     | 223/ 4            | 25.00       | 71.93                            | 53.96                     | 28-11-2018       | 01-01-2019     | 100%                           | 100%                            | 31-12-2019                        | 31-03-2021                                           | M/s Garg & Sons Estate Promoters Pvt Ltd                                          | 1) racgarg@yahoo.com 2) racgarg260@gmail.com                            |
| 7       | Andaman & Nicobar | Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 (New NH-4) connecting South Andaman and Baratang Islands in UT of A&N.                                                | 223/ 4            | 1.96        | 262.97                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                                                 | -                                                                       |
| 8       | Andaman & Nicobar | 2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)                                                                                          | 223/ 4            | 55.46       | 409.850                          | 259.00                    | 31-03-2017       | 05-12-2017     | 86.79                          | 84.25                           | 04-12-2019                        | 31-03-2024                                           | M/s Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)                  | vmnh4jiv-pkg2@vasishta.in , ramaraju@vasishta.in                        |
| 9       | Andaman & Nicobar | 2-Lane with hard shoulder, Rehabilitation and up-gradation of sect. from Km 107.760-129.445,(Middle strait to Humphrey),Km 130.600 -138 (After Humphrey-Kadamtala) & Km155.00 -181.0 (End of Jarwa-Rangat) (Package-III) | 223/ 4            | 54.362      | 391.01                           | 298.00                    | 12-03-2018       | 04-09-2018     | 57.55                          | 47.8                            | 03-09-2020                        | 30-06-2024                                           | M/s Mantena Constructions Pvt. Ltd.- Vasishta Constructions Pvt. Ltd. Strait (JV) | andaman.pkg3@gmail.com vmnh4jiv-pkg2@vasishta.in , ramaraju@vasishta.in |
| 10      | Andaman & Nicobar | 2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV).                                                         | 223/ 4            | 33.405      | 234.27                           | 174.00                    | 27-03-2018       | 04-09-2018     | 76.86                          | 72.56                           | 03-09-2020                        | 31-03-2024                                           | M/s Vasishta Construction Pvt.Ltd                                                 | Aditya.k@vasishta.in vmnh4jiv-pkg2@vasishta.in , ramaraju@vasishta.in   |
| 11      | Andaman & Nicobar | Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder (Package-VIII)                                                                               | 223/ 4            | 32.662      | 109.33                           | 74.61                     | 13-04-2021       | 01-07-2021     | 45.54                          | 44.97                           | 01-07-2023                        | 31-03-2024                                           | Kaba Infratech Pvt. Ltd.                                                          | a.bhatnagar@kabagroup.com                                               |
| 12      | Andaman & Nicobar | Construction of 4 nos. of Minor Bridges                                                                                                                                                                                  | 223/ 4            | 0.14        | 31.32                            | 26.18                     | 13-10-2020       | 23-11-2020     | 99.6                           | 99.54                           | 23-05-2021                        | 01-11-2023                                           | M/s Vij Engineers & Consultant Pvt Ltd                                            |                                                                         |
| 13      | Andaman & Nicobar | 94 Nos. of Culverts from Km 298.000 to Km 330.662 (Karala to Kalipur) of NH-4                                                                                                                                            | 223/ 4            | -           | 20.62                            | 14.99                     | 12-03-2021       | 09-04-2021     | 99.42                          | 98.38                           | 03-01-2022                        | 31-10-2023                                           | M/s H R CONSTRUCTION PRIVATE LIMITED                                              |                                                                         |
|         |                   |                                                                                                                                                                                                                          |                   | 321         | 2130                             | 1348                      |                  |                |                                |                                 |                                   |                                                      |                                                                                   |                                                                         |

[illegible]

| SL. No. | State/UT          | Name of Project                                                                                                                                                                                  | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                            | Official Mail IDs of Contractor |
|---------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-------------------------------------------------------------------|---------------------------------|
|         |                   |                                                                                                                 |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                                   |                                 |
| 1       | Arunachal Pradesh | 2 laning from Mahadevpur to Buri Dihing section of NH-52B                                                                                                                                        | 52B/ 215          | 25.14       | 136.60                           | 107.16                    | 31-03-2015    | 30-05-2015     | 100%                           | 100%                            | 30-05-2018                        | <b>21-05-2018</b>                                    | M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd. - Puna Hinda (JV) | punahinda@gmail.com             |
| 2       | Arunachal Pradesh | 2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380                                       | 52B               | 22.23       | 189.91                           | 143.21                    | 23-07-2015    | 23-10-2015     | 100%                           | 100%                            | 22-10-2018                        | <b>08-05-2018</b>                                    | BIPL-BVEPL (JV)                                                   | biplbvepljv@rediffmail.com      |
| 3       | Arunachal Pradesh | 2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28                                                                                                                            | 229/13            | 26.58       | 299.66                           | 235.08                    | 31-03-2015    | 27-05-2015     | 100%                           | 100%                            | 25-05-2018                        | <b>28-12-2018</b>                                    | M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.                   | drainfra89@gmail.com            |
| 4       | Arunachal Pradesh | 2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58.420 (Existing Km 42 to km 59)                                                                                              | 229/13            | 17.12       | 247.44                           | 194.11                    | 27-03-2015    | 27-05-2015     | 100%                           | 100%                            | 25-05-2018                        | <b>31-07-2020</b>                                    | T K Engineering & Consortium Pvt. Ltd.(TKECPL)                    | debajitdz501@gmail.com          |
| 5       | Arunachal Pradesh | Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 - Pkg.II                                                                               | New NH-313        | 16.00       | 259.52                           | 198.00                    | 06-05-2016    | 07-10-2016     | 100%                           | 100%                            | 06-10-2019                        | <b>19-12-2019</b>                                    | M/s Madhucon Projects Ltd.                                        | gm.bd@madhucon.com              |
| 6       | Arunachal Pradesh | 2 laning of Singer river to Sijon nala                                                                                                                                                           | 513               | 23.38       | 238.46                           | 179.82                    | 09-11-2015    | 15-01-2016     | 100%                           | 100%                            | 19-01-2019                        | <b>07-07-2019</b>                                    | M/s ABL-BIPL (JV)                                                 | Bipl.tinsukia@gmail.com         |
| 7       | Arunachal Pradesh | 2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B                                                                                                                     | 52B/215           | 42.84       | 438.32                           | 334.22                    | 01-03-2016    | 15-06-2016     | 100%                           | 100%                            | 14-06-2019                        | <b>03-04-2019</b>                                    | M/s MGCPL-HGIEPL (JV)                                             | delhi@mgcpl.com                 |
| 8       | Arunachal Pradesh | 2 laning of Changlang/Tirap District boundary to Changlang of NH-52B                                                                                                                             | 52B/215           | 18.27       | 172.75                           | 130.10                    | 31-03-2015    | 01-06-2015     | 100%                           | 97%                             | 31-05-2018                        | <b>14-04-2021</b>                                    | T K Engineering & Consortium Pvt. Ltd.(TKECPL)                    | debajitdz501@gmail.com          |
| 9       | Arunachal Pradesh | 2 laning from Longding to Kanubari of NH-52B from Km.0.00 to Km.47.213                                                                                                                           | 52B/ 215          | 47.21       | 522.87                           | 394.00                    | 31-03-2015    | 02-06-2015     | 100%                           | 100%                            | 26-11-2018                        | <b>31-03-2021</b>                                    | M/s Monte Carlo Ltd.                                              | kanubari.ap@mclindia.com        |
| 10      | Arunachal Pradesh | 2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 605.600 including Realignment from km.591.900 to 602.600                                                        | 52                | 22.15       | 244.82                           | 163.61                    | 02-03-2016    | 24-02-2017     | 100%                           | 100%                            | 23-02-2020                        | <b>08-10-2020</b>                                    | M/s BIPL-ABL (JV )                                                | Bipl.tinsukia@gmail.com         |
| 11      | Arunachal Pradesh | Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)                                                                                                    | State Road        | 21.00       | 210.50                           | 148.00                    | 02-11-2015    | 20-01-2016     | 100%                           | 100%                            | 18-01-2019                        | <b>11-10-2021</b>                                    | M/s JKM-KCL JV                                                    | jkmlikabali@gmail.com           |
| 12      | Arunachal Pradesh | Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500                                                                                                 | New NH-313        | 21.50       | 23.56                            | 22.12                     | 22-02-2019    | 10-10-2019     | 100%                           | 100%                            | 09-10-2020                        | <b>01-06-2021</b>                                    | M/s N.M. Enterprises                                              | n.menterprises.n751@gmail.com   |
| 13      | Arunachal Pradesh | 2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)                                                                       | NH-713            | 12.05       | 175.65                           | 102.63                    | 24-03-2017    | 22-04-2019     | 100%                           | 100%                            | 20-04-2022                        | <b>28-02-2022</b>                                    | T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE) | debajitdz501@gmail.com          |
| 14      | Arunachal Pradesh | 2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)                                                                      | NH-713            | 11.95       | 176.22                           | 103.48                    | 24-03-2017    | 22-04-2019     | 100%                           | 100%                            | 20-04-2022                        | <b>04-09-2020</b>                                    | T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE) | debajitdz501@gmail.com          |
| 15      | Arunachal Pradesh | 2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)] - I | NH-313            | 13.40       | 252.05                           | 138.13                    | 23-03-2017    | 10-11-2017     | 100%                           | 100%                            | 09-11-2020                        | <b>19-10-2022</b>                                    | M/s Sushee Infra & Mining Limited                                 | susheehayuliang@gmail.com       |
| 16      | Arunachal Pradesh | Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)                                                                             | NH-313            | 16.00       | 322.15                           | 210.44                    | 06-05-2016    | 21-12-2016     | 100%                           | 100%                            | 20-12-2019                        | <b>15-10-2022</b>                                    | M/s Madhucon Projects Ltd.                                        | puttakishore333@gmail.com       |
| 17      | Arunachal Pradesh | Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV                                                                                                                       | NH-313            | 13.70       | 188.78                           | 145.80                    | 14-12-2016    | 19-01-2017     | 100%                           | 100%                            | 18-01-2020                        | <b>15-10-2022</b>                                    | M/s Sushee Infra & Mining Limited                                 | ttc.hapkg6@gmail.com            |
| 18      | Arunachal Pradesh | 2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)] - II                                  | NH-313            | 17.00       | 252.79                           | 168.30                    | 23-03-2017    | 10-11-2017     | 100%                           | 100%                            | 09-11-2020                        | <b>30-01-2023</b>                                    | M/s Sushee Infra & Mining Limited                                 | gm.bd@madhucon.com              |
| 19      | Arunachal Pradesh | Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI                                                                                                                     | NH-313            | 10.30       | 145.17                           | 105.00                    | 16-03-2018    | 15-06-2018     | 100%                           | 100%                            | 14-06-2021                        | <b>30-06-2022</b>                                    | M/s TTC Infra                                                     | sciwshivamjv.nhidcl@gmail.com   |
| 20      | Arunachal Pradesh | Construction of 2-lane road from Km. 65.810 to Km. 99.00 (Design Length=26.118 km) of Akajan-Likabali-Bame road (Pkg-3)                                                                          | State Road        | 26.12       | 323.49                           | 220.17                    | 31-03-2017    | 21-03-2018     | 100%                           | 100%                            | 19-03-2021                        | <b>24-12-2022</b>                                    | M/s SCIW-Shivam (JV)                                              | susheehayuliang@gmail.com       |
| 21      | Arunachal Pradesh | 2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]- III                                          | NH-313            | 17.83       | 263.31                           | 177.30                    | 23-03-2017    | 10-11-2017     | 100                            | 99.68                           | 09-11-2020                        | Physically Completed                                 | M/s Sushee Infra & Mining Limited                                 | susheehayuliang@gmail.com       |
| 22      | Arunachal Pradesh | 2 laning of Balance work of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town - IV                    | NH-313            | 11.30       | 256.66                           | 131.91                    | 31-03-2021    | 03-05-2021     | 73.44                          | 64.46                           | 02-05-2023                        | 31-03-2024                                           | Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)                 | poddargrb@gmail.com             |
| 23      | Arunachal Pradesh | Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment                      | NH-313            | 74.86       | 1718.59                          | 1058.24                   | 24-03-2017    | 05-03-2018     | 62.8                           | 59.75                           | 04-03-2022                        | 31-12-2024                                           | M/s DRAIPL - Iron Triangle (ITL) (JV)                             | moquisa@gmail.com               |

| SL. No.    | State/UT                 | Name of Project                                                                                                                                                                                                                  | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                               | Official Mail IDs of Contractor                           |
|------------|--------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|------------------------------------------------------|-----------------------------------------------------------|
|            |                          |                                                                                                                                                 |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                      |                                                           |
| 24         | Arunachal Pradesh        | Construction of 2 Major bridges at Existing Ch. 23-650 (Design Ch. 23+550) and Ch. 28+200 (Design Ch. 28+200) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 (CoS work)            | NH-313            | 0.32        |                                  | 60.00                     | 28-09-2021    | 17-12-2021     | 70                             | 70                              | 19-06-2023                        | 31-03-2024                                           | Poddar Infratech Pvt. Ltd.                           | varun@poddarinfra.com                                     |
| 25         | Arunachal Pradesh        | Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III                                                                                                                                                      | NH-313            | 39.00       | 568.92                           | 434.06                    | 12-09-2016    | 16-12-2016     | 98.88                          | 98.46                           | 15-12-2019                        | 31-03-2024                                           | M/s PCL-Eagle (JV)                                   | pcl.etalin@gmail.com                                      |
| 26         | Arunachal Pradesh        | Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 - V                                                                                                                                                     | NH-313            | 13.80       | 200.44                           | 154.80                    | 14-12-2016    | 19-01-2017     | 99.75                          | 98.29                           | 18-01-2020                        | 30-09-2023                                           | M/s Sushee Infra & Mining Limited                    | puttakishore333@gmail.com                                 |
| 27         | Arunachal Pradesh        | Construction of Balance work of 2 - Lining of existing Akajan-Likabali-Barne Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under - (Pkg-2)               | State Road        | 32.81       | 118.00                           | 93.00                     | 30-06-2021    | 01-09-2021     | 91.87                          | 91.39                           | 03-03-2023                        | 04-10-2023                                           | MVV Satyanaryana                                     | mvvs.alb2@gmail.com                                       |
| 28         | Arunachal Pradesh        | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]                                                               | NH-713            | 16.56       | 228.71                           | 100.21                    | 10-08-2020    | 01-10-2020     | 93.62                          | 89.14                           | 02-04-2022                        | 31-10-2023                                           | Valecha Engg. Ltd.                                   | contracts@valecha.in                                      |
| 29         | Arunachal Pradesh        | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg-IV)                                                                    | NH-713            | 17.17       | 294.04                           | 147.13                    | 11-08-2020    | 01-10-2020     | 89.1                           | 85.71                           | 02-04-2022                        | 31-10-2023                                           | Bhimji Velji Sorathia Construction Pvt. Ltd.         | kuvraji@yahoo.com<br>kbh@bvscpl.in<br>gm.jkroad@bvscpl.in |
| 30         | Arunachal Pradesh        | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)                                                                           | NH-713            | 15.00       | 229.70                           | 121.58                    | 14-08-2020    | 01-10-2020     | 99.61                          | 96.25                           | 02-04-2022                        | 31-10-2023                                           | Bhimji Velji Sorathia Construction Pvt. Ltd.         | kuvraji@yahoo.com<br>kbh@bvscpl.in<br>gm.jkroad@bvscpl.in |
| 31         | Arunachal Pradesh        | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)                                                                | NH-713            | 15.00       | 199.03                           | 102.86                    | 17-08-2020    | 01-10-2020     | 98.88                          | 92.97                           | 02-04-2022                        | Physically Completed                                 | Jainco Enterprises Pvt. Ltd.                         | arunachaljainco@gmail.com<br>jainco.kota@gmail.com        |
| 32         | Arunachal Pradesh        | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km) (Pkg-VII)                                                 | NH-713            | 14.99       | 184.88                           | 101.95                    | 07-08-2020    | 01-10-2020     | 75.05                          | 64.93                           | 02-04-2022                        | 31-12-2023                                           | Jainco Enterprises Pvt. Ltd.                         | arunachaljainco@gmail.com<br>jainco.kota@gmail.com        |
| 33         | Arunachal Pradesh        | Construction of Balance Work of 2 lane with Paved shoulder of Joram-Koloriang Road (NH-713) on EPC basis from existing Km 138.000 to Km 158.00 [Design Km 122+353 to Km 138+389] (Package 8) [design length - 16.035 km] under - | NH-713            | 16.03       | 244.10                           | 94.97                     | 07-03-2022    | 07-05-2022     | 38.02                          | 35.67                           | 06-11-2023                        | 31-03-2024                                           | Puna Hinda                                           | punahinda@gmail.com                                       |
| 34         | Arunachal Pradesh        | Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 under - NH(O)-NE                                                                                            | 113               | 23.08       | 301.06                           | 156.70                    | 31-08-2020    | 25-10-2020     | 43.72                          | 41.44                           | 27-04-2022                        | 28-05-2024                                           | M.P. Agarwalla                                       | mp.arrowa.khupa@gmail.com                                 |
| 35         | Arunachal Pradesh        | Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC under - NH(O)-NE                                                                                            | 13                | 18.46       | 353.90                           | 205.56                    | 29-09-2020    | 05-11-2020     | 25.38                          | 16.86                           | 08-05-2022                        | 31-03-2024                                           | Valecha Engg. Ltd.                                   | contracts@valecha.in                                      |
|            |                          |                                                                                                                                                                                                                                  |                   | 750         | 9982                             | 6584                      |               |                |                                |                                 |                                   |                                                      |                                                      |                                                           |
| ICBR Works |                          |                                                                                                                                                                                                                                  |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                      |                                                           |
| 1          | Arunachal Pradesh (ICBR) | Construction of High Altitude Hill road from Ladda to Basai from KM 0.000 to KM 32.260 in East Kameng District of Arunachal Pradesh on EPC Mode                                                                                  | -                 | 32.26       | 445.96                           | 237.60                    | 26-03-2021    | 26-04-2021     | 36%                            | 35%                             | 04-02-2024                        | 04-02-2024                                           | suwarnabuildconpl@gmail.com                          | suwarnabuildconpl@gmail.com                               |
| 2          | Arunachal Pradesh (ICBR) | Construction of High Altitude Hill road from Doginala to Gau from KM 0.000 to KM 15.320 in Upper Subansiri District of Arunachal Pradesh on EPC Mode                                                                             | -                 | 15.32       | 242.30                           | 121.98                    | 21-12-2020    | 04-03-2021     | 18%                            | 18%                             | 04-08-2023                        | 31-03-2024                                           | Indo Engineering Project Corporation                 | iepcitanagar2021@gmail.com                                |
| 3          | Arunachal Pradesh (ICBR) | Construction of High Altitude Hill Road from Tadadege to Henker from KM 0+000 to KM 28+550 in West Siang District of Arunachal Pradesh on EPC Mode                                                                               | -                 | 28.55       | 550.45                           | 263.45                    | 14-12-2020    | 04-03-2021     | 31%                            | 30%                             | 03-03-2023                        | 22-06-2024                                           | Sudhakara Infratech Pvt. Ltd-LNS Infrastructure (JV) | icbtadadegehenkaer@gmail.com                              |
| 4          | Arunachal Pradesh (ICBR) | Construction of High Altitude Hill Road from Mipi to Mathun (Basam) from KM 0+000 to KM 16+730 in Anini District of Arunachal Pradesh on EPC Mode                                                                                | -                 | 16.73       | 288.52                           | 144.90                    | 14-12-2020    | 04-03-2021     | 97%                            | 95%                             | 17-03-2022                        | 31-03-2024                                           | vbltaksatsangiv@gmail.com-                           | -                                                         |
| 5          | Arunachal Pradesh (ICBR) | Construction of High Altitude Hill Road from Dembuen to Bruni from KM 0+000 to KM 36+300 in Anini District of Arunachal Pradesh on EPC Mode                                                                                      | -                 | 36.30       | 606.63                           | 281.80                    | 14-12-2020    | 04-03-2021     | 100%                           | 99%                             | 01-11-2023                        | Physically Completed                                 | krc.bruni@gmail.com                                  | -                                                         |
|            |                          |                                                                                                                                                                                                                                  |                   | 129         | 2134                             | 1050                      |               |                |                                |                                 |                                   |                                                      |                                                      |                                                           |

| SL. No. | State/UT | Name of Project<br>                                                                         | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award    | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                         | Official Mail IDs of Contractor                                         |
|---------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|------------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|----------------------------------------------------------------|-------------------------------------------------------------------------|
| 1       | Assam    | Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis                                    | 208A              | 17.95       | 66.94                            | 60.21                     | 04-10-2016       | 28-11-2016     | 100%                           | 100%                            | 24-01-2018                        | <b>31-03-2018</b>                                    | M/s Ganesh Ram Dokania                                         | -                                                                       |
| 2       | Assam    | One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500                                                                                            | NH-37             | 3.50        | 14.52                            | 13.50                     | 31-05-2019       | 19-08-2019     | 100%                           | 100%                            | 17-08-2020                        | <b>31-12-2020</b>                                    | M/s BB Enterprises                                             | -                                                                       |
| 3       | Assam    | One time improvement of Digboi to Ledo Town section (via Powal and Margherita ) of NH-38 from km 20.000 to km 53.000                                                         | NH-38             | 31.50       | 30.84                            | 26.92                     | 29-07-2019       | 25-09-2019     | 100%                           | 100%                            | 23-09-2020                        | <b>23-09-2020</b>                                    | M/s Ganpati Builders                                           | -                                                                       |
| 4       | Assam    | Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147                                                            | 37                | 15.45       | 379.32                           | 96.84                     | 20-02-2015       | 02-11-2015     | 100%                           | 100%                            | 31-10-2018                        | <b>31-10-2020</b>                                    | M/s ABCI-JKM Pvt. Ltd (JV).                                    | -                                                                       |
| 5       | Assam    | 4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE                                                                         | 52                | 10.08       | 223.30                           | 168.39                    | 30-03-2015       | 11-12-2015     | 100%                           | 100%                            | 10-12-2018                        | <b>28-02-2022</b>                                    | M/s ECI Engg.Construction Co. Ltd.                             | -                                                                       |
| 6       | Assam    | 2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section                                                                                              | 53/37             | 4.15        | 76.78                            | 53.21                     | 23-03-2015       | 01-10-2015     | 100%                           | 100%                            | 11-12-2017                        | <b>15-05-2022</b>                                    | M/s Shree Gautam Construction Company Ltd.                     | -                                                                       |
| 7       | Assam    | Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)                | 36/29             | 15.01       | 278.46                           | 129.14                    | 10-08-2020       | 30-09-2020     | 100%                           | 100%                            | 24-03-2022                        | <b>27-12-2022</b>                                    | Skylark Infra Engg. Pvt. Ltd.                                  | pm.dokmoka@skylarkworld.com                                             |
| 8       | Assam    | 4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1                             | 37                | 10.00       | 225.02                           | 87.11                     | 23-03-2020       | 01-07-2020     | 100%                           | 100%                            | 23-12-2021                        | <b>09-03-2023</b>                                    | PRL Projects & Infra Structure Ltd.                            | nagaonnh127@prlinfra.com                                                |
| 9       | Assam    | 4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2                              | 37                | 8.40        |                                  | 66.25                     | 20-03-2020       | 01-07-2020     | 100%                           | 100%                            | 23-12-2021                        | <b>30-03-2023</b>                                    | Ganga Sagar Singh                                              | support@gss.org.in                                                      |
| 10      | Assam    | Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)          | 36/29             | 15.21       | 335.88                           | 138.33                    | 26-03-2021       | 12-07-2021     | 89                             | 87.83                           | 03-01-2023                        | <b>30-04-2023</b>                                    | P. D. Agrawal Infrastructure Ltd. Apex Structure Pvt Ltd. (JV) | apexcompany2009@yahoo.in                                                |
| 11      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4) | 36/29             | 15.47       | 260.07                           | 141.35                    | 03-02-2021       | 25-06-2021     | 96.18                          | 94.6                            | 17-12-2022                        | <b>29-03-2023</b>                                    | S.S Builders                                                   | ssbuilderspkg4@gmail.com,                                               |
| 12      | Assam    | 4-Laning from Rangagara to Kaliaborh Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.                                                                             | 37                | 18.315      | 289.99                           | 196.24                    | 16-01-2017       | 23-10-2017     | 86.86                          | 84.91                           | 21-04-2020                        | 30-12-2023                                           | M/s Simplex Infrastructure                                     | c3172@simplexinfra.com<br>kaustab.chakraborty@simplexinfra.com          |
| 13      | Assam    | 4-Laning from Kaliaborh Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge                                       | 37A               | 17.300      | 811.28                           | 588.95                    | 31-10-2014       | 29-11-2014     | 100                            | 99.89                           | 28-11-2018                        | Physically Completed                                 | M/s Gammon India- S P Singla[SPSCPL] (JV)                      | manoj.rathore@gammonengineers.com                                       |
| 14      | Assam    | 4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis                                                                   | 37A &52           | 16.862      | 1049.51                          | 124.58                    | 05-11-2021       | 07-02-2022     | 90.83                          | 90.72                           | 09-08-2023                        | 23-10-2023                                           | Sri Babul Nath                                                 | dolabari.jamuguri@gmail.com<br>babulnath40@gmail.com                    |
| 15      | Assam    | Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)                   | 37A/ 715          | 1.948       |                                  | 448.03                    | 21-12-2020       | 17-02-2021     | 93.95                          | 93.41                           | 05-08-2023                        | 20-12-2023                                           | MKC Infrastructure Ltd. - RSM Infra Projects (JV)              | mkcilrsmjv@gmail.com                                                    |
| 16      | Assam    | 4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52                                                                                                  | 52                | 26.00       | 520.01                           | 303.49                    | 13-10-2016       | 19-12-2016     | 89.57                          | 80.65                           | 19-06-2019                        | 30-12-2023                                           | M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)               | tkjhbcn@gmail.com<br>jpdekat@gmail.com                                  |
| 17      | Assam    | 4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE                                | 52                | 57.50       | 1099.35                          | 393.48                    | 18-10-2021       | 11-12-2021     | 95.41                          | 93.25                           | 10-06-2023                        | 15-12-2023                                           | Dhatarwal Construction Company Pvt. Ltd.                       | dcindiaproject@gmail.com                                                |
| 18      | Assam    | 4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)                           | 37                | 39.72       | 814.56                           | 454.89                    | 31-10-2014       | 23-05-2015     | 95.73                          | 91.96                           | 21-05-2018                        | 31-10-2023                                           | M/s Hindustan Construction Company (HCC)                       | njrp.pd@hccindia.com,<br>njrp.qcslab@hccindia.com,<br>njrp@hccindia.com |
| 19      | Assam    | 4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08                                                                                                           | 37                | 37.80       | 738.15                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                              | vpilsiljv@siplassam.com                                                 |
| 20      | Assam    | 4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)                                                    | 37                | 44.075      | 1369.02                          | 234.20                    | 25-07-2022       | 21-09-2022     | 27.81                          | 23.69                           | 21-03-2024                        | 21-03-2024                                           | Kamac Engg - Shiva Harfalka (JV)                               | keplslg@gmail.com,<br>kamacsig@gmail.com<br>nh37k.shiva@gmail.com       |
| 21      | Assam    | 4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.                     | 37                | 26.90       | 385.57                           | 122.50                    | 14-10-2022       | 20-01-2023     | 6.72                           | 4.17                            | 21-07-2024                        | 20-07-2024                                           | Mohan Lal Jain                                                 | msmljain@yahoo.co.in                                                    |
| 22      | Assam    | 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.                                            | 37                | 19.175      | 330.30                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                              | -                                                                       |
| 23      | Assam    | 4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.                                  | 54 Ext.           | 25.25       | 887.68                           | 694.30                    | 31-10-2017       | 26-12-2017     | 80.63                          | 77.15                           | 24-06-2020                        | 31-12-2023                                           | M/s Sushee Infra- M/s JSC PTPS (JV)                            | planning.balachera@gmail.com                                            |

| SL. No. | State/UT | Name of Project<br>                                                                                                                                                                                                                                                                                               | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                        | Official Mail IDs of Contractor                                |
|---------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------|----------------------------------------------------------------|
| 24      | Assam    | Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP                                                                                                                                                               | 102B/ 117         | 14.660      | 220.19                           | 138.25                    | 26-03-2020    | 26-06-2020     | 80.74                          | 77.75                           | 26-12-2022                        | 31-12-2023                                           | B.K.Sons Infra Pvt. Ltd.                                                      | bksonsbong@gmail.com                                           |
| 25      | Assam    | Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km) of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)                                                                                                                                                                           | 17                | 18.90       | 636.42                           | 418.49                    | 22-03-2021    | 09-07-2021     | 88.61                          | 80.73                           | 10-01-2023                        | 30-11-2023                                           | Rajendra Singh Bhamboo Infra Pvt. Ltd.                                        | rajendrabhamboo@yahoo.co.in                                    |
| 26      | Assam    | Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa                                                                                                                                                                                                                                                                     | 17                | 4.385       | 746.76                           | 402.75                    | 10-08-2021    | 12-11-2021     | 32.16                          | 30.41                           | 10-11-2024                        | 10-11-2024                                           | S.P. Singla Private Limited                                                   | spsjogighopa@spsingla.com                                      |
| 27      | Assam    | Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP                                                                                                                                      | NH-17             | 12.30       | 208.84                           | 114.31                    | 25-08-2020    | 26-10-2020     | 59.78                          | 57.65                           | 19-04-2022                        | 31-12-2023                                           | Mayasheel Construction                                                        | msc.pkg6@gmail.com                                             |
| 28      | Assam    | Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)                                                                                                                                             | NH-17             | 11.63       | 286.72                           | 135.89                    | 24-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | Mayasheel Construction                                                        | mayasheelconstruction@gmail.com                                |
| 29      | Assam    | Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)                                                                 | 17                | 43.75       | 1457.59                          | 742.00                    | 14-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)                          | rohit.yadav@yfcprojects.com                                    |
| 30      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milimila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)             | 17                | 33.684      | 1000.27                          | 458.47                    | 20-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)                     | das1969anil@gmail.com                                          |
| 31      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milimila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)     | 17                | 27.31       | 1264.90                          | 539.93                    | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)                     | das1969anil@gmail.com                                          |
| 32      | Assam    | Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.                                                                                                                                                                | NH-29             | 12.46       | 516.88                           | 229.82                    | 24-02-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s Mehta Contraction Company                                                 | mehtaconst09@gmail.com                                         |
| 33      | Assam    | Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Village- (Package-5)                                                                                                                                                                                                             | 36/29             | 17.43       | 288.85                           | 141.46                    | 31-03-2021    | 12-07-2021     | 38.79                          | 36.88                           | 12-01-2023                        | 31-12-2023                                           | B.K.Sons Infra Pvt. Ltd.                                                      | bksonsinfra@gmail.com<br>bksonsmarjapkg5@gmail.com             |
| 34      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)                                                                                                                                                                                                                          | 36/29             | 31.88       | 625.64                           | 282.11                    | 10-09-2021    | 14-07-2022     | 36.42                          | 35.35                           | 13-07-2024                        | 13-07-2024                                           | Ashoka Buildcon Ltd.                                                          | ablnh29pkg6@ashokabuildcon.in                                  |
| 35      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)                                                                                                                                                                                                                   | 36/29             | 10.79       | 204.10                           | 81.27                     | 02-09-2022    | 20-01-2023     | 17.11                          | 10.14                           | 20-07-2024                        | 13-07-2024                                           | M/s Shankar Agarwal                                                           | shankaragarwaloffice@gmail.com                                 |
| 36      | Assam    | 4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank, Assam) and Phulbari (on south Bank, Meghalaya) on NH-127B                                                                                                                                                                                                                                                 | 127B              | 19.28       | 4997.04                          | 3166.00                   | 24-11-2020    | 15-12-2020     | 36.42                          | 34.85                           | 12-09-2028                        | 12-09-2028                                           | Larsen & Toubro Ltd. Heavy Civil Infrastructure I/C Larsen & Toubro Ltd.(L&T) | dpbplnt@gmail.com                                              |
| 37      | Assam    | Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-1] | 127B              | 27.65       | 613.89                           | 297.28                    | 12-09-2022    | 15-02-2023     | 3.35                           | 0                               | 14-02-2025                        | 14-02-2025                                           | Simplex Infrastructures Ltd.                                                  | c3172@simplexinfra.com<br>kaustab.chakraborty@simplexinfra.com |

| SL. No. | State/UT | Name of Project<br>                                                                                                                                                                                                                                                                                                | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                        | Official Mail IDs of Contractor                          |
|---------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------|
| 38      | Assam    | Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2] | 127B              | 26.50       | 909.02                           | 453.90                    | 04-08-2022    | 02-01-2023     | 26.78                          | 20.8                            | 01-01-2025                        | 01-01-2025                                           | M/s Jandu Construction India Pvt. Ltd.                        | nfo@jandu.co.in, infojcipi@gmail.com                     |
| 39      | Assam    | Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis                                                                                                                                                                                                                                      | 2/ NH-37          | 11.00       | 287.63                           | 122.50                    | 19-03-2020    | 30-06-2020     | 95.26                          | 92.7                            | 19-06-2022                        | 31-10-2023                                           | M/s Rajinder Infrastructure Pvt.Ltd.                          | jornh37@gmail.com<br>ripl.chd@gmail.com                  |
| 40      | Assam    | Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]                                                                                                                                                                                | 37                | 24.60       | 215.27                           | 115.82                    | 31-03-2022    | 25-07-2022     | 46.32                          | 39.11                           | 24-07-2024                        | 24-07-2024                                           | Ganpati Builders                                              | op.sharma0082@gmail.com<br>ganpatibuilders0082@gmail.com |
| 41      | Assam    | Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(O) - NE [Pkg.2]                                                                                                                                                                                             | 37/15             | 19.73       | 170.95                           | 101.16                    | 05-04-2022    | 25-07-2022     | 38                             | 36                              | 24-07-2024                        | 24-07-2024                                           | JKM Infra works LLP                                           | jkmahanta@jkminfra.net<br>jkmho@jiminfra.net             |
| 42      | Assam    | Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(O) - NE (Pkg-3)                                                                      | 37/15 & 38/315    | 41.32       | 458.59                           | 210.00                    | 03-02-2023    | 19-05-2023     | 0                              | 0                               | 17-05-2025                        | 17-05-2025                                           | M/s TTC Infra India                                           | ttcii.tzp@gmail.com                                      |
| 43      | Assam    | Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).                                                                                      | 37/15 & 38/315    | 10.25       | 356.65                           | 114.99                    | 28-02-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s RK Infracorp Limited                                      | rkinfracorp@gmail.com,<br>rkinfracorp@hotmail.com        |
| 44      | Assam    | Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)                                             | 38/315            | 20.53       | 643.42                           | 272.77                    | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | Kamac Engineers Pvt. Ltd.                                     | kepsig@gmail.com                                         |
| 45      | Assam    | 4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)                                                                                                       | 37 & 306          | 20.00       | 1256.90                          | 504.34                    | 21-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | YFC Projects Pvt. Ltd. - TTC Infra India (JV)                 | rohit.yadav@yfcprojects.com                              |
| 46      | Assam    | 4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)                                                                                         | 306               | 29.36       | 1716.21                          | 592.80                    | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | Jandu Construction India Pvt. Ltd. (JC IPL)                   | info@jandu.co.in,<br>infojcipi@gmail.com                 |
| 47      | Assam    | Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Sideswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km).                                                                   | 6 & 37            | 11.10       | 574.26                           | 292.29                    | 16-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | S S Builders                                                  | ssb_nagi@yahoo.com                                       |
| 48      | Assam    | Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)                                                                                                              | 62/217            | 8.41        | 88.56                            | 33.70                     | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | Shyama Construction                                           | shyamaconstruction0005@gmail.com                         |
| 49      | Assam    | Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)                                                                                                                                                     | 137               | 20.02       | 904.04                           | 344.66                    | 31-03-2023    | 29-08-2023     | 0                              | 0                               | 29-08-2025                        | 29-08-2025                                           | Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV) | anushaprojects@gmail.com                                 |
| 50      | Assam    | Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)                                                                                                                                                   | 137               | 19.99       | 860.37                           | 344.66                    | 31-03-2023    | 29-08-2023     | 0                              | 0                               | 29-08-2025                        | 29-08-2025                                           | KPC Projects Ltd.                                             | tenders@kpcprojects.com                                  |
| 51      | Assam    | Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)                                                                                                                                                  | 137               | 19.92       | 890.33                           | 354.69                    | 31-03-2023    | 29-08-2023     | 0                              | 0                               | 29-08-2025                        | 29-08-2025                                           | Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV) | anushaprojects@gmail.com                                 |

[illegible]

| SL. No. | State/UT          | Name of Project                                                                                                                                                                                                                                                                                                                                    | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                      | Official Mail IDs of Contractor                                    |
|---------|-------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------|--------------------------------------------------------------------|
|         |                   |                                                                                                                                                                                                                                                                   |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                                             |                                                                    |
| 1       | J&K (RO-Jammu)    | Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis                      | 244               | 14.00       | 8.01                             | 6.55                      | 01-03-2018    | 07-03-2018     | 100%                           | 100%                            | 31-08-2019                        | <b>11-10-2020</b>                                    | M/s Khandey Infra Pvt Ltd                                                   | -                                                                  |
| 2       | J&K (RO-Jammu)    | Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis                                                          | 244               | 23.20       | 16.49                            | 12.47                     | 16-02-2018    | 22-03-2018     | 100%                           | 100%                            | 31-08-2019                        | <b>31-08-2019</b>                                    | M/s Khandey Infra Pvt Ltd                                                   | -                                                                  |
| 3       | J&K (RO-Jammu)    | Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2                                                                                                                                                                                                    | 144-A             | 5.20        | 458.06                           | 277.03                    | 15-03-2018    | 07-08-2018     | 100%                           | 100%                            | 04-02-2021                        | <b>15-10-2022</b>                                    | M/s. S.P Singla Construction Pvt. Ltd.                                      | salwanguleria@spsingla.com, spsakhnoor@spsingla.com                |
| 4       | J&K (RO-Jammu)    | Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)                                                                                                                     | 144A              | 1.35        | 245.34                           | 135.12                    | 24-09-2022    | 10-01-2023     | 7.72                           | 6.06                            | 09-01-2025                        | 09-06-2025                                           | M/s Maan Builders                                                           | maanbuildersjammu@gmail.com<br>maanbuilderspkt@gmail.com           |
| 5       | J&K (RO-Jammu)    | Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A                                                                                                                                                                                                 | 144A              | 20.35       | 435.82                           | 194.00                    | 02-03-2019    | 12-07-2019     | 74.78                          | 72.74                           | 11-07-2021                        | 31-12-2023                                           | M/s. Tarmat Ltd.                                                            | varghesedilip@gmail.com, tarmatakhnoor@gmail.com                   |
| 6       | J&K (RO-Jammu)    | Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)                                                                                | 144A              | 3.75        | 198.28                           | 102.47                    | 14-12-2022    | 14-03-2023     | 4.62                           | 4.62                            | 13-03-2025                        | 13-03-2025                                           | V. K. Gupta & Associates                                                    | contact@vkga.in<br>vkg.headoffice@gmai.com<br>vkgakhnoor@gmail.com |
| 7       | J&K (RO-Jammu)    | Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244                                                                                                                                                                    | 244               | 16.99       | 264.21                           | 155.04                    | 27-03-2018    | 22-11-2018     | 80.39                          | 78.22                           | 22-11-2020                        | 31-12-2023                                           | M/s. ECI Engineering in JV with M/s SRM Projects (JV)                       | srmcontractors@gmail.com<br>srmcplc@gmail.com                      |
| 8       | J&K (RO-Jammu)    | Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)                                                                                                                                                                 | 244               | 9.46        | 228.39                           | 118.41                    | 31-07-2020    | 01-10-2020     | 71.75                          | 67.88                           | 01-04-2022                        | 30-03-2024                                           | OASIS - VIPL (JV)                                                           | ankurjainpkg1agoha@gmail.com                                       |
| 9       | J&K (RO-Jammu)    | Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)                                                                                                                                                                                                          | 244               | 8.73        | 210.79                           | 99.00                     | 31-07-2020    | 01-10-2020     | 74.77                          | 73.72                           | 01-04-2022                        | 27-01-2024                                           | E5 Infrastructure Pvt. Ltd.                                                 | package2gohakhellani@gmail.com                                     |
| 10      | J&K (RO-Jammu)    | Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)                                                                                                                                                        | 244               | 2.42        | 749.61                           | 431.28                    | 08-02-2021    | 25-03-2021     | 67.25                          | 64.24                           | 24-03-2023                        | 20-02-2024                                           | APCO Infratech Pvt Ltd                                                      | pm.ktp@apcoinfra.com                                               |
| 11      | J&K (RO-Jammu)    | Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani-Kishtwar) in the UT of J&K                                                                                                                                | 244               | 1.27        | 91.29                            | 76.49                     | 07-02-2020    | 08-06-2020     | 46.92                          | 44.78                           | 07-06-2022                        | 30-05-2024                                           | M/s Beigh Construction Co. Pvt. Ltd.                                        | rakeshkullar65@rediffmail.com<br>beigh.bcc@gmail.com               |
| 12      | J&K (RO-Jammu)    | Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section (PKG- 1)                                                                                                                         | 244               | 20.25       | 486.45                           | 208.58                    | 03-02-2021    | 29-03-2021     | 87.49                          | 83.18                           | 28-09-2022                        | 30-03-2024                                           | R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)            | randcinfraengineers@gmail.com                                      |
| 13      | J&K (RO-Jammu)    | Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora Section (Pkg - 2).                                                 | 244               | 14.84       | 512.43                           | 220.33                    | 19-07-2021    | 26-08-2021     | 39.75                          | 34.75                           | 24-02-2023                        | 30-03-2024                                           | Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)                  | pm.jk@mathiyan.com                                                 |
| 14      | J&K (RO-Jammu)    | construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+0751 of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3) | 244               | 12.87       | 398.51                           | 134.35                    | 30-03-2021    | 01-07-2021     | 76.97                          | 72.57                           | 30-12-2022                        | 12-11-2023                                           | R & B Infra Project Pvt. Ltd                                                | rmb.pkg3@gmail.com                                                 |
| 15      | J&K (RO-Jammu)    | Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot ) of 14.88 km & link road from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chatroo section and including a link road to Kishtwar town. (Pkg-4)                                                           | 244               | 16.75       | 859.67                           | 436.34                    | 07-07-2021    | 24-08-2021     | 22.2                           | 17.47                           | 23-08-2023                        | 30-09-2024                                           | APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)                   | apshydro@gmail.com                                                 |
| 16      | J&K (RO-Jammu)    | Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chatroo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khettani-Kishtwar-vailoo-Donipawa-Ashajipoor section on NH-244 (Pkg-5)                                                                                                              | 244               | 15.50       | 497.09                           | 202.60                    | 13-07-2021    | 24-08-2021     | 45.83                          | 43.76                           | 19-02-2023                        | 16-01-2024                                           | Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV) | sginbpkg5@gmail.com                                                |
| 17      | J&K (RO-Srinagar) | Strengthening & Upgradation of existing carriageway to intermediate lane from km0.00 to km42.82 of Length 42.820kms on Baramulla-Gulmarg section                                                                                                                                                                                                   | 701A              | 42.82       | 146.31                           | 84.62                     | 31-08-2020    | 08-10-2020     | 98.51                          | 97.9                            | 06-04-2022                        | <b>06-10-2022</b>                                    | M/s United Jehlum - Jehlum Construction Co- (JV)                            | ahanger.basit@gmail.com                                            |

[illegible]

[illegible]

| SL. No. | State/UT | Name of Project<br>                                                                                                                                       | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                      | Official Mail IDs of Contractor                      |
|---------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------|------------------------------------------------------|
| 1       | Manipur  | 2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)                                                                                                                                                    | 39/102            | 45.68       | 868.75                           | 457.77                    | 01-06-2018    | 16-10-2018     | 100%                           | 100%                            | 14-10-2021                        | <b>30-06-2021</b>                                    | M/s GR Infra Projects Ltd                                                   | planning.immo@grinfra.com                            |
| 2       | Manipur  | Construction of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.      | 53                | 2.00        | 141.14                           | 109.92                    | 02-12-2016    | 27-04-2017     | 100%                           | 100%                            | 24-04-2020                        | <b>27-04-2022</b>                                    | M/s Bhartia Infra (BIPL)                                                    | info@bhartiainfra.com                                |
| 3       | Manipur  | Improvement/Strengthening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis                                                                                                           | 102C              | 18.29       | 107.72                           | 71.01                     | 27-03-2020    | 01-07-2020     | 100%                           | 100%                            | 30-06-2022                        | <b>30-06-2022</b>                                    | Krishna Construction Co.                                                    | kccnh102c@gmail.com                                  |
| 4       | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)                                                                                                                                | 102B              | 13.75       | 167.95                           | 92.71                     | 31-03-2020    | 01-07-2020     | 100%                           | 100%                            | 30-06-2022                        | <b>15-05-2022</b>                                    | Krishna Construction Co.                                                    | kccnh102b@gmail.com                                  |
| 5       | Manipur  | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A                                                                 | 129A              | 16.84       | 204.58                           | 121.00                    | 07-07-2021    | 15-09-2021     | 100                            | 97.3                            | 18-03-2023                        | Physically Completed                                 | Heera Ram Godara - Dudi & Company (JV)                                      | arvindpuri999@gmail.com                              |
| 6       | Manipur  | 4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)                                                                                                                                            | 39/ 02            | 20.00       | 761.54                           | 397.00                    | 05-09-2019    | 01-06-2020     | 100                            | 97.23                           | 31-05-2023                        | Physically Completed                                 | M/s GR Infra Projects Ltd                                                   | planning.immo@grinfra.com                            |
| 7       | Manipur  | Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137                                                                                                                                                         | 137               | 37.97       | 471.04                           | 296.26                    | 08-03-2019    | 01-08-2019     | 100                            | 97.5                            | 31-07-2022                        | Physically Completed                                 | M/s Shivalaya Construction Pvt. Limited                                     | scc.mn296@gmail.com                                  |
| 8       | Manipur  | Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)                                                                                                                                                   | 53/ 37            | 0.13        | 49.31                            | 41.88                     | 27-11-2020    | 04-01-2021     | 91.22                          | 70.31                           | 16-10-2022                        | 31-10-2023                                           | Paratech Constructions Pvt. Ltd.                                            | paratech@paratechconstructions.com                   |
| 9       | Manipur  | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)                                                                                  | 53/ 37            | 12.67       | 139.38                           | 78.99                     | 30-03-2021    | 01-07-2021     | 40.5                           | 40.22                           | 02-01-2023                        | 29-02-2024                                           | Avantika Contractor (I) Ltd.                                                | sriavantikaimphal21@gmail.com                        |
| 10      | Manipur  | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)                                      | 53/ 37            | 17.18       | 195.14                           | 120.74                    | 26-03-2021    | 11-06-2021     | 38.34                          | 34.39                           | 13-12-2022                        | 11-11-2023                                           | CMM Infracore Pvt. Ltd.                                                     | cmm.manipur@gmail.com                                |
| 11      | Manipur  | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)                                                          | 53/ 37            | 33.16       | 467.00                           | 253.84                    | 15-07-2021    | 15-09-2021     | 57.85                          | 55.87                           | 19-03-2023                        | 12-02-2024                                           | Mehta Construction Company - Ganpati Builders (JV)                          | mehtaganpatijv@gmail.com                             |
| 12      | Manipur  | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)                                                             | 53/ 37            | 35.17       | 579.63                           | 268.34                    | 23-08-2021    | 27-06-2022     | 30.48                          | 26.68                           | 29-12-2023                        | 29-12-2023                                           | BLA Projects Private Limited - G P Projects Ltd. (JV)                       | nh37.pkg4@gpprojects.n                               |
| 13      | Manipur  | Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pailon (Kambiron) Village ( PKG-5 )                                                 | 53/ 37            | 30.00       | 410.68                           | 218.52                    | 25-03-2022    | 09-11-2022     | 20.2                           | 18.16                           | 12-05-2024                        | 12-05-2024                                           | Aarpee Infracore Pvt. Ltd.                                                  | imphaljrnbampkg5@gmail.com                           |
| 14      | Manipur  | Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)                                                                                                         | 53/ 37            | 38.29       | 504.76                           | 244.00                    | 31-03-2022    | 07-02-2023     | 12.95                          | 8.83                            | 06-02-2025                        | 06-02-2025                                           | Sarjan Infracore Pvt. Ltd.                                                  | info@sarjaninfra.com                                 |
| 15      | Manipur  | Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(0)-NE (PKG-7) | 53/ 37            | 36.40       | 760.16                           | 248.63                    | 19-01-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)     | pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in |
| 16      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)                                                                       | 137               | 10.00       | 185.80                           | 111.80                    | 19-07-2021    | 15-09-2021     | 59.87                          | 57.59                           | 16-03-2023                        | 31-03-2024                                           | M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)       | rdplsoplvpkg1@gmail.com                              |
| 17      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)                                        | 137               | 21.43       | 483.87                           | 292.45                    | 20-07-2021    | 15-09-2021     | 72.19                          | 68.86                           | 16-03-2023                        | 31-03-2024                                           | M/s Jandu Construction India Limited - Niraj Cement Structural Limited (JV) | jcipl.manipur@gmail.com                              |
| 18      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)                                                                  | 137               | 12.05       | 234.08                           | 150.06                    | 26-03-2021    | 21-06-2021     | 73.99                          | 71.49                           | 20-12-2022                        | 31-03-2024                                           | M/s Kalyan Toll Infrastructure Ltd.                                         | tamenglongmahurpkg3@gmail.com                        |
| 19      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)                                                                          | 137               | 10.70       | 198.77                           | 119.74                    | 19-07-2021    | 15-09-2021     | 50.14                          | 48.57                           | 16-03-2023                        | 31-03-2024                                           | M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)       | rdplsoplvpkg4@gmail.com                              |
| 20      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)                                                                    | 137               | 26.45       | 477.86                           | 286.71                    | 23-08-2021    | 18-11-2021     | 28.1                           | 22.3                            | 19-05-2023                        | 31-03-2024                                           | M/s Shri Swami Samarth Engineers Ltd.                                       | sssel.manipurpkg5@gmail.com                          |
| 21      | Manipur  | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)                                                                           | 137               | 16.24       | 311.18                           | 191.08                    | 10-09-2021    | 19-11-2021     | 46.37                          | 41.12                           | 20-05-2023                        | 31-03-2024                                           | M/s B R Goyal Infrastructure Ltd.                                           | tamenglongmahurpkg3@gmail.com                        |

| SL. No. | State/UT | Name of Project                                                                                                                                                                                                                                                                                 | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                      | Official Mail IDs of Contractor                                               |
|---------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------|-------------------------------------------------------------------------------|
|         |          |                                                                                                                                                                                                                |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                                             |                                                                               |
| 22      | Manipur  | Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC                                                                                                                       | 202               | 16.90       | 478.81                           | 124.81                    | 28-03-2020    | 01-07-2020     | 53.97                          | 52.03                           | 30-06-2022                        | 01-03-2024                                           | M/s Varaha Infra Limited                                                    | varaha.imphal@gmail.com                                                       |
| 23      | Manipur  | Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis                                                                                                               | 202               | 14.07       | 0.00                             | 135.64                    | 28-03-2020    | 01-07-2020     | 56.36                          | 50.76                           | 30-06-2022                        | 27-05-2024                                           | M/s Varaha Infra Limited                                                    | varaha.imphal@gmail.com                                                       |
| 24      | Manipur  | Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrl Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)          | 202               | 42.59       | 564.05                           | 225.82                    | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | S S Builders                                                                | ssb_nagi@yahoo.com                                                            |
| 25      | Manipur  | Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrl - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6) | 202               | 44.48       | 554.66                           | 221.23                    | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | HVS Construction Materials Pvt. Ltd.                                        | hvs_construction@rediffmail.com                                               |
| 26      | Manipur  | Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrl - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)    | 29                | 11.01       | 164.89                           | 68.43                     | 31-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | HVS Construction Materials Pvt. Ltd.                                        | hvs_construction@rediffmail.com                                               |
| 27      | Manipur  | Construction of 2-laning with Hard shoulder of Ukhrl Tolo - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)                                                                                                 | 102A              | 41.40       | 578.98                           | 235.82                    | 15-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | S S Builders - Ganpati Builders (JV)                                        | ssb_nagi@yahoo.com                                                            |
| 28      | Manipur  | Construction of 2-laning with Hard shoulder road of Ukhrl - Tolo - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)                                                                                                                                           | 102A              | 31.02       | 315.56                           | 155.00                    | 16-12-2022    | 23-07-2023     | 4                              | 0                               | 22-01-2025                        | 23-01-2025                                           | Satish Aggarwal & Co.                                                       | -                                                                             |
| 29      | Manipur  | Construction of 2-laning with Hard shoulder road of Ukhrl - Tolo - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)                                                                                                                                          | 102A              | 23.96       | 310.76                           | 150.14                    | 27-08-2021    | 27-08-2022     | 40.5                           | 35.78                           | 28-02-2024                        | 28-02-2024                                           | A K Shivhare Infrastructure Pvt Ltd                                         | aks.nh102a@gmail.com<br>akshivhare@rediffmail.com<br>akshivhare2015@gmail.com |
| 30      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)                                                                                                                                                                                   | 102B              | 19.09       | 241.52                           | 139.80                    | 31-03-2020    | 01-07-2020     | 77.19                          | 70.51                           | 30-06-2022                        | 24-12-2023                                           | RSM Infra Projects                                                          | rsminfraprojects@gmail.com                                                    |
| 31      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)                                                                                                                                                                                   | 102B              | 15.75       | 232.99                           | 139.20                    | 31-03-2020    | 01-07-2020     | 84.48                          | 82.21                           | 30-06-2022                        | 18-12-2023                                           | Bharat Vanija Eastern Pvt. Ltd                                              | bharatvanijaimphalbranch@gmail.com                                            |
| 32      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)                                                                                                                                                                             | 102B              | 21.88       | 365.53                           | 206.41                    | 30-06-2020    | 05-08-2020     | 77.36                          | 75.73                           | 04-08-2022                        | 30-11-2023                                           | Bharat Vanija Eastern Pvt. Ltd                                              | bharatvanijaimphalbranch@gmail.com                                            |
| 33      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)                                                                                                                                                        | 102B              | 51.89       | 673.27                           | 404.48                    | 14-07-2021    | 25-08-2021     | 54.79                          | 50.13                           | 24-08-2023                        | 30-06-2024                                           | M/s M & S Co.                                                               | mnsccpur102@gmail.com                                                         |
| 34      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)                                                                                                                                                                                  | 102B              | 11.15       | 204.12                           | 114.68                    | 31-03-2020    | 01-07-2020     | 69.89                          | 69.51                           | 30-06-2022                        | 29-10-2023                                           | M/s GPT Infraprojects Ltd.                                                  | gptinfraprojectsimphalbranch@gmail.com                                        |
| 35      | Manipur  | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)                                                                                                                                                                                 | 102B              | 11.03       | 177.76                           | 102.80                    | 01-07-2020    | 05-08-2020     | 80.53                          | 78.28                           | 04-08-2022                        | 30-10-2023                                           | M/s GPT Infraprojects Ltd.                                                  | gptinfraprojectsimphalbranch@gmail.com                                        |
| 36      | Manipur  | Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A                                                                                                                       | 129A              | 22.34       | 226.32                           | 151.15                    | 05-02-2021    | 21-06-2021     | 35.03                          | 31.29                           | 22-12-2022                        | 23-06-2024                                           | CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)          | kpanda0786@gmail.com                                                          |
| 37      | Manipur  | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km                                                                                                                                 | 129A              | 17.66       | 188.36                           | 128.55                    | 05-02-2021    | 21-06-2021     | 72.57                          | 70.1                            | 22-12-2022                        | 25-12-2023                                           | CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)          | kpanda0786@gmail.com                                                          |
| 38      | Manipur  | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A                                                                                                                      | 129A              | 18.16       | 232.63                           | 145.87                    | 12-02-2021    | 21-06-2021     | 95                             | 90.03                           | 22-12-2022                        | 08-01-2024                                           | Satya Builders                                                              | premsinghkurta1984@gmail.com                                                  |
| 39      | Manipur  | Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A                                                                                                                   | 129A              | 34.49       | 467.41                           | 269.42                    | 27-08-2021    | 26-11-2021     | 55.35                          | 50.8                            | 25-11-2023                        | 31-05-2024                                           | New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV) | mkamboj966@gmail.com                                                          |
| 40      | Manipur  | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)                                                                                                                       | 39/ 02            | 12.44       | 379.39                           | 212.54                    | 31-08-2020    | 15-10-2020     | 43.87                          | 41.6                            | 18-04-2022                        | 30-06-2024                                           | Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)       | prasadsurya30@gmail.com                                                       |
| 41      | Manipur  | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00 ) (Pkg-4B)                                                                                                                        | 39/ 02            | 12.39       | 268.98                           | 132.98                    | 16-12-2022    | to be given    | 0                              | 0                               | -                                 | -                                                    | A K Shivhare Infrastructure Pvt. Ltd.                                       | -                                                                             |
| 42      | Manipur  | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmal section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)                                                                                                                        | 39/ 02            | 10.70       | 228.97                           | 122.40                    | 16-12-2022    | to be given    | 0                              | 0                               | -                                 | -                                                    | Allone Infra Pvt. Ltd.                                                      | -                                                                             |

[illegible]

|  |     |      |      |  |
|--|-----|------|------|--|
|  | 388 | 7252 | 2605 |  |
|--|-----|------|------|--|

| SL. No. | State/UT | Name of Project<br>                                                                                                                                                                              | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                           | Official Mail IDs of Contractor                                                                    |
|---------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|
| 1       | Mizoram  | Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)                                                                                                                     | 6                 | 13.89       | 216.49                           | 138.75                    | 31-03-2020    | 01-07-2020     | 100%                           | 100%                            | 30-06-2022                        | 31-03-2023                                           | M/s NG Projects Ltd.                                                             | ngplmizoram@gmail.com                                                                              |
| 2       | Mizoram  | Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)                                                                                                                       | 6                 | 13.51       | 206.90                           | 134.91                    | 31-03-2020    | 01-07-2020     | 83.77                          | 78.33                           | 30-06-2022                        | 31-01-2024                                           | M/s GVV Construction Pvt. Ltd.                                                   | pradeepreddygvv@gmail.com                                                                          |
| 3       | Mizoram  | Rehabilitation and Up-gradation to 2- lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)                                                                                                                    | 6                 | 17.64       | 292.23                           | 197.39                    | 31-03-2020    | 01-07-2020     | 78.2                           | 71.36                           | 30-06-2022                        | 29-02-2024                                           | M/s NG Projects Ltd.                                                             | ngplmizoram@gmail.com                                                                              |
| 4       | Mizoram  | Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)                                                                                                                       | 6                 | 17.16       | 281.77                           | 185.49                    | 31-03-2020    | 01-07-2020     | 97.15                          | 94.71                           | 30-06-2022                        | 31-12-2023                                           | M/s Anusha Projects Pvt. Ltd.                                                    | anushaprojects@gmail.com                                                                           |
| 5       | Mizoram  | Up-gradation to 2 lane with paved shoulders of Dulte-Kwauluh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)                                                                                                                        | 6                 | 17.95       | 374.39                           | 212.37                    | 31-03-2021    | 25-06-2021     | 95.58                          | 92.67                           | 25-12-2022                        | 15-12-2023                                           | Dhariwal Buildtech Ltd.                                                          | skc.hisar@rediffmail.com<br>dbl.hisar@rediffmail.com                                               |
| 6       | Mizoram  | Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)                                                                                                | 6                 | 12.45       | 233.25                           | 121.03                    | 31-03-2021    | 25-06-2021     | 86.42                          | 84.12                           | 25-12-2022                        | 31-01-2024                                           | Dwarakamai Constructions Pvt. Ltd.                                               | dmcptvltid.2277@gmail.com                                                                          |
| 7       | Mizoram  | Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)                                                                                                                 | 6                 | 26.780      | 674.71                           | 370.43                    | 31-03-2021    | 25-06-2021     | 91.48                          | 88.27                           | 25-06-2023                        | 18-01-2024                                           | RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL- SBCC] (JV) | bd@rkc.co.in                                                                                       |
| 8       | Mizoram  | 4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE                    | 306/ 6            | 14.85       | 491.39                           | 244.69                    | 27-01-2022    | to be given    | 0                              | 0                               | -                                 | -                                                    | Dhatarwal Construction Company Pvt. Ltd.                                         | -                                                                                                  |
| 9       | Mizoram  | 4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4 | 306/ 6            | 16.50       | 561.91                           | 276.73                    | 28-01-2022    | to be given    | 0                              | 0                               | -                                 | -                                                    | Shiwalay Infra Projects Pvt. Ltd.                                                | -                                                                                                  |
| 10      | Mizoram  | 4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5           | 306/ 6            | 18.00       | 720.40                           | 323.65                    | 25-03-2022    | to be given    | 0                              | 0                               | -                                 | -                                                    | Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)                     | -                                                                                                  |
| 11      | Mizoram  | 4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6 | 306/ 6            | 16.35       | 595.65                           | 261.00                    | 29-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | Pappu Prasad                                                                     | pappu7anand@gmail.com<br>pappu1222prasad@gmail.com                                                 |
| 12      | Mizoram  | Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE                                                                                   | 6                 | 10.60       | 329.70                           | 128.00                    | 14-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s BRN Infrastructures Pvt. Ltd,                                                | bmriinfrastructure@gmail.com                                                                       |
| 13      | Mizoram  | Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE                                                                                  | 6                 | 19.30       | 720.72                           | 371.00                    | 06-03-2023    | to be given    | 0                              | 0                               | -                                 | -                                                    | M/s Dhariwal Buildtech Limited                                                   | skc.hisar@rediffmail.com,<br>dbl.hisar@rediffmail.com                                              |
| 14      | Mizoram  | Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]                                                                                                                                    | 302               | 37.42       | 698.45                           | 404.59                    | 30-03-2021    | 30-06-2021     | 20.17                          | 13.64                           | 30-12-2022                        | 31-12-2024                                           | SRK Constructions and Projects Pvt. Ltd.                                         | srkhyd501@gmail.com                                                                                |
| 15      | Mizoram  | Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]                                                                                                                                   | 302               | 37.53       | 740.58                           | 435.39                    | 31-03-2021    | 10-07-2021     | 18.84                          | 12.6                            | 09-01-2023                        | 31-12-2024                                           | SRK Constructions and Projects Pvt. Ltd.                                         | srkhyd501@gmail.com                                                                                |
| 16      | Mizoram  | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section                                                                                                                   | 54                | 56.960      | 1099.95                          | 699.30                    | 25-11-2019    | 24-01-2020     | 79.9                           | 73.4                            | 25-07-2023                        | 31-03-2024                                           | M/s Gawar-SCCPL (JV)                                                             | gawar.scc@gmail.com                                                                                |
| 17      | Mizoram  | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section                                                                                                                 | 54                | 50.94       | 1027.83                          | 512.00                    | 08-03-2019    | 23-12-2019     | 79.8                           | 77.73                           | 23-06-2023                        | 31-03-2024                                           | M/s Gammon Engineers and Contractors Private Limited                             | mani.gammon@yahoo.com<br>manigammon@gmail.com<br>arun.dalvi@gammonengineers.com<br>info@kram.co.in |

[illegible]

| SL. No. | State/UT | Name of Project                                                                                                                                                                                                                                        | NH No. (Old/ New)                                     | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award    | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                       | Official Mail IDs of Contractor                        |
|---------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|-------------|----------------------------------|---------------------------|------------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|--------------------------------------------------------------|--------------------------------------------------------|
|         |          |                                                                                                                                                                       |                                                       |             |                                  |                           |                  |                |                                |                                 |                                   |                                                      |                                                              |                                                        |
| 1       | Nagaland | Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road from Km 0-20                                                                                                                                                                   | -                                                     | 20.00       | 237.72                           | 134.90                    | 22-03-2018       | 08-11-2018     | 100%                           | 100%                            | 08-11-2021                        | <b>28-11-2021</b>                                    | Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.           | kkbprojects@gmail.com ,<br>kknbnagaland@gmail.com      |
| 2       | Nagaland | Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road Km 20-40                                                                                                                                                                       | -                                                     | 20.00       | 251.97                           | 157.07                    | 22-03-2018       | 15-11-2018     | 100%                           | 100%                            | 14-11-2021                        | <b>13-10-2021</b>                                    | M/s Madhucon Projects Limited Ph.                            | gm.bd@madhucon.com                                     |
| 3       | Nagaland | Construction of 2-Lane with hard shoulders of Pflutsero- Phek (PP) road Km 40-62.558                                                                                                                                                                   | -                                                     | 22.56       | 282.98                           | 195.14                    | 22-03-2018       | 15-11-2018     | 100%                           | 100%                            | 14-11-2021                        | <b>27-03-2022</b>                                    | M/s Madhucon Projects Limited Ph.                            | gm.bd@madhucon.com                                     |
| 4       | Nagaland | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I                                                                                                                                                             | -                                                     | 25.00       | 339.57                           | 232.69                    | 23-03-2018       | 03-07-2019     | 100%                           | 100%                            | 02-07-2022                        | <b>15-07-2022</b>                                    | M/s Shivalaya Construction Co Pvt                            | scopl.nagaland@gmail.com                               |
| 5       | Nagaland | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II                                                                                                                                                            | 702A                                                  | 25.00       | 239.30                           | 174.16                    | 23-03-2018       | 20-05-2019     | 100%                           | 100%                            | 19-05-2022                        | <b>15-11-2022</b>                                    | M/s Shivalaya Construction Co Pvt                            | scopl.nagaland@gmail.com                               |
| 6       | Nagaland | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I                                                                                                                                                               | -                                                     | 20.00       | 215.12                           | 129.31                    | 23-03-2018       | 18-11-2018     | 100%                           | 100%                            | 17-11-2021                        | <b>28-04-2022</b>                                    | M/s Keystone Infra Pvt. Ltd.                                 | qsnagaland@keystoneinfra.com                           |
| 7       | Nagaland | Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)                                                                                                                | 129A                                                  | 17.28       | 257.15                           | 124.11                    | 10-09-2020       | 20-10-2020     | 100%                           | 100%                            | 22-04-2022                        | <b>02-07-2023</b>                                    | M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)     | mayasheelconstruction.nagaland@gmail.com               |
| 8       | Nagaland | 4 Lining of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).                                                                                                               | 39/29                                                 | 14.94       | 489.01                           | 387.00                    | 31-03-2016       | 16-09-2016     | 99.81                          | 97.73                           | 15-09-2019                        | Physically Completed                                 | M/s Ramky-ECI (JV)                                           | ramkyecin39nagaland@gmail.com                          |
| 9       | Nagaland | 4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).                                                                                                              | 39/29                                                 | 13.71       | 519.72                           | 339.55                    | 31-03-2016       | 03-08-2016     | 99.81                          | 98.06                           | 02-08-2019                        | Partially Completed                                  | M/s Ramky-ECI (JV)                                           | ramkyecin39nagaland@gmail.com                          |
| 9       | Nagaland | 4 Lining of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).                                                                     | 39/29                                                 | 14.21       | 562.98                           | 111.00                    | 04-08-2023       | 29-09-2023     | 0                              | 0                               | -                                 | -                                                    | M/s Brand Eagles                                             | -                                                      |
| 10      | Nagaland | Construction of 4/6 Lining from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km ) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.                                                    | Connectin<br>g NH-39<br>& NH-36                       | 20.68       | 819.38                           | 391.86                    | 28-03-2017       | 05-09-2017     | 99.32                          | 98.6                            | 04-09-2020                        | 31-12-2023                                           | M/s Simplex Infrastructure Limited                           | c3187@simplexinfra.com                                 |
| 11      | Nagaland | Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)     | Connectin<br>g NH-39<br>& NH-36                       | 14.33       | 583.31                           | 408.12                    | 19-03-2018       | 26-11-2019     | 82.57                          | 74.22                           | 25-11-2022                        | 31-12-2023                                           | M/s Gawar - Singh (JV) consultants Pvt Ltd                   | scc.dimapur@sccpatiala.com<br>singhconst2002@gmail.com |
| 12      | Nagaland | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III                                                                                                                                         | 702A                                                  | 25.00       | 285.68                           | 194.10                    | 23-03-2018       | 05-09-2019     | 86.99                          | 80.34                           | 03-09-2022                        | 30-11-2023                                           | M/s Madhucon Projects Limited                                | pm.nagaland@madhucon.com                               |
| 13      | Nagaland | Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV                                                                                                                                                           | 702A                                                  | 20.00       | 315.03                           | 213.00                    | 28-03-2018       | 13-12-2018     | 99.79                          | 99.79                           | 12-12-2021                        | Physically Completed                                 | M/s Madhucon Projects Limited                                | pm.nagaland@madhucon.com                               |
| 14      | Nagaland | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V                                                                                                                                                       | 702A                                                  | 20.53       | 255.58                           | 188.10                    | 28-03-2018       | 20-12-2018     | 97.76                          | 91.64                           | 19-12-2021                        | Physically Completed                                 | M/s Madhucon Projects Limited                                | pm.nagaland@madhucon.com                               |
| 15      | Nagaland | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II                                                                                                                                                          | -                                                     | 20.00       | 215.79                           | 42.67                     | 09-06-2023       | 22-08-2023     | 0                              | 0                               | 21-08-2025                        | 21-08-2025                                           | A. Pongshi Phom- M/s W. Chingkam Phom (JV)                   | yalim_joe@yahoo.com,<br>valim911@gmail.com             |
| 16      | Nagaland | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III                                                                                                                                                         | -                                                     | 19.00       | 272.89                           | 187.00                    | 28-03-2018       | 24-10-2019     | 90.28                          | 88.19                           | 22-10-2022                        | 11-01-2024                                           | M/s SSR Crest Engineers and Constructions Limited            | ssrcrest@gmail.com                                     |
| 17      | Nagaland | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)                                                                                                                                  | -                                                     | 23.03       | 323.98                           | 84.02                     | 09-06-2023       | 11-09-2023     | 0                              | 0                               | 21-08-2025                        | 10-09-2025                                           | S.S. Infrazone Private Limited - M/s Shyama Contraction (JV) | ssinfrapvtltd@outlook.com                              |
| 18      | Nagaland | Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (Design length - 13.450 Km) (package-V)                   | -                                                     | 13.45       | 161.73                           | 52.63                     | 19-07-2023       | 08-09-2023     | 0                              | 0                               | 21-08-2025                        | 07-09-2025                                           | Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)       | -                                                      |
| 19      | Nagaland | Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779 ] (Design Length- 18.779km) (Pkg-1)                                                                | 702                                                   | 18.78       | 278.95                           | 167.90                    | 02-03-2020       | 01-07-2020     | 99.04                          | 99.04                           | 30-06-2022                        | Physically Completed                                 | M/s RKIPL-NSC(JV)                                            | cl.rkipl.nsc@gmail.com /<br>Nithinsaicons@gmail.com    |
| 20      | Nagaland | Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length- 14.649 km) (Pkg-2) 2019-20                                                    | 702                                                   | 14.65       | 206.53                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                            | -                                                      |
| 21      | Nagaland | Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)                           | Connecting<br>NH 39/02,<br>150/02,<br>61/29,<br>39/02 | 10.50       | 350.88                           | 216.00                    | 05-09-2023       | to be given    | 0                              | 0                               | -                                 | -                                                    | Brand Eagles                                                 | Brandeaglestawang@gmail.com                            |
| 22      | Nagaland | Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km) | Connecting<br>NH 39/02,<br>150/02,<br>61/29,<br>39/02 | 10.50       | 277.44                           | 177.00                    | 25-09-2020       | 15-10-2020     | 56.07                          | 54.65                           | 15-10-2022                        | 31-07-2024                                           | Ms Bharat Construction Pvt. Ltd                              | bcipl.ddn@gmail.com                                    |

| SL. No. | State/UT | Name of Project<br><div><div></div><div>Completed Projects</div></div>                                                                                                                                                                                                                            | NH No. (Old/ New)           | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award    | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                                     | Official Mail IDs of Contractor                |
|---------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|-------------|----------------------------------|---------------------------|------------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|----------------------------------------------------------------------------|------------------------------------------------|
| 23      | Nagaland | Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)                                                                                                                                               | 39/02, 150/02, 61/29, 39/02 | 11.26       | 342.29                           | 186.56                    | 18-01-2023       | 16-06-2023     | 0                              | 0                               | 15-06-2025                        | 15-06-2025                                           | Niraj Cement Structurals Ltd.                                              | info@niraj.co.in                               |
| 24      | Nagaland | Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)                                                                                                                                               | 39/02, 150/02, 61/29, 39/02 | 11.45       | 202.36                           | 118.56                    | 14-08-2020       | 15-10-2020     | 23.14                          | 19.92                           | 17-04-2022                        | 31-03-2024                                           | M/s Pele Khezhie                                                           | pelekhezhie.p4@gmail.com                       |
| 25      | Nagaland | Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)                                  | 150 / 29                    | 21.72       | 320.97                           | 193.79                    | 17-03-2020       | 01-07-2020     | 94.95                          | 86.93                           | 30-06-2022                        | 30-09-2023                                           | M/s RKIPL-NSC(JV)                                                          | kj.rkipl.nsc@gmail.com                         |
| 26      | Nagaland | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) on EPC mode (Package II) under NH(O) 2019-20 | 150 / 29                    | 21.90       | 355.79                           | 69.00                     | 10-10-2023       | to be given    | 0                              | 0                               | -                                 | -                                                    | Ratna Infrastructure Projects Pvt. Ltd.                                    | -                                              |
| 27      | Nagaland | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20           | 150 / 29                    | 22.70       | 361.53                           | 206.27                    | 23-03-2020       | 01-07-2020     | 65.15                          | 58.22                           | 30-06-2022                        | 31-12-2023                                           | M/s SIPL - RMN (JV)                                                        | sudhakarainfatech.kohima@gmail.com             |
| 28      | Nagaland | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)                                                                    | 150 / 29                    | 21.50       | 330.78                           | 205.26                    | 30-03-2020       | 01-07-2020     | 99.51                          | 99.51                           | 31-12-2021                        | Physically Completed                                 | M/s Keystone Infra Pvt. Ltd.                                               | kohima-jessami@keystoneinfra.com               |
| 29      | Nagaland | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)                                | 150 / 29                    | 21.50       | 330.80                           | 110.73                    | 22-09-2023       | to be given    | 0                              | 0                               | -                                 | -                                                    | Kaushal Sharma-Prachi Infra (JV)                                           | -                                              |
| 30      | Nagaland | Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP                                                                                                                                                           | 39/ 02                      | 26.25       | 315.63                           | 120.18                    | 30-09-2020       | 20-10-2020     | 46.18                          | 41.89                           | 22-04-2022                        | 31-12-2023                                           | Fortune Group                                                              | tkp.fortune@gmail.com                          |
| 32      | Nagaland | Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)                                                                                                                                                         | 129A                        | 19.43       | 258.52                           | 56.79                     | 31-05-2023       | 10-09-2023     | 0                              | 0                               | 15-06-2025                        | 15-06-2025                                           | M/s AM Infra - RN Infra (JV)                                               | -                                              |
| 33      | Nagaland | Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)                                                                                                                                | 129A                        | 17.38       | 177.77                           | 79.00                     | 20-03-2023       | 07-06-2023     | 0                              | 0                               | 06-06-2025                        | 06-06-2025                                           | AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)          | amiprojects16@gmail.com                        |
| 34      | Nagaland | Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4) under NH (0) - TSP                                                                                                                        | 129A                        | 10.26       | 116.54                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                                          | -                                              |
| 35      | Nagaland | Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP                                                                                        | 129A                        | 17.00       | 207.33                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                                          | -                                              |
| 36      | Nagaland | Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 (Package-I)                                                                                                    | 202                         | 42.44       | 605.36                           | 275.00                    | 30-03-2022       | 23-06-2022     | 39.81                          | 35.1                            | 20-12-2024                        | 20-12-2024                                           | Kantilal Khimjibhi Bhalala (KKB) Projects Pvt. Ltd. - Y. N. Dhanani (JV)   | kkbsiteoffice@gmail.com                        |
| 37      | Nagaland | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH (O)-NE                                                                                                            | 202K                        | 34.97       | 430.24                           | 187.89                    | 23-03-2023       | 24-08-2023     | 0                              | 0                               | 23-02-2026                        | 23-02-2026                                           | Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)                        | mayasheelconstruction@gmail.com                |
| 38      | Nagaland | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH (0)-NE                                                                                                          | 202K                        | 35.08       | 442.54                           | 220.79                    | 08-02-2023       | 24-08-2023     | 0                              | 0                               | 23-02-2026                        | 23-02-2026                                           | Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)                         | kkbprojects@gmail.com , kkbnnagaland@gmail.com |
| 39      | Nagaland | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH (O)-NE                                                                                                        | 202K                        | 36.94       | 497.18                           | 272.59                    | 08-02-2023       | 26-08-2023     | 0                              | 0                               | 25-02-2026                        | 25-02-2026                                           | New India Contractors & Developers Pvt. Ltd.- Bharat Construction Co. (JV) | office@nicdpl.com                              |
|         |          |                                                                                                                                                                                                                                                                                                   |                             | 795         | 13038                            | 6610                      |                  |                |                                |                                 |                                   |                                                      |                                                                            |                                                |

| SL. No. | State/UT   | Name of Project                                                                                                                                                                                                                                                                                                              | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                   | Official Mail IDs of Contractor                            |
|---------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|---------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|----------------------------------------------------------|------------------------------------------------------------|
|         |            |                                                                                                                                                                                                                                             |                   |             |                                  |                           |               |                |                                |                                 |                                   |                                                      |                                                          |                                                            |
| 1       | Sikkim     | Special Repair of NH-10 as Improvement & Rehabilitation of existing Indira Bye Pass road from Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis                                                                                                                                                       | 10                | 10.12       | 33.24                            | 17.57                     | 28-03-2018    | 04-05-2018     | 100%                           | 100%                            | 15-08-2019                        | <b>15-08-2019</b>                                    | M/s Pasang Lama & Sons                                   | -                                                          |
| 2       | Sikkim     | 2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.                                                                                                                                                                           | 10                | 0.42        | 35.69                            | 29.00                     | 05-03-2019    | 09-09-2019     | 100%                           | 100%                            | 08-09-2021                        | <b>08-06-2022</b>                                    | M/s Nagyan Construction Pvt. Ltd                         | -                                                          |
| 3       | Sikkim     | Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10                                                                                                                                                                                                                                               | 10                | 0.48        | 8.93                             | 7.45                      | 21-05-2019    | 16-09-2019     | 100%                           | 100%                            | 15-09-2021                        | <b>14-09-2022</b>                                    | M/s Mohan Bajaj                                          | mohanbajajconstt@gmail.com                                 |
| 4       | Sikkim     | Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10                                                                                                                                                                                                                                                      | 10                | 1.12        | 133.49                           | 55.79                     | 16-12-2016    | 20-02-2017     | 100%                           | 100%                            | 20-02-2020                        | <b>08-06-2022</b>                                    | M/s DRA Infracon Pvt. Ltd.(DRAIPL)                       | -                                                          |
| 5       | Sikkim     | Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 Oto Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.                                                                                                                                        | 717A              | 26.71       | 530.67                           | 318.42                    | 31-03-2017    | 01-11-2017     | 100%                           | 100%                            | 31-10-2020                        | <b>24-05-2022</b>                                    | M/s DRA Infracon Pvt. Ltd.(DRAIPL)                       | draplanning.sikkim@gmail.com                               |
| 6       | Sikkim     | Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510                                                                                                                                                                                                            | 510               | 16.00       | 375.80                           | 163.00                    | 26-02-2019    | 05-10-2019     | 93.1                           | 90.59                           | 05-04-2022                        | 28-02-2024                                           | M/s. VKJ-NSPR (JV) .                                     | vkjnsprjv@gmail.com                                        |
| 7       | Sikkim     | Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .                                                                                                                                                                                                        | 510               | 16.50       | 290.05                           | 171.53                    | 31-03-2017    | 01-11-2017     | 95.97                          | 93.36                           | 31-10-2020                        | 31-08-2024                                           | M/s S&P Infrastructures Developers Pvt.Ltd               | snp.sikkim510@gmail.com<br>info@spinfra.in                 |
| 8       | Sikkim     | Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m                                                                                                                                                 | 717A              | 2.00        | 380.94                           | 50.00                     | 04-02-2021    | 10-04-2021     | 48.61                          | 42.57                           | 10-04-2023                        | 29-02-2024                                           | Suryodaya Infra Project (I) Pvt. Ltd                     | sipl.ranipool@gmail.com                                    |
| 9       | Sikkim     | Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A'                                                                                                                                | 717A              | 14.167      |                                  | 81.28                     | 02-11-2022    | 05-01-2023     | 20.19                          | 17.85                           | 06-07-2024                        | 20-08-2024                                           | Bhavya Construction                                      | bhavya.silchar@gmail.com                                   |
| 10      | Sikkim     | Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE                           | 717 B             | 7.322       | 332.28                           | 162.74                    | 15-01-2021    | 10-03-2021     | 31.5                           | 27.62                           | 08-09-2023                        | 06-01-2025                                           | L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)      | lgcycc.jv@gmail.com                                        |
| 11      | Sikkim     | Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)                                                                                                                                                 | 717 B             | 10.40       | 244.91                           | 100.95                    | 31-08-2020    | 15-10-2020     | 71.53                          | 70.04                           | 15-04-2023                        | 15-08-2024                                           | A.K. Builders - J.K Associate (JV)                       | akbuilderssikkim2020@gmail.com                             |
| 12      | Sikkim     | Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)                                                                                                                      | 717 B             | 14.40       | 479.79                           | 236.12                    | 16-03-2021    | 25-05-2021     | 26.31                          | 24.37                           | 23-05-2024                        | 31-01-2025                                           | Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV) | pkg2c@nalandaengicon.com                                   |
| 13      | Sikkim     | Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)                                                                                                                                          | 717 B             | 30.00       | 786.60                           | 532.52                    | 28-10-2020    | 10-12-2020     | 28.7                           | 21.37                           | 09-12-2023                        | 05-09-2024                                           | U.P. State Bridge Corporation Ltd.                       | bcusikkimupsbc@gmail.com                                   |
| 14      | Sikkim     | Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)                                                                                                                                                  | 717 B             | 12.03       | 379.30                           | 260.52                    | 28-12-2020    | 25-02-2021     | 33.94                          | 31.9                            | 24-02-2024                        | 12-12-2025                                           | A. G. Construction                                       | agconstruction.rhenok@gmail.com                            |
| 15      | Sikkim     | Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)                                                                                                          | 510               | 1.10        | 79.21                            | 50.60                     | 22-09-2020    | 15-10-2020     | 71.09                          | 70.11                           | 15-10-2022                        | 31-12-2023                                           | Nagyan Construction Pvt. Ltd.                            | ncplsikkim@gmail.com                                       |
| 16      | Sikkim     | Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)                                                                                                                                                 | 510               | 25.24       | 292.80                           | 144.90                    | 31-08-2020    | 31-10-2020     | 32.65                          | 27.42                           | 01-05-2022                        | 30-11-2024                                           | Shivam Condev Pvt. Ltd.                                  | shivamsikkimpgkivnh510@gmail.com<br>shivamcondev@gmail.com |
| 17      | Sikkim     | Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)                                                                                                                                        | 510               | 16.16       | 414.20                           | 132.30                    | 14-09-2020    | 10-11-2020     | 35.02                          | 29.93                           | 09-05-2023                        | 23-08-2024                                           | JRA Infrastructure Ltd. (JRAIPL)                         | jra.ahmedabad@gmail.com<br>pmsikkim@rainfra.com            |
| 18      | Sikkim     | Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)                                                                                                                                                                   | 510               | 15.21       | 439.56                           | 89.57                     | 14-09-2020    | 10-11-2020     | 20.77                          | 19.11                           | 10-05-2022                        | 06-04-2024                                           | JRA Infrastructure Ltd. (JRAIPL)                         | jra.ahmedabad@gmail.com<br>pmsikkim@rainfra.com            |
| 19      | Sikkim     | Special protection work on rehabilitation and restoration of sliding/sinking zone from Km 70+900to Km 71+100 and Km 71+550 to Km 71+850 with JICA Technical Assistance including widening of narrow zone from Km 53+775 to Km 54+100 and fom Km 63+045 to Km 63+470 on NH-10 (Rangpo to Ranipool section) on Item Rate Basis | 10                | 1.25        | 33.84                            | 38.93                     | 28-02-2020    | 11-06-2020     | 71.74                          | 68.87                           | 10-06-2022                        | 31-08-2023                                           | KCC Buildcon Pvt. Ltd.                                   | kcc.dharsu@gmail.com                                       |
|         |            |                                                                                                                                                                                                                                                                                                                              |                   | <b>221</b>  | <b>5271</b>                      | <b>11948</b>              |               |                |                                |                                 |                                   |                                                      |                                                          |                                                            |
| 1       | Westbengal | Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder across Indo-Nepal border on Asian Highway (AH -02).                                                                                                                                                                                    | 327B/AH-02        | 1.50        | 158.65                           | 103.78                    | 23-11-2017    | 01-02-2018     | 100%                           | 100%                            | 30-01-2021                        | <b>05-09-2020</b>                                    | M/s DRA Infracon Pvt. Ltd.(DRAIPL)                       | draiplmechi@gmail.com                                      |



| SL. No. | State/UT | Name of Project<br>                                                                                                        | NH No. (Old/ New) | Length (Km) | Sanctioned Cost/TPC Rs. in crore | Awarded Cost Rs. in crore | Date of Award    | Appointed Date | Cumulative Physical progress % | Cumulative Financial progress % | Original Schedule Completion Date | Likely Date of completion/ Actual Date of Completion | Name of the Contractor                                 | Official Mail IDs of Contractor                              |
|---------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------------|---------------------------|------------------|----------------|--------------------------------|---------------------------------|-----------------------------------|------------------------------------------------------|--------------------------------------------------------|--------------------------------------------------------------|
| 1       | Tripura  | 2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712                                                                                                                  | 44 (New NH-08)    | 73.71       | 915.00                           | 497.89                    | 02-05-2014       | 31-10-2015     | 100%                           | 100%                            | 30-04-2018                        | <b>26-05-2018</b>                                    | M/s Oriental Structural Engineers Pvt. Ltd             | -                                                            |
| 2       | Tripura  | Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)                                                            | 44 (New NH-08)    | 1.89        | 128.69                           | 82.57                     | 22-03-2017       | 27-10-2017     | 100%                           | 100%                            | 26-04-2020                        | <b>03-04-2021</b>                                    | M/s DRA Infracon Pvt. Ltd.(DRAIPL)                     | -                                                            |
| 3       | Tripura  | 2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00                                                                                                                | 44 (New NH-08)    | 48.20       | 649.00                           | 369.00                    | 31-10-2014       | 15-09-2015     | 100%                           | 100%                            | 14-03-2018                        | <b>30-11-2021</b>                                    | M/s KMC Construction                                   | -                                                            |
| 4       | Tripura  | Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis                                                                                                                            | 8                 | 74.88       | 257.96                           | 202.00                    | 03-06-2020       | 24-07-2020     | 100%                           | 100%                            | 15-01-2022                        | <b>31-12-2021</b>                                    | M/s Shiv Build India Pvt. Ltd.                         | -                                                            |
| 5       | Tripura  | Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]                                           | 8                 | 12.90       | 147.06                           | 97.07                     | 20-03-2020       | 01-07-2020     | 100%                           | 100%                            | 01-07-2022                        | <b>07-07-2022</b>                                    | M/s CIVTECT (INDIA) Pvt.                               | -                                                            |
| 6       | Tripura  | Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)                                                                               | 208               | 20.00       | 218.23                           | 121.00                    | 24-11-2020       | 31-12-2020     | 100%                           | 100%                            | 01-07-2022                        | <b>02-02-2023</b>                                    | Narendra Builders - Jeet Construction Co. (JV)         | nbjeetkumarghat@gmail.com                                    |
| 7       | Tripura  | Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)                      | 208A/ NH-108B     | 12.80       | 210.54                           | 86.47                     | 30-03-2020       | 15-07-2020     | 100%                           | 100%                            | 15-07-2022                        | <b>24-04-2023</b>                                    | M/s Shiva Buildtech Pvt. Ltd.                          | shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com    |
| 8       | Tripura  | Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)                                                                            | 208               | 14.50       | 296.48                           | 199.49                    | 24-11-2020       | 01-01-2021     | 100%                           | 100%                            | 02-07-2022                        | <b>26-05-2023</b>                                    | Jandu Construction India Pvt. Ltd.- Maan Builders (JV) | jcipl.tripura@gmail.com                                      |
| 9       | Tripura  | Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)                                                                                | 208               | 25.60       | 317.96                           | 149.92                    | 24-11-2020       | 30-12-2020     | 100%                           | 100%                            | 01-07-2022                        | <b>17-04-2023</b>                                    | CIVTECT (INDIA) Pvt. Ltd.                              | civtectkhowai@gmail.com                                      |
| 10      | Tripura  | Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vagmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)               | 108 / 44A         | 20.248      | 347.36                           | 225.09                    | 03-06-2020       | 20-07-2020     | 100                            | 99.73                           | 19-01-2022                        | <b>06-07-2023</b>                                    | Rajendra Singh Bamboo Infra Pvt. Ltd.                  | rsbipltripura@gmail.com;                                     |
| 11      | Tripura  | Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis                               | 208               | 18.60       | 302.03                           | 127.69                    | 03-06-2020       | 15-07-2020     | 78.21                          | 71.48                           | 13-01-2022                        | 05-02-2024                                           | M/s Satish Prasad                                      | kameshwar71@gmail.com                                        |
| 12      | Tripura  | Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A                                                                             | 108A              | 21.412      | 287.47                           | 141.45                    | 03-06-2020       | 15-07-2020     | 75.21                          | 70.025                          | 06-01-2022                        | 01-12-2023                                           | M/s Satish Prasad                                      | kameshwar71@gmail.com                                        |
| 13      | Tripura  | Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I )           | 208A              | 11.80       | 154.51                           | 84.90                     | 20-03-2020       | 15-07-2020     | 100                            | 98.9                            | 14-07-2022                        | Physically Completed                                 | M/s ASC Infra Pvt. Ltd.                                | dkthakur@ascinftratech.com                                   |
| 14      | Tripura  | Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II) | 208A              | 13.45       | 178.43                           | 88.90                     | 30-03-2020       | 15-07-2020     | 100                            | 97.59                           | 14-07-2022                        | 31-10-2023                                           | M/s ASC Infra Pvt. Ltd.                                | kbplanning@ascinftratech.com;                                |
| 15      | Tripura  | Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)             | 208A              | 11.21       | 174.43                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                      | -                                                            |
| 16      | Tripura  | Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)                 | 208A/ NH-108B     | 12.00       | 141.48                           | -                         | To be Re-awarded | -              | -                              | -                               | -                                 | -                                                    | -                                                      | -                                                            |
| 17      | Tripura  | Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)         | 208A/ NH-108B     | 14.00       | 173.17                           | 96.00                     | 21-09-2020       | 22-10-2020     | 81                             | 74.72                           | 15-04-2022                        | 31-12-2023                                           | A K Construction Co.                                   | akccagartalakhowai@gmail.com/akco nstruction1@rediffmail.com |
| 18      | Tripura  | Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.             | 08 & 108B         | 25.402      | 2026.05                          | 828.45                    | 27-03-2023       | to be given    | 0                              | 0                               | -                                 | -                                                    | Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL) |                                                              |

[illegible]

