

Status as on:- **31.12.2023**


NHIDCL- Overview of Projects


Sl. No	State/UT		Total Completed Projects			Total Ongoing Projects		
			Nos.	Length (in Km)	TPC (Rs in Cr)	Nos.	Length (in Km)	TPC (Rs in Cr)
1	Arunachal Pradesh		20	424	4821	15	326	5327
2	Assam		12	164	2690	43	975	33351
3	Manipur		4	79	1190	43	916	14251
4	Meghalaya		0	0	0	17	393	7219
5	Mizoram		1	14	216	29	777	16606
6	Nagaland		8	170	2153	31	623	10899
7	Sikkim		4	29	709	13	181	4494
8	West Bengal		2	5	164	5	77	1611
9	Tripura		10	305	3488	15	225	5106
10	Andaman & Nicobar		6	143	671	7	178	1459
11	Jammu & Kashmir	RO-Jammu	3	42	483	13	140	5178
		RO-Srinagar	2	71	432	3	53	9786
12	Ladakh		0	0	0	11	231	2419
13	Uttarakhand		7	6	349	4	99	2479
Grand Total			79	1451	17365	249	5195	120184

NHIDCL Ongoing Projects Status as on 31.12.2023									
---	--	--	--	--	--	--	--	--	--

[illegible]


SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Arunachal Pradesh	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.14	136.60	107.16	31-03-2015	30-05-2015	100%	100%	30-05-2018	21-05-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.- Puna Hinda (JV)	punahinda@gmail.com
2	Arunachal Pradesh	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380	22.23	189.91	143.21	23-07-2015	23-10-2015	100%	100%	22-10-2018	08-05-2018	BIPL-BVEPL (JV)	biplbvepljv@rediffmail.com
3	Arunachal Pradesh	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	26.58	299.66	235.08	31-03-2015	27-05-2015	100%	100%	25-05-2018	28-12-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.	drainfra89@gmail.com
4	Arunachal Pradesh	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58.420 (Existing Km 42 to km 59)	17.12	247.44	194.11	27-03-2015	27-05-2015	100%	100%	25-05-2018	31-07-2020	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	debajitdz501@gmail.com
5	Arunachal Pradesh	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 - Pkg.II	16.00	259.52	198.00	06-05-2016	07-10-2016	100%	100%	06-10-2019	19-12-2019	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com
6	Arunachal Pradesh	2 laning of Singer river to Sijon nala	23.38	238.46	179.82	09-11-2015	15-01-2016	100%	100%	19-01-2019	07-07-2019	M/s ABL-BIPL (JV)	Bipl.tinsukia@gmail.com
7	Arunachal Pradesh	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.84	438.32	334.22	01-03-2016	15-06-2016	100%	100%	14-06-2019	03-04-2019	M/s MGCPL-HGIEPL (JV)	delhi@mgcpl.com
8	Arunachal Pradesh	2 laning of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	172.75	130.10	31-03-2015	01-06-2015	100%	97%	31-05-2018	14-04-2021	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	debajitdz501@gmail.com
9	Arunachal Pradesh	2 laning from Longding to Kanubari of NH-52B from Km0.00 to Km47.213	47.21	522.87	394.00	31-03-2015	02-06-2015	100%	100%	26-11-2018	31-03-2021	M/s Monte Carlo Ltd.	kanubari.ap@mclindia.com
10	Arunachal Pradesh	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 605.600 including Realignment from km591.900 to 602.600	22.15	244.82	163.61	02-03-2016	24-02-2017	100%	100%	23-02-2020	08-10-2020	M/s BIPL-ABL (JV)	Bipl.tinsukia@gmail.com
11	Arunachal Pradesh	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)	21.00	210.50	148.00	02-11-2015	20-01-2016	100%	100%	18-01-2019	11-10-2021	M/s JKM-KCL JV	jkmlikabali@gmail.com
12	Arunachal Pradesh	Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500	21.50	23.56	22.12	22-02-2019	10-10-2019	100%	100%	09-10-2020	06-01-2021	M/s N.M. Enterprises	n.menterprises.n751@gmail.com
13	Arunachal Pradesh	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	12.05	175.65	102.63	24-03-2017	22-04-2019	100%	100%	20-04-2022	28-02-2022	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
14	Arunachal Pradesh	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	11.95	176.22	103.48	24-03-2017	22-04-2019	100%	100%	20-04-2022	09-04-2022	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
15	Arunachal Pradesh	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] - I	13.40	252.05	138.13	23-03-2017	10-11-2017	100%	100%	09-11-2020	19-10-2022	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com
16	Arunachal Pradesh	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)	16.00	322.15	210.44	06-05-2016	21-12-2016	100%	100%	20-12-2019	15-10-2022	M/s Madhucon Projects Ltd.	puttakishore333@gmail.com
17	Arunachal Pradesh	Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV	13.70	188.78	145.80	14-12-2016	19-01-2017	100%	100%	18-01-2020	15-10-2022	M/s Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
18	Arunachal Pradesh	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] - II	17.00	252.79	168.30	23-03-2017	10-11-2017	100%	100%	09-11-2020	31-01-2023	M/s Sushee Infra & Mining Limited	gm.bd@madhucon.com
19	Arunachal Pradesh	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI	10.30	145.17	105.00	16-03-2018	15-06-2018	100%	100%	14-06-2021	30-07-2022	M/s TTC Infra	sciwshivamjv.nhidcl@gmail.com
20	Arunachal Pradesh	Construction of 2-lane road from Km. 65.810 to Km. 99.00 (Design Length=26.118 km) of Akajan-Likabali-Bame road (Pkg-3)	26.12	323.49	220.17	31-03-2017	21-03-2018	100%	100%	19-03-2021	23-12-2022	M/s SCIW-Shivam (JV)	susheehayuliang@gmail.com
21	Arunachal Pradesh	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]- III	17.83	263.31	177.30	23-03-2017	10-11-2017	100	99.68	09-11-2020	Completed C.C Not issued	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com
22	Arunachal Pradesh	2 laning of Balance work of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town - IV	11.30	216.76	131.91	31-03-2021	03-05-2021	75.59	72.61	02-05-2023	31-03-2024	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrb@gmail.com

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Assam	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	66.94	60.21	04-10-2016	28-11-2016	100%	100%	24-01-2018	31-03-2018	M/s Ganesh Ram Dokania	-
2	Assam	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	3.50	14.52	13.50	31-05-2019	19-08-2019	100%	100%	17-08-2020	31-12-2020	M/s BB Enterprises	-
3	Assam	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	31.50	30.84	26.92	29-07-2019	25-09-2019	100%	100%	23-09-2020	23-09-2020	M/s Ganpati Builders	-
4	Assam	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	15.45	379.32	96.84	20-02-2015	02-11-2015	100%	100%	31-10-2018	31-10-2020	M/s ABCI-JKM Pvt. Ltd (JV).	-
5	Assam	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	10.08	223.30	168.39	30-03-2015	11-12-2015	100%	100%	10-12-2018	31-10-2022	M/s ECI Engg. Construction Co. Ltd.	-
6	Assam	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	76.78	53.21	23-03-2015	01-10-2015	100%	100%	11-12-2017	10-06-2022	M/s Shree Gautam Construction Company Ltd.	-
7	Assam	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	15.01	266.26	129.14	10-08-2020	30-09-2020	100%	100%	24-03-2022	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
8	Assam	4-Laning of NH-37 from Nagaon By-pass to Teliagaan (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	10.00	225.02	87.11	23-03-2020	01-07-2020	100%	100%	23-12-2021	09-03-2023	PRL Projects & Infra Structure Ltd.	nagaonnh127@prlinfra.com
9	Assam	4-Laning of NH-37 from Teliagaan to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40		66.25	20-03-2020	01-07-2020	100%	100%	23-12-2021	30-03-2023	Ganga Sagar Singh	support@gss.org.in
10	Assam	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	335.88	138.33	26-03-2021	12-07-2021	100	100	03-01-2023	30-04-2023	P. D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
11	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	260.07	141.35	03-02-2021	25-06-2021	100	100	17-12-2022	29-03-2023	S.S Builders	ssbuilderspkg4@gmail.com,
12	Assam	4-Laning from Kaliabari Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	811.28	588.95	31-10-2014	29-11-2014	100	100	28-11-2018	01-10-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com
13	Assam	4-Laning from Rangagara to Kaliabhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	289.99	196.24	16-01-2017	23-10-2017	86.86	84.91	21-04-2020	31-01-2024 (Project proposed for termination due to slow progress of contractor)	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
14	Assam	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	1049.51	124.58	05-11-2021	07-02-2022	100	93.21	09-08-2023	Physically Completed	Sri Babul Nath	dolabari.jamuguri@gmail.com babulnath40@gmail.com
15	Assam	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	1.95		448.03	21-12-2020	17-02-2021	98.03	97.34	05-08-2023	15-01-2024	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	mkcilrsmjv@gmail.com
16	Assam	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	520.01	303.49	13-10-2016	19-12-2016	89.77	84.18	19-06-2019	31-01-2024	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjhnc@gmail.com jpedkatk@gmail.com
17	Assam	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	57.50	1099.35	393.48	18-10-2021	11-12-2021	100	98.41	10-06-2023	Physically Completed	Dhatarwal Construction Company Pvt. Ltd.	dcindiaproject@gmail.com
18	Assam	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	1655.44	454.89	31-10-2014	23-05-2015	97.47	94.22	21-05-2018	15-02-2024	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
19	Assam	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.80	738.15	-	To be Re-awarded	-	-	-	-	-		vpilsipjv@siplassam.com
20	Assam	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.08	1369.02	234.20	25-07-2022	21-09-2022	30.96	29.54	21-03-2024	28-07-2024	Kamac Engg - Shiva Harialka (JV)	kepslg@gmail.com, kamacsig@gmail.com nh37k.shiva@gmail.com
21	Assam	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	26.90	385.57	122.50	14-10-2022	20-01-2023	17.54	10.21	21-07-2024	20-07-2024	Mohan Lal Jain	msmljain@yahoo.co.in
22	Assam	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19.18	330.30	-	To be Re-awarded	-	-	-	-	-		-

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
23	Assam	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	887.68	694.30	31-10-2017	26-12-2017	87.93	83.93	24-06-2020	28-02-2024	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com
24	Assam	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	14.66	224.85	138.25	26-03-2020	26-06-2020	85.05	82.07	26-12-2022	28-02-2024	B.K.Sons Infra Pvt. Ltd.	bksonsbong@gmail.com
25	Assam	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	18.90	691.53	418.49	22-03-2021	09-07-2021	96.48	91.67	10-01-2023	15-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
26	Assam	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	4.39	746.76	402.75	10-08-2021	12-11-2021	38.12	35.1	10-11-2024	31-12-2025	S.P. Singla Private Limited	spsjogighopa@spsingla.com
27	Assam	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	11.78	208.84	114.31	25-08-2020	26-10-2020	69.6	66.41	19-04-2022	31-03-2024	Mayasheel Construction	mssc.pkg6@gmail.com
28	Assam	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	11.63	286.72	135.89	24-03-2023	25-10-2023	1.72	0	25-10-2025	25-10-2025	Mayasheel Construction	mayasheelconstruction@gmail.com
29	Assam	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	43.75	1457.59	742.00	14-03-2023	to be given	0	0	-	-	M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)	rohit.yadav@yfcprojects.com
30	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	33.68	1000.27	458.47	20-03-2023	11-12-2023	0	0	11-06-2026	11-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com
31	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	27.31	1264.90	539.93	31-03-2023	18-12-2023	0	0	18-06-2026	18-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com
32	Assam	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	12.46	516.88	229.82	24-02-2023	30-11-2023	0	0	29-11-2025	30-11-2025	M/s Mehta Contruccion Company	mehtaconst09@gmail.com
33	Assam	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon-Kwaram Taro Village- (Package-5)	17.43	288.85	141.46	31-03-2021	12-07-2021	42.95	38.2	12-01-2023	30-06-2024	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com
34	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	625.64	282.11	10-09-2021	14-07-2022	45.78	40.2	13-07-2024	13-07-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
35	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	204.09	81.27	02-09-2022	20-01-2023	36.56	23.35	20-07-2024	20-07-2024	M/s Shankar Aganwal	shankaragarwaloffice@gmail.com
36	Assam	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	19.28	4997.04	3166.00	24-11-2020	15-12-2020	39.53	37.27	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com
37	Assam	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Pkg-1) of Srirampur - Dhubri of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650)	27.65	613.89	297.28	12-09-2022	15-02-2023	4.05	0	14-02-2025	14-02-2025	Simplex Infrastructures Ltd.	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
38	Assam	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Pkg-2) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154)	26.50	909.02	453.90	04-08-2022	02-01-2023	33.52	30.24	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	nfo@jandu.co.in, infojcpl@gmail.com
39	Assam	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	10.60	287.63	122.50	19-03-2020	30-06-2020	97.7	94.26	19-06-2022	15-01-2024	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
40	Assam	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]	24.60	215.27	115.82	31-03-2022	25-07-2022	54.6	47.37	24-07-2024	24-07-2024	Ganpati Builders	op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
41	Assam	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(O) - NE [Pkg.2]	19.73	170.95	101.16	05-04-2022	25-07-2022	46.42	41.95	24-07-2024	24-07-2024	JKM Infra works LLP	jkmahanta@jkminfra.net jkmho@jminfra.net
42	Assam	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(O) - NE (Pkg-3)	41.32	458.59	210.00	03-02-2023	19-05-2023	3.42	2.54	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com
43	Assam	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	10.25	356.65	114.99	28-02-2023	08-12-2023	0	0	08-12-2025	03-12-2025	M/s RK Infracorp Limited	rkinfracorp@gmail.com, rkinfracorp@hotmail.com
44	Assam	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	20.53	643.42	272.77	31-03-2023	05-12-2023	0	0	05-12-2025	05-12-2025	Kamac Engineers Pvt. Ltd.	kepsig@gmail.com
45	Assam	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	20.00	1256.90	504.34	21-03-2023	to be given	0	0	-	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	rohit.yadav@yfcprojects.com
46	Assam	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	29.36	1716.21	592.80	31-03-2023	to be given	0	0	-	-	Jandu Construction India Pvt. Ltd. (JCIPL)	info@jandu.co.in, infojcpl@gmail.com
47	Assam	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH 37 (Old NH-53) at Kalinagar Pt.-II Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.80	728.97	409.25	01-11-2023	to be given	0	0	-	-	Jandu Construction India Pvt. Ltd. (JCIPL)	
48	Assam	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km).	11.10	574.26	292.29	16-03-2023	to be given	0	0	-	-	S S Builders	ssb_nagi@yahoo.com
49	Assam	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	8.41	88.56	33.70	31-03-2023	to be given	0	0	-	-	Shyama Construction	shyamaconstruction0005@gmail.com
50	Assam	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	20.02	904.04	344.66	31-03-2023	29-08-2023	8.59	2.24	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com

[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	J&K (RO-Jammu)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	14.00	8.01	6.55	01-03-2018	07-03-2018	100%	100%	31-08-2019	11-10-2020	M/s Khandey Infra Pvt Ltd	-
2	J&K (RO-Jammu)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag-Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	23.20	16.49	12.47	16-02-2018	22-03-2018	100%	100%	31-08-2019	31-08-2019	M/s Khandey Infra Pvt Ltd	-
3	J&K (RO-Jammu)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	5.20	458.06	277.03	15-03-2018	07-08-2018	100%	100%	04-02-2021	15-10-2022	M/s S.P Singla Construction Pvt. Ltd.	salwanguleria@spsingla.com, spsakhnoor@spsingla.com
4	J&K (RO-Jammu)	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnor road section of NH-144A (Pkg-1)	1.35	245.34	135.12	24-09-2022	10-01-2023	12.01	8.28	09-01-2025	09-06-2025	M/s Maan Builders	maanbuildersjammu@gmail.com maanbuilderspk@gmail.com
5	J&K (RO-Jammu)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	20.61	435.82	194.00	02-03-2019	12-07-2019	76.27	73.58	11-07-2021	15-01-2024	M/s. Tarmat Ltd.	varghasedilip@gmail.com, tarmatakhnoor@gmail.com
6	J&K (RO-Jammu)	Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khathi Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnor Section of NH 144A (Pkg-3B)	3.76	198.28	102.47	14-12-2022	14-03-2023	13.21	10.51	13-03-2025	13-03-2025	V. K. Gupta & Associates	contact@vkga.in vkg.headoffice@gmail.com vkgakhnoor@gmail.com
7	J&K (RO-Jammu)	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244	16.32	264.21	155.04	27-03-2018	22-11-2018	81.16	80.73	22-11-2020	31-01-2024	M/s. ECI Engineering in JV with M/s SRM Projects (JV)	srmcontractors@gmail.com srmcplc@gmail.com
8	J&K (RO-Jammu)	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km 20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	9.46	228.39	118.41	31-07-2020	01-10-2020	75	74.37	01-04-2022	30-03-2024	OASIS - VIPL (JV)	ankurjainpkg1agoha@gmail.com
9	J&K (RO-Jammu)	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	8.73	210.79	99.00	31-07-2020	01-10-2020	80.3	77.85	01-04-2022	27-01-2024	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com
10	J&K (RO-Jammu)	Up-gradation to 2-lane with Paved Shoulder from Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	2.42	749.61	431.28	08-02-2021	25-03-2021	70.02	67.43	24-03-2023	08-03-2024	APCO Infratech Pvt Ltd	pm.ktp@apcoinfra.com
11	J&K (RO-Jammu)	Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani-Kishtwar) in the UT of J&K	1.27	91.29	76.49	07-02-2020	08-06-2020	48.05	46.8	07-06-2022	30-05-2024	M/s Beigh Construction Co. Pvt. Ltd.	rakeshkhullar65@rediffmail.com beigh.bcc@gmail.com
12	J&K (RO-Jammu)	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section (PKG- 1)	20.25	486.45	208.58	03-02-2021	29-03-2021	90.26	86.46	28-09-2022	21-02-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	randcinfraengineers@gmail.com
13	J&K (RO-Jammu)	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora Section (Pkg - 2).	14.84	512.43	220.33	19-07-2021	26-08-2021	42.4	37.52	24-02-2023	31-08-2025	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	pm.jk@mathiyan.com
14	J&K (RO-Jammu)	construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+0751 of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora seition of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	9.12	398.51	134.35	30-03-2021	01-07-2021	79.84	76.6	30-12-2022	05-05-2024	R & B Infra Project Pvt. Ltd	rmb.pkg3@gmail.com
15	J&K (RO-Jammu)	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & link road from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chatroo section and including a link road to Kishtwar town. (Pkg-4)	16.75	859.67	436.34	07-07-2021	24-08-2021	23.57	20.23	23-08-2023	20-01-2025	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apshydro@gmail.com
16	J&K (RO-Jammu)	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chatroo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khettani-Kishtwar-vailoo-Donipawa-Ashajipora section on NH-244 (Pkg-5)	15.50	497.09	202.60	13-07-2021	24-08-2021	50.28	47.15	19-02-2023	17-07-2024	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)	sginbpkg5@gmail.com


[illegible]

[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Manipur	2- Lining of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	789.81	457.77	01-06-2018	16-10-2018	100%	100%	14-10-2021	30-06-2021	M/s GR Infra Projects Ltd	planning.immo@grinfra.com
2	Manipur	Construction of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	2.00	141.14	109.92	02-12-2016	27-04-2017	100%	100%	24-04-2020	27-04-2022	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com
3	Manipur	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	107.72	71.01	27-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
4	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	151.32	92.71	31-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com
5	Manipur	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	204.58	121.00	07-07-2021	15-09-2021	100	97.3	18-03-2023	Completed C.C Not issued	Heera Ram Godara - Dudi & Company (JV)	arvindpur1999@gmail.com
6	Manipur	4- Lining of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	19.55	820.56	397.00	05-09-2019	01-06-2020	100	97.23	31-05-2023	Completed C.C Not issued	M/s GR Infra Projects Ltd	planning.immo@grinfra.com
7	Manipur	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	471.04	296.26	08-03-2019	01-08-2019	100	97.5	31-07-2022	Completed C.C Not issued	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com
8	Manipur	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.13	49.31	41.88	27-11-2020	04-01-2021	91.22	84.67	16-10-2022	31-03-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
9	Manipur	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	139.38	78.99	30-03-2021	01-07-2021	41.29	40.22	02-01-2023	01-07-2024	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
10	Manipur	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	195.14	120.74	26-03-2021	11-06-2021	43.44	39.91	13-12-2022	28-05-2024	CMM Infraprojects Ltd.	cmm.manipur@gmail.com
11	Manipur	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	467.00	253.84	15-07-2021	15-09-2021	65.69	60.73	19-03-2023	07-08-2024	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
12	Manipur	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	579.63	268.34	23-08-2021	27-06-2022	37.23	32.94	29-12-2023	24-09-2024	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
13	Manipur	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Puiion (Kambiron) Village (PKG-5)	30.00	410.68	218.52	25-03-2022	09-11-2022	32.9	27.32	12-05-2024	12-02-2025	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
14	Manipur	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	38.29	504.76	244.00	31-03-2022	07-02-2023	17.08	13.41	06-02-2025	06-02-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
15	Manipur	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	36.40	760.16	248.63	19-01-2023	to be given	0	0	-	-	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in
16	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package 1)	10.00	185.80	111.80	19-07-2021	15-09-2021	72.19	70.32	16-03-2023	31-03-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsoplvpkg1@gmail.com
17	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	483.87	292.45	20-07-2021	15-09-2021	81.24	77.97	16-03-2023	31-03-2024	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	jcipi.manipur@gmail.com
18	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	234.08	150.06	26-03-2021	21-06-2021	75.8	75.2	20-12-2022	31-03-2024	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
19	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	198.77	119.74	19-07-2021	15-09-2021	64.18	61.89	16-03-2023	11-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsoplvpkg4@gmail.com
20	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	477.86	286.71	23-08-2021	18-11-2021	38.1	37.01	19-05-2023	12-08-2024	M/s Shri Swami Samarath Engineers Ltd.	sssel.manipurpkg5@gmail.com

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
21	Manipur	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	311.18	191.08	10-09-2021	19-11-2021	51.48	50.33	20-05-2023	31-05-2024	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
22	Manipur	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	199.80	124.81	28-03-2020	01-07-2020	54.39	52.05	30-06-2022	01-03-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
23	Manipur	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07	211.50	135.64	28-03-2020	01-07-2020	60.28	54.51	30-06-2022	27-05-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
24	Manipur	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	42.59	564.05	225.82	31-03-2023	to be given	0	0	-	-	S S Builders	ssb_nagi@yahoo.com
25	Manipur	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	44.48	554.66	221.23	31-03-2023	to be given	0	0	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
26	Manipur	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	11.01	164.89	68.43	31-03-2023	to be given	0	0	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
27	Manipur	Construction of 2-laning with Hard shoulder of Ukhrul Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	41.40	578.98	235.82	15-03-2023	to be given	0	0	-	-	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com
28	Manipur	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	315.56	155.00	16-12-2022	23-07-2023	9.85	3.55	22-01-2025	23-01-2025	Satish Aggarwal & Co.	-
29	Manipur	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	23.96	310.76	150.14	27-08-2021	27-08-2022	51.2	46.32	28-02-2024	28-02-2024	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
30	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	241.52	139.80	31-03-2020	01-07-2020	77.19	70.51	30-06-2022	31-03-2024	RSM Infra Projects	rsminfraprojects@gmail.com
31	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.75	232.99	139.20	31-03-2020	01-07-2020	84.48	82.21	30-06-2022	31-03-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com
32	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.53	206.41	30-06-2020	05-08-2020	77.36	75.73	04-08-2022	31-03-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com
33	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	51.89	673.27	404.48	14-07-2021	25-08-2021	54.79	50.13	24-08-2023	30-06-2024	M/s M & S Co.	mnsccpur102@gmail.com
34	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.15	204.12	114.68	31-03-2020	01-07-2020	69.89	69.51	30-06-2022	14-04-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com
35	Manipur	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.76	102.80	01-07-2020	05-08-2020	80.53	78.28	04-08-2022	15-04-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com
36	Manipur	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	22.34	226.32	151.15	05-02-2021	21-06-2021	39.01	31.29	22-12-2022	30-12-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com
37	Manipur	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	17.66	188.36	128.55	05-02-2021	21-06-2021	73.33	70.44	22-12-2022	10-05-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com
38	Manipur	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	18.16	232.63	145.87	12-02-2021	21-06-2021	97.02	95.18	22-12-2022	08-01-2024	Satya Builders	premsinghkuntal1984@gmail.com
39	Manipur	Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	34.49	467.41	269.42	27-08-2021	26-11-2021	70.76	63.6	25-11-2023	31-05-2024	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	mkamboj966@gmail.com
40	Manipur	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Dalai section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	12.44	379.39	212.54	31-08-2020	15-10-2020	43.87	44.06	18-04-2022	08-02-2024	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	prasadsurya30@gmail.com


[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Meghalaya	2-laning of Ranikor-Nonghyllam- Maheshkola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700 (Pkg-1)	30.20	306.28	216.33	09-03-2019	30-09-2019	98.25	88.41	30-03-2022	15-01-2024	M/s Dhar Construction Company & Chanchal Paul (JV)	dcchshg@gmail.com
2	Meghalaya	Improvement/widening to 2-laning with earthen shoulder of Nongjri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) [R-M-B Package 2 on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	25.53	261.40	140.93	07-03-2022	19-12-2022	32.24	13.99	19-06-2024	18-06-2024	M/s Dhar Construction Company	dcchshg@gmail.com
3	Meghalaya	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	24.15	260.21	150.20	27-03-2021	28-06-2021	69.27	65.33	28-12-2022	31-03-2024	M/s DMR Builders Pvt. Ltd.	dmrmeghalayasite@gmail.com / dmrbuilders@yahoo.com
4	Meghalaya	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola-Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	14.76	146.92	82.80	30-09-2020	24-10-2020	75.81	66.59	24-04-2022	31-03-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
5	Meghalaya	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola-Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	16.30	146.88	74.41	30-09-2020	24-10-2020	91.42	80.93	24-04-2022	31-03-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
6	Meghalaya	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) [R-M-B Package-VI] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (Pkg-6)	17.09	144.99	82.34	27-01-2022	30-09-2022	52.64	40.2	31-03-2024	31-03-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in
7	Meghalaya	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(o) - NE in the State of Meghalaya (Package-I)	33.70	359.86	155.54	27-01-2022	27-05-2022	70.5	58.22	25-05-2024	25-05-2024	M/s SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
8	Meghalaya	Widening to 2-lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51.54	610.09	358.65	28-03-2018	15-09-2018	59.2	57.15	14-09-2021	30-06-2024	M/s Manaranjan Brahma (MB Constructions)	mb.tura.siteoffice@gmail.com, manaranjanbrahma2016@gmail.com
9	Meghalaya	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki (Pkg-1)	11.60	351.12	166.07	24-07-2023	23-10-2023	3	0	22-10-2025	22-10-2025	New India Contractors - BCC (JV)	-
10	Meghalaya	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	26.55	525.68	200.70	16-10-2023	-	0	0	-	-	-	-
11	Meghalaya	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	17.77	445.51	-	To be Re-awarded	-	-	-	-	-	-	-
12	Meghalaya	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki (Pkg-5)	7.99	284.21	-	To be Re-awarded	-	-	-	-	-	-	-
13	Meghalaya	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	12.80	620.30	185.49	24-03-2023	to be given	0.01	0	-	-	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
14	Meghalaya	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	11.90	686.03	199.89	24-03-2023	to be given	0.02	0	-	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com
15	Meghalaya	Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment)	13.56	562.48	154.00	24-03-2023	to be given	0.01	0	-	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Mizoram	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	13.89	216.49	138.75	31-03-2020	01-07-2020	100%	100%	30-06-2022	31-03-2023	M/s NG Projects Ltd.	ngplmizoram@gmail.com
2	Mizoram	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	13.51	219.33	134.91	31-03-2020	01-07-2020	83.77	78.33	30-06-2022	31-03-2024	M/s GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
3	Mizoram	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	17.64	331.17	197.39	31-03-2020	01-07-2020	78.2	71.36	30-06-2022	31-03-2024	M/s NG Projects Ltd.	ngplmizoram@gmail.com
4	Mizoram	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	17.16	253.41	185.49	31-03-2020	01-07-2020	97.15	94.71	30-06-2022	31-03-2024	M/s Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
5	Mizoram	Up-gradation to 2 lane with paved shoulders of Dulte-Kwauluh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	17.95	374.39	212.37	31-03-2021	25-06-2021	95.58	92.67	25-12-2022	31-01-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
6	Mizoram	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwawuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	12.45	233.25	121.03	31-03-2021	25-06-2021	86.42	84.12	25-12-2022	31-01-2024	Dwarakamai Constructions Pvt. Ltd.	dmcptvtd.2277@gmail.com
7	Mizoram	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	26.78	674.71	370.43	31-03-2021	25-06-2021	91.48	88.27	25-06-2023	18-01-2024	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKCIPL- SBCC] (JV)	bd@rkc.co.in
8	Mizoram	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	14.85	491.39	244.69	27-01-2022	to be given	0	0	-	-	Dhatarwal Construction Company Pvt. Ltd.	-
9	Mizoram	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	16.50	561.91	276.73	28-01-2022	to be given	0	0	-	-	Shiwalay Infra Projects Pvt. Ltd.	-
10	Mizoram	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	18.00	720.40	323.65	25-03-2022	to be given	0	0	-	-	Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	-
11	Mizoram	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	16.35	595.65	261.00	29-03-2023	to be given	0	0	-	-	Pappu Prasad	pappu7anand@gmail.com pappu1222prasad@gmail.com
12	Mizoram	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	10.60	329.70	128.00	14-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.	brninfrastructurre@gmail.com
13	Mizoram	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	19.30	720.72	371.00	06-03-2023	to be given	0	0	-	-	M/s Dhariwal Buildtech Limited	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
14	Mizoram	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	37.42	698.45	404.59	30-03-2021	30-06-2021	22.47	13.64	30-12-2022	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
15	Mizoram	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tiabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	37.53	740.58	435.39	31-03-2021	10-07-2021	21.2	12.6	09-01-2023	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
16	Mizoram	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	56.96	1134.72	699.30	25-11-2019	24-01-2020	79.9	73.4	25-07-2023	31-03-2024	M/s Gawar-SCCPL (JV)	gawar.scc@gmail.com
17	Mizoram	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section	50.94	1139.85	512.00	08-03-2019	23-12-2019	79.8	77.73	23-06-2023	31-03-2024	M/s Gammon Engineers and Contractors Private Limited	mani.gammon@yahoo.com manigammon@gmail.com arun.dalvi@gammonengineers.com info@kram.co.in

[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Nagaland	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road from Km 0-20	20.00	237.72	134.90	22-03-2018	08-11-2018	100%	100%	08-11-2021	28-11-2021	Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.	kkbprojects@gmail.com , kkbnnagaland@gmail.com
2	Nagaland	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 20-40	20.00	251.97	157.07	22-03-2018	15-11-2018	100%	100%	14-11-2021	13-10-2021	M/s Madhucon Projects Limited Ph.	gm.bd@madhucon.com
3	Nagaland	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 40-62.558	22.56	282.97	195.14	22-03-2018	15-11-2018	100%	100%	14-11-2021	27-03-2022	M/s Madhucon Projects Limited Ph.	gm.bd@madhucon.com
4	Nagaland	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	25.00	339.57	232.69	23-03-2018	03-07-2019	100%	100%	02-07-2022	15-07-2022	M/s Shivalaya Construction Co Pvt	sccpl.nagaland@gmail.com
5	Nagaland	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	25.00	279.35	174.16	23-03-2018	20-05-2019	100%	100%	19-05-2022	15-11-2022	M/s Shivalaya Construction Co Pvt	sccpl.nagaland@gmail.com
6	Nagaland	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	20.00	315.03	213.00	28-03-2018	13-12-2018	100	100	12-12-2021	18-03-2023	M/s Madhucon Projects Limited	pm.nagaland@madhucon.com
7	Nagaland	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I	20.00	188.95	129.31	23-03-2018	18-11-2018	100%	100%	17-11-2021	28-04-2022	M/s Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
8	Nagaland	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	17.28	257.15	124.11	10-09-2020	20-10-2020	100%	100%	22-04-2022	02-07-2023	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
9	Nagaland	4 Lining of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	14.94	534.41	387.00	31-03-2016	16-09-2016	99.81	98.86	15-09-2019	15-01-2024	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
10	Nagaland	4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	13.71	486.19	339.55	31-03-2016	03-08-2016	99.81	98.53	02-08-2019	15-01-2024	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
11	Nagaland	4 Lining of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).	14.21	562.98	111.00	04-08-2023	29-09-2023	0	0	28-09-2025	28-09-2025	M/s Brand Eagles	-
12	Nagaland	Construction of 4/6 Lining from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	20.65	688.12	391.86	28-03-2017	05-09-2017	99.32	98.6	04-09-2020	31-01-2024	M/s Simplex Infrastructure Limited	c3187@simplexinfra.com
13	Nagaland	Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	698.81	408.12	19-03-2018	26-11-2019	85.06	81.95	25-11-2022	31-03-2024	M/s Gawar - Singh (JV) consultants Pvt Ltd	scc.dimapur@sccpatiala.com singhconst2002@gmail.com
14	Nagaland	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	25.00	285.68	194.10	23-03-2018	05-09-2019	88.39	80.34	03-09-2022	31-01-2024	M/s Madhucon Projects Limited	pm.nagaland@madhucon.com
15	Nagaland	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	20.53	255.58	188.10	28-03-2018	20-12-2018	97.76	91.64	19-12-2021	Physically Completed	M/s Madhucon Projects Limited	pm.nagaland@madhucon.com
16	Nagaland	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II	20.00	215.79	42.67	09-06-2023	22-08-2023	0.4	0	21-08-2025	21-08-2025	A. Pongshi Phom- M/s W. Chingkam Phom (JV)	yalim_joe@yahoo.com, valim911@gmail.com
17	Nagaland	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III	19.00	272.88	187.00	28-03-2018	24-10-2019	99	88.19	22-10-2022	31-01-2024	M/s SSR Crest Engineers and Constructions Limited	sscrest@gmail.com
18	Nagaland	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)	23.03	323.98	84.02	09-06-2023	11-09-2023	0.08	0	21-08-2025	11-09-2025	S.S. Infrazone Private Limited - M/s Shyama Construction (JV)	ssinfrapvtltd@outlook.com
19	Nagaland	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (package-V)	13.45	161.73	52.63	19-07-2023	08-09-2023	0	0	21-08-2025	07-09-2025	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)	-
20	Nagaland	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length-18.779km) (Pkg-1)	17.68	278.95	167.90	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	Physically Completed	M/s RKIPL-NSC(JV)	cl.rkpl.nsc@gmail.com / Nithinsaicons@gmail.com
21	Nagaland	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	13.00	184.74	20.97	02-11-2023	to be given	0	0	-	-	-	-
22	Nagaland	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)	10.50	350.88	216.00	05-09-2023	09-11-2023	0	0	08-11-2026	08-11-2026	Brand Eagles	Brandeaglestawang@gmail.com

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
23	Nagaland	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	10.50	277.44	177.00	25-09-2020	15-10-2020	58.71	56.28	15-10-2022	01-09-2024	Ms Bharat Construction Pvt. Ltd	bcip1.ddn@gmail.com
24	Nagaland	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	11.26	342.29	186.56	18-01-2023	16-06-2023	3.46	0	15-06-2025	15-06-2025	Niraj Cement Structurals Ltd.	info@niraj.co.in
25	Nagaland	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsgin km32.0 to km43.454 (Pkg.- 4)	11.45	202.36	118.56	14-08-2020	15-10-2020	23.71	21.23	17-04-2022	31-08-2024	M/s Pele Khezhie	pelekhezhie.p4@gmail.com
26	Nagaland	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	21.72	320.97	193.79	17-03-2020	01-07-2020	94.95	92.18	30-06-2022	31-01-2024	M/s RKIPL-NSC(JV)	kj.rkipl.nsc@gmail.com
27	Nagaland	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length- 21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	21.90	355.79	69.00	10-10-2023	to be given	0	0	-	-	Ratna Infrastructure Projects Pvt. Ltd.	-
28	Nagaland	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	22.70	365.42	206.27	23-03-2020	01-07-2020	70.01	70.26	30-06-2022	31-03-2024	M/s SIPL - RMN (JV)	sudhakarainfratech.kohima@gmail.com
29	Nagaland	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	21.50	330.78	205.26	30-03-2020	01-07-2020	99.51	99.51	31-12-2021	30-01-2024	M/s Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
30	Nagaland	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)	21.50	330.80	110.73	22-09-2023	23-11-2023	0	0	23-11-2025	21-11-2025	Kaushal Sharma-Prachi Infra (JV)	-
31	Nagaland	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	26.79	315.63	120.18	30-09-2020	20-10-2020	51.61	44.89	22-04-2022	31-03-2024	Fortune Group	tkp.fortune@gmail.com
32	Nagaland	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	19.43	258.52	56.79	31-05-2023	10-09-2023	0	0	15-06-2025	15-06-2025	M/s AM Infra - RN Infra (JV)	-
33	Nagaland	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	17.38	199.02	79.00	20-03-2023	07-06-2023	3.5	0	06-06-2025	06-06-2025	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
34	Nagaland	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4)	10.26	116.54	-	To be Re-awarded	-	-	-	-	-	-	-
35	Nagaland	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP	17.00	207.33	-	To be Re-awarded	-	-	-	-	-	-	-
36	Nagaland	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 (Package-I)	42.44	605.36	275.00	30-03-2022	23-06-2022	46.91	44.75	20-12-2024	20-12-2024	Kantilal Khimjibhi Bhalala (KKB) Projects Pvt. Ltd. - Y. N. Dhanani (JV)	kkbsiteoffice@gmail.com
37	Nagaland	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH (O)-NE	34.97	430.24	187.89	23-03-2023	24-08-2023	0	2.19	23-02-2026	23-02-2026	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com
38	Nagaland	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH (O)-NE	35.08	442.54	220.79	08-02-2023	24-08-2023	0	0	23-02-2026	23-02-2026	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbprojects@gmail.com , kkbnnagaland@gmail.com
39	Nagaland	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH (O)-NE	36.94	497.18	272.59	08-02-2023	26-08-2023	0	0	25-02-2026	25-02-2026	New India Contractors & Developers Pvt. Ltd.- Bharat Construction Co. (JV)	office@nicdpl.com
			792.7	13051.6	6630.7								

[illegible]

[illegible]

SL. No.	State/UT	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Awarded Cost Rs. in crore	Date of Award	Appointed Date	Cumulative Physical progress (%)	Cumulative Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Tripura	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	73.71	915.00	497.89	02-05-2014	31-10-2015	100%	100%	30-04-2018	26-05-2018	M/s Oriental Structural Engineers Pvt. Ltd	-
2	Tripura	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	1.89	128.69	82.57	22-03-2017	27-10-2017	100%	100%	26-04-2020	04-03-2021	M/s DRA Infracon Pvt. Ltd. (DRAIPL)	-
3	Tripura	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	48.20	649.00	369.00	31-10-2014	15-09-2015	100%	100%	14-03-2018	30-11-2021	M/s KMC Construction	-
4	Tripura	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	74.88	257.96	202.00	03-06-2020	24-07-2020	100%	100%	15-01-2022	31-12-2021	M/s Shiv Build India Pvt. Ltd.	-
5	Tripura	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	12.90	147.06	97.07	20-03-2020	01-07-2020	100%	100%	01-07-2022	02-06-2022	M/s CIVTECT (INDIA) Pvt.	-
6	Tripura	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	20.00	218.23	121.00	24-11-2020	31-12-2020	100%	100%	01-07-2022	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	nbjeetkumarghat@gmail.com
7	Tripura	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	12.80	210.54	86.47	30-03-2020	15-07-2020	100%	100%	15-07-2022	24-04-2023	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
8	Tripura	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	14.50	296.48	199.49	24-11-2020	01-01-2021	100%	100%	02-07-2022	26-05-2023	Jandu Construction India Pvt. Ltd.-Maan Builders (JV)	jcpl.tripura@gmail.com
9	Tripura	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	25.60	317.96	149.92	24-11-2020	30-12-2020	100%	100%	01-07-2022	17-04-2023	CIVTECT (INDIA) Pvt. Ltd.	civtectkhowai@gmail.com
10	Tripura	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2- lane with Paved shoulder (Manu-Simlung-III)	20.25	347.36	225.09	03-06-2020	20-07-2020	100%	100%	19-01-2022	06-07-2023	Rajendra Singh Bamboo Infra Pvt. Ltd.	rsbipltripura@gmail.com;
11	Tripura	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length- 18.600 km) of Kailashahat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	18.60	302.03	127.69	03-06-2020	15-07-2020	85.2	78.69	13-01-2022	05-02-2024	M/s Satish Prasad	kameshwar71@gmail.com
12	Tripura	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	21.41	287.47	141.45	03-06-2020	15-07-2020	78.33	73.75	06-01-2022	30-04-2024	M/s Satish Prasad	kameshwar71@gmail.com
13	Tripura	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length- 11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	11.80	154.51	84.90	20-03-2020	15-07-2020	100	98.9	14-07-2022	Completed on 15.08.2023 C.C Not issued	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinftratech.com
14	Tripura	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	13.45	208.74	88.90	30-03-2020	15-07-2020	100	97.59	14-07-2022	Completed on 15.10.2023 C.C Not issued	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinftratech.com;
15	Tripura	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	11.21	174.43	-	To be Re-awarded	-	-	-	-	-	-	-
16	Tripura	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	12.00	141.48	-	To be Re-awarded	-	-	-	-	-	-	-
17	Tripura	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	14.00	188.00	96.00	21-09-2020	22-10-2020	83.1	79.89	15-04-2022	15-02-2024	A K Construction Co.	akccagartalakhwai@gmail.com/akconstruction1@rediffmail.com
18	Tripura	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.	25.40	2026.05	828.45	27-03-2023	to be given	0	0	-	-	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)	-
19	Tripura	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchhara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	16.08	251.89	166.94	30-03-2020	15-07-2020	100	98.97	14-01-2022	Completed on 27.08.2023 C.C Not issued	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
20	Tripura	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchhara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	27.86	456.88	257.51	23-03-2022	10-01-2023	15.6	10.02	09-01-2025	09-01-2025	Jugal Kishore Mahanta Infra works (JKM) - Ketu Construction (JV)	jkmho@jkmnfra.net, jkmketiconjv@gmail.com jkmtripura@gmail.com
21	Tripura	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	18.28	354.79	220.87	27-03-2021	25-06-2021	17.2	15.06	24-12-2022	10-03-2024	JSR Constructions Pvt Ltd - PRN InfraTech, Engineers & Contractors (JV)	bhakt@jsr.co.in; prninftratech@gmail.com/shahbaz@jsrpl.onmicrosoft.com

[illegible]

