

As on 31.05.2021																							
ORIGINAL WORKS - NHIDCL																							
Sl. No.	State	Ongoing works								Preparation of DPR										Overall Total			
		Widening to I-L/ 2 laning/ 4 laning (Roads & Bridges)		Tunnel civil work		Rehabilitation work of existing NHs under NH(O)		Total Civil works in progress		DPR of Tunnel work		DPR other than BMP		DPR under Bharatmala		DPR under NH-in principle		Total DPR works in progress		Total Nos.		Length (in Km)	Cost (Rs in Cr)
		Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Civil works	DPR		
1	Andaman & Nicobar Island	173	1750	0	0	148	378	321	2128	0	0	2	0	0	0	136	1314	138	1314	11	8	459	3442
2	Arunachal Pradesh	732	10012	0	0	22	24	753	10036	0	0	56	0	0.00	0	286	3306	342	3306	34	5	1095	13342
3	Assam	537	17157	0	0	48	195	585	17352	0	0	129	4900	1408	23525	1253	18168	2790	46593	30	60	3375	63945
4	Himachal Pradesh	0	0	0	0	0	0	0	0	0	0	0	0	0	0	198	3254	198	3254	0	3	198	3254
5	Jammu & Kashmir	191	4179	40	9580	37	25	269	13784	0	0	237	0	0	0	215	0	452	0	17	6	721	13784
6	Ladakh	230	2368	0	0	0	0	230	2368	27	0	0	0	0	0	0	0	27	0	8	3	257	2368
7	Manipur	464.1	7784	0	0	399	418	864	8203	0	0	331	3402	736	10030	355	4899	1422	18331	42	12	2286	26533
8	Meghalaya	205	3031	0	0	0	0	205	3031	0	0	635	8323	304	4408	148	2146	1087	14877	9	18	1291	17908
9	Mizoram	572	10334	0	0	0	0	572	10334	0	0	24	0	399	5800	0	0	423	5800	20	5	995	16134
10	Nagaland	645	10490	0	0	0	0	645	10490	0	0	0	0	227	4307	84	840	311	5147	35	5	956	15636
11	Sikkim	211	4709	0.42	35.69	11	67	223	4812	0	0	119	1734	0	0	327	4578	446	6312	19	5	669	11124
12	Tripura	462	5070	0	0	0	0	462	5070	0	0	0	0	421	6496	0	0	421	6496	21	7	884	11566
13	Uttarakhand	95	1095	5	1384	5.5	349	105	2828	0	0	313	6851	0	0	0	0	313	6851	11	2	418	9679
14	West Bengal	78.95	1757	0	0	0	0	79	1757	0	0	43	987	0	0	10	1000	53	1987	6	3	132	3744
Grand Total		4597	79736	46	11000	671	1455	5313	92192	27	0	1889	26198	3496	54565	3012	39506	8424	120268	263	142	13737	212459

Total Nos.	State	Deposit work of NEC	
		Length (in Km)	Cost (Rs in Cr)
3	Nagaland	60.59	219.45

Status As on 31.05.2021													
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely Date of completion	Name of the Contractor
Andaman & Nicobar													
Bridge Work													
1	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	NH-4	1.9	262.97	170.4	1/3/2019	12/18/2017	32.22%	30.12%	01.01.2022	01.01.2022	M/s Mantena Constructions Pvt. Ltd.- Vasishta Constructions Pvt. Ltd. Bridge (JV)
2	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	NH-4	1.45	277.17	202.909	4/26/2017	2/15/2017	93.38%	91.22%	22.03.2021	22.03.2021	M/s. MBZ-RDS (JV)
(a)		Total		3.35	540.14	373.31							
Widening to 2-lane /4-lane													
3	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)	NH-4	26	175.127	124.74	11/1/2017	3/1/2017	100.00%	100.00%	4/2/2019	Completed	M/s DRA Infracon Pvt. Ltd.
4	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)	NH-4	55.45	409.85	190.7	12/5/2017	3/31/2017	70.25%	69.70%	04.03.2021	04.03.2021	M/s Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)
5	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445, Km 130.600 to Km 138 & Km 155.00 to Km 181.0 (Package-III)	NH-4	54.71	391.01	248.277	9/4/2018	3/12/2018	36.33%	26.43%	9/3/2020	31.03.2021	M/s Mantena Constructions Pvt. Ltd.- Vasishta Constructions Pvt. Ltd. Strait (JV)
6	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV)	NH-4	33.45	234.27	148.6	9/4/2018	3/27/2018	52.20%	47.40%	9/3/2020	31.03.2021	M/s Vasishta Construction Pvt.Ltd
(b)		Total		169.61	1210.26	712.32							
Rehabilitation													
7	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	NH-4	64.3	59.56	53.73	4/9/2018	3/5/2018	100.00%	97.38%	22.07.2020	Completed	M/s Jandu Construction Company
8	NH(O)	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 12.00 km) on EPC Mode (Package-V)	NH-5	12	32.54	22.6	02.04.2019	2/14/2019	99.50%	99.19%	31.07.2020	31.03.2021	M/s Mohan Mutha Exports Pvt Ltd
9	NH(O)	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 14.10) on EPC Mode (Package-VI)	NH-6	14.1	59.08	37.67	02.04.2019	2/14/2019	90.21%	84.23%	11.01.2021	31.03.2021	M/s Mohan Mutha Exports Pvt Ltd
10	NH(O)	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 25.00 km) on EPC Mode (Package-VII)	NH-4	25	71.93	53.96	1/1/2019	11/28/2018	100.00%	99.06%	13.07.2020	Completed	M/s Garg & Sons Estate Promoters Pvt Ltd
11	NH(O)	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 32.36 km) on EPC Mode (Package-VIII)	NH-5	32.66	154.61	74.611	to be given	4/13/2021	0.00%	0.00%	-		Kaba Infratech Pvt. Ltd.
(c)		Total		148.06	377.72	242.57							

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Arunachal Pradesh												
Widening to 2-lane /4-lane												
1	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	52B	25.135	136.6	107.16	30.5.2015	3/31/2015	100.00%	100.00%	30.05.2018	Dinesh Chandra R. Infracon Pvt. Ltd
2	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380	52B	22.23	189.91	143.21	23.10.2015	7/23/2015	100.00%	100.00%	22.10.2018	BIPL-BVEPL (JV)
3	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	229/13	26.58	299.66	235.08	27.05.2015	3/31/2015	100.00%	100.00%	25.05.2018	Dinesh Chandra R. Infracon
4	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km)	52B	42.844	438.32	334.22	15.06.2016	3/1/2016	100.00%	100.00%	14.06.2019	M/s MGCPL-HGIEPL (JV)
5	SARDP	2 laning of Singer river to Sizoh nala	513	23.38	238.46	179.82	15.01.2016	11/9/2015	100.00%	100.00%	1/19/2019	M/s ABL-BIPL Joint Venture
6	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	229/13	17.12	247.44	194.11	27.05.2015	3/27/2015	100.00%	99.95%	5/25/2018	T K Engineering & Consortium Pvt. Ltd.
7	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	52B/215	18.266	172.75	130.1	01.06.2015	3/31/2015	100.00%	97.31%	05.10.2020	T K Engineering & Consortium Pvt. Ltd.
8	SARDP	2 laning from Longding to Kanubari of NH-52B	52B	47.21	522.87	394	02.06.2015	3/31/2015	100.00%	96.94%	30.11.2020	M/s Monte Carlo
9	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	52	22.15	244.82	163.61	24.02.2017	3/2/2016	100.00%	97.81%	18.11.2020	M/s BIPL-ABL Joint Venture
10	SARDP	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)]- 1	New NH-113	17	252.05	168.3	10.11.2017	3/23/2017	76.41%	70.36%	10.08.2021	M/s Sushee Infra & Mining Limited
11	SARDP	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)]- 2	New NH-113	17	252.79	168.3	10.11.2017	3/23/2017	57.29%	52.84%	09.11.2020	M/s Sushee Infra & Mining Limited
12	SARDP	2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]- 3	New NH-113	17.825	263.31	177.3	10.11.2017	3/23/2017	61.50%	58.67%	09.11.2020	M/s Sushee Infra & Mining Limited
13	SARDP	2 langing of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town - 4	New NH-114	11.3	256.66	131.91	to be given	3/31/2021	0.00%	0.00%		Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)
14	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	NH-313	74.86	1718.59	1058.24	05.03.2018	3/24/2017	52.32%	49.09%	04.03.2022	M/s DRA-ITL (JV)
15	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 (Pkg.-1)	New NH-313	16	322.15	245.79	21.12.2016	5/6/2016	96.50%	93.49%	24.01.2021	M/s Madhucon Projects Ltd.
16	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 (Pkg.-2)	New NH-313	16	259.52	198	07.10.2016	5/6/2016	100.00%	100.00%	10/6/2019	M/s Madhucon Projects Ltd.
17	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 (Pkg.-3)	New NH-313	39	568.92	434.06	16.12.2016	9/12/2016	69.75%	68.12%	05.02.2021	M/s PCL-Eagle (JV)

18	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20 (Pkg.-4)	New NH-313	13.7	191.300	145.8	19.01.2017	12/14/2016	76.39%	70.44%	31.03.2021	M/s Sushee Infra & Mining Limited
19	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 (Pkg.-5)	New NH-313	13.8	200.44	154.8	19.01.2017	12/14/2016	83.17%	80.49%	03.01.2021	M/s Sushee Infra & Mining Limited
20	SARDP	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 (Pkg.-6)	New NH-314	10.3	145.17	105	15.06.2018	3/31/2018	93.86%	90.13%	14.06.2021	M/s TTC Infra
21	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg.-1)	State Road	21	210.5	148	20.01.2016	11/2/2015	99.61%	99.34%	31.12.2020	M/s JKM-KCL JV
22	SARDP	Construction of Balance work of 2-lane from design Km 33.00 to Km 65.810 of Akajan-Likabali (Pkg.-2)	State Road	32.81	118		to be given		0.00%	0.00%		Re-tendered
23	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road (Pkg.-3)	State Road	26.118	374.73	220.17	21.03.2018	3/31/2017	70.86%	59.89%	19.03.2021	M/s SCIW-Shivam (JV)
24	SARDP	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150] (Pkg.-1)	New NH-713	12.05	175.65	102.63	22.04.2019	3/24/2017	82.89%	75.63%	20.04.2022	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)
25	SARDP	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg.-2)	New NH-713	11.95	176.22	103.48	22.04.2019	3/24/2017	68.93%	57.95%	20.04.2022	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)
26	SARDP	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547] (Pkg.-3)	New NH-713	16.558	228.71	100.21	01.10.2020	10.08.2020	11.82%	7.34%	03.04.2022	Valecha Engg. Ltd.
27	SARDP	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg.-4)	New NH-713	17.177	294.04	147.13	01.10.2020	11.08.2020	23.55%	14.84%	03.04.2022	Bhimji Velji Sorathia Construction Pvt. Ltd.
28	SARDP	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg.-5)	New NH-713	15	229.7	121.58	01.10.2020	14.08.2020	15.75%	10.71%	03.04.2022	Bhimji Velji Sorathia Construction Pvt. Ltd.
29	SARDP	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] (Pkg.-6)	New NH-713	15	199.03	102.86	01.10.2020	17.08.2020	25.98%	17.66%	03.04.2022	Jainco Enterprises Pvt. Ltd.
30	SARDP	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km)0 (Pkg.-7)	New NH-713	15	184.88	101.95	01.10.2020	07.08.2020	21.86%	17.57%	03.04.2022	Jainco Enterprises Pvt. Ltd.
31	SARDP	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00] (Pkg.-8)	New NH-713	16.036	244.1	146.42	20.02.2018	3/24/2017	38.78%	35.26%	19.02.2021	T K Engineering & Consortium Pvt. Ltd.(TKECPL)
32	NH(O)-NE	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633	113	23.083	301.06	156.7	25.10.2020	31.08.2020	0.00%	0.00%	27.04.2022	M.P. Agarwalla
33	NH(O)-NE	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC	13	18.464	353.9	205.56	05.11.2020	29.09.2020	6.01%	2.28%	05.05.2022	Valecha Engg. Ltd.
(a)		Total		731.95	10012.25	6525.50						
Rehabilitation												
34	NH(O)	Rehabilitation/ Restoration (one time Improvement)of Hunli Anini Road from km 0.00 to km 21.500	New NH-313	21.5	23.56	22.12	10.10.2019	22.02.2019	98.90%	93.64%	06.01.2021	M/s N.M. Enterprises
(b)		Total		21.50	23.56	22.12						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Assam												
Bridge Work												
1	EAP (JICA)	4 lane bridge including approaches over River Brahmaputra between Dhubri, Assam) and Phulbari (south Bank,Meghalaya)	127B	19.282	4997.04	3165.99	15.12.2020	24.11.2020	0.00%	0.00%	12.09.2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)
2	SARDP	Construction of Jia Bharali Bridge(1.2km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A	37A/ 715	1.948	804	448.03	17.02.2021	21.12.2020	0.00%	0.00%	06.08.2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)
(a)		Total		21.23	5801.04	3614.02						
Widening to 2-lane /4-lane												
3	SARDP	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	37	10	97.99	87.11	01.07.2020	23.03.2020	36.21%	31.75%	23.12.2021	PRL Projects & Infra Structure Ltd.
4	SARDP	4-Laning of NH-37 from Teliagaon to Rangapara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2	37	8.4	73.54	66.25	01.07.2020	20.03.2020	33.54%	27.92%	23.12.2021	Ganga Sagar Singh
5	SARDP	4 laning from Rangapara to Kallabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	37	18.315	289.99	196.24	23.10.2017	1/16/2017	44.88%	41.36%	21.04.2020	M/s Simplex Infrastructure
6	SARDP	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	37A	17.3	873.91	588.95	29.11.2014	10/31/2014	83.49%	82.56%	09.11.2020	M/s Gammon India- S P Singla(SPSCPL) (JV)
7	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	37A & 52	16.86	1050	273.4	01.09.2017	3/29/2017	52.05%	49.19%	31.03.2021	M/s Simplex Infrastructure
8	SARDP	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	52	26	520.01	303.4	19.12.2016	10/13/2016	60.81%	59.91%	26.02.2021	M/s T K Engineering Consortium Pvt. Ltd.
9	SARDP	4-Laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	52	57.5	1307.5	829	15.01.2016	3/30/2015	51.51%	50.16%	31.03.2021	M/s Ramky - TKE (JV)
10	SARDP	4-Laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	52	10.08	259.79	168.39	11.12.2015	3/30/2015	85.28%	82.62%	31.12.2019	M/s ECI Engg.Construction Co. Ltd.
11	SARDP	4-Laning of Nurmalgarih to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37	39.72	814.56	454.89	23.05.2015.	10/31/2014	70.78%	69.95%	23.05.2020	M/s Hindustan Construction Company (HCC)
12	SARDP	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37	37.8	738.15	407.3	01.01.2018	11/9/2017	27.31%	25.80%	31.12.2020	M/s Gannon Dunkerley Company Ltd.[GDCL]
13	SARDP	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	37	44.075	801.54	463.49	20.01.2018	11/9/2017	38.99%	38.47%	19.01.2021	M/s Gannon Dunkerley Company Ltd.[GDCL]
14	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	37	26.9	385.57	294.17	17.08.2016	1/14/2016	70.53%	69.88%	31.03.2021	M/s Gannon Dunkerley Company Ltd. [GDCL]
15	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogbeel junction near Lapetketa (Km. 561.700-Km. 580.778) on EPC	37	19	330.3	223.5	06.07.2019	31.01.2019	59.67%	58.92%	05.12.2021	M/s Manaranjan Brahma
16	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogbeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	37	15.5	351.31	96.9	02.11.2015	2/20/2015	100.00%	99.19%	31.07.2020	M/s ABCI - JKM Pvt. Ltd. (JV)
17	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Baderpur section	53/37	4.77	76.78	53.21	01.10.2015	3/23/2015	96.46%	94.82%	31.12.2020	M/s Shree Gautam Construction Company Ltd. (Shri Binod Singh)
18	NH(O)	Improvement and Strengthening of Road Section from Chand Khara to Kurli Bridge on Assam-Tripura Border in the state of Assam on EPC basis	208A	17.95	66.94	60.21	28.11.2016	04.10.2016	100.00%	99.50%	24.01.2018	M/s Ganesh Ram Dokania
19	NHDP II	4 laning of Balachera-Harangiao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext.	25.25	818.4	519.3	26.12.2017	10/31/2017	32.62%	31.96%	12.11.2021	M/s Sushee Infra- M/s JSC PTPS (JV)
20	BMP	4-laning of Hapachara - Tulungia section	102B/ 117	14.66	220.2	138.25	26.06.2020	26.03.2020	14.11%	0.00%	26.12.2022	M/s BKSONS Infrastructure Pvt. Ltd.
21	BMP	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia Joghghopa Bridge Approach Section of Bilaspura- Guwahati road(Package-5)	17	18.90	620.25	418.49	To be given	22.03.2021	0.00%	0.00%		Rajendra Singh Bhamboo Infra Pvt. Ltd.
22	BMP	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Joghghopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta)(Pkg. 6) of Bilaspura-Guwahati road	17	12.3	208.84	114.3	26.10.2020	25.08.2020	11.21%	8.72%	19.04.2022	Mayasheel Construction
23	BMP	Widening/Improvement to 4 (Four) Lane with Paved Shoulder from Ch. 88.00km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilaspura Guwahati road (NH 17)	17	11.63	286.72	131.865	To be given	31.03.2021	0.00%	0.00%		Ram Chandra Paul
24	BMP	Widening/Improvement to 4 lane with P.S. from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	29	15.21	335.88	138.33	To be given	26.03.2021	0.00%	0.00%		P. D. Agrawal Infrastructure Ltd. -Apex Structure Pvt Ltd. (JV)
25	BMP	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.007	278.46	129.14	30.09.2020	10.08.2020	19.83%	15.59%	24.03.2022	Skylark Infra Engg. Pvt. Ltd.
26	BMP	Widening/Improvement to 4-Lane with P.S. from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	29	15.47	260.07	141.35	To be given	03.02.2021	0.00%	0.00%		S.S Builders
27	BMP	Widening/Improvement to 4 (Four) lane of Daboka Dimapur Stretch from Km 95+400 to Km 1.13+830 (Design Chainage 96+400 Km to 1.13+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Village- (Package-5)	29	17.43	288.85	141.464	To be given	31.03.2021	0.00%	0.00%		B.K.Sons Infra Pvt. Ltd.
(a)		Total		516.03	11355.55	6342.00						
Rehabilitation												
28	NH(O)	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	37	3.5	14.52	13.5	19.08.2019	5/31/2019	100.00%	82.10%	31.12.2020	M/s BB Enterprise
29	NH(O)	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	38	33	30.84	26.92	16.09.2019	29.07.2019	100.00%	95.39%	23.09.2020	M/s Ganpati Builders
30	NH (O) (SARDP)	4-laning of NH-37 passing through Dergaon town	37/ 2	11	150	122.5	30.06.2020	19.03.2020	48.71%	48.65%	21.06.2022	M/s Rajinder Infrastructure Pvt.Ltd.
		Total		47.50	195.36	162.92						

[illegible]

						13.03.18	17.06.18	10.07.18	10.10.18	17.08.18	28.03.19		17.11.19	Draft Submitted on 05.03.2019, CALA has been appointed. for Biswanath District.	26.04.19				06.06.19				2		17.01.19		275.5								
12	BMP	Biswanath Chairali - Biswanath Ghat	M/s CE Testing Company Pvt. Ltd	NH-17	19																														
13	BMP	Kamar Gaon- Lahowal	M/s. Voyants Solutions Pvt. Ltd.	NH-37	16	02.08.18	19.05.18		10.10.18	27.07.18	18.12.18	27.10.18											27.12.18				232								
14	BMP	Lahowal- Tinsukia		NH-37	38																														551
15	BMP	Tinsukia- Makum		NH-37	10																														145
16	BMP	Makum- Digboi		NH-37	25																														362.5
17	BMP	Digboi- Margherita		NH-38	13																														188.5
18	BMP	Kanduljan Gaon - Dimow Charali		NH-52	21																														304.5
19	BMP	Dimow Charali- Sengajan		NH-52	8.2																														118.9
20	BMP	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)		NH-52B	8																														116
21	BMP	Bogibil Bridge (North Bank)- Kanduljan Gaon		NH-52B	11																														159.5
22	BMP	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)		NH-52B	15																														217.5
23	BMP	Naitoli -Silghat		NH-52B	4																														58
24	BMP	Jorhat - Neamati		NH-52B	10.4																														150.8
25	BMP	Dimow Charali- Oriyaminghat Road		NH-52	62																														899
26	BMP	Oriyaminghat Road- Oriyaminghat		NH-29	6.7																														97.15
27	BMP	Daboka-Manja		NH-29	90																														1305
28	BMP	Manja-Lahorijan	NH-29	38.8	02.02.18	19.05.18	Approved	27.07.18	18.01.18	27.01.18													27.12.18			562.6									
29	BMP	Numalgargh- Khatkhati	NH-29	99																						1435.5									
30	BMP	Panchgram-Silchar	M/s Feedback Infra		23																					333.5									
31	BMP	Badarpur-Agarata			253																					3668.5									
32	BMP	Silchar- Vairengte	M/s. Transys Consulting Pvt. Ltd		49.9	22.03.2018	01.08.2018	15.11.2018	Not yet submitted	30.09.2018	-	-	-	-	-	-	-	-	-	-	-	-				723.55									
33	BMP	Jiribam- Silchar			55	22.03.2018	01.08.2018	15.11.2018		30.09.2018	-	-	-	-	-	-	-	-	-	-	-	-				797.5									
B		Total			1408.30																						23524.50								
NH-In Principle																																			
1		Narengi-Kuruwa-Dumonichawki (including from Changsarai to Kuruwa)	M/S Wapcos J/V ITL		47.00	04.10.18	02.04.18	07.06.18	Pending																		681.5								
2		Indo-Bhutan border – Musalpur-Tihu Chowk- Tihu- Makhibaha-Sarthebari- Kallakuchi			110.00																										1595				
3		Patnoshala-Dubi-Helona-Bongaon-Ramgur-Sarthebari			45.00																										652.5				
4		Tihu-Sarthebari-Nagajan			50.00																										725				
5		Balhata-Goreswar-Udaguri			50.00																										725				
6		Mangaldai-Bhutanhang-Changrang			62.00																										899				
7		Dudhnoi-Mata-Mormoi-Goalpara-Pancharatna			103.00																										1493.5				
8		Haldyanganj-Mankachar road			22.00																										319				
9		Agia-Medhipara-Lakhipur			32.00																										464				
10		Baderpurghat-Dullachua-Mantic Road via Jorlabazar	M/S Global J/V Krishna		150.00	26.12.17	22.02.18	13.03.18	Approved	26.03.18	17.04.18	16.07.18											30.08.18			2175									
11		Lowairpowa-Kunnum			27.00																												391.5		
12		Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimgani			85.00																												1232.5		
13		Silchar- Kaitan Road			30.00																													435	
14		Lakuk-Bhuvoria-Narayanpur			25.00																													362.5	
15		Kamatlabari-Garmur-Jengrai-Haldibari-Tekelphuta	M/s CE Testing Company Pvt. Ltd		50.00	04.01.18	19.02.18	22.03.18	02.07.18	04.05.18	16.11.18															725									
16		Gogamukh-Ghiamara-Butkur-Teljan			57.00																										826.5				
17		Lahowal-Bordubi-Tinsukia			48.00																											696			
18		Sonari-Mahmora-Moran			31.00																											449.5			
19		Moran-Naharkatia Road			56.00																											812			
20		Lahowal-Naharkatia Road			47.85																											693.825			
21		Duliajan Digboi Road			34.13																											494.885			
22		Digboi Pengeri Bordumsa Road			34.24																											496.48			
23		Margherita Pengeri Phiobari Doondoma Road			56.76																											823.02			
C		Total			1252.98																					18168.21									
		Grand Total (DPR) (A+B+C)			2790.34																					46592.77									

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Rehabilitation work (Deposit work of NEC)												
1	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	NEW	1.66	5.68	4.71	15.09.2017	23.03.2017	100%	100.00%	-	M/s M. P. Agarwala/ M/s ITL
2	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	NEC	17.47	68.54	58.27	27.09.2017	17.03.2017	100.00%	93.95%	-	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL
3	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	NEC	26	65.33	51.61	01.09.2017	13.04.2017	79.89%	74.55%	-	M/s C S infraconstruction Limited/ M/s ITL
4	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	NEC	22	60.64	47.91	01.09.2017	13.04.2017	52.93%	49.49%	-	M/s C S infraconstruction Limited/ M/s ITL
5	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	NEC	12.585	65.19	51.5	01.09.2017	13.04.2017	51.28%	32.32%	-	M/s C S infraconstruction Limited/ M/s ITL
Total				79.72	265.38	214.00						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
UT of Jammu & Kashmir												
Tunnel Work												
1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	1	6.50	2680.42	2378	24.06.2020	12.03.2013 After re-tender 19.12.2019	23.67%	28.77%	20.12.2023	M/s APCO Infratech Pvt. Ltd
2	NH(O)	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel and (II) 14.150 Km long Bi- directional Tunnel across Zojila Pass on Sonamarg - Kargil section of NH-01	1	32.62	6808.69	4509.5	01.10.2020	25.08.2020	1%	1%	30.09.2026	Megha Engineering & Infrastructures Ltd
3	NH(O)	Construction of Bi-directional tunnel at Km 83 between (Khellani-Kishtwar) section	244	1.269	91.29	76.49	08.06.2020	07.02.2020	7%	6%	08.06.2022	M/s Beigh Construction Pvt. Ltd.
(a)		Total		40.39	9580.40	6963.99						
Widening to 2-lane /4-lane												
4	PMDP NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length on EPC basis .Pkg-II	144-A	5.20	402.46	272.77	07.08.2018	15.03.2018	61.13%	58.38%	04.02.2021	M/s. S.P Singla Construction Pvt. Ltd.
5	PMDP NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khali Chowk (Km 26.350) of 20.350 Km length on EPC basis.Pkg-IIIa	144-A	20.35	258	193.99	12.07.2019	02.03.2019	28.76%	28.16%	12.07.2021	M/s. Tarmat Ltd., Srinagar, J&K
6	PMDP NH(O)	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir on EPC Mode.	244	16.99	255.9	155.04	22.11.2018	27.03.2018	46.54%	46.36%	02.10.2021	M/s. ECI Engineering in JV with M/s SRM Projects (JV)
7	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	244	9.46	228.39	118.41	01.10.2020	31.07.2020	2.78%	2.60%	02.04.2022	OASIS - VIPL (JV)
8	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	244	8.73	210.79	99	01.10.2020	31.07.2020	4.13%	2.34%	02.04.2022	ES Infrastructure Pvt. Ltd.
9	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 29+030 to Km 31+448 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	244	2.42	749.61	431.28	25.03.2021	08.02.2021	0.00%	0.00%	25.03.2023	APCO Infratech Pvt Ltd
10	NH(O)	Strengthening & Upgradation of existing carriageway to intermediate lane from km0.00 to km42.82 of Length 42.820kms on Baramulla-Gulmarg section	701A	42.82	146.31	84.62	08.10.2020	31.08.2020	3.72%	0.66%	06.04.2022	United Jehlum Road Roof Builders - Jehlum Construction Co. (JV)
11	NH(O)	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) on Khellani - Kishtwar - Chattroo section (PKG- 1)	244	20.251	486.45	208.581	29.03.2021	03.02.2021	0.00%	0.00%	28.09.2022	R&C Infra Engineers Pvt. Ltd. - SKS Infra Projects Pvt. Ltd. (JV)
12	NH(O)	construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+075) of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-valloo-Donipawa-Ashajipora section of NH-244 in the UT of J&K (Pkg-3)	244	12.871	398.51	134.353	To be given	30.03.2021	0.00%	0.00%		R & B Infra Project Pvt. Ltd
13	NH(O)	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chattroo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khetani-Kishtwar-valloo-Donipawa-Ashajipooora section (Pkg-5)	244	15.536	497.09				0.00%	0.00%		Re-rendered
14	NH(O)	Construction & Upgradation to 2-lane /4lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Valloo Jto Design Km 176+532 (Existing km 263+070) Donipawa on Khellani-Khanabal section (PKG- 6)	244	27.943	285.28	158.15	31.03.2021	03.02.2021	0.00%	0.00%	30.09.2022	New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV)
15	NH(O)	construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070, (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Aistop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	244	8.470	260.40	57.264	To be given	30.03.2021	0.00%	0.00%		ES Infrastructure Pvt. Ltd.
(b)		Total		191.04	4179.19	1913.46						
Rehabilitation												
16	PMDP NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and Bi/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000)	244	23.20	16.49	12.47	07.03.2018	16.02.2018	100.00%	100.00%	31.08.2019	M/s Khanday Infra Pvt Ltd
17	PMDP NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre-Mixed Surfacing/Mixed seal Surfacing (PC) on Bakote-Kishtwar-Chattroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	244	14.00	8.01	6.35	07.03.2018	07.03.2018	95.00%	76.26%	10.11.2020	M/s Khanday Infra Pvt Ltd
(c)		Total		37.20	24.50	18.82						

[illegible]

[illegible]

Status As on 31.05.2021													
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor	
UT of Ladakh													
Intermediate Lane / Widening to 2-lane													
1	PMDP NH(O)	Widening & Upgradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 0.000 (Ex.Km.0.000) to Km 30.040 (Ex. Km. 30.000) of 30.040 Km length (Pkg-I)	301	30.040	384.24	192.30	to be given	31/03/2021	0.00%	0.00%		Shiva Buildtech Pvt Ltd- Haidary Construction Pvt. Ltd (JV)	
2	PMDP NH(O)	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil- Zanskar Road from Design Km 30.940 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)	301	26.960	404.89	229.19	to be given	31/03/2021	0.00%	0.00%		Topline Infra Projects Pvt. Ltd.	
3	PMDP NH(O)	Widening & Up-gradation to 2 lane with Paved shoutder of NH-301 Kargil- Zanskar Road from Design km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)	301	30.000	381.01	217.09	to be given	31/03/2021	0.00%	0.00%		Topline Infra Projects Pvt. Ltd.	
4	PMDP NH(O)	Up-gradation to Intermediate lane with earthen shoulder of NH-301 Kargil- Zanskar road from km 87+00 to KM 98+524 in the UT of Ladakh(Formerly State of J&K) on EPC Mode PKG-IV	301	11.52	80.92	49.73	02.03.2021	05.08.2020	0.00%	0.00%	02.03.2024	United Jehlum Road and Roof Builders	
5	PMDP NH(O)	Up-gradation to intermediate lane of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formerly State of J&K) on EPC Mode PKG-V	301	18.65	169.79	151.74	10.12.2020	11.08.2020	6.00%	5.98%	10.12.2023	S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	
6	PMDP NH(O)	Up-Gradation to Intermediate lane of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT Ladakh (Formerly State of J&K) on EPC mode PKG-VI	301	31.14	239.81	185.37	to be given	27.01.2021	0.00%	0.00%		S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	
7	PMDP NH(O)	Up-Gradation to Intermediate lane of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode PKG-VII	301	47.93	308.86	239.00	to be given	27.01.2021	0.00%	0.00%		S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	
8	PMDP NH(O)	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (pkg-VIII)	301	33.770	398.37	195.29	to be given	31/03/2021	0.00%	0.00%		Satish Aggarwal & Co.	
(a)		Total		230.01	2367.89	1459.71							
SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consult ant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR	
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date
DPR													
1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and Providing Pre-construction activities for Construction of Highway Tunnel across Shinku La pass connecting NH-03 and Zanskar Valley on Darcha-Padam Road (NH-301) including approaches in Himachal Pradesh and Ladakh. (Shinku La Tunnel)	M/s Geocons ult India Pvt. Ltd. - RITES Ltd. (JV)	03 & 301	5	08.06.2020					08.02.2021		
2	NH(O)	Consultancy Services for Preparation of Detailed Project Report and Providing Pre-construction activities for Construction of Highway Tunnel across Tanglang La pass including approaches on NH-3 in Himachal Pradesh and Ladakh. (Tanglang La Tunnel)	M/s Geocons ult India Pvt. Ltd. - RITES Ltd. (JV)	3	7.5	08.06.2020					08.06.2021		
3	NH(O)	Consultancy Services for Preparation of Detailed Project Report and Providing Pre-construction activities for Construction of Highway Tunnel across Lachung La pass including approaches on NH-3 in Himachal Pradesh and Ladakh. (Lachung La Tunnel)	M/s Geocons ult India Pvt. Ltd. - RITES Ltd. (JV)	3	14.5	08.06.2020					08.06.2021		
27													

Status: As on 31.05.2021												
Sl. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Manipur												
Bridge Work												
1	NH (O)	Construction of permanent steel bridge over Barak and Makru river	53	2	141	109	4/27/2017	12/2/2016	65.43%	57.47%	31.12.2020	M/s Bhartia Infra Projects Limited (BIPL)
2	NH (O)	Construction of 4-lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	53/ 37	0.377	49.31	41.88	04.01.2021	27.11.2020	2.91%	0.00%	11.01.2023	Paratech Constructions Pvt. Ltd.
(a)		Total		2.38	190.31	150.88						
Widening to 2-lane /4-lane												
3	SARDP	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	137	37.97	471	296.25	01.08.2019	08.03.2019	46.70%	39.53%	7/31/2022	M/s Shivalaya Construction Pvt. Limited
4	NH (O)	Widening/Improvement to 2-lane with PS of Yaingangpokpi - Finch corner road Km 0.000 -16.900 (part of contract Package -I)	202	16.9	478.81	124.81	01.07.2020	28.03.2020	16.56%	9.19%	30.06.2022	M/s Varaha Infra Limited
5	NH (O)	Widening/Improvement to 2-L with PS of Yaingangpokpi - Finch corner road from Km 16.900 -30.970 (part of contract Package-II)	202	14.07		135.63	01.07.2020	28.03.2020	16.79%	5.60%	30.06.2022	M/s Varaha Infra Limited
6	NH (O)	2-laning of NH-102C from Pallei-Chandel	102C	18	108	71.01	24.06.2020	27.03.2020	62.75%	48.74%	24.06.2022	Krishna Construction Co.
7	NH (O)	Construction of 2-lane Moreh-Bypass	39	2.5	48	21.51	01.07.2020	27.03.2020	14.60%	6.88%	31.12.2021	M/s L.K. & Sons
8	EAP (ADB)	4-Laning Imphal- Moreh from Km 330.000 to Km 350.000 (Contract Package I)	39	20	761.54	397	01.06.2020	05.09.2019	16.06%	13.82%	31.05.2023	M/s GR Infra Projects Ltd
9	EAP (ADB)	Two Laning Imphal- Moreh from Km 350.000 to Km 395.680 (Contract Package II)	39	45.68	868.75	457.77	10/16/2018	01.06.2018	93.27%	84.58%	10/15/2021	M/s GR Infra Projects Ltd
10	NH(O)-NE	Widening and Improvement to 2-Lane with P. S. of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	39	10.32	259.31	150.11	To be given	22.03.2021	0.00%	0.00%		Dwarakamai Constructions Pvt. Ltd.
11	NH(O)-NE	Widening and Improvement to 2-Lane with P. S. of Imphal-Moreh section of NH-39 from Km 406.000 to Km 425.411 (Package-IV)	39	19.411	277.99	140	To be given	22.03.2021	0.00%	0.00%		SKV Infratech Pvt. Ltd. - SPG Infraprojects Pvt. Ltd (JV)
12	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km)	53/ 37	12.67	139.38	78.99	To be given	30.03.2021	0.00%	0.00%		Avantika Contractor (I) Ltd.
13	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage)	53/ 37	17.18	195.14	120.742	To be given	26.03.2021	0.00%	0.00%		CMM Infraprojects Ltd.
14	BMP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000	137	10	185.8				0.00%	0.00%		Re-tendered
15	BMP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km	137	12.05	234.08	150.06	To be given	26.03.2021	0.00%	0.00%		Kalyan Toll Infrastructure Ltd.
16	BMP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km	137	10.7	198.77				0.00%	0.00%		Re-tendered
17	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IA)	102B	13.75	206.88	92.71	24.06.2020	31.03.2020	28.89%	26.00%	24.06.2022	Krishna Construction Co.
18	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IB)	102B	19.09	216.49	139.8	24.06.2020	31.03.2020	15.80%	15.11%	24.06.2022	RSM Infra Projects
19	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IIA)	102B	15.76	292.24	139.19	01.07.2020	31.03.2020	18.09%	12.55%	30.06.2022	Bharat Vanija Eastern Pvt. Ltd
20	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IIB)	102B	21.88	365.53	206.41	05.08.2020	30.06.2020	17.29%	10.25%	05.08.2022	Bharat Vanija Eastern Pvt. Ltd
21	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IVA)	102B	11.15	167.95	114.68	01.07.2020	31.03.2020	24.89%	18.17%	30.06.2022	GPT Infra Projects Ltd.
22	BMP	2-laning of Churachandpur Tuivai Section of NH-102B (Pkg- IVB)	102B	11.03	177.76	102.80	05.08.2020	01.07.2020	22.97%	17.25%	05.08.2022	GPT Infra Projects Ltd.
23	BMP	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	39	12.44	379.39	212.54	15.10.2020	31.08.2020	2.41%	0.00%	15.04.2022	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)
24	BMP	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) (Pkg-4B)	39	12.39	268.98	137.07	15.10.2020	31.08.2020	0.00%	0.00%	15.04.2022	Lekcon Infrastructure Pvt. Ltd.
25	BMP	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	39	10.7	228.97	111.64	15.10.2020	31.08.2020	1.30%	0.00%	15.04.2022	HVS Construction Materials Pvt. Ltd.
26	BMP	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nakhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	39	11.029	211.7	126.58	To be given	27.03.2021	0.00%	0.00%		NSC Projects Pvt. Ltd

27	BMP	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	129A	22.34	226.32	151.15	To be given	05.02.2021	0.00%	0.00%		CSR Inftratech India Pvt. Ltd.- Raam Inftratech India Pvt. Ltd. (JV)
28	BMP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	129A	17.66	188.36	128.55	To be given	05.02.2021	0.00%	0.00%		CSR Inftratech India Pvt. Ltd.- Raam Inftratech India Pvt. Ltd. (JV)
29	BMP	Improvement of existing road to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on	129A	16.84	204.58				0.00%	0.00%		Re-tendered
30	BMP	Improvement of existing road to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on	129A	18.16	232.26	145.87	To be given	12.02.2021	0.00%	0.00%		Satya Builders
(b)		Total		461.69	7593.98	3952.86						

Rehabilitation												
31	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road from Km 3.00 to Km 75.00 on percentage rate basis	53	83.00	51.67	46.76	4/1/2017	4/26/2017	100.00%	100.00%	6/30/2018	M/s HVS Construction Materials Pvt. Limited
32	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road from Km 75.00 to Km 145.00 on percentage rate basis	53		43.05	38.44	3/10/2017	4/17/2017	100.00%	100.00%	3/11/2018	M/s Nidhi Creative Infrastructure Limited
33	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road from Km 145.00 to Km 220.00 on percentage rate basis	53		66.86	60.36	4/1/2017	5/8/2017	100.00%	100.00%	6/30/2018	M/s Bhartia Infra Projects Limited
34	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	102A	28.00	3.78	2.98	10/27/2016	10/26/2016	100.00%	100.00%	1/26/2018	M/s Bhartia Infra Projects Limited
35	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	102A	22.00	14.91	11.12	11/7/2016	10/26/2016	100.00%	100.00%	2/6/2018	M/s Shingvah Thanani
36	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	102A	20.00	11.40	11.35	1/11/2016	10/26/2016	100.00%	100.00%	1/31/2018	M/s Bhartia Infra Projects Limited
37	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	102A	20.00	15.64	13.07	5/24/2017	3/29/2017	100.00%	100.00%	5/23/2018	M/s Haakhotinlen Vaiphei
38	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	102A	25.00	15.37	12.91	5/24/2017	3/29/2017	100.00%	100.00%	5/23/2018	M/s Haakhotinlen Vaiphei
39	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur - Singhat-Sinzawl-Tulvai sector from Km 0.00 to Km 34.500	102B	34.5	47.82	37.69	12/12/2017	11/28/2017	100.00%	100.00%	9/23/2019	M/s Satya Builders
40	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur - Singhat-Sinzawl-Tulvai sector from Km 34.00 to Km 103.1	102B	68.6	69.31	54.08	8/1/2016	6/8/2016	100.00%	100.00%	8/1/2019	M/s Bhartia Infra Projects Limited
41	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur - Singhat-Sinzawl-Tulvai sector from Km 103.1 to Km 161.48	102B	58.38	59.4	45.12	1/18/2018	1/4/2018	100.00%	100.00%	10/30/2019	M/s Garg & Sons
42	NH (O)	Temporary restoration of Khongsang-Tamenglong on item rate basis	137	40	19.1	17.48	2/6/2017	1/30/2017	100.00%	100.00%	2/5/2018	M/s K. Morung and sons
(G)		Total		399.48	418.31	351.36						

[illegible]

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Meghalaya												
Widening to 2-lane /4-lane												
1	SARDP	2- laning of Ranikor-Nonghyllam- Maheshkhola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700	SH 04	33.25	306.28	217	30.09.2019	09.03.2019	38.24%	37.71%	30.03.2022	M/s Dhar Construction Company & Chanchal Paul (JV)
2	SARDP	Improvement/ widening to 2-laning with earthen shoulder from Maheshkhola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor- Baghmara Project (Package-3)	SH 04	25	260.17	150.2	To be given	27.03.2021	0.00%	0.00%		DMR Builders Pvt. Ltd.
3	SARDP	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Kanai to Rongra, existing Ch. From Km 85.970 to Km 102.345 (Design Ch.Km 81.100 to Km 96.000) Pkg-4	SH 04	14.763	157.86	82.80	24.10.2020	30.09.2020	16.55%	16.55%	26.04.2022	Narendra Sharma
4	SARDP	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Rongra to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch.Km 96.00 to Km 112.300) Pkg-5	SH 04	16.3	146.88	74.41	24.10.2020	30.09.2020	19.18%	19.18%	26.04.2022	Narendra Sharma
5	EAP	Widening to 2- lane with paved shoulder and Geometric improvement of Tura- Dalu road under JICA funding from Km 85+000 to Km 95+000 and Km 101+000 to km 145+000 of NH- 51	51	51.5	553.41	358.65	15.09.2018	05.12.2017	37.01%	37.01%	08.08.2022	M/s Manaranjan Brahma
6	EAP	Improvement/Widening to 2-L with Paved Shoulder from (design Km 0.00 to Km 10.670) / 4-Laning from (design Km 0.00 to Km 0.930) between Shillong-Dawki (Pkg-1)	40	11.60	351.12	91.26	14.12.2020	02.11.2020	2.66%	1.43%	14.12.2023	SS Infrazone Pvt. Ltd.
7	EAP	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	40	26.55	525.68	210	26.12.2020	24.11.2020	8.76%	2.89%	26.12.2023	ARSS Infrastructure Projects Ltd.
8	EAP	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	40	17.77	445.51	88.2	14.12.2020	02.11.2020	3.76%	2.84%	14.12.2023	SS Infrazone Pvt. Ltd.
9	EAP	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning from (design Km 63.530 to Km 71.520) between Shillong-Dawki (Pkg-5)	40	7.99	284.21	141.14	28.12.2020	23.11.2020	4.04%	2.45%	28.12.2023	Niraj Cement Structurals Ltd.
(a)		Total		204.72	3031.12	1413.66						

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity						Final DPR		Estimate d Cost
							Target Date	Actual Date		Target Date	Actual Date	LA				Utility Shifting Estimate (in Cr)	Target Date	Actual Date				
												3a Notificati on date/ Area in Ha	3A Notificati on date/ Area in Ha	3D Notificati on date/ Area in Ha	3G Notificati on date/ Area in Ha				Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha		
DPR																						
1	SARDP	Ranikor -Nongjiri- Maheshkhola - Baghmara	M/s Holtec Consulting Pvt. Ltd	SH	129	07.01.2011	07.12.2011	08.12.2011	Approved by State Govt. on 23.11.2013	—	—	—	16.12.2011	- Final DPR Submitted to MoRTH on 24.04.2014. - TSA was signed between NHIDCL, PWD Meghalaya and the Consultant on 09.05.2017 - The DPR for the 1st pkg. from 0 km to 30 km completed and work awarded on 09.03.2019. - The DPR for the Balance stretch from 30km to 129km under finalisation. - No Wildlife/Environmental Clearance required. - Forest Clearance Proposal for PKG-3 (Baghmara RF) & PKG-5 (Deemed Forest) uploaded in PARIVESH PORTAL. Stage-1 Clearance awaited. - PATSC for Package-2 (Knia to Panda) was held on 05.12.2019. further committee has directed to split up the package into 2 packages. - Proposal shall be sent to MoRTH when sanctioned ceiling for SARDP-NE is enhanced.						24.09.2014	1020	
2	JICA	Shillong- Dawki	M/s Transys Consulting Pvt Ltd	40	71.5	27.04.2015	27.06.2015	19.10.2015	Approved by State Govt.	27.09.2015	11.11.2016	27.01.2016	07.07.2017	(i) Final DPR submitted on 23.08.2017 (ii) JICA loan agreement signed on 29.03.2018. The loan effectuation date has been extended upto November 2018. (iii) Alignment issues raised by Forest Department on 21.12.2017 from chainage km 2+500 to km 3+500 (3rd Mile Bypasses) taken up with State Government. Forest has in-principle approved alignment from 1.9km to 2.50km. iv) Part of SIA/LA for East Khasi Hill Dist. submitted to DC and the remaining stretch falling under Jentia Dist in progress (v) NOC recived from BSF for BOP area land on 06.07.2018. (vi) Review meeting held on 25.05.2018 and 04.07.2018 the subject project have been splitted into 5 packages based on the RoW, NoC and other clearances from the local authority. (vii) NOC recieved from all the District Hill Councils for the entire length of the project. (viii) PIB note submitted to Ministry on 17.09.2018 for the complete package excluding Peninsula Bypass. (ix) Meeting held with Hon'ble CM on 14.09.2018 with MD NHIDCL to expedite land for ROW & US estimate submission by the utility owing agency. (x) The draft bidding document based on NH-51 and the Technical Schedule for all the packages except Bypass shared through e-mail 14.09.2018 and by letter no 05.10.2018. (xi) Bid has been invited for RAP Consultant on 06.12.2018 with bid due date 27.12.2018 (x) Technical Bid for RAP Consultant has been opened on 28.11.2018. (xi) LOA issued to M/s Manavadhikar Samajik Manch in May 2019. (xii) Contract agreement has been signed on 09.07.2019 for re-settlement action plan (xiii) PATSC was held on 26.12.2019 for 4 packages excluding Peninsula Bypass. (xiv) Proposal for EFC has been send to Ministry to for IFD concurrent before obtaining AA & FS.					27.01.2016	23.08.2017	1431.91	
3	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	M/s Global Infra Solution Pvt. Ltd.	40	42.40		07.08.2019	20.08.2019	Alignment Report submitted by consulant on 10.10.2019 and under scrutiny		(i) Based on the review meeting held on 25.05.2018 at Shillong under Chairmanship of Hon'ble Chief Minister, Meghalaya and MD, NHIDCL it was deliberated to engage fresh Consultant for preparation of DPR keeping in view future developmental aspect of the area. (ii) Accordingly, the RFP for invitation of Consultant for the DPR prreparation has been uploaded on 14.08.2018 with bid submission extended to 17.10.2018. Total 7Nos of bid received. (iii) Evaluation is under progress. (iv) LOA issued on 28.02.2019 (v) Contract agreement has been signed on 05.07.2019 (vi) DPR under progress.					455						
4	NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	M/s Chaitanaya Projects Consulting Pvt.Ltd	SH	38.00						Project not on Priority list. Under SARDP-NE, Phase-B.					1862						

[illegible]

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Mizoram												
Widening to 2-lane /4-lane												
1	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section of NH-02 (NH-54)	NH-54	57	960.1	699.3	24.01.2020	25.11.2019	10.12%	6.44%	25.07.2023	M/s Gawar-SCCPL (JV)
2	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	53.263	957.34	512	23.12.2019	08.03.2019	16.46%	15.29%	25.06.2023	M/s Gammon Engineers and Contractors Private Limited
3	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 to km 166.00 (Package-3) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	41	760.8	450.45	25.10.2019	13.02.2019	15.41%	13.23%	24.04.2023	M/s Bhartia Infra Projects Ltd -ABCI Infrastructures Private Limited (JV)
4	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	42.83	787.504	440.5	25.10.2019	13.02.2019	25.80%	24.97%	24.04.2023	M/s ABCI Infrastructures Private Limited
5	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Package-5) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	35.3	690.24	395.37	25.10.2019	13.02.2019	22.94%	22.66%	24.04.2023	M/s ABCI Infrastructures Private Limited
6	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km 298.00 (Package-6) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	45.5	768.77	546.05	16.12.2019	08.03.2019	23.40%	21.30%	15.06.2023	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (JV)
7	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	39	605.76	446.4	01.10.2020	21.09.2020	7.60%	5.27%	01.04.2024	Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)
8	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Package-8) on Aizawl-Tuipang section of NH-02 (NH-54).	NH-54	40	637.07	443.94	16.03.2020	13.02.2019	15.27%	14.13%	15.09.2023	M/s Bhartia Infra Projects Ltd -ABCI Infrastructures Private Limited (JV)
9	EAP	Construction of Chhiathlang -Serchhip Bypass (Pkg-1) on Aizawl-Tuipang section of NH-54	NH-54	14.4	275.02	153.1	15.10.2020	30.09.2020	10.70%	10.00%	15.10.2022	Kram Infracon Pvt. Ltd.(KIPL) - VKMCPL (JV)
10	EAP	Construction of Hnathial Bypass (Pkg-2) on Aizawl-Tuipang section of NH-54	NH-54	7	113.58	60.3	01.10.2020	31.07.2020	0.00%	0.00%	03.04.2022	Mathiyan Construction Pvt. Ltd.
11	EAP	Construction of 2-L. Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section NH-54	NH-54	2.73	58.84	31.14	20.11.2020	29.10.2020	7.82%	6.98%	23.05.2022	David Zohmachhuana
12	BMP	Construction of two lane with paved shoulder of Selling-Dulte section of NH-06 (Pkg-I)	6	13.51	206.88	134.91	01.07.2020	31.03.2020	13.53%	11.77%	01.07.2022	M/s GVV Construction Pvt. Ltd.
13	BMP	Construction of two lane with paved shoulder of Selling-Dulte section of NH-06 (Pkg-II)	6	13.89	216.49	138.75	01.07.2020	31.03.2020	23.41%	20.93%	01.07.2022	M/s NG Projects Ltd.
14	BMP	Construction of two lane with paved shoulder of Selling-Dulte section of NH-06 (Pkg-III)	6	17.64	292.24	197.38	01.07.2020	31.03.2020	18.46%	14.69%	01.07.2022	M/s NG Projects Ltd.
15	BMP	Construction of two lane with paved shoulder of Selling-Dulte section of NH-06 (Pkg-IV)	6	17.16	281.78	185.49	01.07.2020	31.03.2020	32.50%	26.92%	01.07.2022	M/s Anusha Projects Pvt. Ltd.

16	NH(O)-NE	Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	6	17.95	374.39	212.365	To be given	31.03.2021	0.00%	0.00%		Dhariwal Buildtech Ltd.
17	NH(O)-NE	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	6	12.45	233.25	121.031	To be given	31.03.2021	0.00%	0.00%		Dwarakamai Constructions Pvt. Ltd.
18	NH(O)-NE	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	6	26.80	674.71	370.432	To be given	31.03.2021	0.00%	0.00%		RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL- SBCC] (JV)
19	NH(O)-NE	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 Pkg-A	302	37.42	698.44	404.592	To be given	30.03.2021	0.00%	0.00%		SRK Constructions and Projects Pvt. Ltd.
20	NH(O)-NE	Construction of 2-laning with hard shoulder configuration of NH-302 from Chhumkhum to Lunglei Pkg-B	302	37.53	740.58	435.392	To be given	31.03.2021	0.00%	0.00%		SRK Constructions and Projects Pvt. Ltd.
(a)		Total		572.37	10333.79	6378.89						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Nagaland												
Widening to 2-lane /4-lane												
1	SARDP-NE	4 Lining of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	39/29	14.94	489.01	387.00	16.09.2016	5/12/2016	82.69%	80.26%	31.03.2021	M/s Ramky-ECI (JV)
2	SARDP-NE	4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	39/29	13.72	519.72	339.55	03.08.2016	5/12/2016	88.13%	85.73%	31.03.2021	M/s Ramky-ECI (JV)
3	SARDP-NE	4 Lining of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 in the state of Nagaland under SARDP-NE on EPC basis (Package - III).	39/29	14.21	562.98	107.19	to be given	19.04.2021	71.72%	70.08%		Divya Simandhar Construction Pvt. Ltd
4	SARDP-NE	Construction of 4/6 laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	Connecting NH-39 & NH-36	20.68	645.02	387.00	05.09.2017	4/12/2017	78.01%	76.70%	31.03.2021	M/s Simplex Infrastructure Limited
5	SARDP-NE	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375]	Connecting NH-39 & NH-36	14.33	500.09	394.39	26.11.2019	3/19/2018	27.60%	26.90%	25.11.2022	M/s Gawar - Singh (JV) consultants Pvt Ltd
6	SARDP-NE	Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	702A	25.00	339.57	233.35	03.07.2019	23.03.2018	69.90%	64.54%	02.07.2022	M/s Shivalaya Construction Co Pvt Ltd.
7	SARDP-NE	Chakabama-Zunheboto (C-Z) road Km 25-50	702A	25.00	239.30	174.70	20.05.2019	23.03.2018	68.77%	58.39%	19.05.2022	M/s Shivalaya Construction Co Pvt Ltd.
8	SARDP-NE	Chakabama-Zunheboto (C-Z) road Km 50-75	702A	25.00	285.68	194.10	05.09.2019	23.03.2018	46.62%	40.12%	04.09.2022	M/s Madhucon Projects Limited
9	SARDP-NE	Chakabama-Zunheboto (C-Z) road Km 75-95	702A	20.00	315.03	213.30	13.12.2018	28.03.2018	47.17%	41.50%	11.12.2021	M/s Madhucon Projects Limited
10	SARDP-NE	Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	702A	20.53	240.64	188.10	20.12.2018	28.03.2018	59.01%	54.50%	18.12.2021	M/s Madhucon Projects Limited
11	SARDP-NE	Pfutsero- Phek (PP) road Km 0-20	-	20.00	237.72	136.73	08.11.2018	22.03.2018	86.14%	83.73%	08.11.2021	M/s KKB Projects Pvt. Ltd.
12	SARDP-NE	Pfutsero- Phek (PP) road Km 20-40	-	20.00	251.97	160.10	15.11.2018	22.03.2018	89.61%	88.58%	14.11.2021	M/s Madhucon Projects Limited
13	SARDP-NE	Pfutsero- Phek (PP) road Km 40-62.558	-	22.56	282.98	192.60	15.11.2018	22.03.2018	70.55%	66.10%	14.11.2021	M/s Madhucon Projects Limited
14	SARDP-NE	Merangkong-Tamlu-Mon (MTM) Km 0-20 PKG-I	-	20.00	215.12	143.65	19.11.2018	23.03.2018	71.69%	70.24%	17.11.2021	M/s Keystone Infra Pvt. Ltd.
15	SARDP-NE	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	-	20.00	215.79	161.99	03.12.2018	28.03.2018	44.25%	41.55%	12.01.2021	M/s Manaranjan Brahma
16	SARDP-NE	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	-	19.00	272.89	187.00	24.10.2019	28.03.2018	30.97%	27.37%	23.11.2022	M/s SSR Crest Engineers and Constructions Limited
17	SARDP-NE	Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV	-	23.04	323.98	189.03	18.11.2019	28.03.2018	22.80%	19.12%	18.11.2022	M/s Manaranjan Brahma

18	SARDP-NE	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km. 72+450] (Design length - 13.450 Km) (package-V)	-	13.45	161.73				0.00%	0.00%		Re-tendered
19	SARDP-NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] Package- I	Connecting NH 29 & NH-02	10.5	232.29	130.14	15.10.2020	13.08.2020	4.74%	3.02%	17.04.2022	M/s KKB Prjects Pvt. Ltd. - CRP Infrastructure Pvt. Ltd. (JV)
20	SARDP-NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road from design Km10.500 to 21.00Km [Design Length- 10.500 km] Package- 2	Connecting NH 29 & NH-02	10.5	277.44	177	15.10.2020	25.09.2020	6.01%	2.42%	15.10.2022	Ms Bharat Construction Pvt. Ltd
21	SARDP-NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	Connecting NH 29 & NH-02	11	159.85	97.22	15.10.2020	25.08.2020	1.17%	0.00%	15.10.2022	M/s Skylark Infra Engg.Pvt. Ltd.
22	SARDP-NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)	Connecting NH 29 & NH-02	11.45	202.36	118.56	15.10.2020	14.08.2020	2.73%	0.00%	17.04.2022	M/s Pele Khezhie
23	NH (O) (SARDP)	2-laning of Changtongya to Longleng Road of NH-702 (Pkg-I)	702	18.78	278.95	177.10	01.07.2020	02.03.2020	38.90%	32.05%	30.06.2022	M/s RKIPL-NSC (JV)
24	NH (O) (SARDP)	2-laning of Changtongya to Longleng Road of NH-702 (Pkg-II)	702	14.65	206.53	128.00	01.07.2020	11.03.2020	53.07%	50.72%	30.06.2022	M/s KCPL
25	BMP	2 laning of Kohima - Jessami section (Package I)	29	21.72	320.97	193.79	01.07.2020	17.03.2020	14.55%	14.20%	30.06.2022	M/s RKIPL-NSC (JV)
26	BMP	2 laning of Kohima - Jessami section (Package II)	29	21.9	355.79	202.00	01.07.2020	18.03.2020	20.89%	19.73%	30.06.2022	M/s KCPL
27	BMP	2 laning of Kohima - Jessami section (Package III)	29	22.7	361.53	206.26	01.07.2020	23.03.2020	9.58%	8.45%	30.06.2022	SIPL-RMN (JV)
28	BMP	2 laning of Kohima - Jessami section (Package IV)	29	21.5	330.78	205.26	01.07.2020	30.03.2020	15.70%	14.10%	31.12.2021	M/s Keystone Infra Pvt. Ltd.
29	BMP	2 laning of Kohima - Jessami section (Package V)	29	21.5	330.8	214.37	01.07.2020	24.04.2020	10.12%	9.97%	31.12.2021	M/s Stroyproekt LLC-OIA (JV)
30	NH(O)-TSP	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709	39/ 02	26.25	315.63	167.23	20.10.2020	30.09.2020	1.12%	0.00%	22.04.2022	Fortune Group
31	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 Pkg-1	129A	17.28	257.15	139.88	20.10.2020	10.09.2020	14.20%	12.22%	22.04.2022	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)
32	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 (Pkg-2)	129A	19.43	258.52	130.556	to be given	04.05.2021	0.00%	0.00%		KBM Enterprise - EL&TY (JV)
33	NH(O)-TSP	Construction of 2-lane with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 146.208 to Km 163.592 (Pkg - 3)	129A	17.38	177.77	89.544	to be given	05.02.2021	0.00%	0.00%		Fortune Group
34	NH(O)-TSP	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4) under NH (0) - TSP	129A	10.26	117	55.93	to be given	16.03.2021	0.00%	0.00%		Multi Builders
35	NH(O)-TSP	Construction of 2-lane with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 173.850 to Km 190.850 (Pkg - 5)	129A	17.00	207.33	97.013	to be given	04.02.2021	0.00%	0.00%		Multi Builders
(a)		Total		645.25	10489.91	6319.62						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Sikkim												
Bridge Work												
1	NH (O)	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10	10	0.48	8.93	7.45	16.09.2019	21.05.2019	35.91%	35.80%	15.09.2021	M/s Mohan Bajaj
(a)		Total		0.48	8.93	7.45						
Widening to 2-lane /4-lane												
2	SARDP- NE	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	10 (New)	1.80	133.49	55.79	20.02.2017	12/16/2016	56.75%	49.83%	31.12.2020	M/s Dinesh ChandraAgarwal Infracon Pvt.Ltd. Jagdish Agarwal
3	SARDP- NE	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	510	16.00	375.8	163	05.10.2019	26.02.2019	41.05%	35.98%	05.05.2022	M/s. VKJ-NSPR (JV) .
4	SARDP- NE	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravongla NH-510	510	16.50	290.05	171.53	01.11.2017	3/31/2017	69.80%	61.95%	31.03.2021	M/s S&P Infrastructures Developers Pvt.ltd Ramesh Bdr
5	SARDP- NE	Construction of Alternate Highway from Rhenock-Pakyong NH-717A	717A	26.70	447.37	318.42	01.11.2017	3/31/2017	85.45%	83.68%	31.10.2020	M/s Dinesh ChandraAgarwal Infracon Pvt.Ltd.Jagdish Agarwal
6	SARDP- NE	Construction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 16.1670 NH -717A. (Ranipool-Pakyong) Airport	717A	16.17	275.26	184	10.10.2018	3/28/2018	13.22%	10.00%	30.12.2022	M/s NPCC
7	SARDP- NE	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge of 680 m	717A	2.0	76.67	50	10.04.2021	04.02.2021	0.00%	0.00%	10.04.2023	Suryodaya Infra Project (I) Pvt. Ltd
8	SARDP- NE	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazaar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur (Pkg-II A)	717 B	7.3	332.2	162.74	10.03.2021	15.01.2021	0.00%	0.00%	09.09.2023	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)
9	SARDP- NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	717 B	10.40	230.45	100.95	15.10.2020	31.08.2020	1.27%	1.27%	15.04.2023	J.K. Associates - A.K. Builders (JV)
10	SARDP- NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochoenpheri at km 52.00 of Rongli to Chochoenpheri (Pkg-II C)	717 B	14.40	493.42	236.12	25.05.2021	16.03.2021	0.00%	0.00%	24.05.2024	Nalanda Engicon Pvt. Ltd. - Ujjain Engicon Pvt. Ltd. (JV)
11	SARDP- NE	Construction of 2-lane with paved shoulder of new green field alignment from Chochoenpheri at km 52.000 to Helpad near Menla at km82.00 of Rhenok-Menla spur (Pkg-III A)	717 B	30.00	816.79	532.52	10.12.2020	28.10.2020	0.24%	0.00%	10.12.2023	U.P. State Bridge Corporation Ltd.
12	SARDP- NE	Construction of 2-lane with paved shoulder of new green field alignment from Helpad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	717 B	12.03	410.6	260.52	25.02.2021	28.12.2020	0.00%	0.00%	25.02.2024	A G Construction
13	SARDP- NE	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.10	79.21	50.60	15.10.2020	22.09.2020	1.50%	0.00%	15.10.2022	Nagyan Construction Pvt. Ltd.
14	SARDP- NE	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.540 (Pkg- IV)	510	25.24	292.8	144.9	31.10.2020	31.08.2020	2.14%	1.75%	01.05.2022	Shivam Condev Pvt. Ltd.
15	SARDP- NE	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840-km75.00 (Pkg- V)	510	16.16	262.84	132.30	10.11.2020	14.09.2020	0.00%	0.00%	11.05.2023	JRA Infrastructure Ltd. (JRAIPL)
16	SARDP- NE	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	510	15.21	183.31	89.57	10.11.2020	14.09.2020	0.21%	0.00%	10.05.2022	JRA Infrastructure Ltd. (JRAIPL)
(b)		Total		211.02	4700.26	2652.96						
Tunnel Work												
17	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist.	NH-10	0.42	35.69	29.00	10.09.2019	05.03.2019	51.60%	42.31%	09.09.2021	M/s Nagyan Construction Pvt. Ltd
(c)		Total		0.42	35.69	29.00						
Rehabilitation												
18	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	NH-10	10.117	33.24	17.57	04.05.2018	28.03.2018	100.00%	100.00%	03.05.2019	M/s Pasang Lama & Sons
19	NH(O)	Special Protection work on Rehabilitation and Restoration of sinking/sliding zone on NH10 (Rangpo- Ranipool section)	NH-10	1.25	33.84	33.84	11.06.2020	28.02.2020	36.00%	24.00%	10.06.2022	KCC Buldcon Pvt. Ltd.
(d)		Total		11.37	67.08	51.41						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Tripura												
Widening to 2-lane /4-lane												
1	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	44/ 08	73.712	815.05	497.89	31.10.2015	5/2/2014	100.00%	100.00%	30.04.2018	M/s Oriental Structural Engineers Pvt. Ltd
2	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	44/ 08	48.2	462.79	369.00	15.09.2015	10/31/2014	96.15%	95.00%	31.07.2020	M/s KMC Construction
3	NH (O)	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 of Kumarghat- Kailashahar section	208A	18.6	277.5	127.68	15.07.2020	03.06.2020	8.10%	3.51%	06.01.2022	M/s Satish Prasad
4	NH (O)	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km - 12.900 Km [Tripura Bypass]	8	13	147.06	97.07	01.07.2020	20.03.2020	17.62%	10.28%	01.07.2022	M/s CIVTECT (INDIA) Pvt.
5	NH (O)	Improvement and Widening to 2-lane with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412)	108A	21.41	201.99	141.44	15.07.2020	03.06.2020	8.50%	4.23%	06.01.2022	M/s Satish Prasad
6	NH (O)	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 of Kailashahar-Kurti Bridge section to 2-lane (PKG- I)	208A	11.8	154.51	84.9	15.07.2020	20.03.2020	9.00%	3.35%	15.07.2022	M/s ASC Infra Pvt. Ltd.
7	NH (O)	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 of Kailashahar-Kurti Bridge section to 2- lane with paved shoulder (Package-II)	208A	13.45	178.43	88.9	15.07.2020	30.03.2020	8.10%	4.75%	15.07.2022	M/s ASC Infra Pvt. Ltd.
8	NH (O)	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 of Kailashahar-Kurti Bridge section to 2-lane with paved shoulder (Package-III)	208A	11.21	140.55	73.21	03.08.2020	03.06.2020	2.00%	1.21%	25.01.2022	M/s A K Construction Company
9	NH (O)	Strengthening of Churaibari - Agartala section of NH-08	8	75	257.96	202.00	24.07.2020	03.06.2020	58.60%	33.69%	15.01.2022	M/s Shiv Build India Pvt. Ltd.
10	BMP	2-laning of Khowai -Agartala section from design km 6.500 to km 19.300 of NH-208A Pkg-1	108B/ 208A	12.8	165.54	86.47	15.07.2020	30.03.2020	3.80%	0.00%	15.07.2022	M/s Shiva Buildtech Pvt. Ltd.
11	BMP	2-laning of Khowai -Agartala section from km 19.300 to km 31.300 of NH-208A Pkg-2	108B/ 208A	12	141.48	67.01	To be given	08.02.2021	0.00%	0.00%		KLD Creation Infrastructure Pvt. Ltd.
12	BMP	2-laning of Khowai -Agartala section from design km 31.300 to km 45.300 of NH-208A Pkg-3	108B/ 208A	14	173.17	96	22.10.2020	21.09.2020	3.87%	10.00%	15.04.2022	A K Construction Co.
13	BMP	2-laning from Manu-Simlung (Pkg I)	108	16.29	247.76	166.94	15.07.2020	30.03.2020	7.20%	6.81%	14.01.2022	Engineering Projects India Ltd.
14	BMP	2-laning from Manu-Simlung (Pkg III)	108	20.25	347.36	225.09	20.07.2020	03.06.2020	20.50%	21.38%	19.01.2022	Rajendra Singh Bhamboo Infra Pvt. Ltd.
15		Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	108 / 44A	18.28	354.79	220.87	To be given	27.03.2021	0.00%	0.00%		JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV)
16	EAP	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	208	8.1	87.81	62.25	29.12.2020	24.11.2020	6.01%	0.46%	30.06.2022	Sahu Construction
17	EAP	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	208	20	171.5	121	31.12.2020	24.11.2020	1.00%	0.00%	02.07.2022	Narendra Builders - Jeet Construction Co. (JV)
18	EAP	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	208	14.5	261.72	199.49	01.01.2021	24.11.2020	13.50%	11.50%	03.07.2022	Jandu Construction India Pvt. Ltd.- Maan Builders (JV)
19	EAP	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	208	12	129.6	84.48	29.12.2020	24.11.2020	1.70%	0.00%	30.06.2022	Sahu Construction
20	EAP	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	208	25.6	224.5	149.92	30.12.2020	24.11.2020	1.78%	0.00%	01.07.2022	CIVTECT (INDIA) Pvt. Ltd.
(a)		Total		460.20	4941.07	3161.61						
Bridge Work												
21	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border	44 (New NH-08)	1.888	128.69	82.57	27.10.2017	22.03.2017	100.00%	99.13%	31.10.2020	M/S DRA Infracore Pvt. Ltd.
(b)		Total		1.89	128.69	82.57						
		Grand Total (Civil Work) (a+b)		462.09	5069.76	3244.18						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Uttarakhand												
Widening to 2-lane /4-lane												
1	NH(O)	Rudraprayag to Josimath Package-I	NH-7	29.125	274.31	163.35	5/23/2018	3/26/2018	67.01%	58.23%	11/20/2020	M/s RCC Developers ltd
2	NH(O)	Rudraprayag to Josimath Package-II	NH-7	28.8	403.36	258.26	5/24/2018	3/26/2018	78.90%	74.81%	11/21/2020	M/s SCCPL-HCCPL(JV)
3	NH(O)	Rudraprayag to Josimath Package-III	NH-7	36.675	417.24	307.28	5/23/2018	3/26/2018	77.21%	70.98%	11/20/2020	M/s NKG Infra. Struc Pvt. Ltd.
(a)		Total		94.60	1094.91	728.89						
Tunnel Work												
4	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km	NH-134	4.859	1383.78	853.79	7/9/2018	5/31/2018	27.97%	26.87%	7/8/2022	M/s Navayuga Engineering Co. Limited
(b)		Total		4.86	1383.78	853.79						
Rehabilitation												
5	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	NH-34	0.675	47.13	34.90	9/11/2017	6/16/2017	100.00%	100.00%	15.01.2020	M/s KCC Buildcon Pvt. Ltd.
6	NH(O)	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District in the state of Uttarakhand	NH-58	0.575	45.09	34.52	11/4/2016	4/6/2016	100.00%	100.00%	31.01.2020	M/S R.G. Buildwell Engineers LTD
7	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district in the state of Uttarakhand	NH-58	0.775	57.66	44.92	11/4/2016	4/6/2016	98.50%	98.23%	30.11.2020	M/S R.G. Buildwell Engineers LTD. R-13/84 Raj Nagar, Ghaziabad
8	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	NH-34	0.76	40.89	28.00	1/4/2018	9/18/2017	100.00%	98.90%	30.08.2020	M/s Bharat Construction
9	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	NH-7	0.6	45.37	37.00	03.05.2019	12/10/2018	100.00%	99.95%	30.09.2020	M/s Bharat Construction
10	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	NH-7	1.175	89.27	65.00	03.05.2019	12/10/2018	100.00%	99.17%	01.08.2020	M/s Bharat Construction
11	NH(O)	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone.	NH-34	0.89	23.51	18.00	08.01.2020	11/22/2019	100.00%	98.90%	09.08.2020	M/s Chaudhary Construction Company Pvt Ltd.
(c)		Total		5.45	348.92	262.34						

[illegible]

Status As on 31.05.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
West Bengal												
Widening to 2-lane /4-lane												
1	SARDP-NE	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A.	717A	13	402.94	265	04.10.2019	01.03.2019	11.74%	10.38%	03.04.2022	M/s NSPR-VKJ (JV)
2	SARDP-NE	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B.	717A	13	295.97	184.45	05.10.2020	19.08.2020	4.26%	3.20%	06.04.2023	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructure Pvt. Ltd. (JV)
3	SARDP-NE	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D.	717A	13.9	242.97	177.99	11.06.2020	20.03.2020	6.93%	6.00%	11.06.2022	M/s KCL-BBPL (JV)
4	SARDP-NE	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km61.100 (Pkg-VA)	717 A	21	311	189.26	05.10.2020	21.08.2020	3.01%	1.96%	06.04.2023	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)
5	SARDP-NE	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 (Lava More-Rishi Border) Pkg-VB	717 A	16.6	345.38	240.3	20.10.2020	24.07.2020	3.61%	1.43%	21.04.2023	M/s TTC Infra India - M/s Suryodaya Infra Projects (I) Pvt. Ltd. (JV)
(a)		Total		77.45	1598.26	1057.00						
Bridge Work												
6	ADB	Construction of Mechi bridge across Indo-Nepal border on Asian Highway (AH -02).	2	1.5	158.65	103.78	01.02.2018	23.3.2017	100.00%	99.45%	30.01.2021	Dinesh Chandra R Agrawal Infracon Pvt Ltd.(DRAIPL)
(b)		Total		1.50	158.65	103.78						
		Grand Total (Civil Work)		78.95	1756.91	1160.78						

[illegible]