

As on 31.05.2018

ORIGINAL WORKS - NHIDCL																						
S.No	State	Civil works (Roads & Bridges)		Tunnel civil work		Rehabilitation work under NH(O)		Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total		
		Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Total Nos.	Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	237	1803	0	0	0	0	237	1803			2	2000	0	0	91	1315	92	3315	18	330	5118
2	Arunachal Pradesh	691	9494	0	0	0	0	691	9494			229	3021	0	0	228	3306	457	6327	38	1148	15821
3	Assam	397	11207	0	0	0	0	397	11207			149	7224	1341	19445	1253	18168	2743	44837	86	3140	56044
4	Himachal Pradesh	0	0	0	0	0	0	0	0			198	4696	0	0	0	0	198	4696	3	198	4696
5	Jammu & Kashmir	117	653	20.8	9489	124	88	262	10230	36	8640	425	5609	0	0	0	0	461	14249	19	723	24479
6	Manipur	1.2	141	0	0	393	418	394	559			1009	12681	925	13181	0	0	1934	25862	43	2328	26420
7	Meghalaya	52	520	0	0	0	0	52	520			644	9663	599	8686	0	0	1243	18349	19	1295	18869
8	Mizoram	0	0	0	0	0	0	0	0			351	6168	492	7134	0	0	843	13302	9	843	13302
9	Nagaland	343	5937	0	0	0	0	343	5937			75	2022	333	4829	84	840	492	7691	25	834	13628
10	Sikkim	77	1451	0	0	10	24	87	1475			539	7604	165	2393	0	0	704	9997	22	791	11471
11	Tripura	124	1693	0	0	0	0	124	1693			0	0	398	4291	0	0	398	4291	7	522	5984
12	Uttarakhand	95	1095	5	1384	3.2	318	103	2797	0	0	0	0	745	10407	0	0	745	10407	16	848	13204
13	West Bengal	41.00	1101	0	0	0	0	41	1101			69	2035	0	0	0	0	69	2035	7	110	3136
	Grand Total	2175	35096	25.7	10873	530	848	2731	46817	36.30	8640	3690	62723	4998	70363	1656	23629	10380	165356	312	13111	212173

S.No.	State	Maintenance & Repair	
		Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	312	15
2	Jammu & Kashmir	55	3
3	Sikkim	83	33
4	Tripura	25	3
5	Uttarakhand	100	7.35
	Grand Total	575	61

S.No.	State	Deposit work of NEC	
		Length (in Km)	Cost (Rs in Cr)
1	Assam	80	265

STATUS AS ON 31.05.2018									
STATE: ANDAMAN AND NICOBAR ISLANDS							Branch Office: Port Blair		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			Civil work						
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	170.40	262.97	M/s Mantena Vasistha Bidge JV	0	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in June 2018.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I).	26.00	124.74	170.23	M/s DRA Infracon Pvt. Ltd.	15.70	Contract Agreement signed with M/s DRA Infracon Pvt. Ltd. on 21.03.2017. ii) Appointed date has been finalized as 01.11.2017. iii) Utility Shifting is in progress. iv) Work is in progress.
3	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	259.00	409.85	M/s Vasishtha Mantena NH JV	0	i) Contract agreement signed with M/s Vasishtha Mantena NH JV on 17.04.2017. ii) Appointed Date has been notified as 05.12.2017. iii) Rs. 1 lakh has been paid to CAMPA account regarding Change of User Agency from APWD to NHIDCL for tree cutting permission. iii) Trees Cutting permission & User Agency process still pending. iv) Mobilization advance payment is being processed.
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	202.91	277.17	M/s. MBZ-RDS (JV)	0.32	i) Contract Agreement with M/s. MBZ-RDS (JV) has signed on 02.03.2017. ii) Appointed date has been finalized as 26.04.2017. ii) Mobilization Advance 2nd installment paid to M/s. MBZ-RDS (JV) on 01.11.2017. iii) Work is in progress, 6 Nos Test pile has been Completed. iv) Construction of temporary bridge is in progress for piling in sea.
5	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	44.36	57.61	M/s Jandu Construction Company	5.00	LOA issued to M/s Jandu Construction Company 05.03.2018 and Contract Agreement signed on 09.04.2018. ii) Work in progress.
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III).	54.71	298.00	391	M/s Mantena Vasishtha Strait JV	0	i) LoA to Mantena-Vasistha Strait JV issued on 05.03.2018 and Contract Agreement has been signed on 26.03.2018.
7	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV).	33.45	174.00	234.27	M/s Vasishtha Construction Pvt.Ltd	0	i) LoA to M/s Vasishtha Construction Pvt.Ltd issued on 27.03.2018 and Contract Agreement has been signed on 10.04.2018.
A			Total (Civil work)	237.26	1273.41	1803.10		21.02	
			Bharatmala						
B			Total (Bharatmala)	0.00	0.00	0.00			

STATUS AS ON 31.05.2018

STATE: ARUNACHAL PRADESH

Branch Office: Namsai

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	Nil	(i) Work in progress (ii)Physical Progress:88.3% (iii) Financial Progress: 85.97%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	Nil	(i) Work in progress (ii) Physical Progress:46.48% (iii) Financial Progress: 43.21%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	Nil	(i) Work in progress (ii) Physical Progress:100% (iii) Financial Progress: 88.34%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	Nil	(i) Work in progress (ii) Physical Progress:65.33% (iii) Financial Progress: 63.00%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali-Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	Nil	(i) Work in progress (ii) Physical Progress: 21.13% (iii) Financial Progress: 19.93% (iv) LA Payment has been made on 18.04.2017.
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	Nil	(i) Work in progrees (ii)Physical progress : 77.66 % (iii)Financial Progress: 74.66%
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	Nil	(i) Work in progress (ii) Physical Progress- 40.82% (iii)Financial Progress:40.98%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	Nil	(i) Work in progress. (ii) Physical Progress- 7.32% (iii)Financial Progress: 10.89% (iv) 38% ROW provided and balance will be provided in next six months
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	Nil	(i) Work in progress (ii) Physical Progress- 63.11% (iii) Financial Progress-75.94%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	Nil	(i) Work in progress (ii) Physical Progress- 51.66% (iii) Financial Progress-51.15%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali-Bame road	21	148	210.5	02.11.2015/ 21.01.2016	M/s JKM-KCL JV /M/s MSV Internationa Inc.	Nil	(i) Work in progress (ii) Physical Progress- 51.76% (iii) Financial Progress-43.61%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	Nil	(i) Work in Progress (ii) Physical Progress- 9.16% (iii)Financial Progress- 18.48%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	Nil	(i) Work in progress (iii) Physical Progress: 32.54% (iv)Financial Progress-31.33%
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingenierio	Nil	(i) Work in Progress (ii) Physical Progress- 12.93% (iii)Financial Progress-12.93%
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	Nil	(i) Work in Progress (ii) Physical Progress- 7.54% (iii)Financial Progress-16.79%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	Nil	(i) Work in Progress (ii) Physical Progress-17.53% (iii)Financial Progress-16.51%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	Nil	(i) Contract Agreement signed on 31.03.2017. (ii) LA Payment made (iii) FC available from Km 47 to Km 62 and balance awaited. (iv) Bid received for AE and Financial Evaluation is completed. (v) LOA Date for AE - 06.02.2018 (vi) Letter of Commencement is 20.03.2018 for AE
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Work in Progress (ii) Physical Progress-10.49% (iii)Financial Progress-19.44%
19	New NH-113	SARDP	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt.	Nil	(i) Work in Progress (ii) Physical Progress-12.17% (iii)Financial Progress-16.97%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
20	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Work in Progress (ii) Physical Progress-12.3% (iii) Financial Progress-10.00%
21	New NH-113	SARDP	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	M/s SCIW - Shivam (JV) / Authority Engineer contract negotiation is under process.	Nil	(i) Civil Work Contract Agreement Signed on 13.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LoA issued to AE on 10.05.2018
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	175.65	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	176.22	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	228.72	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	244.10	24.03.2017/ 20.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	294.04	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	229.71	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	199.03	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	184.89	24.03.2017/ 20.2.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	Nil	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	10.3	105	139.37	16.03.2018	M/s TTC Infra India	Nil	(i) Bids received . (ii) LOA Date: 16.03.2018 (iii) Contract Agreement signed on 02.04.2018.
A			Total (Civil work)	691.45	6495.79	9494.40				

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			Bharatmala							
B			Total (Bharatmala)	0.00	0.00	0.00				
			NH-In Principle							
32	NH-In Principle	NK	Daporih (Upper Subhansari) to Dollungmukh (lower Subhnsari) Via Dumporijo Connectiong NH-15 at Ananada Bagan	125	1562.5	1812.5	2/16/2018			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
33	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0	2/16/2018			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018, Contract Agreement signed on 23.04.2018. Letter of Commencement of Services issued on 07.05.2018
34	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5	2/16/2018			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
C			Total (NH-In Principle)	228	2850	3306				
			Rehabilitation Work							
D			Total (Rehabilitation Work)	0	0	0				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0	0	0				

[illegible]

[illegible]

STATUS AS ON 31.05.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37 on EPC basis	18.4	159.2	291.628	02.02.2016/ 23.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Financial Progress-9.8% (ii) Physical Progress-12.526% (iii) Revised Milestone 1 : 30.10.2017 (iv) Revised Milestone 2 : 28.02.2018
2	37	SARDP	4 laning from Rangagara to Kaliaborh Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	23.01.2017/ 23.10.2017	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Contractor mobilised on site. (ii) Clearing & Grubbing in progress (iii) Physical progress : 1.24%
3	37A	SARDP	4 laning from Kaliaborh Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singha (JV) / M/s S A Infra	-	(i) Work is in progress. (ii) PHYSICAL:35.23% (iii) FINANCIAL:31.14% MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) REVISED MILESTONE (as Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Achieved MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	12.04.2017/ 01.09.2017	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	0	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 1.2% (iv) Financial Progress: 0.96% (v) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	20.10.2016 19.12.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	0	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress= 5.21% (iii) Financial Progress= 5.21% (iv) 1st Milestone: 17.06.2017 (Not achieved) (v) 2nd Milestone: 17.02.2018 (vi) 3rd Milestone : 30.09.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	30.03.2015 15.01.2016	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	14.5	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -31.06% (iv) Revised Milestone 1- 25.02.2017 (achieved) (v) Revised Milestone 2- 28.10.2017(delayed achievement) (vi) Revised Milestone 3 - 31.03.2018(Not Achieved)
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	30.03.2015 11.12.2015	M/s ECI / M/s ITL	0	(i) Physical Progress - 17.39% (ii) Financial Progress-17.39% (iii) Revised Milestone 1 : 31.03.2018 (Achieved) (iv) Revised Milestone 2 : 31.12.2018
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	1334.92	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	-	(i) Financial Progress - 16.09% (ii) Physical Progress - 13.77% MS I (10%) : 18.03.16(Not achieved) MS II (30%) : 22.01.17(Not achieved) MSIII(60%) : 28.11.17 , (Not achieved) Project Compl: 21.05.2018 The EOT under examination at RO, Guwahati Based on MOM dtd 10.8.17 Contractor requested for completion of the Project by Dec. 2019

STATUS AS ON 31.05.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	437.39	1299.75	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	-	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) Appointed date is 01.01.2018 (iv) Branch Office issued cure period notice on 06.4.18
10	37	SARDP	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	1369.02	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	-	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) appointed date is 20.01.2018 (iv) Branch Office issued cure period notice on 16.4.18
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	710.02	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress -5.98% (ii) Physical progress -12.94% MSI (10%) : 13.02.17(Not achieved) MSII (30%) : 16.10.17 (Not achieved) MSIII (60%) : 29.05.18 (Not Likely) The Authority has issued Intention to Terminate Notice on. 28.8.17. The Contrator requested for EOT and assured to mobilise resources to expedite the progress. BO directed to submit the latest status.
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	559.46	14.01.2016/ 10.08.2016	The Bid for Civil work to be invited	-	NHIDCL, HQ vide letter no. 1138 dated 23.02.2018 terminated the subject project of the EPC Contractor M/s Atlanta Ltd due to dismal progress of the work. The draft RFP for Civil work under preparation
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	379.32	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	(i)Work is in progress. (ii) Physical Progress-50.68% (iii) Financial Progress-43.85% MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (NotLikely) Completion date: 01.11.2018
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	519.3	818.4	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	0	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork in progress. (iii) Physical progress: 1%
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	3.5	(i) Financial Progress- 40.29% (ii) Physical Progress-45% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (vi) Revised completion- 08.02.2019
16	208A	NH(O)	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	17.95	(i) Civil Work in progress. (ii) Physical Progress= 98% (iii) Financial Progress=98% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.50 km (iv) Milestone I achieved on 31.05.2017 (scheduled on 24.01.2018) (v) Milestone II achieved on 31.12.2017 (scheduled on 24.01.2018) (vi) Milestone III achieved on 31.01.2018 (scheduled on 24.01.2018) (vii) Scheduled completion on 24.01.2018 (Not achieved)
A			Total (Civil work)	397.37	5523.54	11207.438			35.95	

STATUS AS ON 31.05.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			Bharatmala							
17		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5				<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
18	151	ICS	Sutarkandi -Karimganj	14	175	203				<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
19	31	EC	Hapachara- Tulungia	14	175	203	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
20	31	EC	Tulungia - Jogighopa	18	225	261	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
21	37	EC	Jogighopa - Gendera	15	187.5	217.5	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
22	37	EC	Gendera - Paikan	15	187.5	217.5	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
23	37	EC	Paikan- Dudhnoi	14	175	203	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
24	37	EC	Dudhnoi- Guwahati	108	1350	1566	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
25	37	EC	Kamar Gaon- Lahowal	16	200	232	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
26	37	EC	Lahowal- Tinsukia	38	475	551	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
27	37	EC	Tinsukia- Makum	10	125	145	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
28	38	EC	Makum- Digboi	25	312.5	362.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
29	38	EC	Digboi- Margherita	13	162.5	188.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
30	62	EC	Dudhnoi-Damra	5	62.5	72.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> • LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
31	36	EC	Daboka- Manja	90	1125	1305	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
32	36	EC	Manja-Lahorijan	38.8	485	562.6	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
33	36	EC	Lahorijan - Khatkhati	1	12.5	14.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
34	39	EC	Numaligarh- Khatkhati	99	1237.5	1435.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
35	44	EC	Ratacherra-kalain	25	312.5	362.5	09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Contract Agreement signed on 09.05.2018
36	44/53	EC	Kalain-Panchgram	16	200	232		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> • LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
37	53	EC	Panchgram-Silchar	23	287.5	333.5				<ul style="list-style-type: none"> • DPR under progress

STATUS AS ON 31.05.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
38	44	EC	Badarpur-Agartala	253	3162.5	3668.5				• DPR under progress
39	54	EC	Silchar- Vairengte	49.9	623.75	723.55		M/s. Transys Consulting Pvt. Ltd		• LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
40	53	EC	Jiribam- Silchar	55	687.5	797.5		M/s. Transys Consulting Pvt. Ltd		• LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
41	127B	ER	Srirampur- Dhubri	71	887.5	1029.5		M/s. Global Infra Solutions		• LoA issued to M/s. Global Infra Solutions on 02.02.2018
42		ER	Hatsinghimari - Rajabala	12	150	174		M/s. Global Infra Solutions		• LoA issued to M/s. Global Infra Solutions on 02.02.2018
43		FR	Fakirganj - Dhubri	14	175	203		M/s. Global Infra Solutions		• LoA issued to M/s. Global Infra Solutions on 02.02.2018
44		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
45		FR	Dimow Charali- Sengajan	8.2	102.5	118.9	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
46		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)	8	100	116	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
47		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
48		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
49		FR	Naltoli -Silghat	4	50	58	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
50		FR	Jorhat - Neamati	10.4	130	150.8	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
51		FR	Dimow Charali- Oriyamghat Road	62	775	899	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
52		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		• LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018
53		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5	09.05.2018	M/s CE Testing Company Pvt. Ltd		• LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018 • Contract Agreement signed on 09.05.2018
B			Total (Bharatmala)	1341	16762.5	19444.5				

STATUS AS ON 31.05.2018

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.05.2018	Status
			NH-In Principle							
54	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		M/s Wapcos		DPR in Progress
55	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595				
56	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5				
57	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725				
58	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725				
59	NHIP	NK	Mangaldai-Bhutanhang-Changrang	62	775	899				
60	NHIP	NK	Dudhnoi-Matia-Mornoi-Goalpara-Pancharatna	103	1287.5	1493.5				
61	NHIP	NK	Haldyanganj-Mankachar road	22	275	319				
62	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		M/s Global Infra Tech		DPR in Progress
63	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175				
64	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5				
65	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5				
66	NHIP	NK	Silchar- Kalain Road	30	375	435		M/s CE Testing		DPR in Progress
67	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5				
68	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725				
69	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5				
70	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696				
71	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5				
72	NHIP	NK	Moran-Naharkatia Road	56	700	812				
73	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825				
74	NHIP	NK	Dulajian Digboi Road	34.13	426.625	494.885				
75	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48				
76	NHIP	NK	Margherita Pengeri Phiohari Doondoma Road	56.76	709.5	823.02				
C			Total (NH-Inprinciple)	1252.98	15662.25	18168.21				
			Rehabilitation work (Deposit work of NEC)							
77	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68	23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	1.12	(i) Earthwork for subgrade in progress. (ii) Physical progress= 60.1% (iii) Financial Progress=60.1%
78	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54	17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	4.65	(i) Civil Work in progress (ii) Physical progress= 40.76% (iii) Financial Progress= 40.76% (iv) DBM Completed= 4.65 km
79	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 9.6%
80	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 5.79%
81	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 6.4%
D			Total (Rehabilitation Work)	79.715	214	265.38			5.77	

STATE- HIMACHAL PRADESH

STATUS AS ON 31.05.2018

STATE- JAMMU & KASHMIR

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commence	Contractor/ Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Tunnel Works (under Construction)							
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	M/s SSTL IE-M/s EPTISA Servicios de Ingenieria SL		(i) Work is under progress. (ii) West Portal: Main Tunnel = 305.5 tm Current Activity: Forepolling in is progress. Egress Tunnel = 636 tm. Ventilation tunnel current face Ch. = 578 tm. Current activity: Final shotcrete is in progress East Portal: Main tunnel = Canopy work is in progress. Egress Tunnel Face ch. = 9.5 tm. (iii) Construction work is scheduled to be completed on 30.04.2020.
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69	19.01.2018 Commencement date not given yet.	Contractor- M/s IL&FS Transportation Networks Limited		(i) LOA has been issued to M/s IL&FS Transportation Networks Limited on 19.01.2018. (ii) Contract Agreement has been signed with the successful bidder on 24.01.2018. Work shall commence from Mid of April, 2018.
A			Total tunnel works	20.81	9338.42	9489.11				
			Civil works							
3	NH-144A	NH(O)	Four lanning with paved shoulders of Jammu-Akhnoor Section of NH-144A Package II	5.2	272.77	404.17	27.03.2018	S.P. Singla Construction Pvt Ltd		LOA has been issued to M/s SP Singla Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018.
4	244	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16	Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
5	244	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7	01.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
6	244	NH(O)	Two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	17.00	150.04	225.82	27.03.2018	ECI Engineering in JV with SRM		LOA has been issued to M/s ECI Engineering & Construction in JV with SRM Contractors Pvt. Ltd. on 27.03.2018.
B			Total Civil Works	117.20	441.60	652.98				

STATUS AS ON 31.05.2018

STATE- JAMMU & KASHMIR

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)		TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commence	Contractor/ Authority Engineer	Total Length Completed As On 31.05.2018	Status				
5	NH-1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Baltal and Minamarg) from km 82.00 to km 95.00 on Srinagar-Leh road (NH-1) and; (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir Consultant : SMEC International Pvt Ltd in JV with SMEC(India) Pvt Ltd. in Association with Anandjawala Technical Consultancy	20.00	250.00		-	25.07.2018	-	08.09.2018	09.08.2018	28.10.2018	-	-	08.10.2018
G			Total (DPR Work)	424.6	5608.7										
			Tunnel Works (under award/ DPR)												
6	244	NH(O)	Preparation of DPR for two lane Tunnel at Sudhmahadev and Sinthan pass on Sudhmahadev-Goha and Kishtwar-Sinthan Pass-Khanabal Section of NH-244. (Vailoo La (10 km) & Dharanga (4.5 km) on NH-244) Consultant : TPF Getinsa Euroestudios	14.5		under submission	20.06.2018		20.08.2018					10.10.2018	
7	NH-3	NH(O)	Preparation of DPR for Tunnel at Laachunga La (14.5 km)	14.5		Bid is yet to be invited									
8	NH-3	NH(O)	Preparation of DPR for Tunnel at Tanglang La (7.3 km) on NH-3	7.3		Bid is yet to be invited									
H			Total Tunnel works(Under Award/DPR)	36.3	8640										
			Grand Total (A+B+C+D+E+F+G+H)	778	9871	24482									

STATUS AS ON 31.05.2018

STATE: MANIPUR								Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil Work						
1	53	NH(O)	Barak Makru Bridge	1	109	141	M/s Bhartiya Infra Project Ltd.	0	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Work in progress
A			Total (Civil work)	1.20	109.00	141.00		0	
			Bharatmala						
2		BR	Shangshak-Nampisha	90	1125	1260			DPR under Progress
3	53	EC	Imphal-Jiribam	220	2750	3080			Change of Scope for Imphal-Jiribam
4	102B	EC	Tuivai- Sinnghat	89	1112.5	1290.5			DPR under Progress (M/s CE Testing)
5	102B	EC	Sinnghat- Churachandpur	35	437.5	507.5			DPR under Progress (M/s CE Testing)
6	150	EC	Churachandpur-Moirang	19	237.5	275.5			
7	150	EC	Moirang-Imphal	42	525	609			DPR under Progress
8	150	EC	Jessami-Yaingangpopki	170	2125	2465			DPR under Progress
9	39	EC	Mao-Imphal	106	1325	1537			DPR under Progress
10	39	ICR	Alternate Alignment	59	738	826	M/s Sheladia Inc.		DPR Completed
11	39	ICR	Imphal -Moreh	95	1188	1330	M/s Sheladia Inc.		(i). Land Acquisition (LA) estimate awaited from State Govt. (ii). PIB meeting held on 25.04.2017 and Minutes approved. (iii) CCEA Approved on 12 July 2017. (iv) The bids for package-I from km 330 to km 350 (20 km) and Package-II from km 350.00 to km 395.68 (45.68 km) received on 29.11.2017 and evaluation sent to ADB for confirmation before opening the financial bid.
B			Total (Bharatmala)	925	11563	13181			
			NH-In Principle						
C			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
12	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49	M/s Satya Builders	0	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Work in progress.
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62	M/s Bhartiya Infra Projects Ltd.	36	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59	M/s Garg & Sons Estate Promoters Pvt Ltd	0	(i) Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-I achieved. (iv) Work in progress.
15	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8	M/s Bhartiya Infra Project Ltd.	12	Comencement/Start date 27.10.2016. Work in progress
16	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12	M/s Shongvah Thanmi	6	Comencement/Start date 31.10.2016. Work in progress
17	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	M/s Bhartiya Infra Project Ltd.	3	Comencement/Start date 27.10.2016. Work in progress

STATUS AS ON 31.05.2018

STATE: MANIPUR								Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
18	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18	M/s Haokhotinlen Vaiphei	11	(i) Letter to proceed issued on 12.05.2017 (ii). Work in progress
19	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18	M/s Haokhotinlen Vaiphei	19	(i) Letter to proceed issued on 12.05.2017. (ii) Work in progress
20	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19	M/s K .Morung & sons.	19	(i) LOA issued .on 20.12.2016 (ii) Start date 06.02.2017 (iii) work in progress
21	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	3	3	M/s NDS Construction	0	(i) Date of commencement of the project was 30.08.2017. (ii) Work in progress.
22	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.50	52	M/s HVS Construction Materials Pvt. Ltd.	28	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
23	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.10	43	M/s Nidhi Creative Infrastructure Pvt. Ltd	28	(i) Contract agreement signed on 17.04.2017. (ii) Commencement /Start date is 11.03.2017 (iii) work in progress
24	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.10	67	M/s Bhartia Infra Pvt. Ltd.	17	(i) Contract agreement signed on 08.05.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
25	NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		2		M/s Bhartia Infra Pvt. Ltd.	0	(i) Work started on 14.03.2018
D			Total	393	350	418		179	
Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)									
26	NH-37	M & R	From Km 3.00 to Km 75.00	72	11	—	—	—	Technical Bid Opened on 30.05.2018
27	NH-37	M & R	From Km 75.00 to Km 145.00	70	14	—	—	—	Technical Bid Opened on 30.05.2018
28	NH-37	M & R	From Km 145.00 to Km 220.00	75	14	—	—	—	Technical Bid Opened on 30.05.2018
29	NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru. Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14	—	M/s Bhartia Infra Pvt. Ltd.	—	(i) Work started on 11.04.2018
Churachandpur-Tipaimukh road from km 0.00 to 262.00									
30	NH-150	M & R	From 0.00 to Km 185	185	6.4	—	M/s NDS Construction	—	(i) Work started on 07.05.2018
31	NH-150	M & R	From 185 to Km 262	77	36	—	—	—	Bids opened on 02.05.2018 and technical evaluation is under progress.
Yaingangpokpi-Jessami- Nagaland Border (161 km)									
32	NH-37	M & R	From Yaingangpokpi to Finch Corner (Km 488.125 to Km 522.86).	35	11	—	M/s L K & Sons	—	(i) Work started on 19.04.2018
33	NH-37	M & R	Ukhrul- Jessami-Nagaland Border (km 126)	126	19	—	—	—	Bids opened on 10.04.2018 and financial bid opening scheduled on 18.05.2018.

STATUS AS ON 31.05.2018

STATE-MEGHALAYA							Branch Office: Shillong			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	51	JICA	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95		M/s Manaranjan Brahma	0	(i) The Civil Work awarded to M/s Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Proposals for Selection of Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) received on 09.04.2018 from 2 (Two) bidders (Consultants). Technical Evaluation is under Progress. (iv) The draft RFP for Authority's Engineer sent to JICA HQ for approval on 05.04.2018. JICA vide letter no. 066 dtd. 24.04.2018 has submitted observation the same is under review at HQ.
A			Total (Civil work)	51.50	360.30	519.95				
			Bharatmala							
2		SARDP BMP	Baghmara-Rongra-Mahadeo-Ranikor	206	2575	2987		M/s Holtec Consulting Pvt. Ltd		<ul style="list-style-type: none"> As per present site condition, variation as proposed into DPR under progress. Final DPR Submitted to MoRTH on 24.04.2014.
3	40	JICA	Dawki - Shillong	95	1187.5	1377.5		M/s Transys Consulting Pvt Ltd		<ul style="list-style-type: none"> DPR under progress Final DPR submitted on 23.08.2017 Under JICA funding loan agreement to be signed
4		EC	Nengkra – William Nagar	16	200	232		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
5	40	EC	Mawlyngkhung- Mawryngkneng (Shillong bypass)	49	612.5	710.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
6	40	EC	Mawryngkneng- West Jaintia Hills	19	237.5	275.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
7	40	EC	West Jaintia Hills- Jowai	7	87.5	101.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
8	44	EC	Jowai-Ratachera	101	1262.5	1464.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
9		EC	Damra-Nengkra	66	825	957		M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
10		FR	Rajabala- Fakirganj	40	500	580		M/s. Global Infra Solutions		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s. Global Infra Solutions on 02.02.2018
B			Total (Bharatmala)	599.00	7487.50	8685.50				
			NH-In Principle							
C			Total (NH-In Principle)	0.00	0.00	0.00				
			Rehabilitation							

STATUS AS ON 31.05.2018

STATE-MEGHALAYA							Branch Office: Shillong			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
D			Total (Rehabilitation Work)	0.00	0.00	0.00				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0.00	0.00	0.00				

		DPR Work															
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	DPR Initiated By	Alignment Approval Status	Contract Agreement Date	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity			Final DPR	
									Actual Date	Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
1	40	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40) Consultant : M/s L.N.Malviya	42.405 (Total length likely to change to 56.0km)	258.37	PWD	Initial 10Kms approved by State Govt.	9th Feb ' 2009	Submitted to PWD	Submitted to PWD	1. NOC from KHADC obtained 2. Proposal for publication of preliminary notification U/s 11 (1) of Act 2013 is under preparation by DC, Ri-Bhoi	Tree felling Estimates is awaited	Revised estimates are awaited from PHED & MePDCL	TSA to be signed with the Consultant. BO adviced to take up the work after finalisation of the alignment	
							Work for preparation of DPR for the rest of stretch is yet to be awarded	Bids for DPR Consultant to be invited from km 10.0 to km 56.0									
2		NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane. Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	38.00	1862.00	PWD	Approved by State Govt.	10th Feb '2011	25th Feb '2011	Submitted to PWD	--	Submitted to PWD	1. NOC from KHADC obtained. 2. Land plan & essential details required for LA are pending with DPR Consultant	Essential required Forest Details are awaited from DPR Consultant	Process of signing of TSA between NHIDCL, PWD Meghalaya & Consultant in progress	
3	State Road	SARDP	Upgradation to 2-lane of State road Stretches from Nongstoin - Wakhaji. Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	43.06	365.66	PWD	Approved by State Govt./Ministry	25th Nov' 2009	10th Dec'2010	Submitted to PWD	--	Submitted to PWD	LA could not proceed due to not availability of NOC from KHADC	1. There is NO RF/WL 2.Tree felling Estimates is awaited	Revised estimates are awaited from the concerned dept.		

[illegible]

STATUS AS ON 31.05.2018										
STATE: MIZORAM									Branch Office: Aizawl	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil work							
A			Total (Civil work)	0.00	0.00	0.00				
			Bharatmala Projects							
1	6	ICR	Kawlkulh- Champhai	70	875	1015				● DPR for Kawlkulh- Champhai has already been completed. DPR to be transferred.
2	302	ICR	Lunglei- Tlabung	97	1212.5	1406.5				● DPR Completed by PWD. To be transferred
3		ICR	Tlabung -Kawarpuchiah	14	175	203				● 3 Bids received on 17.04.2018 for preparation of DPR. ● Technical Evaluation is under progress.
4	6	EC	Seling-Kawlkulh	78	975	1131				● DPR completed by State PWD and to be taken over by NHIDCL
5	102B	EC	Kawlkulh-Tuivai	122	1525	1769				● 3 Bids received on 17.04.2018 for preparation of DPR. ● Technical Evaluation is under progress.
6	54	EC	Vairengte - Sairang	111	1387.5	1609.5				● LoA issued for preparation of DPR to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
B			Total (Bharatmala)	492	6150	7134				
			NH-In Principle							
C			Total (NH-In Principle)	0	0	0.0				
			Rehabilitation Work							
D			Total (Rehabilitation Work)	0	0	0				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0	0	0				

STATUS AS ON 31.05.2018										
STATE: NAGALAND							Branch Office: Dimapur			
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/16.09.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 35.91% (ii) Financial Progress - 38.38% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/30.08.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 43.58% (ii) Financial Progress - 45.96% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/08.08.2016	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 28.43 % (ii) Financial Progress - 30.30% (iii) EOT proposal from ED(P) awaited
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/05.09.2017	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Physical Progress- 3.20% (ii) Financial Progress- 7.88% (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017 for AE
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09	19.03.2018/ -	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A awaited for uploading on Bhoomi Rashi by GM(P) / CALA. (ii) Civil Work Contract Agreement signed with M/s Gawar - Singh (JV) on 05/04/2018. (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017 for AE.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57	23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018 Bids for AE shall be invited in the month of June 2018.
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30	23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018 Bids for AE shall be invited in the month of June 2018.
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68	23.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018 Bids for AE shall be invited in the month of June 2018.
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03	28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018 Bids for AE shall be invited in the month of June 2018.
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64	28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018 Bids for AE shall be invited in the month of June 2018.

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
11	702A	SARDP	Pfutsaro- Phok (PP) road Km 0-20	20.00	136.73	237.72	22.03.2018	M/s KKB Projects Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 02.04.2018 Bids for AE opened on 25.04.2018 and technical evaluation is under process.
12	702A	SARDP	Pfutsaro- Phok (PP) road Km 20-40	20.00	160.10	251.97	22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018 Bids for AE opened on 25.04.2018 and technical evaluation is under process.
13	702A	SARDP	Pfutsaro- Phok (PP) road Km 40-62.558	22.56	192.60	282.98	22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018 Bids for AE opened on 25.04.2018 and technical evaluation is under process.
14	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12	23.03.2018	M/s Keystone Infra Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 04.04.2018. Bids for AE opened on 25.04.2018 and technical evaluation is under process.
15	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79	28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on- 11.04.2018 Bids for AE opened on 18.04.2018 and technical evaluation is under process.
16	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89	28.03.2018	M/s SSR Crest Engineers and Constructions Limited	NIL	Civil Work Contract Agreement signed on 09.04.2018. Bids for AE opened on 18.04.2018 and technical evaluation is under process.
17	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98	28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on 11.04.2018. Bids for AE opened on 18.04.2018 and technical evaluation is under process.
A			Total (Civil work)	342.80	4071.35	5937.49				
			Bharatmala Projects							
18		BMP	Jessami - Akegwo	58	725	841				<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
19	150	EC	Kohima-jessami	125	1562.5	1812.5				
20		BMP	Akegwo - Avangkhu	91	1137.5	1319.5				<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
21	39	BMP	Khatkhathi-Chumukedeima	23	287.5	333.5	06.04.2018			<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
22	39	EC	Kohima -Mao	36	450	522				
B			Total (Bharatmala)	333.00	4162.50	4828.50				

STATUS AS ON 31.05.2018										
STATE: SIKKIM								Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	6500 Meter(upto Subgrade)	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv) Appointed date declared as 01.11.2017 (v) Civil work under progress
2	510	SARDP	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	32.5	371.42	665.85	M/s CM Solutions	(i) M/s AARPEE Infra project Pvt.Ltd. (ii) M/s S&P Infrastructure Pvt. Ltd. M/s Technocrats Advisory Services Private Limited(AE)	(1) 4263 Meter (Upto Subgrade) (2) 9016 Meter (Upto Subgrade)	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017 (iv) 2nd RA bill of S&P Infrastructure Pvt. Ltd has been processed. (v) Civil Work under progress.
3	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	420 Meter (up to Sub Structure)	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) Civil work under pogress.
4	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	15.5	158.05	204.44	M/s CM Solutions	NPCC Ltd	–	Contract Agreement signed on 10.04.2018
A			Total (Civil Work)	76.506	903.68	1451.15				
			Bharatmala							
5		BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	1305				(i) DPR under progress (ii) Draft Feasibility Report submitted on 11.10.2017 for 32 km
6		BM	Chungthang-Lachen Monastery- Log bridge-Muguthang & Naku to Nakpolatok- Nakula	75	937.5	1087.5				(i) DPR under progress (ii) Inception Report submitted
B			Total(Bharatmala)	165.0	2062.5	2392.5				
			NH-In Principle							
C			Total (NH-In Principle)	0.00	0.00	0.00				
			Rehabilitation							
7	NH-10	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	23.57	23.57	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	–	LOA issued on 28.03.2018 Contract agreement signed on 17.04.2018
D			Total (Rehabilitation Work)	10.12	23.57	23.57				

STATUS AS ON 31.05.2018										
STATE: SIKKIM								Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Maintenance & Repair							
8	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 51.00 to Km 93.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	42	2.13	2.40		M/s Latala Construction Co.		(i) Contract agreement signed on 27.03.2017 with M/s Latala Construction Co. (ii) DPR cum Estimate submitted by GM (P), Sikkim (iii) Bid to be invited by May's2018
9	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	7.22	7.22	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons		(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018
10	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	2.60	2.6	DPR prepared by BO, Sikkim GM(P)	M/s H.N. Pradhan and sons		(i) LOA issued dated 28.03.2018 (ii) Contract Agreement signed on 17.04.2018 (iii) Letter to proceed issued on 07.05.2018
11	NH-10	M&R	Estimate for periodical renewal for Rangpo-Gangtok section for km 52+000 to 80+000 of NH-10 including raising in 200m length in sinking area in km 80, in the state of Sikkim.	28	18.29	20.63	Estimate prepared by BO, Sikkim GM(P)			(i) DPR cum Estimate submitted by GM (P), Sikkim (ii) Bid to be invited by May's2018
E			Total (Maintenance & Repair)	83.100	30.240	32.850				

STATUS AS ON 31.05.2018															
STATE: SIKKIM								Branch Office: Gangtok							
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status					
	DPR Work														
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date	Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
1	717 B	SARDP	PKG II : Rishi Border -Rolep (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	45.78	663.81	Alignment Approved	28.09.2017 (Submitted) and revised	08.06.2015	work is not in scope	3(a) completed, Draft 3A submitted to CALA vide NHIDCL Letter No. NHIDCL/BO-SKM/Alt-Highway/PKG-II Rhenock-Rolep/2017-18/400 dated 12.10.2017	There is no Forest land only Revenue forest land	1 .Water Pipeline shifting: Joint verification under process. 2 .Electrical poles/transformers/lines shifting: Joint verification under process 3. PHE: Joint verification under process	work is not in scope		
2	717 B	SARDP	PKG III : Rolep-Menla (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	43.84	635.68	Alignment Approved	to be submitted 30.05.2018	08.06.2015	work is not in scope	3(a) completed, 3(A) in process	There is no Forest land only Revenue forest land	1 .Water Pipeline shifting: Joint verification under process. 2 .Electrical poles/transformers/lines shifting: Joint verification under process 3. PHE: Joint verification under process	work is not in scope		
3	510	SARDP	Rabongla-Ranjit Bridge	30	435	Contract agreement has been by PWD.Report submitted to PWD, not tripartite agreement is with NHIDCL so the contractor is providing the details on liasing basis.									
4	510	SARDP	Legship-Gyalshing Consultant : M/s CM Solutions	18	261										
5	NH-10	SARDP	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone (west Bengal Portion) Consultant : M/s Eptisa Services De Ingenieria SL	18	261	Alignment Approved	21.04.2018	-	-	21.06.2018	-	-	-	-	
6	NH-10	NH(O)	Construction of Additional Bridge adjacent to the existing bridge at Km 52.100 on NH-10 at Rangpo at the border of West Bengal and Sikkim State on EPC Mode Consultant : M/s CM Solutions	0.24	18.7	Approved	-	-	-	3(a) published vide S.O 2808 (E) 29 August,2017. 3(A) published vide S.O 1542 (E) Dated 9 April,2018.	Change of user agency from BRO to NHIDCL is awaited.	-	-	-	
7	310A New	SARDP	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	Under BRO									

STATUS AS ON 31.05.2018															
STATE: SIKKIM								Branch Office: Gangtok							
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)		TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer		Total Length Completed As On 31.05.2018	Status			
8		NHIP	(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksun-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim. Consultant : M/s L.N Malviya Infra Projects Pvt.Ltd in Association with Agnitio Infrastructure Project Pvt.Ltd.	327	4578	Approved	1/31/2018	12/22/2017	3/16/2018	2/18/2018	(i) 3(a) Submitted to H.Q for publication in Gazatte Notification. (ii) 3(A) completed for South Sikkim & West Sikkim District, Work Under progress for Nort Sikkim	(i) Process for Joint inspection for identifying/finaliz ing forest land is in progress. (ii) Forest official's demands village maps for year 1952, which is not available.	(i) Electrical Department Counting of utilities - completed (ii) b) PHE Department (Public Health Engineering Department) Counting of utilities - completed	4/5/2018	4/2/2018
9	NH-10	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode Consultant : M/s CM solutions	0.42	34.61	-	-	-	-	-	-	-	-	-	
10	NH-10	NH(O)	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project) Consultant : BO Sikkim,NHIDCL	1.17	166.3	Annulled									
F			Total (DPR Work)	539.45	7604.1										
			Total (A+B+C+D+E+F)	874.17	3019.99	11504.17									

STATUS AS ON 31.05.2018										
STATE-TRIPURA									Branch Office: Agartala	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Civil Work							
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	32	(i)Civil Work in progress (ii)Financial Progress-56.15% (iii)Physical progress-56.15% (iv) DBM completed in 32 km. (v) BC Completed in 22.82 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved) (viii) Milestone-III achieved
2	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	73	(i)Civil Work in progress (ii) Physical Progress-97% (iii) Financial Progress-97% (iv)Length completed- 73 km (v) Milestone-I & II achieved. (vi) Milestone- III achieved
3	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)in the state of Tripura on EPC mode	1.888	82.57	128.69	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal/ M/s Rodic Consultants Pvt. Ltd.	0	(i) Geotechnical Survey and investigation completed. (ii) Civil Work in progress
A			Total (Civil Works)	124	949	1693			105	
			Bharatmala							
4	208 & 208 A	BR	Teliamura- Sabroom (Bangladesh border)	108	1620	1863	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) Inception Report Submitted (ii) Draft Feasility Report Submitted on 08.05.2017
5	208	BR	Kailashahar to Teliamura	106.219	1176.91	-	-	M/s C.E. Testing	0	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
6	208 A	BR	Kailashahar to Kurti bridge	36	540	621	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017
7	44 A	EC	Manu- Simlung	81	1012.5	1174.5		M/s Lion	0	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
8	108 B	BR	Khowai- Agartala	46	550	632	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017
9	208	SARDP	Kumarghat- Kailashahar	21.1				M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	0	a) Work awarded to M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.
B			Total (Bharatmala)	398.32	4899.41	4290.50				

C			Total (NH-In Principle)	0.00	0.00	0.00							
			Rehabilitation										
D			Total (Rehabilitation Work)	0.00	0.00	0.00							
			Maintenance & Repair										
E			Total (Maintenance & Repair0	0	0	0							
			DPR Work										
F			Total(DPR Work)	0	0	0							
			Grand Total (A+B+C+D+E+F))	522.28	5848.87	5983.53							

STATUS AS ON 31.05.2018											
STATE: UTTARAKHAND								Branch Office: Dehradun			
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
			Rehabilitation work								
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	31.55	40.89	18.09.2017/ 04.01.2018	DPR Consultant - M/s. AECOM	M/s Bharat Construction	0	(i) LOA issued on 18.09.2017. (ii) Contract Agreement signed on 25.09.2017, with M/s Bharat Construction. (iii) Appointee date declared as 04.01.2018.
2	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	47.13	16.06.2017/ 11.09.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	0	i) LOA issued on 16.06.2017. ii) Contract Agreement signed on 28.06.2017 with M/s KCC Buildcon Pvt. Ltd. (iii) Appointee date declared as 11.09.2017.
3	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	70	70		M/s Casta Engineers Pvt. Ltd.		0	DPR submitted by the consultant.
4	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	160	160		M/s Casta Engineers Pvt. Ltd.		0	DPR submitted by the consultant.
A			Total (Rehabilitation Work)	3.20	299.62	318.02				0	
			Civil Work								
5	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	183.79	274.31	26.03.2018	Casta Engineers Pvt Ltd	M/s RCC Developers ltd	0	i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018 iii) Appointee date declared as 23.05.2018
6	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	295.49	403.36	26.03.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(JV)	0	i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018 iii) Appointee date declared as 24.05.2018
7	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	318.24	417.24	26.03.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd.		i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018 iii) Appointee date declared as 23.05.2018
B			Total (Civil work)	94.6	797.52	1094.91				0	
			DPR Work	0	0	0					
C			Total (DPR Work)	0.00	0.00	0.00					
			Bharatmala								
8		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800		M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017
9		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajjnath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birithi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi	306	4590	5279		M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
10		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086		M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017

STATUS AS ON 31.05.2018											
STATE: UTTARAKHAND								Branch Office: Dehradun			
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status
11		BMP	Joshimath-Malari	62	620	620		M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
12		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050					Bids for DPR to be invited.
13		BRT	Almora (NH-109) - Kausani-Bajinath-Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35		M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
D			Total (Bharatmala)	745.00	9577.35	10407.35					
			Tunnel Work								
14	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km (Tunnel work)	4.86	1119.69	1383.78		DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.		0	i) Draft 3(A) notification has been published on 08.06.2017. ii) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. iii) 3D Gazette Notification published on 29.08.2017. iv) Draft bidding document is under process. v) The project has been approved in PIB meeting held on 27.11.2017. vi) Draft CCEA Note has been sent to Ministry for approval of AA & FS on 18.12.2017. vii) Bid for the subject work were opened on 10.04.2018. viii) 10 nos. bids were received and L1 bidder identified
E			Total (Tunnel Work)	4.86	1119.69	1383.78				0	

STATUS AS ON 31.05.2018												
STATE: UTTARAKHAND								Branch Office: Dehradun				
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.05.2018	Status	
			NH-In Principle									
F			Total (NH-In Principle)	0.00	0.00	0.00						
			Maintenance									
15	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78	01.11.2017		M/S Massom Ali and CO		(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017	
16	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57	01.11.2017		M/s AR Thermosets Pvt. Ltd.		(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017	
G			Total (Maintenance)	100.00	7.35	7.35						
			Grand Total (A+B+C+D+E+F+G)	947.66	11801.53	13211.41						

STATUS OF CONTRACT :31-05-2018

S.N	NAME OF ROAD/CHAINAGE	LENGTH(KM)	Estimated Cost In NR Crore (Including Dis. Excludung VAT)	Name of Contractor	Contract ID	Likely Date of Completion	Bids Finalized on	Contract Conducted on	Status of LA(%) done	Physical Work Progress (%)	Financial Progress (%)
1	MANMAT-KALAIYA-MATIYARWA CH : 00.00-15.00	15.00	23.077	Ashish DS JV	HRP/3372244 /072/73/UR-015	2-May-19	30-Dec-15	19-Oct-16	95	28.7	36.74
2	MANMAT-KALAIYA-MATIYARWA CH : 15.00-26.66	11.66	19.829	Ashish DS JV	HRP/3372244 /072/73/UR-016	2-Nov-18	30-Dec-15	19-Oct-16	0%	19.42	28.19
3	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 00.00-17.00	17.00	29.81	Raman Constructio n	HRP/3372244 /073/74/UR-	30-Apr-19	30-Dec-15	18-Oct-16	0%	38.65	38.93
4	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 17.00-32.31	15.31	37.74	Pappu Roshan JV	HRP/3372244 /073/74/UR-009	24-Sep-19	18-Jan-17	9-Mar-17	0	11.18	18.24
5	JANAKPUR-YADUKUHA CH : 0.00-16.63	16.63	26.92	Diwa Nirman Sewa	HRP/3372244 /072/73/UR-014	6-Mar-19	30-Dec-15	23-Oct-16	77.21	35.2	59.46
6	MAISTHAN-GAUSHALABAZAR-SAMSI CH : 00.00-26.940	26.94	57.21	Lama-Danfe-Golden-Good JV	HRP/3372244 /074/73/UR-012	26-Sep-19	7-Jan-17	12-Feb-17	79.96	46.91	32.88
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.81	SharmaPap pu-Roshan JV	HRP/3372244 /073/74/UR-017	22-Dec-19	28-Apr-17	8-Jun-17	65.21	6.68	13.29

8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.84	Kalika- Baniya JV	HRP/3372244 /073/074/UR- 016	28-Nov-19	11-May-17	28-May-17	28.41	13.22	17.3
9	KANEPOKHARI- RANGELI CH: 00.00 - 25.40	25.40	62.2	Lama- Danfe-The Kanchanju nga JV	HRP/3372244 /073/74/UR- 018	20-Jun-19	11-May-17	20-Jun-17	99.76	9.45	16.59
10	KALYANPUR- BARSAIN- SUBHRANPATTI CH:00.00 - 17.28	17.58	58.03	Diwa Nirman Sewa	HRP/3372244 /073/74/UR- 027	5-Jul-19	11-May-17	28-Jun-17	74.94	25.76	21.37
11	TAMAGADHI- SIMRAUNGADH,PK G-1 CH:00.00 - 20.00	20.00	41.11	SharmaPap pu-Roshan JV	HRP/3372244 /073/74/UR- 019	3-Jul-19	5-May-17	18-Jun-17	0%	6.58	10
12	TAMAGADHI- SIMRAUNGADH,PK G-2 CH: 20.00 - 39.74	19.74	44.11	Pappu- Mahabir JV	HRP/3372244 /073/74/UR- 020	15-Jun-19	5-Nov-17	0 june 2017	0%	15.82	17.64
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	117.39	AMR- Pappu- Contech JV	HRP/3372244 /073/74/UR- 031	18-May-20	17-Nov-17	17-Nov-17	85%	9.72	19.05
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	94.5	Kalika- Kumar JV	HRP/3372244 /073/74/UR- 032	30-Apr-20	30-Oct-17	30-Oct-17	0%	4.58	10

STATUS OF CONTRACT : 31 - 05 - 2018

S.NO	NAME OF ROAD/CHAINAGE	LENGTH (KM)	Cost (In Cr. In Nrs.) (Including Discount Excl. VAT)	Present Progress (In NPR Crs.)	Remarks
1	MANMAT-KALAIYA- MATIYARWA CH : 00.00-15.00	15.00	23.153	6.37 Cr.(Including Discount)	• C&G, embankment, sub grade and sub base work is in progress
					• Slab Culvert work in Progress at 3 culverts
2	MANMAT-KALAIYA- MATIYARWA CH : 15.00-26.66	11.66	19.904	3.91 Cr. (Including Discount)	• Slab Culvert work in Progress at 3 culverts
					• C&G embankment work in progress.
3	BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 00.00-17.00	17.00	29.81	11.55	• Mobilization advance Rs.2,9903060.00 has been paid to the contactor
					• Resources have not been mobilized as per schedule/site requirement
					• Shortage of skilled labour at site
					• Land acquisition is incomplete by Postal Road Projects Department
4	BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 17.00-32.31	15.31	37.74	4.21	• Mobilization advance Rs.3,7742205.00 has been paid to the contactor
					• Resources have not been mobilized as per schedule/site requirement
					• Shortage of skilled labour at site
					• Site Lab established and equipment calibration is balance.
					• Land acquisition is incomplete by Postal Road Projects Department
5	JANAKPUR- YADUKUHA CH : 0.00- 16.63	16.63	26.92	9.47	• Mobilization advance Rs.2,6923865.00 has been paid to the contactor
					• Resources have not been mobilized as per schedule/site requirement
					• Land acquisition is incomplete by Postal Road Projects Department
6	MAISTHAN- GAUSHALABAZAR- SAMSI CH : 00.00- 26.940	26.94	57.21	26.83	• Mobilization advance Rs.5,7213307.00 has been paid to the contactor
					• Land acquisition and Forest clearance is incomplete by Postal Road Projects Department
					• Shortage of resources at site
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.8	4.72	• Mobilization advance Rs.7,0806290.00has been paid to the contactor
					• Resources have not been mobilized as per schedule/site requirement
					• Land acquisition is incomplete by Postal Road Projects Department
					• Work is going on in 33 culverts.
					• laboratory setup is completed
					• Embankment Work and Sub Base Work is Stared.

8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.837	12.01	•Tree cutting Work Completed.
					•Grade cutting work is in progress
9	KANEPOKHARI- RANGELI CH: 00.00 - 25.40	25.40	62.2	5.87	•Mobilization advance Rs.61800000 paid to the contactor,
					•IPC Bill released of Rs.22919869 to the Contractor
					•Land acquisition has not been cleared by the Hulaki Postal Road Project Department.
					•Resources haven't mobilized as per site requirement.
10	KALYANPUR-BARSAIN- SUBHRANPATTI CH:00.00 - 17.28	17.28	58.03	14.95	•Mobilization advance Rs.57700000 paid to the contactor,
					• IPC Bill released of Rs. 66000000 to the Contractor
					•Land acquisition has not been cleared by the Hulaki Postal Road Project Department.
11	TAMAGADHI- SIMRAUNGADH,PKG- 1 CH:00.00 - 20.00	20.00	46.43	2.48	•The work progress is very slow due to less Equipment's.
					•Laboratory not established yet
					•Engineering facilities not fully established yet.
					•Embankment 1 st layer in progress from ch: 0+000 to 8+000 RHS
					•Culvert work in progress is Nill
12	TAMAGADHI- SIMRAUNGADH,PKG- 2 CH: 20.00 - 39.74	19.75	49.837	6.83	•Culvert work in progress at 3 culverts
					• Embankment 2nd layer in progress from ch: 20+000 to 30+000 RHS
					•Sub Grade Preparation in progress at Ch : 28+120 onwards.
					• Sub base work in progress.
					•Drain Work in Progress.
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	132.4	11.18	•C&G Embankment work in progress
					•Slab culvert work in progress
					•Sub grade work in progress
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	106	3.91	•Slab Culvert work in progress
					•Excavation for slab culvert

STATUS OF CONTRACT : 31-05-2018

S.NO.	NAME OF ROAD	LENGTH	SPECIFICATION	VARIATION ORDER	REMARKS
1	MANMAT-KALAIYA-MATYARWA,BARA	26.66*	GSBC,WBM ,DBSD, WITH SLAB CULVERTS	Not done as per JS	
2	BIRENDRABAZAR-YADUKUHA-MAHIATHPUR,DHANUSA	32.31	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
3	JANAKPUR-YADUKUHA,DHANUSA	16.63*	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
4	TAMAGADHI-SIMRAUNGADH,BARA	39.31	GSBC,WBM , AC, WITH SLAB CULVERTS	Not done as per JS	
5	MAISTHAN-GAUSHALBAZAR-SAMSI,MAHOTTARI	26.94	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
6	JALESHWOR-HARDI RIVER,MAHOTTARI	27.16	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
7	BIRGUNJ-THORI,PARSA	52.83	GSBC,WBM,Base,Asphalt with Slab Culvert	Not done as per JS	
8	KANEPOKHARI-RANGELI,MORANG	25.4	GSBC, GSBC,AC WITH SLAB CULVERTS	Not done as per JS	
9	KALYANPUR-BARSAIN-SUBHRANPATTI,SAPTARI	17.28	-do-	Not done as per JS	
10	LAMAHI-KOILABAS,DANG	34.00	-do-	Not done as per JS	