

ORIGINAL WORKS - NHIDCL

Sl. No	STATE	Total Completed Works			Total Civil works in progress		
		Nos.	Length (in Km)	Cost (Rs in Cr)	Nos.	Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	6	142.78	675.407	5	178.172	1407.43
2	Arunachal Pradesh	14	327.415	3336.28	21	423.151	6744.96
3	Assam	6	84.18	791.7	31	642.378	19806.17
4	Jammu & Kashmir	2	37.20	24.5	18	264.349	15618.76
5	Ladakh	0	0	0	8	230.01	2286.97
6	Manipur	3	65.072	1117.61	37	732.116	12259.46
7	Meghalaya	0	0	0	10	261.479	3184.18
8	Mizoram	0	0	0	27	736.36	14944.929
9	Nagaland	5	107.56	1327.36	29	558.628	9647.83
10	Sikkim	4	38.36	649.79	14	168.08	3942.15
11	West Bengal	1	1.50	158.65	5	77.15	1598.28
12	Tripura	5	211.576	2097.71	18	279.912	4075.06
13	Uttarakhand	7	5.51	348.92	4	99.459	2478.69
Grand Total		53	1021	10528	227	4651	97995

[illegible]

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely Date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Arunachal Pradesh																	
1	EPC	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	52B/ 215	25.135	136.6	107.16	31/03/2015	5/30/2015	100.00%	100.00%	100.00%	5/30/2018	Completed	M/s Dineshchandra R. Aganwal Infracon Pvt. Ltd. - Puna Hinda (JV)	-	-
2	EPC	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380	52B	22.23	189.91	143.21	23/07/2015	10/23/2015	100.00%	100.00%	100.00%	10/22/2018	Completed	BIPL-BVEPL (JV)	-	-
3	EPC	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	229/13	26.58	299.66	235.08	31/03/2015	5/27/2015	100.00%	100.00%	100.00%	5/25/2018	Completed	M/s Dineshchandra R. Aganwal Infracon Pvt. Ltd.	draifra89@gmail.com	-
4	EPC	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58.420 (Existing Km 42 to km 59)	229/13	17.12	247.44	194.11	05/12/2015	5/27/2015	100.00%	100.00%	99.95%	5/25/2018	Completed	T K Engineering & Consortium Pvt. Ltd.(TKECPL)		-
5	EPC	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 - Pkg.II	New NH-313	16	259.52	198	06/05/2016	07-10-2016	100.00%	100.00%	100.00%	10/6/2019	Completed	M/s Madhucon Projects Ltd.	coo.t@madhucon.com	-
6	EPC	SARDP	2 laning of Singer river to Sijon nala	513	23.38	238.46	179.82	09/11/2015	1/15/2016	100.00%	100.00%	100.00%	1/19/2019	Completed	M/s ABL-BIPL (JV)	biplmariyang@rediffmail.com	-
7	EPC	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	52B/215	42.844	438.32	334.22	01/03/2016	6/15/2016	100.00%	100.00%	100.00%	14-6-2019/ 04-03-2019	Completed	M/s MGCPL-HGIEPL (JV)	akg@mgcpl.com	-
8	EPC	SARDP	2 laning of Changlang/Tirap District boundary to Changlang of NH-52B	52B/215	18.266	172.75	130.1	31/03/2015	6/1/2015	100.00%	100.00%	97.31%	5/31/2018	Completed	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	techitara1985@gmail.com	-
9	EPC	SARDP	2 laning from Longding to Kanubari of NH-52B from Km0.00 to Km47.213	52B/ 215	47.21	522.87	394	31/03/2015	6/2/2015	100.00%	100.00%	96.94%	11/26/2018	Completed	M/s Monte Carlo Ltd.	mail@mcindia.com	-
10	EPC	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 605.600 including Realignment from km591.900 to 602.600	52	22.15	244.82	163.61	02/03/2016	24-02-2017	100.00%	100.00%	97.81%	2/23/2020	Completed	M/s BIPL-ABL (JV)	bipl.tinsukia@gmail.com	-
11	EPC	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)	State Road	21	210.5	148	11/02/2015	1/20/2016	100.00%	99.84%	99.34%	1/18/2019	Completed	M/s JKM-KCL JV	jkmlikabali@gmail.com	-
12	Strengthening	NH(O)	Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500	New NH-313	21.5	23.56	22.12	22/02/2019	10/10/2019	100.00%	100.00%	93.64%	10/9/2020	Completed	M/s N.M. Enterprises	-	-
13	EPC	SARDP	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	NH-713	12.05	175.65	102.63	24/03/2017	4/22/2019	100.00%	100.00%	98.80%	20-04-2022/ 28-02-2022	Completed	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)	techitara1985@gmail.com	-
14	EPC	SARDP	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	NH-713	11.95	176.22	103.48	24/03/2017	4/22/2019	100.00%	100.00%	98.46%	20-04-2022/ 09-04-2022	Completed	T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)		-
15	EPC	SARDP	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] - I	NH-313	13.4	252.05	138.13	23/03/2017	10-11-2017	100.00%	99.50%	99.49%	11/9/2020	26.11.2022	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com	
16	EPC	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] - II	NH-313	17	252.79	168.3	23/03/2017	10-11-2017	100.00%	92.26%	91.36%	11/9/2020	14.01.2023	M/s Sushee Infra & Mining Limited		
17	EPC	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]- III	NH-313	17.83	263.31	177.3	23/03/2017	10-11-2017	100.00%	86.41%	84.18%	11/9/2020	17.02.2023	M/s Sushee Infra & Mining Limited		
18	EPC	SARDP	2 laning of Balance work of Hayuliang–Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town - IV	NH-313	11.3	256.66	131.91	31/03/2021	5/3/2021	100.00%	39.62%	35.00%	5/2/2023	5/2/2023	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrn@gmail.com	
19	EPC	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	NH-313	74.86	1718.59	1058.24	24/03/2017	3/5/2018	96.19%	54.30%	52.64%	3/4/2022	1/23/2023	M/s DRAIPL - Iron Triangle (ITL) (JV)	moquisa@gmail.com	
20	EPC	SARDP	Construction of 2 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) and Ch. 28+200 (Design Ch. 28+200) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 (CoS work)	NH-313	0.32	45.43	60	28/09/2021	12/17/2021	100.00%	0.00%	0.00%	6/19/2023	6/19/2023	Poddar Infratech Pvt. Ltd.	info@poodarinfra.com	
21	EPC	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)	NH-313	16	322.15	210.44	06/05/2016	21-12-2016	100.00%	98.05%	96.52%	12/20/2019	11/30/2022	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com	
22	EPC	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	NH-313	39	568.92	434.06	12/09/2016	16-12-2016	100.00%	91.75%	90.99%	12/15/2019	3/31/2023	M/s PCL-Eagle (JV)	pcl.etalin@gmail.com	

[illegible]

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointe d Date	Right of way (ROW) Available %	Cumulati ve Physical progress %	Cumulati ve Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
Assam																	
1	Strength ening	NH(O)	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	208A	17.95	66.94	60.21	04/10/2016	28-11-2016	100.00%	100.00%	99.50%	1/24/2018	Completed	M/s Ganesh Ram Dokania	-	
2	Strength ening	NH(O)	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	NH-37	3.5	14.52	13.5	31/05/2019	8/19/2019	100.00%	100.00%	100.00%	8/17/2020	Completed	M/s BB Enterprises	-	
3	Strength ening	NH(O)	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	NH-38	33	30.84	26.92	29/07/2019	9/25/2019	100.00%	100.00%	100.00%	9/23/2020	Completed	M/s Ganpati Builders	op.sharma0082@gmail.com	
4	EPC	SARDP	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	37	15.447	379.32	96.84	20/02/2015	11/2/2015	100.00%	100.00%	99.19%	10/31/2018	Completed	M/s ABCI-JKM Pvt. Ltd (JV).	-	
5	EPC	SARDP	4-Laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	52	10.08	223.3	168.39	30/03/2015	12/11/2015	100.00%	98.50%	98.38%	12/10/2018	Completed-	M/s ECI Engg.Construction Co. Ltd.	kvp@eciecc.com	
6	EPC	SARDP	2-laning with paved shoulders from km 5.25 to 10.40 of Silchar Badarpur section	53/37	4.15	76.78	53.21	23/03/2015	10/1/2015	100.00%	100.00%	99.69%	12/11/2017	Completed-	M/s Shree Gautam Construction Company Ltd.	sgccpl@gmail.com	
7	EPC	SARDP	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	37	10	225.02	87.11	23/03/2020	7/1/2020	100.00%	94.75%	90.69%	12/23/2021	10/31/2022	PRL Projects & Infra Structure Ltd.	nagaonnh127@prlinfra.com	Land Aquisition
8	EPC	SARDP	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2	37	8.4		66.25	20/03/2020	7/1/2020	100.00%	77.94%	75.54%	12/23/2021	12/31/2022	Ganga Sagar Singh	support@gss.org.in	Land Aquisition
9	EPC	SARDP	4-Laning from Rangagara to Kaliaborh Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	37	18.315	289.99	196.24	16/01/2017	23-10-2017	100.00%	69.21%	64.88%	4/21/2020	12/31/2022	M/s Simplex Infrastructure	c3172@simplexinfra.com	
10	EPC	SARDP	4-Laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	37A	14.01	811.28	588.95	31/10/2014	11/29/2014	100.00%	96.30%	95.55%	11/28/2018	12/31/2022	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com	
11	EPC	SARDP	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	37A &52	16.862	1049.51	124.584	05/11/2021	2/7/2022	100.00%	17.10%	15.42%	8/11/2023	8/11/2023	Sri Babul Nath	dolabari.jamuguri@gmail.com babulnath40@gmail.com	
12	EPC	SARDP	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	37A/ 715	1.948		448.03	21/12/2020	2/17/2021	100.00%	48.53%	44.65%	8/5/2023	8/5/2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	mkcilrsmjiv@gmail.com	
13	EPC	SARDP	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	52	26	520.01	303.49	13/10/2016	12/19/2016	100.00%	74.30%	72.49%	6/19/2019	31-11-2022	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjbnc@gmail.com jpdekatk@gmail.com	
14	EPC	SARDP	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	52	57.5	1099.35	393.482	18/10/2021	12/11/2021	100.00%	23.88%	20.55%	6/14/2023	6/14/2023	Dhatanwal Construction Company Pvt. Ltd.	dcindiaproject@gmail.com	
15	EPC	SARDP	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37	39.72	814.56	454.89	31/10/2014	5/23/2015	99.47%	88.14%	86.42%	5/23/2020	12/31/2022	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com	Land Aquisition
16	EPC	SARDP	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37	37.8	738.15	220.4	05/11/2021	2/9/2022	98.38%	11.61%	10.23%	8/11/2023	8/11/2023	Vijeta Projects - Sweete Infrastructure (JV)	vpilsipjiv@siplassam.com	Land Aquisition
17	EPC	SARDP	4-Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	37	44.075	1369.02	234.199	25/07/2022	9/21/2022	97.35%	0.00%	0.00%	3/21/2024	3/21/2024	Kamac Engg - Shiva Harfalka (JV)	-	Land Aquisition
18	EPC	SARDP	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	37	26.9	385.57	122.5	14/10/2022	to be given	98.84%	-	-	-	-	Mohan Lal Jain	-	Land Aquisition
19	EPC	SARDP	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	37	19.175	330.3	223.5	31/01/2019	6/7/2019	100.00%	65.20%	63.15%	12/4/2021	3/31/2023	M/S Manaranjan Brahma[MB]	mbnh037@gmail.com	
20	EPC	NHDP II	4-Laning of Balachera-Harangiao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext.	25.25	887.68	519.3	31/10/2017	12/26/2017	100.00%	53.04%	51.46%	6/24/2020	4/30/2023	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com	
21	EPC	NH(O)-NE	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	102B/ 117	14.66	220.19	138.25	26/03/2020	6/26/2020	99.50%	42.16%	39.49%	12/26/2022	12/26/2022	B.K.Sons Infra Pvt. Ltd.	bksonsbong@gmail.com	
22	EPC	NH(O)-NE	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	17	18.9	636.42	418.49	22/03/2021	7/9/2021	80.42%	30.38%	26.81%	12/31/2022	1/10/2023	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in	Land Aquisition
23	EPC	NH(O)-NE	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	17	4.385	746.76	402.75	10/08/2021	11/12/2021	90.43%	7.35%	2.42%	11/11/2024	11/11/2024	Satpal (S. P.) Singla construction Pvt. Ltd.	spsjogighopa@spsingla.com	Land Aquisition
24	EPC	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	NH-17	12.3	208.84	114.3	25/08/2020	10/26/2020	94.16%	26.92%	25.05%	4/19/2022	4/15/2023	Mayasheel Construction	mssc.pkg6@gmail.com	Land Aquisition & Forest Issue

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appoin ted Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
UT of Jammu & Kashmir																	
1	Item Rate	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and Bi/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	244	23.20	16.49	12.47	16/02/2018	3/7/2018	100.00%	100%	100%	8/31/2019	Completed	M/s Khandey Infra Pvt Ltd	-	
2	Item Rate	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	244	14.00	8.01	6.55	01/03/2018	3/7/2018	100.00%	95.00%	76.26%	11/10/2020	Completed	M/s Khandey Infra Pvt Ltd	-	
3	EPC	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel including approaches on NH-1 (Srinagar Sonamarg Gumri road) on DBFOT (Annuity basis)	1	6.5	2680.42	2378	19/12/2019	6/24/2020	99.58%	54%	58%	12/21/2023	12/21/2023	M/s APCO Infratech Pvt. Ltd	dkisaini@apcoinfra.com	
4	EPC	NH(O)	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) and (II) 14.150 Km long 2-L Bi- directional single tube Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01	1	32.62	6808.69	4509.5	25/08/2020	10/1/2020	100.00%	21.41%	16.36%	6/1/2024	9/29/2026	Megha Engineering & Infrastructures Ltd (MEIL)	harpalsingh@mailgroup.com	
5	EPC	NH(O)	Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani- Kishtwar) in the UT of J&K	244	1.269	91.29	76.49	07/02/2020	6/8/2020	100.00%	31.98%	30.12%	6/8/2022	3/17/2023	M/s Beigh Construction Co. Pvt. Ltd.	rakeshkhullar65@rediffmail.com	
6	EPC	NH(O)	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	144A	1.35	245.34	135.125	24/09/2022	to be given	0.00%	-	-	-	-	M/s Maan Builders	-	
7	EPC	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	144-A	5.2	458.06	277.03	15/03/2018	8/7/2018	100.00%	98.00%	97.23%	2/4/2021	12/31/2022	M/s. S.P Singla Construction Pvt. Ltd.	salwangueria@spsingla.com, spsakhnoor@spsingla.com	Land Acquisition
8	EPC	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	144-A	20.35	435.82	193.99	02/03/2019	7/12/2019	94.50%	59.00%	55.33%	7/12/2021	3/3/2023	M/s. Tarmat Ltd.	vargheseedilip@gmail.com, tamatakhnnoor@gmail.com	Land Acquisition
9	EPC	NH(O)	4-L Jammu-Akhnoor (Khati Chowk) to (Hanuman Chowk) including bridge on Chenab river Pkg-3B	144A	3.74	198.28	Under bidding	-	-	0.00%	-	-	-	-	Under bidding	-	Land Aquisition & Forest Issue
10	EPC	NH(O)	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244	244	16.99	264.21	155.04	27/03/2018	11/22/2018	93.85%	74.01%	73.23%	11/22/2020	4/3/2023	M/s. ECI Engineering in JV with M/s SRM Projects	srmcontractors@gmail.com srmcpic@gmail.com	Land Acquisition
11	EPC	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	244	9.46	228.39	118.41	31/07/2020	10/1/2020	98.94%	46.50%	41.20%	4/1/2022	6/30/2023	OASIS - VIPL (JV)	avi.saxena1992@gmail.com	Land Acquisition
12	EPC	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	244	8.73	210.79	99	31/07/2020	10/1/2020	96.84%	48.97%	47.34%	4/1/2022	5/31/2023	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com	Land Acquisition
13	EPC	NH(O)	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	244	2.419	749.61	431.28	08/02/2021	3/25/2021	100.00%	32.77%	27.60%	3/25/2023	5/23/2023	APCO Infratech Pvt Ltd	pm.ktp@apcoinfra.com	
14	EPC	NH(O)	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section (PKG- 1)	244	20.251	486.45	208.581	03/02/2021	3/29/2021	86.02%	52.60%	49.35%	9/28/2022	3/31/2023	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	randcinfraengineers@gmail.com	
15	EPC	NH(O)	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani- Kishtwar-Valloo Donipawa-Ashajipora Section (Pkg - 2).	244	14.840	512.43	220.3256	19/07/2021	8/26/2021	91.08%	18.59%	16.26%	2/25/2023	2/26/2023	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	pm.jk@mathiyan.com	
16	EPC	NH(O)	construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+0751 of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar- valloo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	244	12.871	398.51	134.353	30/03/2021	7/1/2021	99.84%	27.80%	24.32%	12/30/2022	12/30/2022	R & B Infra Project Pvt. Ltd	rmb.pkg3@gmail.com	Land Acquisition
17	EPC	NH(O)	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & link road from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chatroo section and including a link road to Kishtwar town. (Pkg-4)	244	16.746	859.67	436.337	07/07/2021	8/24/2021	94.33%	6.63%	5.84%	8/23/2023	8/23/2023	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apsjstructure@gmail.com	Land Acquisition
18	EPC	NH(O)	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chatroo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khettani-Kishtwar- valloo-Donipawa-Ashajipora section on NH-244 (Pkg-5)	244	15.520	497.09	202.603	13/07/2021	8/24/2021	99.74%	21.09%	19.38%	2/19/2023	2/19/2023	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL- NB) (JV)	sginbpkg5@gmail.com	Land Acquisition

[illegible]

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appoin ted Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Manipur																	
1	EPC	EAP (ADB)	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	39/102	44.78	868.75	457.77	01/06/2018	10/16/2018	100.00%	100.00%	100.00%	10/15/2021	Completed	M/s GR Infra Projects Ltd	anjani.c@grinfra.com	
2	BW	NH(O)	Construction of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	53	2	141.14	109.00	02/12/2016	4/27/2017	100.00%	100.00%	83.18%	4/24/2020	Physically Completed	M/s Bhartia Infra (BIPL)	-	
3	EPC	NH(O)-NE	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	102C	18.292	107.72	71.01	27/03/2020	7/1/2020	100.00%	100.00%	96.84%	6/30/2022	Physically Completed	Krishna Construction Co.	-	
4	EPC	NH(O)	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	53/ 37	0.377	49.31	41.88	27/11/2020	1/4/2021	100.00%	49.52%	40.50%	10/16/2022	1/4/2023	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com	
5	EPC	NH(O)-NE	Widening to 2 -Lane with paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-3)	53/ 37	12.665	139.38	78.99	30/03/2021	7/1/2021	96.35%	24.90%	19.39%	1/2/2023	1/2/2023	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com	
6	BW	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	53/ 37	17.18	195.14	120.74	26/03/2021	6/11/2021	58.49%	25.20%	23.62%	12/13/2022	12/13/2022	CMM Infraprojects Ltd.	cmn.manipur@gmail.com	Land Acquisition
7	EPC	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	53/ 37	33.16	467.00	253.84	15/07/2021	9/15/2021	35.22%	28.60%	27.56%	3/19/2023	3/19/2023	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com	Land Acquisition
8	EPC	NH(O)-TSP	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	53/ 37	35.17	579.63	268.34	23/08/2021	27.06.2022	100.00%	3.75%	0.00%	12/29/2023	12/29/2023	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pk4@gpprojects.n	Land Acquisition
9	EPC	NH(O)-TSP	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pulton (Kambiron) Village (PKG-5)	53/ 37	30	410.68	218.52	25/03/2022	to be given	0.00%	-	-	-	-	Aarpee Infraprojects Pvt. Ltd.	-	Land Acquisition
10	EPC	NH(O)-TSP	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	53/ 37	38.29	504.76	243.99	31/03/2022	to be given	0.00%	-	-	-	-	Sarjan Infracon Pvt. Ltd.	-	Land Acquisition
11	EPC	SARDP	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	137	37.97	424.62	296.25	08/03/2019	8/1/2019	100.00%	88.51%	83.45%	7/31/2022	2/18/2023	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com	Land Acquisition
12	EPC	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near	137	10	185.80	111.80	19/07/2021	9/15/2021	100.00%	19.31%	14.32%	3/16/2023	3/16/2023	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsoplypkg1@gmail.com	
13	EPC	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	137	21.43	483.87	292.45	20/07/2021	9/15/2021	100.00%	27.01%	20.77%	3/16/2023	3/16/2023	M/s Jandu Construction India Limited Niraj Cement Structurals Limited (JV)	jcpi.manipur@gmail.com	Forest Issue
14	EPC	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	137	12.05	234.08	150.06	26/03/2021	6/21/2021	100.00%	26.62%	21.99%	12/20/2022	4/23/2023	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com	Forest Issue
15	EPC	NH(O)-NE	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	137	10.7	198.77	119.74	19/07/2021	9/15/2021	100.00%	19.21%	13.10%	3/16/2023	3/16/2023	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsoplypkg4@gmail.com	Forest Issue
16	EPC	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	137	26.45	477.86	286.71	23/08/2021	11/18/2021	100.00%	7.31%	4.37%	5/19/2023	5/19/2023	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com	Forest Issue
17	EPC	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	137	16.24	311.18	191.08	10/09/2021	11/19/2021	100.00%	10.86%	10.42%	5/20/2023	5/20/2023	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com	
18	EPC	NH(O)-NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	202	16.9	478.81	124.81	28/03/2020	7/1/2020	94.80%	37.81%	34.72%	6/30/2022	3/3/2023	M/s Varaha Infra Limited	varaha.imphal@gmail.com	
19	EPC	NH(O)-NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	202	14.07	0.00	135.63	28/03/2020	7/1/2020	100.00%	35.31%	26.68%	6/30/2022	6/5/2023	M/s Varaha Infra Limited	varaha.imphal@gmail.com	
20	EPC	NH(O)-TSP	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package - 3)	102A	31.02	315.56	181.26	22/10/2021	to be given	0.00%	0.00%	0.00%	-	-	Bids Re-invited.	-	Land Acquisition
21	EPC	NH(O)-TSP	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	102A	23.96	310.76	150.14	27/08/2021	8/27/2022	79.03%	8.05%	1.54%	1/22/2024	-	A K Shivhare Infrastructure Pvt Ltd	-	Land Acquisition
22	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	102B	13.75	167.95	92.71	31/03/2020	7/1/2020	100.00%	81.73%	77.99%	6/30/2022	3/23/2023	Krishna Construction Co.	kccnh102b@gmail.com	

23	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section from km13.747 to km32.835 (Pkg- I B)	102B	19.09	241.52	139.80	31/03/2020	7/1/2020	100.00%	54.05%	46.50%	6/30/2022	11/22/2022	RSM Infra Projects	rsminfraprojects@gmail.com	
24	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section from km32.835 to km48.587 (Pkg- IIA)	102B	15.76	232.99	139.19	31/03/2020	7/1/2020	100.00%	61.00%	60.14%	6/30/2022	6/5/2023	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	
25	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section from Km 48.587 to Km 69.875 (Package-II B)	102B	21.88	365.53	206.41	30/06/2020	8/5/2020	100.00%	60.39%	56.11%	8/4/2022	6/2/2023	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	
26	EPC	NH(O)-NE	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	102B	51.89	673.27	404.48	14/07/2021	8/25/2021	100.00%	28.96%	22.33%	8/24/2023	8/24/2023	M/s M & S Co.	mnsccpur102@gmail.com	
27	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section from Km118.850 to km130.00 (Pkg- IVA)	102B	11.15	204.12	114.68	31/03/2020	7/1/2020	100.00%	47.00%	46.88%	6/30/2022	6/2/2023	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
28	EPC	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuival Section from Km130.00 to km 141.029 (Pkg- IVB)	102B	11.03	177.76	102.80	01/07/2020	8/5/2020	100.00%	43.00%	42.86%	8/4/2022	6/18/2023	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
29	EPC	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	129A	22.34	226.32	151.15	05/02/2021	6/21/2021	82.23%	17.44%	14.16%	12/22/2022	6/30/2023	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com	Land Acquisition
30	EPC	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	129A	17.66	188.36	128.55	05/02/2021	6/21/2021	100.00%	39.66%	35.54%	12/22/2022	12/22/2022	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com	
31	EPC	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	129A	16.84	204.58	121.00	07/07/2021	9/15/2021	100.00%	68.65%	61.38%	3/18/2023	3/18/2023	Heera Ram Godara - Dudi & Company (JV)	arvindpur999@gmail.com	
32	EPC	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	129A	18.16	232.26	145.87	12/02/2021	6/21/2021	87.39%	36.77%	25.88%	12/22/2022	6/30/2023	Satya Builders	premsinghkurta1984@gmail.com	Land Acquisition
33	EPC	NH(O)-TSP	Improvement of existing road to 2 lanning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	129A	34.494	467.41	269.42	27/08/2021	11/26/2021	95.68%	15.42%	10.14%	11/25/2023	11/25/2023	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	mkambo966@gmail.com	Land Acquisition & Forest Issue
34	EPC	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	39/ 02	12.44	379.39	212.54	31/08/2020	10/15/2020	45.86%	14.68%	10.39%	4/18/2022	2/20/2023	Lekon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	prasadsurya30@gmail.com	Land Acquisition
35	EPC	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) (Pkg-4B)	39/ 02	12.39	268.98	-	-	-	0.00%	-	-	-	-	Project has been Foreclosed due to Non-availability of land. Project to be Re-awarded	-	Land Acquisition
36	EPC	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	39/ 02	10.7	228.97	-	-	-	0.00%	-	-	-	-	Project has been Foreclosed due to Non-availability of land. Project to be Re-awarded	-	Land Acquisition
37	EPC	NH(O)-NE	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilkhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	39/ 02	11.029	211.70	126.58	27/03/2021	7/20/2021	45.34%	2.30%	0.00%	1/21/2023	1/21/2023	NSC Projects Pvt. Ltd	jcpan197@gmail.com	Land Acquisition
38	EPC	EAP (ADB)	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	39/ 02	20	761.54	397.00	05/09/2019	6/1/2020	98.16%	86.65%	82.54%	5/31/2023	3/31/2023	M/s GR Infra Projects ltd	planning.immo@grinfra.com	
39	EPC	NH(O)-NE	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	39/ 02	10.32	259.31	150.11	22/03/2021	6/21/2021	100.00%	70.35%	64.69%	12/20/2022	-	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com	Forest Issue
40	EPC	NH(O)-NE	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from km 406.000 to Km 425.411 (Package-IV)	39/ 02	19.411	277.99	140.00	22/03/2021	7/20/2021	100%	44.05%	40.39%	12/31/2021	1/19/2023	M/s SKV & SPG Pvt. Ltd.	imphalmorehpkgiv@gmail.com	Forest Issue
41	EPC	NH(O)-NE	Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC	39/ 02	2.52	68.14	21.51	27/03/2020	7/1/2020	100%	46.13%	44.40%	12/31/2021	3/31/2023	M/s L.K. & Sons	kadamjit1@gmail.com	
42	EPC	NH(O)-NE	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km (Pkg-II)	202	14.72	152.11	73.48	21/06/2022	to be given	0.00%	-	-	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	
Total					820.28	12875.02	7041.28										

[illegible]

Status as on 31.10.2022																	
SL No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appoi nted Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Mizoram																	
1	EC	NH(O)-NE	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 06+000 to Km 13+510 (Selling-Dulte - I)	6	13.51	206.9	134.91	3/31/2020	7/1/2020	94.00%	62.02%	56.22%	6/30/2022	2/7/2023	M/s GVV Construction Pvt. Ltd.	gvcoon@gmail.com	Forest Issue
2	EC	NH(O)-NE	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	6	13.89	216.49	138.75	3/31/2020	7/1/2020	100.00%	90.68%	89.94%	6/30/2022	12/30/2022	M/s NG Projects Ltd.	p3nh06@hotmail.com	
3	EC	NH(O)-NE	Rehabilitation and Up-gradation to 2- lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	6	17.64	292.23	197.38	3/31/2020	7/1/2020	64.51%	54.74%	47.58%	6/30/2022	4/15/2023	M/s NG Projects Ltd.	p3nh06@hotmail.com	
4	EC	NH(O)-NE	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	6	17.16	281.77	185.49	3/31/2020	7/1/2020	95.00%	85.82%	82.58%	6/30/2022	2/3/2023	M/s Anusha Projects Pvt. Ltd.	dgmzmzr.appl@gmail.com	
5	IC	NH(O)-NE	Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	6	17.95	374.39	212.365	3/31/2021	6/25/2021	81.31%	60.81%	55.55%	12/25/2022	12/25/2022	Dharwal Buildtech Ltd.	dbl.mizoram@gmail.com	
6	IC	NH(O)-NE	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	6	12.45	233.25	121.031	3/31/2021	6/25/2021	100.00%	43.10%	38.24%	12/25/2022	12/25/2022	Dwarakamai Constructions Pvt. Ltd.	dmcpl.pkg2@gmail.com	
7	IC	NH(O)-NE	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	6	26.78	674.71	370.432	3/31/2021	6/25/2021	100.00%	45.35%	40.22%	6/25/2023	6/25/2023	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC/CPL- SBCC] (JV)	ramniwaschoudhary6969@gmail.com	
8	EC	NH(O)-NE	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	306/ 6	14.85	491.39	244.6895	1/27/2022	to be given	0.00%	-	-	-	-	Dhatarwal Construction Company Pvt. Ltd.	Not yet Appointed	Land Acquisition & Forest Issue
9	EC	NH(O)-NE	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	306/ 6	16.5	561.91	276.728	1/28/2022	to be given	0.00%	-	-	-	-	Shiwalay Infra Projects Pvt. Ltd.	Not yet Appointed	Land Acquisition & Forest Issue
10	EC	NH(O)-NE	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - vairengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	306/ 6	18	720.4	323.6545	3/25/2022	to be given	0.00%	-	-	-	-	Rajendra Singh Kledar Construction Company (RSK) - MLN (JV)	-	Forest Issue
11	EC	NH(O)-NE	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar- Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	306/ 6	16.35	595.65	268.152	3/28/2022	to be given	0.00%	-	-	-	-	Anusha Projects Pvt. Ltd.	-	Land Acquisition & Forest Issue
12	IC	NH(O)-NE	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	302	37.42	698.45	404.592	3/30/2021	6/30/2021	70.92%	10.88%	9.27%	12/30/2022	12/30/2022	SRK Constructions and Projects Pvt. Ltd.	gm.mizoram@srkprojects.in	Land Acquisition
13	IC	NH(O)-NE	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	302	37.53	740.58	435.392	3/31/2021	7/10/2021	74.82%	9.50%	7.82%	1/9/2023	1/9/2023	SRK Constructions and Projects Pvt. Ltd.	gm.mizoram@srkprojects.in	Land Acquisition
14	ICR	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	54	56.96	1099.947	699.3	11/25/2019	1/24/2020	99.14%	42.46%	39.07%	7/25/2023	7/25/2023	M/s Gawar-SCCPL (JV)	shivalayamizoram@gmail.com	Land Acquisition

[illegible]

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Nagaland																	
1	EPC	SARDP	Construction of 2-Lane with hard shoulders of Pfutsero- Phék (PP) road from Km 0-20	-	20	237.72	136.73	3/22/2018	11/8/2018	100.00%	100.00%	100.00%	11/8/2021	Completed	Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.	kksiteoffice@gmail.com	
2	EPC	SARDP	Construction of 2-Lane with hard shoulders of Pfutsero- Phék (PP) road Km 20-40	-	20	251.97	160.1	3/22/2018	11/15/2018	100.00%	100.00%	100.00%	11/14/2021	Completed	M/s Madhucon Projects Limited Ph.	qs.nagaland@bimadevelopers.com	
3	EPC	SARDP	Construction of 2-Lane with hard shoulders of Pfutsero- Phék (PP) road Km 40-62.558	-	22.56	282.98	192.6	3/22/2018	11/15/2018	100.00%	100.00%	100.00%	11/14/2021	Completed	M/s Madhucon Projects Limited Ph.		
4	EPC	SARDP	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	-	25	339.57	233.35	3/23/2018	7/3/2019	99.52%	99.79%	91.01%	7/2/2022	Physically Completed	M/s Shivalaya Construction Co Pvt	scopl.nagaland@gmail.com	
5	EPC	SARDP	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I	-	20	215.12	143.6544	3/23/2018	11/18/2018	100.00%	100.00%	98.76%	11/17/2021	Completed	M/s Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com	
6	EPC	SARDP	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	39/29	14.935	489.01	387.00	5/12/2016	9/16/2016	100.00%	96.71%	94.14%	9/15/2019	12/31/2022	M/s Ramky-ECI (JV) Phone	ramkyecinh39nagaland@gmail.com	
7	EPC	SARDP	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	39/29	13.715	519.72	339.55	5/12/2016	8/3/2016	100.00%	97.25%	95.90%	8/2/2019	12/31/2022	M/s Ramky-ECI (JV) Phone		
8	EPC	SARDP	4 Laning of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).	39/29	14.21	562.98	111.197	7/16/2021	9/1/2021	100.00%	28.06%	26.45%	8/3/2022	1/31/2023	OASIS Technocons Ltd.	info@oasisprojects.com	
9	EPC	SARDP	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	Connecting NH-39 & NH-36	20.68	819.38	387.00	4/12/2017	9/5/2017	100.00%	97.38%	95.70%	9/4/2020	12/15/2022	M/s Simplex Infrastructure Limited	c3187@simplexinfra.com	
10	EPC	SARDP	Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	Connecting NH-39 & NH-36	14.33	583.31	336.49	3/19/2018	11/26/2019	100.00%	63.05%	62.31%	11/25/2022	6/6/2023	M/s Gawar - Singh (JV) consultants Pvt Ltd	scc.dimapur@sccpatalia.com singhconst2002@gmail.com	
11	EPC	SARDP	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	702A	25	239.3	174.7	3/23/2018	5/20/2019	98.24%	96.23%	78.85%	5/19/2022	31.12.2022	M/s Shivalaya Construction Co Pvt	ssrcrest@gmail.com	Land Acquisition
12	EPC	SARDP	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	702A	25	285.68	194.1	3/23/2018	9/5/2019	97.28%	64.91%	61.42%	9/3/2022	3/31/2023	M/s Madhucon Projects Limited		Land Acquisition
13	EPC	SARDP	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	702A	20	315.03	213.3	3/28/2018	12/13/2018	98.11%	69.26%	66.16%	12/12/2021	31.12.2022	M/s Madhucon Projects Limited Ph. No. 01242359234	pm.nagaland@madhucon.com	Land Acquisition
14	EPC	SARDP	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	702A	20.53	255.58	188.1	3/28/2018	12/20/2018	100.00%	76.57%	72.76%	12/19/2021	12/31/2022	M/s Madhucon Projects Limited		Land Acquisition
15	EPC	SARDP	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II	-	20	215.79	161.99	3/28/2018	12/3/2018	100.00%	55.06%	53.32%	12/1/2021	12/31/2023	M/s Manaranjan Brahma	mb.civil.mech@gmail.com/ msmbtamluconstruction@gmail.com	
16	EPC	SARDP	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III	-	19	272.89	187	3/28/2018	10/24/2019	100.00%	60.37%	55.42%	10/22/2022	6/8/2023	M/s SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com	Land Acquisition
17	EPC	SARDP	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)	-	23.035	323.98	103.8	9/9/2021	12/9/2021	100.00%	4.37%	4.09%	6/10/2023	6/10/2023	M D Enterprise	mtmpkg4md@gmail.com	Land Acquisition
18	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (Design length - 13.450 Km) (package-V)	-	13.45	161.73	79	7/16/2021	9/1/2021	100.00%	14.93%	14.40%	3/3/2023	3/3/2023	C Gopal Reddy & Company	mtmpkg5cgr@gmail.com	Land Acquisition

19	EPC	NH(O)-NE	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length-18.779km) (Pkg-1)	702	18.779	278.95	177.1	3/2/2020	7/1/2020	93.45%	77.99%	76.78%	6/30/2022	3/31/2023	M/s RKIPL-NSC(JV)	cl.rkipl.nsc@gmail.com / Nithinsaicons@gmail.com	Land Acquisition
20	EPC	NH(O)-NE	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	702	14.649	206.53	128	3/11/2020	7/1/2020	93.51%	75.99%	74.96%	6/30/2022	12/31/2022	Ksheeraabd Construction Pvt. Ltd. (KCPL)	kcpjprojects@gmail.com	Land Acquisition
21	EPC	NH(O)-NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)	NH 29/ NH-02	10.5	232.29	-	-	-	-	-	-	-	-	To be Re-awarded	-	Land Acquisition
22	EPC	NH(O)-NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	NH 29/ NH-02	10.5	277.44	177	9/25/2020	10/15/2020	97.80%	29.64%	28.39%	10/15/2022	12/31/2023	Ms Bharat Construction Pvt. Ltd	bcopl.ddn@gmail.com	Land Acquisition
23	EPC	NH(O)-NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	39/02, 150/02, 61/29, 39/02	11	159.85	-	-	-	-	0.00%	0.00%	-	-	To be Re-awarded	-	Land Acquisition
24	EPC	NH(O)-NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)	39/02, 150/02, 61/29, 39/02	11.45	202.36	118.56	8/14/2020	10/15/2020	72.54%	13.29%	13.00%	4/17/2022	6/30/2023	M/s Pele Khezhie	pelekehzie.p4@gmail.com	Land Acquisition
25	EPC	NH(O)-TSP	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	150 / 29	21.72	320.97	193.79	3/17/2020	7/1/2020	92.13%	56.68%	48.53%	6/30/2022	3/31/2023	M/s RKIPL-NSC(JV)	kj.rkipl.nsc@gmail.com	Land Acquisition
26	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikrumba Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	150 / 29	21.9	355.79	202	3/18/2020	7/1/2020	95.57%	50.89%	47.72%	6/30/2022	3/31/2023	Ksheeraabd Construction Pvt. Ltd. (KCPL)	kcpjpkg02@gmail.com	Land Acquisition
27	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikrumba Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	150 / 29	22.7	361.53	206.26	3/23/2020	7/1/2020	93.39%	36.61%	31.49%	6/30/2022	6/30/2023	M/s SIPL - RMN (JV)	sudhakarinfatech.kohima@gmail.com	Land Acquisition
28	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	150 / 29	21.5	330.78	205.26	3/30/2020	7/1/2020	100.00%	54.89%	48.03%	12/31/2021	3/31/2023	M/s Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com	Land Acquisition
29	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)	150 / 29	21.5	330.8	214.37	4/24/2020	7/1/2020	100.00%	35.41%	32.34%	12/31/2021	6/30/2023	M/s Stroyproekt LLC - OIA (JV)	stroyproect.llc.oia.jv@gmail.com	Land Acquisition
30	EPC	NH(O)-TSP	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	39/ 02	26.249	315.63	167.23	9/30/2020	10/20/2020	-	15.10%	11.29%	4/22/2022	3/2/2023	Fortune Group	tkp.fortune@gmail.com	
31	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	129A	17.281	257.15	139.88	9/10/2020	10/20/2020	85.07%	64.15%	62.12%	4/22/2022	3/31/2023	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com	Land Acquisition
32	EPC	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	129A	19.433	258.52	117.5	7/19/2021	8/25/2021	98.45%	46.10%	45.06%	2/25/2023	2/25/2023	C Gopal Reddy & Company	pkg2cgr@gmail.com	Land Acquisition

33	EPC	NH(O)-NE	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo-Jessami section of NH-202 (Package-I)	202	42.44	605.36	275	3/30/2022	6/23/2022	100.00%	5.65%	4.62%	12/20/2024	12/20/2024	Kantilal Khimjibhi Bhalala (KKB) Projects Pvt. Ltd. - Y. N. Dhanani (JV)	kkbsiteoffice@gmail.com	
34	EPC	NH(O)-TSP	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	129A	17.384	177.77	89.54	2/5/2021	to be given	-	-	-	-	-	Fortune Group	tkp.fortune@gmail.com, fgpl.dimapur21@gmail.com	Land Acquisition
35	EPC	NH(O)-TSP	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4) under NH (0) - TSP	129A	10.258	116.54	55.93	3/16/2021	to be given	-	-	-	-	-	Multi Builders	pkg4mb@gmail.com	Land Acquisition
36	EPC	NH(O)-TSP	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP	129A	17	207.33	97.01	2/4/2021	to be given	-	-	-	-	-	Multi Builders	pkg5mb@gmail.com	Land Acquisition
			Total		687.69	11367.33	6294.07										

[illegible]

Status as on 31.10.2022																	
SL. No.	Mode	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Tripura																	
1	ICR	SARDP	2-laning with Paved shoulder of Udaipur-Sabroom Section of NH-44 from Km 55.00 to 128.712	44 (New NH-08)	73.712	915	497.89	02/05/2014	31/10/2015	100.00%	100.00%	100.00%	4/30/2018	Completed	M/s Oriental Structural Engineers Pvt. Ltd	-	
2	BW	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	44 (New NH-08)	1.888	128.69	82.57	3/22/2017	10/27/2017	100.00%	99.50%	99.13%	4/26/2020	Completed	M/S DRA Infracon Pvt. Ltd.	extradosed.dra@gmail.com	
3	ICR	SARDP	2-laning with Paved shoulder of Agartala-Udaipur Section of NH-44 from Km 6.800 to km 55.00	44 (New NH-08)	48.2	649	369	10/31/2014	9/15/2015	100.00%	99.21%	97.23%	3/14/2018	Completed	M/s KMC Construction	kmc_qs@rediffmail.com	
4	EPC	NH(O)-NE	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	8	74.9	257.96	202	6/3/2020	7/24/2020	100.00%	100.00%	99.65%	1/15/2022	Completed	M/s Shiv Build India Pvt. Ltd.	contact@shivbuildindia.com	
5	EPC	NH(O)-NE	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	8	12.9	147.06	97.07	3/20/2020	7/1/2020	100.00%	95.00%	89.31%	7/1/2022	Physically Completed	M/s CIVTECT (INDIA) Pvt.	civtech@gmail.com	
6	EPC	NH(O)-NE	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC bais	208	18.6	277.5	127.68	6/3/2020	7/15/2020	96.51%	39.30%	36.76%	1/13/2022	June'23	M/s Satish Prasad	kameshwar71@gmail.com	
7	EPC	NH(O)-NE	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	108A	21.412	272.11	141.44	6/3/2020	7/15/2020	93.60%	45.00%	38.70%	1/6/2022	Mar'23	M/s Satish Prasad	kameshwar71@gmail.com	
8	EPC	NH(O)-NE	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC bais(PKG- I)	208A	11.8	154.51	84.9	3/20/2020	7/15/2020	99.66%	40.39%	37.99%	7/14/2022	Mar'23	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinftratech.com	
9	EPC	NH(O)-NE	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	208A	13.45	178.43	88.9	3/30/2020	7/15/2020	99.62%	38.68%	30.01%	7/14/2022	Mar'23	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinftratech.com;	
10	EPC	NH(O)-NE	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total lengh: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	208A	11.21	140.55	73.21	6/3/2020	8/3/2020	97.99%	12.58%	11.59%	1/25/2022	Dec'23	A K Construction Co.	akconstructiontripura@gmail.com akcchepl@gmail.com;	
11	BR	NH(O)-NE	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	208A/ NH-108B	12.8	165.55	86.47	3/30/2020	7/15/2020	100.00%	52.10%	48.20%	7/15/2022	1/31/2023	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com	
12	BR	NH(O)-NE	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	208A/ NH-108B	12	141.48	67.01	2/8/2021	6/8/2021	100.00%	5.85%	2.44%	12/17/2022	Mar'24	KLD Creation Infrastructure Pvt. Ltd.	kld.pvtltd@gmail.com	
13	BR	NH(O)-NE	Rehabilitation and up-gradation of raod from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	208A/ NH-108B	14	173.17	96	9/21/2020	10/22/2020	100.00%	30.45%	27.21%	4/15/2022	6/30/2023	A K Construction Co.	akccagartalakhwai@gmail.com/akconstruction1@rediffmail.com	
14	EC	NH(O)-NE	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Laichara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	108 / 44A	16.077	247.76	166.94	3/30/2020	7/15/2020	96.41%	51.30%	44.26%	1/14/2022	June'23	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com	
15	EC	NH(O)-NE	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	108 / 44A	27.858	456.88	257.512	3/23/2022	to be given	-	-	-	-	-	Jugal Kishore Mahanta infra works (JKM) - Keti Construction (JV)	-	

[illegible]