

As on 31.12.2018

ORIGINAL WORKS - NHIDCL																										
S.No	State	Civil works (Roads & Bridges )		Tunnel civil work		Rehabilitation work under NH(O)		Total Project Completed		Total Length Completed As On 31.12.2018	Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total			
		Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Total Nos.	Length (in Km )	Cost (Rs in Cr)	
1	Andaman & Nicobar Island	321	2095	0	0	0	0			56	321	2095			0	0	0	0	91	1315	91	1315	17	411	3411	
2	Arunachal Pradesh	616	8708	0	0	0	0	75	626	85	616	8708			229	0	0	0	228	3306	457	3306	35	1073	12014	
3	Assam	379	8909	0	0	0	0			49	379	8909			269	8944	1341	19445	1253	18168	2863	46557	85	3243	55466	
4	Himachal Pradesh	0	0	0	0	0	0			0	0	0			198	3254	0	0	0	0	198	3254	3	198	3254	
5	Jammu & Kashmir	159	653	20.8	9489	0	0	149	91	0	180	10142	42	8640	511	3958	0	0	84	0	636	12598	15	816	22740	
6	Manipur	47.2	1010	0	0	161	170	307	248	0	208	1180			1009	12681	879	13181	0	0	1888	25862	22	2096	27041	
7	Meghalaya	52	553	0	0	0	0			0	52	553			845	12289	304	4408	0	0	1149	16697	21	1200	17250	
8	Mizoram	0	0	0	0	0	0			0	0	0			351	6168	492	7134	0	0	843	13302	9	843	13302	
9	Nagaland	343	5937	0	0	0	0			0	343	5937			75	0	333	4829	84	840	492	5669	25	834	11606	
10	Sikkim	77	1522	0	0	10	18			0	87	1540			506	6906	158	5364	0	0	664	12270	17	751	13810	
11	Tripura	50	878	0	0	0	0	74	815	39	50	878			0	0	598	9768	0	0	598	9768	10	648	10646	
12	Uttarakhand	95	1095	5	1384	4.6	302			0	104	2781	0	0	0	0	745	10407	0	0	745	10407	17	849	13188	
13	West Bengal	41.00	1101	0	0	0	0			0	41	1101			60	3116	0	0	0	0	60	3116	8	101	4217	
	Grand Total	2180	32462	25.7	10873	176	490	605	1781	229	2381	43825	41.50	8640	4053	57315	4850	74535	1740	23629	10684	164120	284	13065	207944	

S.No.	State	Maintenance & Repair	
		Length (in Km )	Cost (Rs in Cr)
1	Andaman & Nicobar Island	312	15
2	Jammu & Kashmir	394	13
3	Sikkim	69	23
4	Uttarakhand	100	7.35
	Grand Total	875	58

S.No.	State	Deposit work of NEC	
		Length (in Km )	Cost (Rs in Cr)
1	Assam	80	265

STATUS AS ON 31.12.2018													Branch Office: Port Blair
STATE: ANDAMAN AND NICOBAR ISLANDS													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Auth ority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			<b>Civil work</b>										
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	170.40	262.97	0223-A&N(1)/2014-15/001-S&R(B)	18.12.2017/03.01.2019	M/s Mantena Vasistha Bidge JV	0	0	02.01.2022	(i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. (ii) Contract negotiaiton under process.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis ( <b>Package-I</b> ).	26.00	124.74	170.23	NHIDCL Cell/NH-223/Beod-Fer/2016-17/1	01.03.2017/01.11.2017	M/s DRA Infracon Pvt. Ltd./ EPTISA SERVICIOS DE INGENIERIA, S.L.	18.00	8.00	30.10.2020	(i) Physical Progress - 52.56 % (ii) Financial Progress -52.45 %
3	NH-04	NH(O)	2-Lane with hard shoulder,Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. ( <b>Package-II</b> )	55.45	259.00	409.85	NHIDCL Cell/NH-223/ 2016-17/4	31.03.2017/05.12.2017	M/s Vasishtha Mantena NH JV/ EPTISA SERVICIOS DE INGENIERIA, S.L.	0	15	04.12.2020	(i) Physical Progress - 3.00 % (ii) Financial Progress - 4.38 %
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	202.91	277.17	0223-A&N(1)/2014-15/002-S&R(B)	15.02.2017/26.04.2017	M/s. MBZ-RDS (JV) / EPTISA SERVICIOS DE INGENIERIA, S.L.	0.00	0.00	25.04.2020	(i) Physical Progress - 45.13 % (ii) Financial Progress - 50.05 %
5	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	44.36	57.61	NHIDCL Cell/ Jarwa Area - NH-223/ 2017-18/ 4	05.03.2018/09.04.2018	M/s Jandu Construction Company	38.00	26.30	08.04.2021	(i) Work is in progress. (ii) Physical Progress -33.47 % (iii) Financial Progress - 33.47 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton under process.
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangot) of NH-223 to 2-Lane with hard shoulder on EPC Mode ( <b>Package-III</b> ).	54.71	298.00	391	NHIDCL Cell/ NH-223(New NH-4)/A&N/2017-18/7	05.03.2018/04.09.2018	M/s Mantena Vasistha Strait JV	0	5.00	03.09.2021	(i) Work is in progress. (ii) Physical Progress - 0.00% (iii) Financial Progress - 0.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton under process.
7	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode ( <b>Package-IV</b> ).	33.45	174.00	234.27	NHIDCL Cell/ NH-4 (old NH-223)/A&N/2017-18/9	27.03.2018/04.09.2018	M/s Vasishtha Construction Pvt.Ltd	0	3.00	03.09.2021	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton under process.
8	NH-04	NH(O)	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 12.00 km) on EPC Mode (Package-V)	12	32.54	32.54						12.00	(i) Bids received for civil work on 18.12.2018 (ii) AA&FS received from the Ministry. (iii) Bids recalled with Bid Due Date 23.01.2019
9	NH-04	NH(O)	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 14.10) on EPC Mode (Package-VI)	14.1	59.08	59.08						5.00	(i) Bids received for civil work on 18.12.2018 (ii) AA&FS received from the Ministry. (iii) Bids recalled with Bid Due Date 23.01.2019
10	NH-04	NH(O)	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 25.00 km) on EPC Mode (Package-VII)	25	71.93	71.93		30.11.2018 / 01.01.2019	M/s Garg & Sons Estate Promoters Pvt Ltd	0	25.00	31.12.2021	(i) Bids received on 08.11.2018 for civil work and Technical evaluation is completed. (ii) LOA Date : 30.11.2018 (iii) AA&FS received from the Ministry.
11	NH-04	NH(O)	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 32.36 km) on EPC Mode (Package-VIII)	32.36	128.75	128.75		-	-	-		10.00	(i) Bids received for civil work on 18.12.2018 (ii) AA&FS awaited from the Ministry. (iii) L-1, identified.
A			Total (Civil work)	320.72	1565.71	2095.40				56.00	109.30		
			Bharatmala										
B			Total (Bharatmala)	0.00	0.00	0.00							
			NH-In Principle										
12		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00							(i) Agreement has been signed on 12.01.2018 with M/s S. M. Consultant.
13		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50							ii) Commencement date has been notified as 27.01.2018.
14		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50							iii) DPR in progress (QAP, Inception report, draft feasibility report & Alignment details has been submitted).
15		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00							iv) PATSC held
16		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00							v) DPR submitted in the Ministry for approval & decision.
17		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15							
C			Total (NH-In Principle)	90.70	1088.40	1315.15							

[illegible]

STATUS AS ON 31.12.2018													Branch Office: Namsai, Lakhimpur and Roing
STATE: ARUNACHAL PRADESH													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			Civil Work										
BO-NAMSAI													
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Ar.Pkg/2014-15/83	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	6	10	Delayed	(i) work in progress (ii) Physical Progress:64.21 % (iii) Financial Progress: 58.60%
2	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	SARDP NE/Chang-Tirap/Ar.Pkg/2014-15/84	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	8	10	Delayed	(i) work in progress (ii) Physical Progress:73.5 % (iii) Financial Progress: 65.3%
3	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	SARDP NE/NH-215/Chang-Khonsa/Ar.Pkg/2015-16/97	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	37	11.844	Delayed	(ii) Physical Progress- 84.25% (iii) Financial Progress-82.06%
4	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	SARDP-NE/Long-Kanu/Ar.Pkg/2014-15/86	M/s Monte Carlo/ M/s Voyants Solution	15	10	Delayed	(i) work in progress (ii) Physical Progress- 49.64 % (iii)Financial Progress:40.98%
5	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	SARDP NE/NH-52/Pasi-Bomjur/Ar.Pkg/2015-16/98	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	0	3	23.04.2020	(i) Work in progress. (ii) Physical Progress- 14.78 % (iii)Financial Progress: 9.32 %
6	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	SARDP-NE/Pasi-Mary-Ying/Ar.Pkg/2015-16/93	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	12.35	11.03	14.01.2019	(i) Work in progress (ii) Physical Progress-68.18 % (iii) Financial Progress-61.35 %
7	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	SARDP NE/Khupa-Hawai/Ar.P@016-17/106	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	09.11.2020	(i) Work in Progress (ii) Physical Progress-18.07% (iii)Financial Progress-19.44%
8	New NH-113	SARDP	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/108	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	09.11.2020	(i) Work in Progress (ii) Physical Progress-13.72 % (iii)Financial Progress-16.97%
9	New NH-113	SARDP	2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/109	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	09.11.2020	(i) Work in Progress (ii) Physical Progress-14.00% (iii)Financial Progress-12.30%
10	New NH-113	SARDP	2 langing of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/105	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	14.01.2021	(i) Physical Progress- 7.41 % (ii)Financial Progress-0%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
<b>BO-Roing</b>													
11	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	SARDP-NE/Hunli Anini/21.50-37.50/Ar.Pkg/2016-17/102	M/s Madhucon Projects Ltd./M/s Eptisa Servicio Ingeniero	0	3	20.12.2019	(i) Work in Progress (ii) Physical Progress- 16.89% (iii) Financial Progress- 20.58%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	SARDP-NE/Hunli Anini/37.50-53.50/Ar.Pkg/2016-17/	M/s Madhucon Projects Ltd./M/s Eptisa Servicio Ingeniero	0	10	06.10.2019	(i) Work in progress (ii) Physical Progress: 48.10% (iv) Financial Progress-38.12 %
13	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	SARDP-NE/Hunli Anini/53.50-92.50/Ar.Pkg/2016-17/95	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	0	10	15.12.2019	(i) Work in Progress (ii) Physical Progress- 18.45% (iii) Financial Progress-17.44 %
14	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/92.50-106.20/Ar.Pkg/2016-17/99	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	5	18.01.2020	(i) Work in Progress (ii) Physical Progress- 11.46 % (iii) Financial Progress-11.46 %
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/106.20-120.00/Ar.Pkg/2016-17/100	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	5	18.01.2020	(i) Work in Progress (ii) Physical Progress-18.26% (iii) Financial Progress-21.50%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 130.300	10.3	105	139.37	16.03.2018/ 15.06.2018	SARDP NE/Hunli Anini/120.00-131.320/Ar.Pkg/2015-16/101	M/s TTC Infra India/Ms. Lion Engg/M/s Lion Engineering Projects	0	0	14.06.2021	(ii) Physical Progress- 13.02 % (iii) Financial Progress-12.2%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	SARDP NE/Roing-Hunli-Anini/Ar.P/2016-17/107	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	0	0	05.03.2021	(ii) Physical Progress- 6.57 % (iii) Financial Progress-5 %
<b>BO-Lakhimpur</b>													
18	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2015/ 21.01.2016	SARDP-NE/Aka-Lika-Bame/Ar.Pkg/2015-16/94	M/s JKM-KCL JV /M/s MSV International Inc.	7	10	Delayed	(i) Work in progress (ii) Physical Progress- 62.10 % (iii) Financial Progress-61.12 %
19	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	SARDP-NE/Aka-Lika/Ar.Pkg/201516/90	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	0	10	Delayed	(i) Physical Progress: 27.61% (ii) Financial Progress: 21.72 %
20	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	SARDP NE/Akajan-Bame/Ar.Pr./2016-17/112	M/s SCIW - Shivam (JV) / M/s Highway Engineering Consultant Agnitio (JV)	0	8	20.03.2021	(ii) Physical Progress- 3.14 % (iii) Financial Progress-2.66 %
21	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	159.06	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	23.03.2020	(i) Civil Work Awarded. (ii) Appointed Date being issued in January 2019
22	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	160.15	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	23.03.2020	(i) Civil Work Awarded. (ii) Appointed Date being issued in January 2019
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	202.03	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	04.02.2021	(i) Physical Progress- 14.20 % (ii) Financial Progress-13.71 %
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	262.43	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	0	04.02.2021	(ii) Physical Progress- 6.59 % (iii) Financial Progress-6.42 %
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	209.52	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	0	04.02.2021	(ii) Physical Progress- 11.77 % (iii) Financial Progress-9.27 %

[illegible]

STATUS AS ON 31.12.2018													
STATE: ASSAM													Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			Civil Work										
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37 on EPC basis	18.4	159.2	291.628	SARDP-NE/NH-37/Naga-Rang/AS/2015-16/275 dtd 14.01.2016	02.02.2016/ <b>23.05.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	0	10	22.05.2019	(i) Financial Progress-12.855% (ii) Physical Progress-15.992% (iii) Revised Milestone 1 : 30.10.2017 (Achieved) (iv) Revised Milestone 2 : 28.02.2018 (Not Achieved) (v) Milestone 3 : 04.03.2018 (Not achieved) (vi) Notice for Intention to terminate issued on 16.07.2018
2	37	SARDP	4 laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	SARDP-NE/NH-37/Rang-Kalia/AS/2015-16/274 dtd 12.01.2016	23.01.2017/ <b>23.10.2017</b>	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	0	5	22.10.2020	(i) Financial Progress-0.928% (ii) Physical Progress-4.027% (iii) Contractor mobilised on site. (iv) Clearing & Grubbing in progress (v) Physical progress : 2.35%
3	37A	SARDP	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91		14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singha (JV) / M/s S A Infra	-	10	Delayed	(i) Work is in progress. (ii) PHYSICAL: 48.46% (iii) FINANCIAL: 45.61% MS I(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) <b>REVISED MILESTONE</b> (Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Achieved MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	SARDP-NE/NH-52/Dola-Jam/AS/2016-17/290 dtd 08.03.2017	12.04.2017/ <b>01.09.2017</b>	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	0	5	31.08.2020	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 7.0% (iv) Financial Progress: 5.52% (v) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	SARDP-NE/NH-52/Jam-Bis/AS/2014-15/253 dtd 31.03.2015	20.10.2016 <b>19.12.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	2.625	12	18.12.2019	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress=18.25% (iii) Financial Progress=16.60% (iv) 1st Milestone: 17.06.2017 (achieved) (v) 2nd Milestone: 17.02.2018 (Not achieved) (vi) 3rd Milestone : 30.09.2018 (Not achieved) (vii) Intention to terminate notice issued on 06.07.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	SARDP-NE/NH-52/Biswa-Goh/AS/2014-15/251 dtd 31.03.2015	30.03.2015 <b>15.01.2016</b>	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	21	15	Delayed	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -35.250% (iii) Physical Progress-39.608% (iv) Revised Milestone 1 - 25.02.2017 (achieved) (v) Revised Milestone 2 - 28.10.2017(delayed achievement) (vi) Revised Milestone 3 - 31.03.2018(Not Achieved) Notice for Intention to terminate issued on 16.07.2018
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	SARDP-NE/NH-52A/Goh-Hol/AS/2014-15/252 dtd 31.03.2015	30.03.2015 <b>11.12.2015</b>	M/s ECI / M/s ITL	0	5	Delayed	(i) Physical Progress - 28.016% (ii) Financial Progress-24.37% (iii) Revised Milestone 1 : 31.03.2018 (Achieved) (iv) Revised Milestone 2 : 31.12.2018

STATUS AS ON 31.12.2018													
STATE: ASSAM													Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	814.56	SARDP-NE/NH-37/Num-Jor/AS/2014-15/237 dtd 31.10.2014	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	7.985	20	Delayed	(i) Financial Progress - 16.94% (ii) Physical Progress - 18.78% Revised MS I ( 10% ) : 02.01.2018 (achieved) Revised MS II ( 30% ) : 28.02.2019 Revised MSIII( 60% ) : 30.11.2019 Project Compl: 23.05.2020
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	407.3	738.15	SARDP-NE/NH-37/Jor-Jhan/AS/2014-15/238 dtd 31.10.2014	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	-	5	31.12.2020	(i) Financial Progress - 0.52 % (ii) Physical Progress - 1.40% (iii) HQ NHIDCL issued Intensaion to termination Notice on 04.10.2018.
10	37	SARDP	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	801.54	SARDP-NE/NH-37/Jha-Dem/AS/2014-15/239 dtd 31.10.2014	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	-	5	19.01.2021	(i) Financial Progress - 0.5% (ii) Physical Progress - 1.60% (iii) HQ NHIDCL issued Intensaion to termination Notice on 01.10.2018.
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	385.57	SARDP-NE/NH-37/Demow-Moran Bypass/AS/2015-16/277 dtd 14.01.2016	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	15	16.08.2019	(i) Financial Progress -12.12% (ii) Physical progress -18.84% MSI ( 10% ) : 12.02.17(achieved) MSII (30%) : 15.10.17 (Not achieved) MSIII (60%) : 28.05.18 (Not Achieved)
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	330.3	SARDP-NE/NH-37/Moran-Bogi/AS/2015-16/273 dtd 12.01.2016	14.01.2016/	-	-	4.5		(i) Original Contract with M/s Atlanta Limited terminated on 23.02.2018. (ii) Fresh bids invited on 19.07.2018 for taking up the balance work. (iii) Bid had opened on 21.12.2018 (iv) Technical Evaluation is under process.
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	351.31	SARDP-NE/NH-37/Dibrugarh/AS/2014-15/246 dtd 25.02.2015	20.02.2015 / 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants Solutions Pvt. Ltd.	13.4	4.089	Delayed	(i)Work is in progress. (ii) Physical Progress- 82.74% (iii) Financial Progress- 67.36% MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (Achieved) Completion date: 01.11.2018 (Not completed)
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	519.3	818.4	54 (Ext.)/AS/2017-18/171 dtd 08.09.2017	31.10.2017 / 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	0	0	25.12.2020	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork and culverts in progress. (iii) Physical progress: 2%
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	SARDP-NE/NH-53/Sil-Badar/AS/2014-15/250 dtd 30.03.2015	08.04.2015 / 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	3.5	1.27	Delayed	(i) Financial Progress- 45.65% (ii) Physical Progress-46% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone II -10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (vi) Revised completion- 08.02.2019
A			Total (Civil work)	379.42	5433.24	8909.438				48.51	116.859		
			Bharatmala										
17		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5		18.10.2016	M/s Feedback Infra				● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
18	151	ICS	Sutarkandi -Karimganj	14	175	203		18.10.2017	M/s Feedback Infra				● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
19	31	EC	Hapachara- Tulungia	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.

STATUS AS ON 31.12.2018													
STATE: ASSAM												Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
20	31	EC	Tulungia - Jogighopa	18	225	261		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
21	37	EC	Jogighopa - Gendera	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
22	37	EC	Gendera - Paikan	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
23	37	EC	Paikan- Dudhnoi	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
24	37	EC	Dudhnoi- Guwahati	108	1350	1566		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
25	37	EC	Kamar Gaon- Lahowal	16	200	232		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
26	37	EC	Lahowal- Tinsukia	38	475	551		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
27	37	EC	Tinsukia- Makum	10	125	145		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
28	38	EC	Makum- Digboi	25	312.5	362.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
29	38	EC	Digboi- Margherita	13	162.5	188.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
30	62	EC	Dudhnoi-Damra	5	62.5	72.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant				● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
31	36	EC	Daboka- Manja	90	1125	1305		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.

STATUS AS ON 31.12.2018													
STATE: ASSAM													Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
32	36	EC	Manja-Lahorijan	38.8	485	562.6		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
33	36	EC	Lahorijan - Khatkhathi	1	12.5	14.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
34	39	EC	Numaligarh- Khatkhathi	99	1237.5	1435.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
35	44	EC	Ratacherra-kalain	25	312.5	362.5		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Contract Agreement signed on 09.05.2018
36	44/53	EC	Kalain-Panchgram	16	200	232							● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
37	53	EC	Panchgram-Silchar	23	287.5	333.5							● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
38	44	EC	Badarpur-Agartala	253	3162.5	3668.5							● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
39	54	EC	Silchar- Vairengte	49.9	623.75	723.55			M/s. Transys Consulting Pvt. Ltd				● LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
40	53	EC	Jiribam- Silchar	55	687.5	797.5			M/s. Transys Consulting Pvt. Ltd				● LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
41	127B	ER	Srirampur- Dhubri	71	887.5	1029.5			M/s. Global Infra Solutions				● LoA issued to M/s. Global Infra Solutions on 02.02.2018
42		ER	Hatsinghimari - Rajabala	12	150	174			M/s. Global Infra Solutions				● LoA issued to M/s. Global Infra Solutions on 02.02.2018
43		FR	Fakirganj - Dhubri	14	175	203			M/s. Global Infra Solutions				● LoA issued to M/s. Global Infra Solutions on 02.02.2018
44		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
45		FR	Dimow Charali- Sengajan	8.2	102.5	118.9		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
46		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank	8	100	116		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
47		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
48		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
49		FR	Naltoli -Silghat	4	50	58		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.

STATUS AS ON 31.12.2018													
STATE: ASSAM													
Branch Office: Tezpur, Guwahati													
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
50		FR	Jorhat - Neamati	10.4	130	150.8		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
51		FR	Dimow Charali- Oriyamghat Road	62	775	899		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
52		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.				● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
53		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5		09.05.2018	M/s CE Testing Company Pvt. Ltd				● LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018 ● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.
B			Total (Bharatmala)	1341	16762.5	19444.5							
			NH-In Principle										
54	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		07.02.2018	M/s Wapcos in JV with ITL				Inception Report and QAP submitted by the DPR Consultant
55	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595		07.02.2018					
56	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5		07.02.2018					
57	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725		07.02.2018					
58	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725		07.02.2018					
59	NHIP	NK	Mangaldai-Bhutanhang-Changrang	62	775	899		07.02.2018					
60	NHIP	NK	Dudhnoi-Matia-Mornoi-Goalpara-Pancharatna	103	1287.5	1493.5		07.02.2018					
61	NHIP	NK	Haldyanganj-Mankachar road	22	275	319		07.02.2018					
62	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		07.02.2018					
63	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175		17.01.2018	M/s Global Infra Tech				Inception Report and QAP submitted by the DPR Consultant
64	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5		17.01.2018					
65	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5		17.01.2018					
66	NHIP	NK	Silchar- Kalain Road	30	375	435		17.01.2018					
67	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5		11.01.2018	M/s CE Testing				Final Feasibility report submitted by DPR Consultant.
68	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725		11.01.2018					
69	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5		11.01.2018					
70	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696		11.01.2018					
71	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5		11.01.2018					
72	NHIP	NK	Moran-Naharkatia Road	56	700	812		11.01.2018					
73	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825		11.01.2018					
74	NHIP	NK	Dulaijan Digboi Road	34.13	426.625	494.885		11.01.2018					
75	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48		11.01.2018					
76	NHIP	NK	Margherita Pengeri Phiohari Doondoma Road	56.76	709.5	823.02		11.01.2018					
C			Total (NH-Inprinciple)	1252.98	15662.25	18168.21							

STATUS AS ON 31.12.2018																	
STATE: ASSAM													Branch Office: Tezpur, Guwahati				
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status				
			Rehabilitation work ( Deposit work of NEC)														
77	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68	It is with ministry	23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	1.12		13.06.2018	(i) Earthwork for subgrade in progress. (ii) Physical progress= 100% (iii) Financial Progress= 81.75%				
78	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54	It is with ministry	17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	11.607		March'19	(i) Civil Work in progress (ii) Physical progress= 92.6% (iii) Financial Progress= 87.72% (iv) DBM Completed= 11.607 km				
79	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0		30.08.2019	(i) Civil Work in progress. (ii) Physical progress= 11.45% (iii) Financial Progress = 7.01%				
80	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0		30.08.2019	(i) Civil Work in progress. (ii) Physical progress= 10.75% (iii) Financial Progress = 6.11%				
81	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0		30.08.2019	(i) Civil Work in progress. (ii) Physical progress= 7.20 % (iii) Financial Progress = 4.01%				
D			Total (Rehabilitation Work)	79.715	214	265.38				12.727							
			Maintenance & Repair														
E			Total (Maintenance & Repair)	0.00	0.00	0.00											

			DPR Work				Feasibility Report											Draft DPR		Status Of Pre-Construction Activity				Final DPR	
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Actual Date		Target Date	Actual Date	Target Date	LA			FC	Utility Shifting Estimate	Actual Date	Target Date							
1	44	JICA	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding) Consultant : M/s SA Infra- DPR Consultant	4	200	Alignment changed as per Public Consultation meeting. DPR Consultant is directed to submit reports on new alignment	Pending		12.09.2015	Pending	12.01.2016	Pending			NA	Pending	Pending	12.01.2016							
2	38	SARDP	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00 Consultant : M/s KMC - PT JV / M/s Rodic Consultants	29.36	392.21	-	-		-	-	-	-			-	-	-	-							
3	52 & 37 (New link)	SARDP BMP	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 Consultant : M/s Louis Berger	40	3500	Alignment finalised	Pending		03.11.2016	Pending	03.03.2017	Pending			Pending	Pending	Pending	03.03.2017							

[illegible]



STATUS AS ON 31.12.2018													
STATE- JAMMU & KASHMIR													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencement	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			Tunnel Works (under Construction)										
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42		01.04.2015	M/s SSTL IE-M/s EPTISA Servicios de Ingenieria SL	0	0		Work Stopped
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69		19.01.2018	Contractor- M/s IL&FS Transportation Networks Limited	0	0		Work Stopped
A			Total tunnel works	20.81	9338.42	9489.11							
			Civil works										
3	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-II)	5.2	272.77	404.17		LOA date 14.03.2018	S.P. Singla Construction Pvt Ltd	0	0	13.03.2021	LOA has been issued to M/s SP Singla Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018. Appointed Date has been notified as 07.08.2018. Work in progress
4	244	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and Bi/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.	0	20	06.03.2021	work in progress
5	244	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.	0	10	06.03.2021	work in progress
6	244	NH(O)	Widening and upgradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir	17.00	150.04	225.82		LOA date 27.03.2018	ECI Engineering in JV with SRM contracts pvt ltd	0	0	26.03.2021	LOA has been issued to M/s ECI Engineering & Construction in JV with SRM Contractors Pvt. Ltd. on 27.03.2018. Appointed Date has been declared as 22.11.2018
7			Consultancy Services for Authority's Engineer for supervision of: (i) Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length (ii) Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Hanuman Chowk (Km 30.000) of 24 Km length in the state of Jammu and Kashmir to be executed on EPC basis. (iii) Widening and Up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the state of Jammu and Kashmir to be executed on EPC basis	42.04				10 bids received on 19.11.2018 and bids were opened on 20.11.2018.					
B			Total Civil Works	159.24	441.60	652.98							

STATUS AS ON 31.12.2018													
STATE- JAMMU & KASHMIR													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencement	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			Rehabilitation										
8	244	NH(O)	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244										
C			Total (Rehabilitation Work)										
			Maintenance										
9	244	M& R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of Retaining wall and Breast walls and fixing of Traffic sign board & kilometer Stones on Khellani-Hambat-Goha-Dranga (Km 0.000 to Km 29.800) in the state of Jammu and Kashmir	29.00	4.05	4.05		02.08.2018/05.10.2018	M/s Payare Lal Sharma			04.10.2021	work in progress
10	244	M& R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of retaining wall and breast walls and fixing of traffic sign board & kilometer stones on Chenani-Sudhamahadev road (Km 0.000 to Km 25.300) in the State of Jammu and Kashmir	25.00	0.86	0.86		19.12.2017/01.0.2018.	M/s Payare Lal Sharma			31.12.2020	work in progress
11	244	M& R	Urgent repairs of Bridge at Hiller in District Anantnag on Kishtwar-Sinthanpass-Khanabal road NH-244 in the state of Jammu & Kashmir	Bridge work	1.05	1.05		10.05.2018/21.05.2018	M/s Eimsim Baba's Infrastructure Pvt. Ltd.			20.05.2021	work in progress
12	244	M& R	Providing & Installation of Road Safety Measures by fixing of Traffic Sign Board, construction of Parapets, fixing of Road Delineators, Road Stud & Road Marking and Construction/Repair of Retaining walls/ Crate wall from Km 0.000 to Km 170.000 on Batote-Kishtwar-Sinthanpass road of NH-244 in the state of Jammu & Kashmir	170	2.50	2.50		-	-	-	-	-	04 nos. of Bids were received on 26.11.2018.
13	244	M& R	In-Principle approval for execution of Emergent /Ordinary Maintenance/Periodic Repair/Rehabilitation work and snow clearance of National Highways entrusted to NHIDCL in J&K	170	4.25	4.25		31.10.2018	M/s JAI Buildcon Pvt Ltd.			30.10.2021	Works awarded Under four pkg.
D			Total (Maintenance & Repair)	394.00	12.71	12.71							
			Bharatmala										
E			Total (Bharatmala)	0.00	0.00	0.00							
			NH-In Principle										
14	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhan-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	80				05.10.2018	M/s Almondz Global Infra Consultant Ltd.			04.10.2021	The work has been awarded on 05.10.2018.
15	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhan-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	4				05.10.2018	M/s Almondz Global Infra Consultant Ltd.			04.10.2021	The work has been awarded on 05.10.2018.
F			Total (NH-In Principle)	84.00	0.00	0.00							

[illegible]

## STATE: MANIPUR

Branch Office: Imphal

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			<b>Civil Work</b>										
1	53	NH(O)	Barak Makru Bridge	1.2	109	141		27.04.2017	M/s Bhartiya Infra Project Ltd.	0	0	26.04.2020	(a). LOA issued to BIPI on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Milestone -I achieved. (d) Work in progress
2	39	ADB	2 laning of Imphal-Moreh road from Km 350.00 to 395.680	46	458	869		16.10.2018	M/s G.R Infra projects Limited	0	0	15.10.2021	(a) LOA issued on 01.06.2018 and Contract Agreement signed on 18.06.2018. (b) Appointed date 16.10.2018 and work is in progress.
<b>A</b>			<b>Total (Civil work)</b>	<b>47.20</b>	<b>566.77</b>	<b>1009.75</b>				<b>0</b>			
			<b>Bharatmala</b>										
3		BR	Shangshak-Nampisha	90	1125	1260		22.11.2017	M/s CE Testing	In feasibility stage			DPR under Progress. Final Feasibility report received on 27.10.2018
4	53	EC	Imphal-Jiribam	220	2750	3080			M/s CE Testing	In feasibility stage			Final feasibility received on 02.11.2018
5	102B	EC	Tuivai- Singghat	89	1112.5	1290.5			M/s CE Testing	In feasibility stage			DPR under Progress (M/s CE Testing) and Final Feasibility report submitted on
6	102B	EC	Singghat- Churachandpur	35	437.5	507.5			M/s CE Testing	In feasibility stage			DPR under Progress (M/s CE Testing) and feasibility report received.
7	150	EC	Churachandpur-Moirang	19	237.5	275.5		23.01.2017					
8	150	EC	Moirang-Imphal	42	525	609			M/s SM Consultant	In DPR Stage			DPR under Progress. Draft DPR received on 03.08.2018
9	150	EC	Jessami-Yaingangpopki	170	2125	2465			M/s SM Consultant	In DPR Stage			DPR under Progress. Draft DPR received on 03.08.2018
10	39	EC	Mao-Imphal	106	1325	1537		02.12.2015	M/s Stanley	In feasibility Stage			DPR under Progress. Feasibility report submitted.
11	39	ICR	Alternate Alignment	59	738	826			M/s Sheladia Inc.	DPR Completed			DPR Completed
12	39	ICR	Imphal -Moreh	49	1188	1330			M/s Sheladia Inc.	DPR Completed			M/s GR Infra projects and "Appointed Date" was fixed as 16.10.2018 and work is in progress. (ii) Due to high LA rate and delay, re-tender for Imphal-Moreh Pkg-I Km 330.00 to Km 350.00 has been called with bid due date 09 Jan 2019. Revision of LAP is under progress by ADB TA Consultant.
<b>B</b>			<b>Total (Bharatmala)</b>	<b>879</b>	<b>11563</b>	<b>13181</b>							
			<b>NH-In Principle</b>										
<b>C</b>			<b>Total (NH-in Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>							
			<b>Rehabilitation</b>										
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49		12.12.2017	M/s Satya Builders	19	20	11.12.2019	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Milestone-II achieved Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62		01.08.2016	M/s Bhartia Infra Projects Ltd.	44	29	30.07.2018	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.
15	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59		18.01.2018	M/s Garg & Sons Estate Promoters Pvt Ltd	21	50	17.01.2020	(i)Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-II achieved. (iv) Work in progress.
<b>D</b>			<b>Total</b>	<b>161</b>	<b>133</b>	<b>170</b>				<b>310</b>	<b>99</b>		
<b>Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)</b>													
16	NH-37	M & R	From Km 3.00 to Km 75.00	72	11	-		02.10.2018	M/s HVS Construction Materials Pvt. Ltd.	-		23.09.2020	Letter to proceed issued on 24.09.2018 and work started from 02.10.2018
17	NH-37	M & R	From Km 75.00 to Km 145.00	70	14	-		22.09.2018	M/s Nidhi Creative Infrastructure Pvt. Ltd	3		09.09.2020	Letter of proceed issued on 10.09.2018 and works is in progress.
18	NH-37	M & R	From Km 145.00 to Km 220.00	75	14	-		27.10.2018	M/s Bhartia Infra Pvt. Ltd.	-		26.08.2020	Letter of proceed issued on 27.08.2018 and works in in progress.
<b>Churachandpur-Tuivai road from Km 0.00 to 262.00</b>													
19	NH-150	M & R	From 0.00 to Km 185	185	6.4	-		07.05.2018	M/s NDS Construction	-		06.05.2020	(i) Work started on 07.

## STATE: MANIPUR

Branch Office: Imphal

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
21	NH-37	M & R	From Yaingangkopi to Finch Corner (Km 488.125 to Km 522.86)	35	11	-		19.04.2018	M/s L K & Sons	7		18.04.2020	(i) Work started on 19.04.2018 and work is in progress.
22	NH-37	M & R	Ukhul- Jessami-Nagaland Border (km 126)	126	19	-		01.08.2018	M/s HVS Construction Materials Pvt. Ltd.	-		30.07.2020	(ii) Work Started on 01.08.2018 and work is in progress.

[illegible]

**STATUS AS ON 31.12.2018**

STATE-MEGHALAYA							Branch Office: Shillong												
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Contract	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status						
			Civil Work																
1	51	JICA	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.50	360.30	553.41		28.03.2018	Mr. Manaranjan Brahma / M/s Theme Consultancy	0	0	27.03.2021	(i) The Civil Work awarded to M/s Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Appointed date fixed as 15.09.2018 (iv) Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) completed. LOA issued to M/s Manavadhikar Samajik Manch on 05.07.2018 and the Contract Agreement signed on 06.08.2018. The letter of commencement issued on 06.08.2018. (v) The draft RFP for Authority's Engineer sent to JICA HQ for approval on 05.04.2018. JICA vide letter no. 066 dtd. 24.04.2018 has submitted observation and the 1st amended RFP sent to JICA on 13.08.2018. JICA re-submitted observation on 28.08.2018 and the same is under review,para vise reply of the same has been sent by NHIDCL to JICA on 23.10.2018. (vi) in- principle modified estimate for 11.57 Cr for Zirat estimate approved . (vii) in- principle estimate for 12.85 Cr for PHED utility approved. (viii) in- principle estimate for 3.06 Cr for electric utilities approved. (ix) Bid has been invited for the Authority Engineer by 26.12.2018 with bid due date 11.02.2019						
A			Total (Civil work)	51.50	360.30	553.41				0.00	0.00								
			Bharatmala																
2	217	EC	Dudhnoi - Damra	5	62.50	72.50													
3	217	EC	Damra - Nengkra	66	825.00	957.00													
4	6	EC	Kalain - Panchgram	16	200.00	232.00													
5	SH	EC	Nengkra - William Nagar	16	200.00	232.00													
6	Bypass	EC	Mawryngkhung- Mawryngkneng ( Shillong bypass)	49	612.50	710.50			M/s Global Infra Solutions in JV with Krishna Techno Consultant				(i) Project handed over to Meghalaya division by GM(IT) on 09.08.2018. (ii) Inception report submitted by the consultant on 10.08.2018. (iii) Presentation for the Inception report held on 24.08.2018. (iv) 1st Stage invoice (10%) as per Contract Agreement received from the Consultant on 03.08.2018 and payment released. (v) Top Survey , Traffic Survey etc are under progress.						
7	6	EC	Jowai-Ratachera	101	1262.50	1464.50													
8	6		Ratachera-Kalain	25	312.50	362.50													
9	6	EC	Mawryngkneng- West Jaintia Hills	19	237.50	275.50													
10	6	EC	West Jaintia Hills- Jowai	7	87.50	101.50													
B			Total (Bharatmala)	304.00	3800.00	4408.00													
			NH-In Principle																
C			Total (NH-In Principle)	0.00	0.00	0.00													
			Rehabilitation																
D			Total (Rehabilitation Work)	0.00	0.00	0.00													
			Maintenance & Repair																
E			Total (Maintenance & Repair)	0.00	0.00	0.00													
			DPR Work																
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	DPR Initiated By	Alignment Approval Status	Contract Agreement Date	Feasibility Report		Draft DPR			Status Of Pre-Construction Activity			Final DPR		
									Actual Date	Target Date	Actual Date			Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
11	SH	SARDP	Ranikor - Maheshkhola - Baghmara Consultant : M/s Holtec Consulting Pvt. Ltd	129	1193.25	NHIDCL	Approved by State Govt.												
<ul style="list-style-type: none"><li>Final DPR Submitted to MoRTH on 24.04.2014.</li><li>TSA was signed between NHIDCL, PWD Meghalaya and the Consultant on 09.05.2017</li><li>The Proposal for the 1st pkg. from 0km to 30km submitted by the Consultant along with estimate for LA, Utility Shifting.</li><li>The proposal cleared in PATSC on 31.07.2018.The proposal sent to MoRTH for SFC on 13.09.2018..</li><li>Rs 5.05Cr paid against LA on the adhoc payment.</li><li>variation proposal approved for Rs.14.40 Lakh in 44th EC meeting held on 03.01.2018</li><li>The proposal for obtaining AA &amp; FS has been concurred by IFD and the same has been proposed for HPC Meeting by Ministry.</li><li>Bid for the Civil work for the package 1 (from chainage 0 Km to 30 Km) has been invited on 24.12.2018 with Bid due date 05.02.2019</li><li>76th HPC held on 17.12.2018. Minutes of the meeting for SARDP-NE is awaited.</li></ul>																			

[illegible]



STATUS AS ON 31.12.2018													
STATE: NAGALAND								Branch Office: Dimapur					
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
			Civil Work										
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/ 16.09.2016	SARDP-NE/NH-29/Dima-Kohi/124.100-140.00/NG/2015-16/278	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.		4.00	15.09.2019	(i) Physical Progress - 53.165% (ii) Financial Progress - 47.310% (iii) 1st Milestone: 15.03.2017 ,shifted to 09.08.2017Mileestone -II achieved on 25.05.2018
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/ 30.08.2016	SARDP-NE/NH-29/Dima-Kohi/140.00-156.00/NG/2015-16/279	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.		12.00	29.08.2019	(i) Physical Progress - 61.807% (ii) Financial Progress - 52.87% (iii) EOT approved 1st Milestone, 1st Milestone:26.06.2017 and II on 20.02.2018
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/ 08.08.2016	SARDP-NE/NH-29/Dima-Kohi/156.00-172.900/NG/2015-16/280	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.		4.00	07.08.2019	(i) Physical Progress - 46.690 % (ii) Financial Progress - 40.33% (iii) Milestone-II achieved by Contractor on 28.10.2018.
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/ 05.09.2017	SARDP-NE/Dimapur Bypass/NG/2016-17/286	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd		0.00	04.09.2020	(i) Physical Progress- 17.44% (ii) Financial Progress- 14.25%
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09	19.03.2018/ --	NHIDCL Cell/Assam/NH-36/39/2017-18/12	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd		0.00	18.03.2021	(i) Revised 3(A) published, 3D published in Gazette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A uploaded on Bhoomi Rashi by GM(P) / CALA. (ii) Appointed date yet to be declared.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-1/2017-18/14	M/s Shivalaya Construction Co Pvt Ltd.		0.00	22.03.2021	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and and evaluation is under process.
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-2/2017-18/15	M/s Shivalaya Construction Co Pvt Ltd.		0.00	22.03.2021	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and and evaluation is under process.
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-3/2017-18/16	M/s Madhucon Projects Limited		0.00	22.03.2021	Civil Work Contract Agreement signed on- 07.05.2018; ppointed date yet to be declared. Bids for AE opened on 24.07.2018 and and evaluation is under process
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03	28.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-4/2017-18/17	M/s Madhucon Projects Limited		0.00	27.03.2021	Civil Work Contract Agreement signed on- 11.05.2018; Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64	28.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-5 (RCE)/2017-18/35	M/s Madhucon Projects Limited		0.00	27.03.2021	Civil Work Contract Agreement signed on- 11.05.2018; (ii) Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process
11	702A	SARDP	Pfutsero- Phék (PP) road Km 0-20	20.00	136.73	237.72	22.03.2018	NHIDCL Cell/Pfuts-Phék/Pkg-1/2017-18/23	M/s KKB Projects Pvt. Ltd.		0.00	21.03.2021	Civil Work Contract Agreement signed on- 02.04.2018. Appointed date declared as 08/11/18 LOA issued to M/s Alomonds on 20.11.2018
12	702A	SARDP	Pfutsero- Phék (PP) road Km 20-40	20.00	160.10	251.97	22.03.2018	NHIDCL Cell/Pfuts-Phék/Pkg-2/2017-18/24	M/s Madhucon Projects Limited		0.00	21.03.2021	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date declared as 15/11/18 LOA issued to M/s Alomonds on 20.11.2018

[illegible]



STATUS AS ON 31.12.2018														
STATE: SIKKIM										Branch Office: Gangtok				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
Civil Work														
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	17.04.2017/01.11.2017		M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited		5.00	30.10.2020	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv)Stage-II clearance recieved. (v) Appointed date declared as 01.11.2017 (vi) Civil work under progress
2	510	SARDP	(i) Singtam - Tarku (Stretch - I of km 0.00 to 16.00Km)	16	199.89	375.80	M/s CM Solutions			(i) M/s AARPEE Infra project Pvt.Ltd.		0.00		Bids for civil work has been invited on 14.12.2018 with Bid due date on 28.01.2018
3	510	SARDP	(ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	16.5	171.53	290.05	M/s CM Solutions	17.04.2017/01.11.2017		(i) M/s S&P Infrastructure Pvt. Ltd. (ii) M/s Technocrats Advisory Services Private Limited(AE)		0.00	31.10.2020	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017. (iv)Stage-II clearance recieved. (v) Civil Work under progress.
4	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	/20.02.2017		M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited		0.00	19.02.2020	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) Civil work under pogrress.
5	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	16.16	184.01	275.26	M/s CM Solutions	10.04.2018/10.10.2018		NPCC Ltd		0.00	09.10.2021	Contract Agreement signed on 10.04.2018 Appointed date declared on 10.10.2018
Total (Civil Work)				77.166	929.64	1521.97						5.00		
Bharatmala														
5	NH-310A	BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yunthang-Yume-Samdang border	90	1125	2489.82	M/s Eptisa Services De Ingenieria SL			-	-			(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
6	NH-310A	BM	Chungthang-Lachen Monastery- Log bridge- Mugulhang	59	737.5	2874.14	M/s Eptisa Services De Ingenieria SL			-	-			(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
7	NH-310A	BM	Naku to Nakpolatok- Nakula	9			M/s Eptisa Services De Ingenieria SL			-	-			(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
Total(Bharatmala)				158.0	1862.5	5364.0								
NH-In Principle														
Total (NH-In Principle)				0.00	0.00	0.00								
Rehabilitation														
8	NH-10	NH(O)	Improvement & Rehabilitation of existing Indra Bye Pass road form Km 0.00 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	19.75	17.57	DPR prepared by BO, Sikkim GM(P)	28.03.2018/20.04.2018		M/s Passang Lama & Sons		5.00	19.04.2020	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018 (iv) work under progress.
Total (Rehabilitation Work)				10.12	19.75	17.57						5.00		
Maintenance & Repair														
9	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 52.00 to Km 80.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	28	70lakh	70lakh	DPR prepared by BO, Sikkim GM(P)	05.07.2018/		M/s Mohan Bajaj		22.00		(i)IDPR cum Estimate submitted by GM (P), Sikkim (ii) LOA issued on 05.07.2018 (iv)work under progress.
10	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	6.29	7.22	DPR prepared by BO, Sikkim GM(P)	28.03.2018/20.04.2018		M/s Passang Lama & Sons		13.00	19.04.2020	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018. (iv) work under progress.
11	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	2.6	DPR prepared by BO, Sikkim GM(P)	28.03.2018/07.05.2018		M/s H.N. Pradhan and sons		0.10	06.05.2020	(i) LOA issued dated 28.03.2018 (ii)Contract Agreement signed on 03.05.2018 (iii) Letter to proceed issued on 07.05.2018 (iv) work under progress.
12	NH-10	M&R	Estimate for periodical renewal for Rangpo-Gangtok section for km 52+000 to 80+000 of NH-10 including raising in 200m length in sinking area in km 80, in the state of Sikkim.	28	11.98	13.52	Estimate prepared by BO, Sikkim GM(P)	07.12.2018/		M/s RV Construction		-		(i) LOA issued on 07.12.2018
Total (Maintenance & Repair)				69.100	21.810	23.340						35.10		

[illegible]

STATUS AS ON 31.12.2018										Branch Office: Agartala			
STATE-TRIPURA													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.12.2018	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
Civil Work													
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	SARDP-NE/Agar-Uda/IR/2014-15/241 dtd 31.10.2014	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	39.465	8.895		(i) Civil Work in progress (ii) Financial Progress-62.72% (iii) Physical progress-64.12% (iv) DBM completed in 38.734 km. (v) BC Completed in 23.888 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved on 31.12.2017) (viii) Milestone-III revised on 16.04.2018, achieved on 31.03.2018. (ix) Schedule completion- EOT proessed for approval upto 31.03.2019
2	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)in the state of Tripura on EPC mode	1.888	82.57	128.69	044/TR/2016-17/10 dtd 12.01.2017	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal/ M/s Rodic Consultants Pvt. Ltd.	0	0		(i) Pile work in progress. 28 piles casted. 5 in progress out of 66 piles. constructed out of 12. (ii) 03 Piers/Abutment
A			Total (Civil Works)	50	452	878				39	9		
Bharatmala													
3	208	BR	Teliamura- Sabroom (Bangladesh border)	108	1620	1863	NHIDCL/MB-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infreatch Services Pvt. Ltd.	0			(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch will be start shortly.
4	208	BR	Kailashahar to Teliamura	106.319	1262.09	-	02/E-in-C/PWD(R&B)/SE(NH)/2014-15	-	M/s C.E. Testing Company Pvt. Ltd.	0			(i) This stretch has been included in the Bharatmala Proyjajana. Final DPR has been received from the Consultant. (ii) 3A Notified for Unakoti District, Khowai District and Dhalai District. (iii) Forest proposal is pending at MoEF&CC,Shillong.
5	208 A	BR	Kailashahar to Kunti bridge	36	540	621	NHIDCL/MB-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infreatch Services Pvt. Ltd.	0			(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretchs is completed.
6	44 A	EC	Manu- Simlung	85	1232.5	1436.5	-	10.12.2015/ 28.12.2015	M/s Lion Engineering Consultants	0			(i) This stretch has been included in the Externally Aided Scheme (World Bank). Final DPR has been received from the Consultant. (ii) Land acquisition, clearances etc. in progress. (iii) 3D pending due to issues in Land Party. (iv) Forest online Proposal Submitted and hard copy is submitted on 10th Oct 2018. (v) Joint Field Verification will be started by 14th Nov. with Revenue & Forest Department for Forest Proposal.
7	108 B	BR	Khowai- Agartala	46	550	632	NHIDCL/MB-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infreatch Services Pvt. Ltd.	0			(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch from 30th Oct, 2018.
8	208	SARDP	Kumarghat- Kailashahar	18.3	176.36	235.66	-	-	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infreatch Services Pvt. Ltd.	0			a) Work awarded to M/s Technocrats Advisory Services Pvt. Ltd. on 30.05.2018 as Addl. Scope of work. b) Final Feasibility Report submitted. c) Alignment finalised on 22.05.2018 and 3a is Pending at CE Office for press. Chandra Kar - 98% physical progress. d) Maintenance Work of Kumarghat Kailasahar Road by Contractor M/S Dipak
9	8	BR	Churaibari-Agartala	198	4650	4950	-	18.10.2016/ 03.11.2016	M/s Feedback Infra Pvt. Ltd.	0			(i) DPR under progress (ii) Draft Feasibility Report submitted on 18.08.2017 (iii) Alignment finalisation is in progress. PATSC Meeting has held on 10.10.2018 at NHIDCL, HQ for finalisation of alignment.
10	8	NH(O)	Construction of Bridge over river Gomati & Mohuri	2 bridge	30	30	-	14.12.2017/ 03.01.2018	M/s C.E. Testing Company Pvt. Ltd.	0			(i) DPR under progress (ii) Alignment Plan for Mahuri Bridge is finalised on 24.08.2018 and Gomati Bridge is finalised on 10.10.2018 by Govt. of Tripura. (iii) 3a for Mahuri Bridge is pending at CE office for press. (iv) 3A draft notification under scrutiny by CALA
D			Total (Bharatmala)	597.62	10060.95	9768.16							
D			Rehabilitation										
			Total (Rehabilitation Work)	0.00	0.00	0.00							
			Maintenance & Repair										
E			Total (Maintenance & Repair)	0	0	0							
			DPR Work										
F			Total (DPR Work)	0	0	0							
			Grand Total (A+B+C+D+E+F)	647.87	10512.52	10646.14							

STATUS AS ON 31.12.2018														Branch Office: Dehradun	
STATE: UTTARAKHAND															
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Awarded Cost (in Cr.)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status	
			Rehabilitation work												
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	28	40.89	NHIDCL Cell/ Bareti/ 2016-17/3	18.09.2017/ 04.01.2018	DPR Consultant - M/s. AECOM	M/s Bharat Construction	0	0	03.01.2020	(i) Work is in progress. (ii) Physical Progress - 39.60 % (iii) Financial Progress - 29.11 %	
2	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480, 123.665 to 123.740 & km. 123+770 to Km. 123+970)	0.68	34.9	47.13	NHIDCL Cell/NH-34/ Nalupani/2016-17/2	16.06.2017/ 11.09.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	0	0	10.09.2019	(i) Work is in progress. (ii) Physical Progress - 57.26 % (iii) Financial Progress - 57.07%	
3	58	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district in the state of Uttarakhand	0.78	44.92	44.92		06.04.2016/ 04.11.2016		M/S R.G. Buildwell Engineers LTD. R-13/84 Raj Nagar, Ghaziabad	0	0	03.11.2018	(i) Project has been transferred from PIU, MoRTH to NHIDCL. (ii) Tripartite Supplementary agreement has been signed on 21.08.2018 between MoRTH, NHIDCL and Contractor. (iii) Physical Progress - 2.44 %	
	58	NH(O)	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District in the state of Uttarakhand	0.58	34.52	34.52		06.04.2016/ 04.11.2017		M/S R.G. Buildwell Engineers LTD	0	0	03.11.2019	(i) Project has been transferred from PIU, MoRTH to NHIDCL. (ii) Tripartite Supplementary agreement has been signed on 21.08.2018 between MoRTH, NHIDCL and Contractor.	
4	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	37	45.37		10.12.2018/ 18.12.2018	M/s Casta Engineers Pvt. Ltd.	M/s Bharat Construction/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	0	0	17.12.2020	(i) Bids received for civil work on 30.10.2018. (ii) LOA Date : 10.12.2018 (iii) Contract Agreement signed on 18.12.2018 (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.	
5	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	65	89.27		10.12.2018/ 18.12.2018	M/s Casta Engineers Pvt. Ltd.	M/s Bharat Construction / M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	0	0	17.12.2020	(i) Bids received for civil work on 30.10.2018. (ii) LOA Date : 10.12.2018 (iii) Contract Agreement signed on 18.12.2018 (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.	
A			Total (Rehabilitation Work)	4.55	244.34	302.10					0	0			
			Civil Work												
6	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	163.35	274.31	NHIDCL Cell/Lameri - Karanprayag/NH-07/Pkg-1/2017-18/31	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s RCC Developers Ltd/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	0	0	22.05.2021	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.	
7	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	258.26	403.36	NHIDCL Cell/ Karanprayag - Chamoli/NH-07/Pkg-2/2017-18/32	26.03.2018/ 24.05.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(UV)/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	0	0	23.05.2021	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 5.00 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.	
8	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	307.28	417.24	NHIDCL Cell/ Chamoli to Pauri/NH-07/Pkg-3/2017-18/33	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd./ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	0	0	22.05.2021	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 8.88 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.	
B			Total (Civil work)	94.6	728.89	1094.91					0	0			
			DPR Work	0	0	0									

STATUS AS ON 31.12.2018														
STATE: UTTARAKHAND										Branch Office: Dehradun				
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Awarded Cost (in Cr.)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed	Target for completion (length in km) for FY 2018-19	Target Date of completion	Status
C			Total (DPR Work)	0.00	0.00	0.00								
			Bharatmala											
9		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800			M/s Voyants Solutions Pvt. Ltd.					(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017 (iii) PATSC held on 21.08.2018 for 2 pacakges.
10		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajjnath-Bageshwar-Balighat-Kapkot-Sama-Quti-Birhi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Joljivi	306	4590	5279			M/s Voyants Solutions Pvt. Ltd.					(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017 (iii) PATSC held on 21.08.2018 for 8 packages.
11		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086			M/s Voyants Solutions Pvt. Ltd.					(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
12		BMP	Joshimath-Malari	62	620	620			M/s Voyants Solutions Pvt. Ltd.					(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
13		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050								Bids for DPR to be invited.
14		BRT	Almora (NH-109) - Kausani-Bajjnath-Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35			M/s Voyants Solutions Pvt. Ltd.					(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
D			Total (Bharatmala)	745.00	9577.35	10407.35								
			Tunnel Work											
15	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km (Tunnel work)	4.86	853.8	1383.78	NHIDCL Cell/ Silkyara - Barkot Tunnel/2017-18/13	31.05.2018/09.07.2018	DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.	M/s Navayuga Engineering Co. Limited	0	0	08.07.2021	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 5.00 % (iv) Bids received for AE and Technical Evaluation is under process.
E			Total (Tunnel Work)	4.86	853.80	1383.78					0	0		
			NH-In Principle											
F			Total (NH-In Principle)	0.00	0.00	0.00								
			Maintenance											
16	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78		01.11.2017		MS Massom Ali and CO	0	0		(i)Technical bid opened on 04.10.2017. (ii)Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017
17	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57		01.11.2017		M/s AR Thermosets Pvt. Ltd.	0	0		(i)Technical bid opened on 04.10.2017. (ii)Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017
G			Total (Maintenance)	100.00	7.35	7.35					0	0		
			Grand Total (A+B+C+D+E+F+G)	949.01	11411.73	13195.49								

[illegible]

			Details of project completed										
Sl. No.		NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Status		
Civil Work													
1	Arunachal Pradesh	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	SARDP-NE/Maha-Buri/Ar. Pkg2 014-15/87	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Work in progress (ii) Physical Progress:100% (iii) Financial Progress: 100%		
2		52B	SARDP	2 laning from Boromisa-Namchik (Buri Dihing-Jairampur) road on NH-52-B (New NH-215) from Km 0.15 km (starting Chainage near Buri Dihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	SARDP-NE/Bord-Namchik/Ar. Pkg2015-	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Work in progress (ii) Physical progress : 100 % (iii) Financial Progress: 100 %		
3		229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Km 0-28/Ar.Pkg2014-16/66	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:100% (iii) Financial Progress: 88.30%		
Total					75.365	485.45	626.17						
Civil Work													
4	Assam	208A	NH(O)	Improvement and Strengthening of Road Section from Chand Khersa to Kuti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	208A/AS/NH/OCL/2016-17/156 old 27.10.2016	28.10.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	(i) Civil Work in progress. (ii) Physical Progress=100% (iii) Financial Progress=99.9% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.95 km		
Total					17.95	60.21	66.94						
Rehabilitation													
5	Jammu & Kashmir	244	NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	14	20.51	20.51	15.12.2016/ 01.01.2017		M/s Jai Balcon Pvt. Ltd.	Physical Progress: 100% Financial Progress: 100%		
6		244	NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	44	23.64	23.64	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress: 100% Financial Progress: 100%		
7		244	NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	32.60	25.36	25.36	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress: 100% Financial Progress: 100%		
8		244	NH(O)	(d) KM 123.60 to KM 170.00 of Chaltroo Division	33.40	18.80	18.80	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress: 100% Financial Progress: 100%		
Total					140	91	91						
Maintenance													
9	Jammu & Kashmir	244	M & R	Maintenance work for Chenani-Sudhmahadev-Gole-Khalleri (re-aligned portion) of NH-244	25	3.00	3.00	19.12.2017/-		M/s JAI Balcon Pvt Ltd.	Completed		
Total					25	3.00	3.00						
Rehabilitation													
10		102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toko-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8	27.10.2016		M/s Bhatiya Infra Project Ltd.	Commencement/Start date 27.10.2016. Work completed on 18.07.2018		

11	Manipur	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toto-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12		31.10.2016	M/s Shongyeh Thanni	Commencement/Start date 31.10.2016. Work completed on 31.10.2018
12		102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toto-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13		27.10.2016	M/s Bhatiya Infra Project Ltd.	Commencement/Start date 27.10.2016. Work completed on 06.11.2018
13		102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toto-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18		12.05.2017	M/s Haakhotrin Vaiphei	(i) Work Started on 12.05.2017 (ii) Work completed on 28.11.2018
14		102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toto-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18		12.05.2017	M/s Haakhotrin Vaiphei	(i) Work Started on 12.05.2017. (ii) Work completed on 15.11.2018.
15		NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19		08.02.2017	M/s K. Morung & sons.	(i) Start date 06.02.2017 (ii) work completed on 16.08.2018
16		NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	2.8	3		30.08.2017	M/s NDS Construction	(i)Date of commencement of the project was 30.08.2017. (ii) Work completed on 30.04.2018
17		NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.5	52		01.04.2017	M/s HVS Construction Materials Pvt. Ltd.	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work completed on 19.06.2018
18		NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.1	43		11.03.2017	M/s Nidhi Creative Infrastructure Pvt. Ltd	(i) Commencement /Start date is 11.03.2017 (ii) work completed on 10.03.2018.
19		NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.1	67		01.04.2017	M/s Bhatia Infra Pvt. Ltd.	(i) Commencement /Start date is 01.04.2017 (ii) work completed on 11.06.2018.
20		NH-102B		De-lanching and replacement of Bailey bridge at Km 70.300 at Churachandpur-Singha-Sincawal road of span 140 feet (DDR) Standard width IRC Class 4/R loading concrete with basins and Steel decking in the State of Manipal		1.7			14.03.2018	M/s Bhatia Infra Pvt. Ltd.	(i) Work started on 14.03.2018. (ii) Work completed on 10.06.2018.
Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)											
21		NH-37	M & R	De-lanching and Launching of Chera Thok Bailey Bridge (Nung Dabre bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Mairu Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14	-		11.04.2018	M/s Bhatia Infra Pvt. Ltd.	(i) Work started on 11.04.2018 (ii) Work completed on 30.05.2018.
Total					387	231	248				
Civil Work											
22	Tripura	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	SARDP-NE/NH-044/Up-Sab/TR/2014-15/232 dtd 02.05.2014	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	Project completed
Total					73.712	497.89	815.05				

Details of project Awarded						
S.No.	Name of Project			Scheme	Date of Award	Cost
1	Uttarakhand	7	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	NH(O)	10.12.2018/-	0.6
2		7	Construction of Road and Slope Protection works at Ghotteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	NH(O)	10.12.2018/-	1.175