

As on 15.11.2018

ORIGINAL WORKS - NHIDCL																						
S.No	State	Civil works (Roads & Bridges )		Tunnel civil work		Rehabilitation work under NH(O)		Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total		
		Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Length (in Km )	Cost (Rs in Cr)	Total Nos.	Length (in Km )	Cost (Rs in Cr)
1	Andaman & Nicobar Island	321	2095	0	0	0	0	321	2095			0	0	0	0	91	1315	91	1315	17	411	3411
2	Arunachal Pradesh	691	9334	0	0	0	0	691	9334			229	2871	0	0	228	3306	457	6177	38	1148	15511
3	Assam	397	8976	0	0	0	0	397	8976			269	8944	1341	19445	1253	18168	2863	46557	85	3261	55533
4	Himachal Pradesh	0	0	0	0	0	0	0	0			198	3254	0	0	0	0	198	3254	3	198	3254
5	Jammu & Kashmir	159	653	20.8	9489	124	88	304	10230	42	8640	511	3958	0	0	84	1218	636	13816	19	940	24046
6	Manipur	47.2	1010	0	0	393	418	440	1428			1009	12681	925	13181	0	0	1934	25862	45	2374	27289
7	Meghalaya	52	553	0	0	0	0	52	553			845	12289	304	4408	0	0	1149	16697	21	1200	17250
8	Mizoram	0	0	0	0	0	0	0	0			351	6168	492	7134	0	0	843	13302	9	843	13302
9	Nagaland	343	5937	0	0	0	0	343	5937			75	385	333	4829	84	840	492	6054	25	834	11991
10	Sikkim	77	1522	0	0	10	18	87	1540			502	6906	158	5364	0	0	660	12270	17	747	13810
11	Tripura	124	1693	0	0	0	0	124	1693			0	0	598	9768	0	0	598	9768	11	722	11461
12	Uttarakhand	95	1095	5	1384	4.0	268	103	2746	0	0	0	0	745	10407	0	0	745	10407	16	848	13154
13	West Bengal	41.00	1101	0	0	0	0	41	1101			60	3116	0	0	0	0	60	3116	8	101	4217
	Grand Total	2347	33970	25.7	10873	531	791	2904	45635	41.50	8640	4049	60571	4896	74535	1740	24847	10725	168594	314	13629	214228

S.No.	State	Maintenance & Repair	
		Length (in Km )	Cost (Rs in Cr)
1	Andaman & Nicobar Island	312	15
2	Jammu & Kashmir	29	3
3	Sikkim	69	23
4	Uttarakhand	100	7.35
	Grand Total	510	49

S.No.	State	Deposit work of NEC	
		Length (in Km )	Cost (Rs in Cr)
1	Assam	80	265

**STATUS AS ON 15.11.2018**

STATE: ANDAMAN AND NICOBAR ISLANDS							Branch Office: Port Blair				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.07.2018	Status
			Civil work								
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	170.40	262.97	0223-A&N(1)/2014-15/001-S&R(B)	18.12.2017/-	M/s Mantena Vasistha Bidge JV	0	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in Nov 2018. (iii) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is Completed.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I).	26.00	124.74	170.23	NHIDCL Cell/NH-223/Beod-Fer/2016-17/1	01.03.2017/ 01.11.2017	M/s DRA Infracon Pvt. Ltd./ EPTISA SERVICIOS DE INGENIERIA, S.L.	15.00	i) Utility Shifting is in progress. ii) Work is in progress. (iii) Physical Progress - 45.64 % (iv) Financial Progress - 44.75 %
3	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	259.00	409.85	NHIDCL Cell/NH-223/ 2016-17/4	31.03.2017/ 05.12.2017	M/s Vasishta Mantena NH JV/ EPTISA SERVICIOS DE INGENIERIA, S.L.	0	i) Trees Cutting permission has been received now, Utility Shifting in progress. iii) Work is in progress. (iv) Physical Progress - 3.00 % (v) Financial Progress - 4.38 %
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	202.91	277.17	0223-A&N(1)/2014-15/002-S&R(B)	15.02.2017/ 26.04.2017	M/s. MBZ-RDS (JV) / EPTISA SERVICIOS DE INGENIERIA, S.L.	0.00	i) Work is in progress. (ii) Physical Progress - 37.53 % (iii) Financial Progress - 47.27 %
5	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	44.36	57.61	NHIDCL Cell/ Jarwa Area - NH-223/ 2017-18/ 4	05.03.2018/ 09.04.2018	M/s Jandu Construction Company	21.00	i) Work is in progress. (ii) Physical Progress -33.47 % (iii) Financial Progress - 33.47 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed.
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III).	54.71	298.00	391	NHIDCL Cell/ NH-223(New NH-4)/A&N/2017-18/7	05.03.2018/ 04.09.2018	M/s Mantena Vasishta Strait JV	0	i) Work is in progress. (ii) Physical Progress - 0.00% (iii) Financial Progress - 0.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed.
7	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV).	33.45	174.00	234.27	NHIDCL Cell/ NH-4 (old NH-223)/A&N/2017-18/9	27.03.2018/ 04.09.2018	M/s Vasishta Construction Pvt.Ltd	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed.
8	NH-04	NH(O)	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 12.00 km) on EPC Mode (Package-V)	12	32.54	32.54					(i) Bids invited for civil work with Bid Due Date 29.11.2018 (ii) AA&FS received from the Ministry.
9	NH-04	NH(O)	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 14.10) on EPC Mode (Package-VI)	14.1	59.08	59.08					(i) Bids invited for civil work with Bid Due Date 29.11.2018 (ii) AA&FS received from the Ministry.

STATE: ANDAMAN AND NICOBAR ISLANDS							Branch Office: Port Blair				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.07.2018	Status
10	NH-04	NH(O)	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 25.00 km) on EPC Mode (Package-VII)	25	71.93	71.93					(i) Bids received on 08.11.2018 for civil work and Technical evaluation is under process. (ii) AA&FS received from the Ministry.
11	NH-04	NH(O)	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 32.36 km) on EPC Mode (Package-VIII)	32.36	128.75	128.75					(i) Bids invited for civil work with Bid Due Date 29.11.2018 (ii) AA&FS awaited from the Ministry.
A			Total (Civil work)	320.72	1565.71	2095.40				36.00	
			Bharatmala								
B			Total (Bharatmala)	0.00	0.00	0.00					
			NH-In Principle								
12		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00			M/s S M Consultants		i) Agreement has been signed on 12.01.2018 with M/s S. M. Consultant. ii) Commencement date has been notified as 27.01.2018. iii) DPR in progress (QAP, Inception report, draft feasibility report & Alignment details has been submitted). iv) PATSC scheduled on 21.08.2018
13		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50					
14		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50					
15		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00					
16		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00					
17		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15					
C			Total (NH-In Principle)	90.70	1088.40	1315.15					
			Rehabilitation								
D			Total (Rehabilitation Work)	0.00	0.00	0.00					
			Maintenance & Repair								
18	NH-04	M&R	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH-223) (Maintenance Package-I)	81.00	3.13	3.13			M/s Baba Projects Pvt.Ltd.		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.
19	NH-04	M&R	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II)	113.00	3.69	3.69			M/s Baba Projects Pvt.Ltd.		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.

STATE: ANDAMAN AND NICOBAR ISLANDS							Branch Office: Port Blair				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 15.07.2018	Status
20	NH-04	M&R	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III)	110.70	2.92	2.92			M/s Baba Projects Pvt.Ltd.		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.
21	NH-04	M&R	Improvement by overlaying of Stretch from Km 21-km28 on NH-4 in the UT of Andaman & Nicobar Islands	7.00	4.05	5.07			M/s Jandu Construction Company		i) LoA issued to M/s Jandu Construction Co. on 28.05.2018 and agreement signed on 11.07.2018
E			<b>Total (Maintenance &amp; Repair)</b>	<b>311.70</b>	<b>13.79</b>	<b>14.81</b>					

[illegible]

STATUS AS ON 15.11.2018

STATE: ARUNACHAL PRADESH

Branch Office: Namsai, Lakhimpur and Roing

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 01.10.2018	Status
			<b>Civil Work</b>								
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Km 0-28/Ar.Pkg/2014-15/85	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	24	(i) work in progress (ii) Physical Progress:93.09% (iii) Financial Progress: 88.30%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Ar.Pkg/2014-15/83	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	6	(i) Work in progress (ii) Physical Progress:56.25% (iii) Financial Progress: 56.25%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	SARDP-NE/Maha-Buri/Ar.Pkg/2014-15/87	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	25.135	(i) work in progress (ii) Physical Progress:100% (iii) Financial Progress: 100%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	SARDP NE/Chang-Tirap/Ar.Pkg/2014-15/84	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	1.5	(i) Work in progress (ii) Physical Progress:65.33% (iii) Financial Progress: 67.32%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali-Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	SARDP-NE/Aka-Lika/Ar.Pkg/201516/90	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	0	(i) Intent to Termination served to the Contractor, Reply of Contractor received which is under scrutiny. (ii) Physical Progress: 21.13% (iii) Financial Progress: 19.93%
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	SARDP-NE/Bord-Namchik/Ar.Pkg/2015-16/91	BIPL-BVEPL (JV)/M/s Voyants Solution	22.23	(i) Work in progress (ii) Physical progress : 100 % (iii) Financial Progress: 100 %
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	SARDP-NE/Long-Kanu/Ar.Pkg/2014-15/86	M/s Monte Carlo/ M/s Voyants Solution	11.01	(i) work in progress (ii) Physical Progress- 49.64 % (iii) Financial Progress:40.98%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	SARDP NE/NH-52/Pasi-Bomjur/Ar.Pkg/2015-16/98	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	0	(i) Work in progress. (ii) Physical Progress- 9.70% (iii) Financial Progress: 9.70%
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	SARDP NE/NH-215/Chang-Khonsa/Ar.Pkg/2015-16/97	M/s MGCPH-HGIEPL (JV)/ M/s MSV International Inc.	31	(i) work in progress (ii) Physical Progress- 82.06% (iii) Financial Progress-82.06%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 01.10.2018	Status
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	SARDP-NE/Pasi-Mary-Ying/Ar.Pkg/2015-16/93	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	12.35	(i) Work in progress (ii) Physical Progress-68.18 % (iii) Financial Progress-68.18%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali-Bame road	21	148	210.5	02.11.2015/ 21.01.2016	SARDP-NE/Aka-Lika-Bame/Ar.Pkg/2015-16/94	M/s JKM-KCL JV /M/s MSV Internationa Inc.	3	(i) Work in progress (ii) Physical Progress- 61.12% (iii) Financial Progress-61.12 %
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near lthun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	SARDP-NE/Hunli Anini/21.50-37.50/Ar.Pkg/2016-17/102	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 11.49% (iii) Financial Progress- 20.58%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near lthun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	SARDP-NE/Hunli Anini/37.50-53.50/Ar.Pkg/2016-17/	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in progress (iii) Physical Progress: 38.12% (iv) Financial Progress-38.12 %
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	SARDP-NE/Hunli Anini/53.50-92.50/Ar.Pkg/2016-17/95	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 17.44% (iii) Financial Progress-17.44 %
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/92.50-106.20/Ar.Pkg/2016-17/99	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress- 11.46 % (iii) Financial Progress-11.46 %
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/106.20-120.00/Ar.Pkg/2016-17/100	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress-21.50% (iii) Financial Progress-21.50%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (lthun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	SARDP NE/Roing-Hunli-Anini/Ar.P/2016-17/107	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	0	(ii) Physical Progress- 0% (iii) Financial Progress-0%
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	SARDP NE/Khupa-Hawai/Ar.P/@016-17/106	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-10.49% (iii) Financial Progress-19.44%
19	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/108	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-12.17% (iii) Financial Progress-16.97%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 01.10.2018	Status
20	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/109	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-13.24% (iii)Financial Progress-12.30%
21	New NH-113	SARDP	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	SARDP NE/Hayu-Hawai/AR.Pkg/2016-17/105	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	SARDP NE/Akajan-Bame/Ar.Pr./2016-17/112	M/s SCIW - Shivam (JV) / M/s Highway Engineering Consultant -Agnitio (JV)	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	159.06	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. (ii) Appointed Date being issued in December 2018
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	160.15	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. (ii) Appointed Date being issued in December 2018
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	202.03	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	215.46	24.03.2017/ 20.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Total Length Completed As On 01.10.2018	Status
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	262.43	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	209.52	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	187.76	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	175.89	24.03.2017/ 20.2.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 130.300	10.3	105	139.37	16.03.2018/ 15.06.2018	SARDP NE/Hunli Anini/120.00-131.920/Ar.Pkg/2015-16/101	M/s TTC Infra India/Ms. Lion Engg/M/s Lion Engineering Projects	0	(ii) Physical Progress- 4% (iii)Financial Progress-0%
<b>A</b>			<b>Total (Civil work)</b>	<b>691.45</b>	<b>6495.79</b>	<b>9334.34</b>				<b>136.23</b>	
			<b>Bharatmala</b>								
<b>B</b>			<b>Total (Bharatmala)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>NH-In Principle</b>								
32	NH-In Principle	NK	Daporaho (Upper Subhansari) to Dollungmukh (lower Subhansari) Via Dumporijo Connectiong NH-15 at Ananada Bagan	125	1562.5	1812.5	2/16/2018				(i) Feasibility report submitted. (ii) Alignment approved.
33	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0	2/16/2018				(i) Feasibility report submitted. (ii) Alignment approved.
34	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5	2/16/2018				(i) Feasibility report submitted. (ii) Alignment approved.
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>228</b>	<b>2850</b>	<b>3306</b>					
			<b>Rehabilitation Work</b>								
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>0</b>	<b>0</b>	<b>0</b>					
			<b>Maintenance &amp; Repair</b>								
<b>E</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>0</b>	<b>0</b>	<b>0</b>					





**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
			<b>Civil Work</b>								
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37on EPC basis	18.4	159.2	291.628	SARDP-NE/NH-37/Naga-Rang/AS/2015-16/275 dtd 14.01.2016	02.02.2016/ <b>23.05.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	0.8	(i) Financial Progress-12.855% (ii) Physical Progress-15.992% (iii) Revised Milestone 1 : 30.10.2017 (Achieved) (iv) Revised Milestone 2 : 28.02.2018 (Not Achieved) (v) Milestone 3 : 04.03.2018 (Not achieved) (vi) Notice for Intention to terminate issued on 16.07.2018
2	37	SARDP	4 laning from Rangagara to Kaliabor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	SARDP-NE/NH-37/Rang-Kalia/AS/2015-16/274 dtd 12.01.2016	23.01.2017/ <b>23.10.2017</b>	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Financial Progress-0.928% (ii) Physical Progress-1.963% (iii) Contractor mobilised on site. (iv) Cure Period Notice issued n 29.08.2018.
3	37A	SARDP	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91	SARDP-NE/NH-37A/Kali-Dola/AS/2014-15/235 dtd 31.10.2014	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singhla (JV) / M/s S A Infra	-	(i) Work is in progress. (ii) <b>PHYSICAL: 44.5%</b> (iii) <b>FINANCIAL: 40.00%</b> MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) <b>REVISED MILESTONE</b> (Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Achieved MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	SARDP-NE/NH-52/Dola-Jam/AS/2016-17/290 dtd 08.03.2017	12.04.2017/ <b>01.09.2017</b>	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	0	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 5.89 % (iv) Financial Progress: 3.53 % (v) Milestone 1 : 27.02.2018 (Not achieved) (vi) Cure Period Notice issued n 29.08.2018.
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	SARDP-NE/NH-52/Jam-Bis/AS/2014-15/253 dtd 31.03.2015	20.10.2016 <b>19.12.2016</b>	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	2.625	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress=17.66 % (iii) Financial Progress=14.87 % (iv) <b>1st Milestone: 17.06.2017 (achieved)</b> (v) <b>2nd Milestone: 17.02.2018 (Not achieved)</b> (vi) <b>3rd Milestone : 30.09.2018 (Not achieved)</b> (vii) Intention to terminate notice issued on 06.07.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	SARDP-NE/NH-52/Biswa-Goh/AS/2014-15/251 dtd 31.03.2015	30.03.2015 <b>15.01.2016</b>	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	21	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -35.092% (iii) Physical Progress-38.654 % (iv) <b>Revised Milestone 1- 25.02.2017 (achieved)</b> (v) <b>Revised Milestone 2- 28.10.2017(delayed achievement)</b> (vi) <b>Revised Milestone 3 - 31.03.2018(Not Achieved)</b> Notice for Intention to terminate issued on 16.07.2018
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	SARDP-NE/NH-52A/Goh-Hol/AS/2014-15/252 dtd 31.03.2015	30.03.2015 <b>11.12.2015</b>	M/s ECI / M/s ITL	0	(i) Physical Progress - 26.00% (ii) Financial Progress-23.74 % (iii) <b>Revised Milestone 1 : 31.03.2018 (Achieved)</b> (iv) <b>Revised Milestone 2 : 31.12.2018</b>

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	814.56	SARDP-NE/NH-37/Num-Jor/AS/2014-15/237 dtd 31.10.2014	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	6.15	(i) Financial Progress - 13.16% (ii) Physical Progress - 15.19% Revised MS I ( 10%) : 02.01.2018 (achieved) Revised MS II ( 30%) : 30.11.2018 Revised MSIII( 60%) : 30.04.2019 Project Compl: 31.12.2019
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	407.3	738.15	SARDP-NE/NH-37/Jor-Jhan/AS/2014-15/238 dtd 31.10.2014	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	-	(i) Financial Progress - 0% (ii) Physical Progress - 0.46% (iii) Branch Office issued cure period notice on 06.4.18
10	37	SARDP	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	801.54	SARDP-NE/NH-37/Jha-Dem/AS/2014-15/239 dtd 31.10.2014	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress - 0.5% (ii) Physical Progress - 1.17% (iii) Branch Office issued cure period notice on 16.4.18
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	385.57	SARDP-NE/NH-37/Demow-Moran Bypass/AS/2015-16/277 dtd 14.01.2016	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress -9.61% (ii) Physical progress -17.63% MSI ( 10%) : 13.02.17(achieved) MSII (30%) : 16.10.17 (Not achieved) MSIII (60%) : 29.05.18 (Not Achieved)
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	330.3	SARDP-NE/NH-37/Moran-Bogi/AS/2015-16/273 dtd 12.01.2016	14.01.2016/ 10.08.2016	-	-	(i) Original Contract with M/s Atlanta Limited terminated on 23.02.2018. (ii) Fresh bids invited on 19.07.2018 for taking up the balance work. Bid Due Date is 04.09.2018.
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	351.31	SARDP-NE/NH-37/Dibrugarh/AS/2014-15/246 dtd 25.02.2015	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	10.61	(i) Work is in progress. (ii) Physical Progress- 71.70% (iii) Financial Progress- 62.40% MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (Achieved) Completion date: 01.11.2018
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	519.3	818.4	54 (Ext.)/AS/2017-18/171 dtd 08.09.2017	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	0	(i) Civil Work in progress. (ii) Financial Progress- 1.04% (iii) Physical Progress-1.713% (iv) Revised Milestone I -23.06.2018 (Not Achieved) (v) Revised Milestone- II 23.02.2019 (vi) Revised Milestone III 06.10.2019 (vii) Revised completion- 24.06.2020
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	SARDP-NE/NH-53/Sil-Badar/AS/2014-15/250 dtd 30.03.2015	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	3.5	(i) Financial Progress- 54.11% (ii) Physical Progress-62.54% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (Not Achieved) (vi) Revised completion- 08.02.2019
16	208A	NH(O)	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	208A/AS/NHIDCL/2016-17/156 dtd 27.10.2016	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	17.95	(i) Civil Work in progress. (ii) Physical Progress=100% (iii) Financial Progress=99.5% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.95 km
A			Total (Civil work)	397.37	5493.45	8976.378				62.635	

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
			<b>Bharatmala</b>								
17		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5		18.10.2016	M/s Feedback Infra		<ul style="list-style-type: none"> <li>● DPR under progress</li> <li>● Draft Feasibility Report submitted on 18.08.2017</li> </ul>
18	151	ICS	Sutarkandi -Karimganj	14	175	203		18.10.2017	M/s Feedback Infra		<ul style="list-style-type: none"> <li>● DPR under progress</li> <li>● Draft Feasibility Report submitted on 18.08.2017</li> </ul>
19	31	EC	Hapachara- Tulungia	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
20	31	EC	Tulungia - Jogighopa	18	225	261		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
21	37	EC	Jogighopa - Gendera	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
22	37	EC	Gendera - Paikan	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
23	37	EC	Paikan- Dudhnoi	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
24	37	EC	Dudhnoi- Guwahati	108	1350	1566		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>● Alignment corridor have been reviewed and approved by</li> </ul>
25	37	EC	Kamar Gaon- Lahowal	16	200	232		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>● Inception Report and QAP submitted.</li> <li>● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> <li>● Inception Report and QAP submitted.</li> </ul>
26	37	EC	Lahowal- Tinsukia	38	475	551		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>● Inception Report and QAP submitted.</li> <li>● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
27	37	EC	Tinsukia- Makum	10	125	145		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>● Inception Report and QAP submitted.</li> <li>● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
28	38	EC	Makum- Digboi	25	312.5	362.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>● Inception Report and QAP submitted.</li> <li>● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
29	38	EC	Digboi- Margherita	13	162.5	188.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>● Contract Agreement signed on 06.04.2018</li> <li>● Inception Report and QAP submitted.</li> <li>● Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
30	62	EC	Dudhnoi-Damra	5	62.5	72.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant		<ul style="list-style-type: none"> <li>● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018</li> </ul>

STATUS AS ON 15.11.2018											
STATE: ASSAM										Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
31	36	EC	Daboka-Manja	90	1125	1305		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
32	36	EC	Manja-Lahorijan	38.8	485	562.6		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
33	36	EC	Lahorijan - Khatkhathi	1	12.5	14.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
34	39	EC	Numaligarh- Khatkhathi	99	1237.5	1435.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
35	44	EC	Ratacherra-kalain	25	312.5	362.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018</li> <li>Contract Agreement signed on 09.05.2018</li> </ul>
36	44/53	EC	Kalain-Panchgram	16	200	232					<ul style="list-style-type: none"> <li>LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018</li> </ul>
37	53	EC	Panchgram-Silchar	23	287.5	333.5					<ul style="list-style-type: none"> <li>DPR under progress</li> </ul>
38	44	EC	Badarpur-Agartala	253	3162.5	3668.5					<ul style="list-style-type: none"> <li>DPR under progress</li> </ul>
39	54	EC	Silchar- Vairengte	49.9	623.75	723.55			M/s. Transys Consulting Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018</li> </ul>
40	53	EC	Jiribam- Silchar	55	687.5	797.5			M/s. Transys Consulting Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018</li> </ul>
41	127B	ER	Srirampur- Dhubri	71	887.5	1029.5			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
42		ER	Hatsingimari - Rajabala	12	150	174			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
43		FR	Fakirganj - Dhubri	14	175	203			M/s. Global Infra Solutions		<ul style="list-style-type: none"> <li>LoA issued to M/s. Global Infra Solutions on 02.02.2018</li> </ul>
44		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Draft Alignment Study is in Progress.</li> </ul>
45		FR	Dimow Charali- Sengajan	8.2	102.5	118.9		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Draft Alignment Study is in Progress.</li> </ul>
46		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)	8	100	116		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Draft Alignment Study is in Progress.</li> </ul>
47		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Draft Alignment Study is in Progress.</li> </ul>
48		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Draft Alignment Study is in Progress.</li> </ul>

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
49		FR	Naltoli -Silghat	4	50	58		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
50		FR	Jorhat - Neamati	10.4	130	150.8		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
51		FR	Dimow Charali- Oriyamghat Road	62	775	899		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
52		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> <li>LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018</li> <li>Contract Agreement signed on 06.04.2018</li> <li>Inception Report and QAP submitted.</li> <li>Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.</li> </ul>
53		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5		09.05.2018	M/s CE Testing Company Pvt. Ltd		<ul style="list-style-type: none"> <li>LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018</li> <li>Alignment corridor have been reviewed and approved by</li> </ul>
<b>B</b>			<b>Total (Bharatmala)</b>	<b>1341</b>	<b>16762.5</b>	<b>19444.5</b>					

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
			<b>NH-In Principle</b>								
54	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		07.02.2018	M/s Wapcos in JV with ITL		Inception Report and QAP submitted by the DPR Consultant
55	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595		07.02.2018			
56	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5		07.02.2018			
57	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725		07.02.2018			
58	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725		07.02.2018			
59	NHIP	NK	Mangaldai-Bhutanhang-Changrang	62	775	899		07.02.2018			
60	NHIP	NK	Dudhnoi-Matia-Mormoi-Goalpara-Pancharatna	103	1287.5	1493.5		07.02.2018			
61	NHIP	NK	Haldyanganj-Mankachar road	22	275	319		07.02.2018	M/s Global Infra Tech		Inception Report and QAP submitted by the DPR Consultant
62	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		07.02.2018			
63	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175		17.01.2018			
64	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5		17.01.2018			
65	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5		17.01.2018			
66	NHIP	NK	Silchar- Kalain Road	30	375	435		17.01.2018			
67	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5		11.01.2018	M/s CE Testing		Inception Report and QAP submitted by the DPR Consultant
68	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725		11.01.2018			
69	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5		11.01.2018			
70	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696		11.01.2018			
71	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5		11.01.2018			
72	NHIP	NK	Moran-Naharkatia Road	56	700	812		11.01.2018			
73	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825		11.01.2018			
74	NHIP	NK	Duliajan Digboi Road	34.13	426.625	494.885		11.01.2018			
75	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48		11.01.2018			
76	NHIP	NK	Margherita Pengeri Phiohari Doondoma Road	56.76	709.5	823.02		11.01.2018			
<b>C</b>			<b>Total (NH-Inprinciple)</b>	<b>1252.98</b>	<b>15662.25</b>	<b>18168.21</b>					
			<b>Rehabilitation work ( Deposit work of NEC)</b>								
77	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68		23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	1.12	(i) Earthwork for subgrade in progress. (ii) Physical progress= 95% (iii) Financial Progress=60.1%
78	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54		17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	11.607	(i) Civil Work in progress (ii) Physical progress= 61.05% (iii) Financial Progress= 61.05% (iv) DBM Completed= 11.607 km
79	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 7.38% (iii) Financial progress= 7.01%
80	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 7.09% Financial progress= 6.11% (iii)
81	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19		13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 4.47% (iii) Financial progress= 4.01%
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>79.715</b>	<b>214</b>	<b>265.38</b>				<b>12.727</b>	
			<b>Maintenance &amp; Repair</b>								
<b>E</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					



STATUS AS ON 15.11.2018																
STATE: ASSAM																
Branch Office: Tezpur, Guwahati																
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status					
Sl. No.	NH	Funding	DPR Work Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report			Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date		Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
1	44	JICA	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding) <b>Consultant : M/s SA Infra- DPR Consultant</b>	4	200	Alignment changed as per Public Consultation meeting. DPR Consultant is directed to submit reports on new alignment	Pending		12.09.2015	Pending	12.01.2016	Pending	NA	Pending	Pending	12.01.2016
2	38	SARDP	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00 <b>Consultant : M/s KMC - PT JV / M/s Rodic Consultants</b>	29.36	392.21	-	-		-	-	-	-	-	-	-	-
3	52 & 37 (New link)	SARDP BMP	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis <b>Consultant : M/s Louis Berger</b>	40	3500	Alignment finalised	Pending		03.11.2016	Pending	03.03.2017	Pending	Pending	Pending	Pending	03.03.2017
4	127B	JICA	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA <b>Consultant : M/s AECOM - DPR Consultant</b>	20	4044	-	-		-	-	-	(i) EIA, SIA & RAP submitted to State Govt on 11.06.2018 (ii) Man-month for GPMC/AE fixed in consultation with JICA on 21.06.2018 (iii) The report on Dolphin mitigation received from expert along with estimate amounting to Rs.1.54Cr on 25.06.2018. (iv) The draft Contract Agreement fwd to MoRTH and MoRTH further fwd the same to JICA for review. (v) The Final modified Cost estimate likely to be submitted by 1st week of July by Consultant. (vi) The draft hydraulic model study report likely to be received from CWPRS by 31st August, 2018 (vii) Draft PIB memorandum under process for approval. (viii) Land Acquisition Assam portion on Dhubri & South Salmara dist. 3(a), 3(A) completed and 3(D) through bhumi rashi portal in progress. In Meghalaya portion the LA is in progress (ix) The Ministry's observation to the minutes of Discussion submitted 14.08.2018. (x) Ministry forwarded PIB proposal to Department of Expenditure on 16.10.2018. (xi) PIB submitted to MoRTH on 13.09.2018				
5		NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for construction of new 2-lane Road Bridge across River Brahmaputra in Jogighopa in the State of Assam	2.3		(i) Total 7 Bids received on Bid Due Date i.e. 19.06.2018. (ii) Financial Proposals opened on 10.09.2018 (iii) Awarded to M/s Rodic Consultants Pvt. Ltd. in JV with Monarch Surveyors And Engineering Consultants Pvt. Ltd. on 29.10.2018										
6		NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of new National Highways (Guwahati-Jorabat bypass) in the state of Assam	25		(i) Total 3 Bids received on Bid Due Date i.e. 26.06.2018. (ii) Financial Bid Opened on 29.10.2018 (iii) M/s C E Testing Pvt. Ltd identified as the H-1 Bidder										

**STATUS AS ON 15.11.2018**

STATE: ASSAM

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 31.10.2018	Status
7	217	NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of National Highway No. 217(Paikar-Tura Section) in the state of Assam/Meghalaya	93		(i) Total 6 Bids received on Bid Due Date i.e. 26.06.2018. (ii) Financial Bid Opened on 29.10.2018 (iii) M/s Almondz Global Infra Consulting Limited (A wholly Owned Subsidiary of Almondz Global Securities Ltd.) in Association with Thoughts Consultants Jaipur Pvt. Ltd. has been identified as the H-1 Bidder.					
8		NK	Consultancy Services for preparation of Detailed Project Report for Development of Multimodal Logistics Park at Jogighopa and External Trunk Connectivity Infrastructure to the Multimodal Logistics Park site at Jogighopa			(i) Contract Agreement signed on 03.10.2018 with commencement date as 04.10.2018 for preparation of DPR to M/s. Voyants Solutions Pvt. Ltd. in JV with KPMG Advisory Services Pvt. Ltd. (ii) DPR under Progress					
9	127B	ER	Srirampur- Dhubri Consultant : M/s CE Testing Co.Pvt Ltd.	55.7	807.65	-	-	-	-	-	(i) TSA signed on 07.05.2018 (ii) Presentation held on 23.06.2018. Consultant asked to prepare 4Lane for the balance 36 Km length and to submit variation statement for the same. (iii) The variation proposal was put up in 54 th EC Meeting. MOM yet to be issued. (iv) The Consultant asked to submit the final DPR by October 2018 end. (v) Proposal for submission of GAD received from Consultant on 04.10.2018 to be uploaded on portal for approval of Railway Authority processed for approval.
<b>F</b>			<b>Total (DPR Work)</b>	<b>269.36</b>	<b>8943.86</b>						
			<b>Grand Total (A+B+C+D+E+F)</b>	<b>3340.43</b>	<b>38132.20</b>	<b>55798.33</b>					

STATUS AS ON 15.11.2018

STATE- HIMACHAL PRADESH	Branch Office: Shimla
-------------------------	-----------------------

STATE- HIMACHAL PRADESH	Branch Office: Shimla
-------------------------	-----------------------

Sl. No.	NH	Funding	Name of project	Road Length (km)	Approx.Estimated cost (Rs in crore)	Approx. TPC Excluding LA,FC&US (Rs in crore)	Approx. TPC including LA,FC&US [In Cr]	Job No.	Date of Award of Contract/ Appointed date	Contractor/ Authority Engineer	Total Length Completed As On 15.06.2018	Status
			Civil work									
A			Total (Civil work)	0.00	0.00		0.00					
			Bharatmala									
B			Total (Bharatmala)	0.00	0.00	0.00	0.00					
			NH-In Principle									
C			Total (NH-In Principle)	0.00	0.00	0.00	0.00					
			Rehabilitation									
D			Total (Rehabilitation Work)	0.00	0.00	0.00	0.00					
			Maintenance & Repair									
E			Total (Maintenance & Repair)	0.00	0.00	0.00	0.00					

[illegible]

STATUS AS ON 15.11.2018											
STATE- JAMMU & KASHMIR											
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencem	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Tunnel Works (under Construction)</b>								
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42		01.04.2015	M/s SSSL IE-M/s EPTISA Servicios de Ingenieria SL		Intention To Termination Notice issued on 16.11.2018
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69		19.01.2018	Contractor- M/s IL&FS Transporattion Networks Limited		Intention To Termination Notice issued on 16.11.2018
<b>A</b>			<b>Total tunnel works</b>	<b>20.81</b>	<b>9338.42</b>	<b>9489.11</b>					
			<b>Civil works</b>								
3	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-II)	5.2	272.77	404.17		LOA date 14.03.2018	S.P. Singla Construction Pvt Ltd		LOA has been issued to M/s SP Singla Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018. Appointed Date has been notified as 07.08.2018. Work in progress
4	244	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag -Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
5	244	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7		Notice to proceed 07.03.2018	M/s Khandey Infrastructure Ltd.		work in progress
6	244	NH(O)	Widening and upgradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir	17.00	150.04	225.82		LOA date 27.03.2018	ECI Engineering in JV with SRM contracts pvt ltd		LOA has been issued to M/s ECI Engineering & Construction in JV with SRM Contractors Pvt. Ltd. on 27.03.2018. Appointed Date has been declared as 22.11.2018
			Consultancy Services for Authority's Engineer for supervision of: (i) Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length (ii) Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnor road section of NH-144A from Ganesh Vihar (Km 6.000) to Hanuman Chowk (Km 30.000) of 24 Km length in the state of Jammu and Kashmir to be executed on EPC basis. (iii) Widening and Up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the state of Jammu and Kashmir to be executed on EPC basis	42.04				10 bids received on 19.11.2018 and bids were opened on 20.11.2018.			
<b>B</b>			<b>Total Civil Works</b>	<b>159.24</b>	<b>441.60</b>	<b>652.98</b>					

**STATUS AS ON 15.11.2018**

**STATE- JAMMU & KASHMIR**

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencem	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Rehabilitation</b>								
		NH(O)	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244								
7		NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	14	20.51	20.51		15.12.2016/01.01.2017	M/s Jai Buildcon Pvt. Ltd.		Physical Progress: 100% Financial Progress: 100%
8	244	NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	44	23.64	23.64		14.12.2016/01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress: 100% Financial Progress: 100%
9		NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	32.60	25.36	25.36		14.12.2016/01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress: 100% Financial Progress: 100%
10		NH(O)	(d) KM 123.60 to KM 170.00 of Chatroo Division	33.40	18.80	18.80		14.12.2016/01.01.2017	M/s SRM Contractors Pvt. Ltd.		Physical Progress: 100% Financial Progress: 100%
<b>C</b>			<b>Total (Rehabilitation Work)</b>	<b>124</b>	<b>88.31</b>	<b>88.31</b>					
			<b>Maintenance</b>								
12	244	M& R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of Retaining wall and Breast walls and fixing	29.00	4.05	4.05		02.08.2018/05.10.2018	M/s Payare Lal Sharma		work in progress
13	244	M& R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of retaining wall and breast walls and fixing of traffic sign board & kilometer stones on Chenani-Sudhamahadev road (Km 0.000 to Km 25.300) in the State of Jammu and Kashmir	25.00	0.86	0.86		19.12.2017/01.0.2018.	M/s Payare Lal Sharma		work in progress
14	244	M& R	Urgent repairs of Bridge at Hiller in District Anantnag on Kishtwar-Sinthanpass-Khanabal road NH-244 in the state of Jammu & Kashmir	Bridge work	1.05	1.05		10.05.2018/21.05.2018	M/s Eimsim Baba's Infrastructure Pvt. Ltd.		work in progress
15	244	M& R	Maintenance work for Chenani-Sudmahadev-Goha-Khellani (re-aligned portion) of NH-244	25	3.00	3.00		19.12.2017/-	M/s JAI Buildcon Pvt Ltd.		Completed
16	244	M& R	Providing & Installation of Road Safety Measures by fixing of Traffic Sign Board, construction of Parapets, fixing of Road Delineators, Road Stud & Road Marking and Construction/Repair of Retaining walls/ Crate wall from Km 0.000 to Km 170.000 on Batote-Kishtwar-Sinthanpass road of NH-244 in the state of Jammu & Kashmir	170	2.50	2.50					04 nos. of Bids were received on 26.11.2018.
17	244	M& R	In-Principle approval for execution of Emergent /Ordinary Maintenance/Periodic Repair/Rehabilitation work and snow clearance of National Highways entrusted to NHIDCL in J&K	170	4.25	4.25		31.10.2018	M/s JAI Buildcon Pvt Ltd.		Works awarded Under four pkg.
<b>D</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>29.00</b>	<b>15.71</b>	<b>15.71</b>					
			<b>Bharatmala</b>								

STATUS AS ON 15.11.2018															
STATE- JAMMU & KASHMIR															
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencem	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status				
E			Total (Bharatmala)	0.00	0.00	0.00									
			NH-In Principle												
12	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhani-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	80				05.10.2018	M/s Almondz Global Infra Consultant Ltd.		The work has been awarded on 05.10.2018.				
13	In principle NH		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District- Doda, J&K) to Makhani-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir	4				05.10.2018	M/s Almondz Global Infra Consultant Ltd.		The work has been awarded on 05.10.2018.				
F			Total (NH-In Principle)	84.00	0.00	0.00									
			DPR Work												
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date		Target Date	Actual Date	Target Date	LA	FC	Summary Estimate	Actual Date
14	244	NH(O)	Preparation of DPR for two laning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass) <b>Consultant : M/s Wadia Techno Engineering Services In association With M/s Zoma Engineers</b>	274	3708	-	-		-	-	-	-	-	Under Process	30.10.2017
15	State Road	NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for the following road stretches in the state of Jammu & Kashmir i) 2 Laning of Mughal Road connecting Shopian with Bafliaz in Poonch District ii) a) 2-lane with Paved Shoulder of NH configuration for Baramulla-Gulmarg Road b) 2 Lane Bypass from Donipawa to Ashajipora connecting NH-244 & NH-44	85			03 nos. bids received. The same are under technical evaluation.								
16	1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Baltal and Minamarg) from km 82.00 to km 95.00 on Srinagar-Leh road (NH-1) and; (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir <b>Consultant : SMEC International Pvt Ltd in JV with SMEC(India) Pvt Ltd. in Association with Anandjwala Technical Consultancy</b>	20.00	250.00	-		25.07.2018	-	08.09.2018	09.08.2018	28.10.2018	-	-	08.10.2018



**STATUS AS ON 19.11.2018**

STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 19.11.2018	Status
			<b>Civil Work</b>								
1	53	NH(O)	Barak Makru Bridge	1.2	109	141		27.04.2017	M/s Bhartiya Infra Project Ltd.	-	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Milestone -I achieved. (d) Work in progress
2	39	ADB	2 laning of Imphal-Moreh road from Km 350.00 to 395.680	46	458	869		-	M/s G.R Infra projects Limited	-	(a) LOA issued on 01.06.2018 and Contract Agreement signed on 18.06.2018. (b) Appointed date 16.10.2018
<b>A</b>			<b>Total (Civil work)</b>	<b>47.20</b>	<b>566.77</b>	<b>1009.75</b>				<b>0</b>	
			<b>Bharatmala</b>								
3		BR	Shangshak-Nampisha	90	1125	1260		22.11.2017	M/s CE Testing	In feasibility stage	DPR under Progress. Final Feasibility report received on 27.10.2018
4	53	EC	Imphal-Jiribam	220	2750	3080			M/s CE Testing	In feasibility stage	Final feasibility received on 02.11.2018
5	102B	EC	Tuivai- Sinnghat	89	1112.5	1290.5			M/s CE Testing	In feasibility stage	DPR under Progress (M/s CE Testing) Draft feasibility received on 21.07.2018
6	102B	EC	Sinnghat- Churachandpur	35	437.5	507.5			M/s CE Testing	In feasibility stage	DPR under Progress (M/s CE Testing) Draft feasibility received on 21.07.2018
7	150	EC	Churachandpur-Moirang	19	237.5	275.5		23.01.2017			
8	150	EC	Moirang-Imphal	42	525	609			M/s SM Consultant	In DPR Stage	DPR under Progress. Draft DPR received on 03.08.2018
9	150	EC	Jessami-Yaingangpopki	170	2125	2465			M/s SM Consultant	In DPR Stage	DPR under Progress. Draft DPR received on 03.08.2018
10	39	EC	Mao-Imphal	106	1325	1537		02.12.2015	M/s Stanley	In feasibility Stage	DPR under Progress.
11	39	ICR	Alternate Alignment	59	738	826			M/s Sheladia Inc.	DPR Completed	DPR Completed
12	39	ICR	Imphal -Moreh	95	1188	1330			M/s Sheladia Inc.	DPR Completed	(i) work on Imphal-Moreh Pkg-II Km 350.00 to Km 395.680 was awarded to M/s GR Infra projects and "Appointed Date" was fixed as 16.10.2018 and work is in progress. (ii) Due to high LA rate and delay, re-tender for Imphal-Moreh Pkg-I Km 330.00 to Km 350.00 has been called and HQ NHIDCL has taken decision to revise ROW considering high cost of land acquisition. So, it is requested to expedite the process and convey the decision to branch office at earliest
<b>B</b>			<b>Total (Bharatmala)</b>	<b>925</b>	<b>11563</b>	<b>13181</b>					
			<b>NH-In Principle</b>								
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>					
			<b>Rehabilitation</b>								
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49		12.12.2017	M/s Satya Builders	14.5	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Milestone-II achieved Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62		01.08.2016	M/s Bhartiya Infra Projects Ltd.	39.5	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.



**STATUS AS ON 19.11.2018**

STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 19.11.2018	Status
15	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59		18.01.2018	M/s Garg & Sons Estate Promoters Pvt Ltd	9	(i) Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-II achieved. (iv) Work in progress.
16	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8		27.10.2016	M/s Bhartiya Infra Project Ltd.	15.8	Commencement/Start date 27.10.2016. Work completed.
17	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12		31.10.2016	M/s Shongvah Thanmi	22	Commencement/Start date 31.10.2016. Work completed.
18	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13		27.10.2016	M/s Bhartiya Infra Project Ltd.	20	Commencement/Start date 27.10.2016. Work completed.
19	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18		12.05.2017	M/s Haokhotinlen Vaiphei	17.2	(i) Work Started on 12.05.2017 (ii). Work in progress
20	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18		12.05.2017	M/s Haokhotinlen Vaiphei	25	(i) Work Started on 12.05.2017. (ii) Work completed
21	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19		08.02.2017	M/s K .Morung & sons.	40	(i) Start date 06.02.2017 (ii) work completed.
22	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	3	3		30.08.2017	M/s NDS Construction	-	(i) Date of commencement of the project was 30.08.2017. (ii) Work completed on 30.04.2018
23	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.50	52		01.04.2017	M/s HVS Construction Materials Pvt. Ltd.	31.4	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work completed on 19.06.2018
24	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.10	43		11.03.2017	M/s Nidhi Creative Infrastructure Pvt. Ltd	28.1	(i) Commencement /Start date is 11.03.2017 (ii) work completed on 10.03.2018.
25	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.10	67		01.04.2017	M/s Bhartia Infra Pvt. Ltd.	23.4	(i) Commencement /Start date is 01.04.2017 (ii) work completed on 13.06.2018.
26	NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		2			14.03.2018	M/s Bhartia Infra Pvt. Ltd.	-	(i) Work started on 14.03.2018. (ii) Work completed on 10.06.2018.
<b>D</b>			<b>Total</b>	<b>393</b>	<b>350</b>	<b>418</b>				<b>286</b>	

**STATUS AS ON 19.11.2018**

STATE: MANIPUR										Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Total Length Completed As On 19.11.2018	Status
<b>Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)</b>											
27	NH-37	M & R	From Km 3.00 to Km 75.00	72	11	—		-	M/s HVS Construction Materials Pvt. Ltd.	-	Letter to proceed issued on 24.09.2018 and work started from 02.10.2018
28	NH-37	M & R	From Km 75.00 to Km 145.00	70	14	—		-	M/s Nidhi Creative Infrastructure Pvt. Ltd.	-	Letter of proceed issued on 10.09.2018 and works is in progress.
29	NH-37	M & R	From Km 145.00 to Km 220.00	75	14	—		-	M/s Bhartia Infra Pvt. Ltd.	-	Letter of proceed issued on 27.08.2018 and works in in progress.
30	NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14	—		11.04.2018	M/s Bhartia Infra Pvt. Ltd.	-	(i) Work started on 11.04.2018 (ii) Work completed on 30.05.2018.
<b>Churachanpur-Tipaimukh road from km 0.00 to 262.00</b>											
31	NH-150	M & R	From 0.00 to Km 185	185	6.4	—		07.05.2018	M/s NDS Construction	-	(i) Work started on 07.05.2018 and work is in progress.
32	NH-150	M & R	From 185 to Km 262	77	36	—		17.09.2018	M/s Nidhi Creative Infrastructure Pvt. Ltd.	-	(ii) Appointed date fixed on 17.09.2018 and work is in progress.
<b>33 Yaingangpokpi-Jessami- Nagaland Border (161 km)</b>											
34	NH-37	M & R	From Yaingangpokpi to Finch Corner (Km 488.125 to Km 522.86).	35	11	—		19.04.2018	M/s L K & Sons	-	(i) Work started on 19.04.2018 and work is in progress.
35	NH-37	M & R	Ukhrul- Jessami-Nagaland Border (km 126)	126	19	—		01.08.2018	M/s HVS Construction Materials Pvt. Ltd.	-	Letter to proceed issued on 01.08.2018 and work is in progress.

DPR Work																	
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report				Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date			Target Date	Actual Date	Target Date	LA	FC/WC/EC	Utility Shifting Estimate	Actual Date	Target Date
1	102C	SARDP	Parallel-Chandel Section Consultant : M/s CE Testing Pvt.Ltd.	18	252	finalized	09.04.2018	Draft feasibility received on 21.07.2018	Final Feasibility report received on 06 Sept 2018	07.03.2018	12.10.2018	06.05.2018	LAP submitted on 25 July 18	FC applied WC & EC: NA (Not Applicable)	PHED: 24.08.2018	-	20.06.2018
2	129A	NK	Two laning with paved shoulders from Maram-Peren - Dimapur	204	1624	finalized	-	Draft feasibility received on 15.06.2018	Final Feasibility report received on 12.10.2018 & 02.11.2018	07.03.2018	-	06.05.2018	LAP submitted on 18 June 18	-	-	-	20.06.2018
3		NK	2 laning with paved shoulder from Tamenglong in Manipur to Peren in Nagaland via Longdi Pabram Consultant : M/s CE Testing Pvt.Ltd.	100	1329	finalized	-	Draft feasibility received on	Final Feasibility report received on 11.10.2018	07.03.2018	-	06.05.2018	-	-	-	-	20.06.2018

STATUS AS ON 19.11.2018

[illegible]

**STATUS AS ON 15.11.2018**

STATE-MEGHALAYA							Branch Office: Shillong			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Contractor/Authority Engineer	Total Length Completed As On 30.09.2018	Status
			<b>Civil Work</b>							
1	51	JICA	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.50	360.30	553.41	28.03.2018	Mr. Manaranjan Brahma / M/s Theme Consultancy	0	(i) The Civil Work awarded to M/s Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Appointed date fixed as 15.09.2018 (iv) Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) completed. LOA issued to M/s Manavadhikar Samajik Manch on 05.07.2018 and the Contract Agreement signed on 06.08.2018. The letter of commencement issued on 06.08.2018. (v) The draft RFP for Authority's Engineer sent to JICA HQ for approval on 05.04.2018. JICA vide letter no. 066 dtd. 24.04.2018 has submitted observation and the 1st amended RFP sent to JICA on 13.08.2018. JICA re-submitted observation on 28.08.2018 and the same is under review, para vise reply of the same has been sent by NHIDCL to JICA on 23.10.2018. (vi) in- principle modified estimate for 11.57 Cr for Zirat estimate approved . (vii) in- principle estimate for 12.85 Cr for PHED utility approved. (viii) in- principle estimate for 3.06 Cr for electric utilities approved.
<b>A</b>			<b>Total (Civil work)</b>	<b>51.50</b>	<b>360.30</b>	<b>553.41</b>				
			<b>Bharatmala</b>							
2	217	EC	Dudhnoi - Damra	5	62.50	72.50				
3	217	EC	Damra - Nengkra	66	825.00	957.00				
4	6	EC	Kalain - Panchgram	16	200.00	232.00				
5	SH	EC	Nengkra - William Nagar	16	200.00	232.00				
6	Bypass	EC	Mawlyngkhung- Mawryngkneng ( Shillong bypass)	49	612.50	710.50				
7	6	EC	Jowai-Ratachera	101	1262.50	1464.50				
8	6		Ratachera-Kalain	25	312.50	362.50				
9	6	EC	Mawryngkneng- West Jaintia Hills	19	237.50	275.50				
10	6	EC	West Jaintia Hills- Jowai	7	87.50	101.50				
<b>B</b>			<b>Total (Bharatmala)</b>	<b>304.00</b>	<b>3800.00</b>	<b>4408.00</b>				
			<b>NH-In Principle</b>							
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				
			<b>Rehabilitation</b>							
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				
			<b>Maintenance &amp; Repair</b>							
<b>E</b>			<b>Total (Maintenance &amp; Repair)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				

DPR Work																		
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	DPR Initiated By	Alignment Approval Status	Contract Agreement Date	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity			Final DPR		
									Actual Date	Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date	
11	SH	SARDP	Ranikor - Maheshkhola - Baghmara Consultant : M/s Holtec Consulting Pvt. Ltd	129	1193.25	NHIDCL	Approved by State Govt.		<ul style="list-style-type: none"><li>Final DPR Submitted to MoRTH on 24.04.2014.</li><li>TSA was signed between NHIDCL, PWD Meghalaya and the Consultant on 09.05.2017</li><li>The Proposal for the 1st pkg. from 0km to 30km submitted by the Consultant along with estimate for LA, Utility Shifting.</li><li>The proposal cleared in PATSC on 31.07.2018. The proposal sent to MoRTH for SFC on 13.09.2018..</li><li>Rs 5.05Cr paid against LA on the adhoc payment.</li><li>variation proposal approved for Rs.14.40 Lakh in 44th EC meeting held on 03.01.2018</li><li>The proposal for obtaining AA &amp; FS has been concurred by IFD and the same has been proposed for HPC Meeting by Ministry.</li></ul>									
12	40	JICA	Shillong- Dawki Consultant :M/s Transys Consulting Pvt Ltd	71.5	1431.91	NHIDCL	Approved by State Govt.		<ul style="list-style-type: none"><li>i) Final DPR submitted on 23.08.2017</li><li>ii) JICA loan agreement signed on 29.03.2018. The loan effectuation date has been extended upto November 2018.</li><li>iii) Alignment issues raised by Forest Department on 21.12.2017 from chainage km 2+500 to km 3+500 (3rd Mile Bypasses) taken up with State Government. Forest has in-principle approved alignment from 1.9km to 2.50km.</li><li>iv) Part of SIA/LA for East Khasi Hill Dist. submitted to DC and the remaining stretch falling under Jentia Dist in progress</li><li>v) NOC recived from BSF for BOP area land on 06.07.2018.</li><li>vi) Review meeting held on 25.05.2018 and 04.07.2018 the subject project have been splitted into 5 packages based on the RoW, NoC and other clearances from the local authority.</li><li>vii) NOC recieved from all the District Hill Councils for the entire length of the project.</li><li>viii) PIB note submitted to Ministry on 17.09.2018 for the complete package excluding Peninsula Bypass.</li><li>(ix) Meeting held with Hon'ble CM on 14.09.2018 with MD NHIDCL to expedite land for ROW &amp; US estimate submission by the utility owing agency.</li><li>(x) The draft bidding document based on NH-51 and the Technical Schedule for all the packages except Bypass shared through e-mail 14.09.2018 and by letter no 05.10.2018.</li></ul>									
13	40	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.40	258.37	NHIDCL			<ul style="list-style-type: none"><li>(i) Based on the review meeting held on 25.05.2018 at Shillong under Chairmanship of Hon'ble Chief Minister, Meghalaya and MD, NHIDCL it was deliberated to engage fresh Consultant for preparation of DPR keeping in view future developmental aspect of the area.</li><li>(ii) Accordingly, the RFP for invitation of Consultant for the DPR prpreparation has been uploaded on 14.08.2018 with bid submission extended to 17.10.2018. Total 7Nos of bid received.</li></ul>									
14	SH	NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane. Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	38.00	1862.00	PWD			Project not on Priority list. Under SARDP-NE, Phase-B.									
15	SH	SARDP	Upgradation to 2-lane of State road Stretches from Nongstoin - Wahkaji. Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	43.06	365.66	PWD	Approved by State Govt.		<ul style="list-style-type: none"><li>(i) Based on review meeting held on 04.07.2018 at HQ, Proposal sent to MoRTH for de-sanction of the Project on 10.07.2018.</li><li>(ii)The proposal shall be re-invited by splitting it in two Packages i.e. from 0+00km to 43.06km and 43.06km to 61.50km depending upon the availability of RoW and clearances from various local authorities.</li><li>(iii) The Consultant has been asked to sign TSA and submit modifications to the Cost &amp; bidding documents on 13.07.2018.</li></ul>									
16	SH	SARDP	Upgradation of Wahkaji – Phlangdiloin - Ranikor (Tentative Length = 30.00 Km) Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	30	259.37	PWD	Approved by State Govt.		<ul style="list-style-type: none"><li>(iv) Meeting with DPR Consultant held on 20.08.2018, the variation proposal submitted by the Consultant recommended for approved in the 57th EC meeting held on 10.09.2018 subject to signing of the TSA .</li><li>(v) Draft TSA has been legally vetted by GC (Legal) and approved by the Competent Authority.</li></ul>									
17	SH	SARDP	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai-Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km. Consultant : M/s Hotec Consulting Pvt.Ltd.	69.5	426	PWD	1. Approved by State Govt. up to Kryshai.  2. Alignmt from Kryshai to chayyagaon to be approved based on the feasibility report.		<ul style="list-style-type: none"><li>(i)The TSA between NHIDCL, PWD Meghalaya and Consultant was signed on 09.05.2017.</li><li>(ii)The Branch Office directed to submit the status of ROW and the LA details, FC and Utility related estimates</li><li>(iii) Cosultant submitted the variation proposal for additional scope of work to connect Kryshai - Chaayyagaon and updaton and modification of the DPR as per the meeting held on 29.05.2018.</li><li>(iv) The variation proposal of the consultant was put up in 56th EC meeting held on 27.08.2018 and the same has been recommended by EC. The variation proposal approved by Competent Authority and communicated to Consultant.</li><li>(v) Accordingly, the Consultant has submitted tyhe Inception Report for the additional scope connecting Kryshai - Chaayyagaon on 26.10.2018</li></ul>									
18	SH	NK	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag-Mahendraganj (near Bangladesh border)	52	754	NHIDCL			<ul style="list-style-type: none"><li>(i) RFP for preparation of DPR invited, last date of submission due date extended from 22.10.2018 to 29.10.2018.</li><li>(ii) Technical Bids has been opened on 01.02.2018.</li></ul>									

[illegible]



STATUS AS ON 15.11.2018											
STATE: NAGALAND								Branch Office: Dimapur			
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Total Length Completed As On 30.10.2018	Status
			Civil Work								
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/16.09.2016	SARDP-NE/NH-29/Dima-Kohi/124.100-140.00/NG/2015-16/278	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	Nil	(i) Physical Progress - 51.552% (ii) Financial Progress - 44.18% (iii) EOT approved for Milestone-I, 1st Milestone: 15.03.2017 ,shifted to 09.08.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/30.08.2016	SARDP-NE/NH-29/Dima-Kohi/140.00-156.00/NG/2015-16/279	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	Nil	(i) Physical Progress - 61.241% (ii) Financial Progress - 52.87% (iii) EOT approved 1st Milestone, 1st Milestone:29.01.2017 ,shifted to 26.06.2017.
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/08.08.2016	SARDP-NE/NH-29/Dima-Kohi/156.00-172.900/NG/2015-16/280	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	Nil	(i) Physical Progress - 45.839 % (ii) Financial Progress - 37.47% (iii) Milestone-II is also not achieved by Contractor; EOT proposal yet to be initiated for Milestone-I.
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/05.09.2017	SARDP-NE/Dimapur Bypass/NG/2016-17/286	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	Nil	(i) Physical Progress- 16.71% (ii) Financial Progress- 14.25%
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09	19.03.2018/ -	NHIDCL Cell/Assam/NH-36/39/2017-18/12	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	Nil	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A uploaded on Bhoomi Rashi by GM(P) / CALA. (ii) Appointed date yet to be declared.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-1/2017-18/14	M/s Shivalaya Construction Co Pvt Ltd.	Nil	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and and evaluation is under process.
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-2/2017-18/15	M/s Shivalaya Construction Co Pvt Ltd.	Nil	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and and evaluation is under process.
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-3/2017-18/16	M/s Madhucon Projects Limited	Nil	Civil Work Contract Agreement signed on- 07.05.2018; ppointed date yet to be declared. Bids for AE opened on 24.07.2018 and and evaluation is under process
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03	28.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-4/2017-18/17	M/s Madhucon Projects Limited	Nil	Civil Work Contract Agreement signed on- 11.05.2018; Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64	28.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-5 (RCE)/2017-18/35	M/s Madhucon Projects Limited	Nil	Civil Work Contract Agreement signed on- 11.05.2018; (ii) Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process



Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Total Length Completed As On 30.10.2018	Status
11	702A	SARDP	Pfutsero- Phek (PP) road Km 0-20	20.00	136.73	237.72	22.03.2018	NHIDCL Cell/Pfuts-Phek/Pkg-1/2017-18/23	M/s KKB Projects Pvt. Ltd.	Nil	Civil Work Contract Agreement signed on- 02.04.2018. Appointed date declared as 08/11/18 LOA to the AE to be issued shortly
12	702A	SARDP	Pfutsero- Phek (PP) road Km 20-40	20.00	160.10	251.97	22.03.2018	NHIDCL Cell/Pfuts-Phek/Pkg-2/2017-18/24	M/s Madhucon Projects Limited	Nil	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date declared as 15/11/18 LOA to the AE to be issued shortly
13	702A	SARDP	Pfutsero- Phek (PP) road Km 40-62.558	22.56	192.60	282.98	22.03.2018	NHIDCL Cell/Pfuts-Phek/Pkg-3/2017-18/25	M/s Madhucon Projects Limited	Nil	Civil Work Contract Agreement signed on- 07.05.2018 Appointed date declared as 15/11/18 LOA to the AE to be issued shortly
14	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12	23.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-1/2017-18/19	M/s Keystone Infra Pvt. Ltd.	Nil	Civil Work Contract Agreement signed on- 04.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder.
15	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79	28.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-2/2017-18/20	M/s Manaranjan Brahma/M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Nil	Civil Work Contract Agreement signed on- 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder.
16	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89	28.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-3/2017-18/21	M/s SSR Crest Engineers and Constructions Limited/M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Nil	Civil Work Contract Agreement signed on 09.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder.
17	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98	28.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-4/2017-18/22	M/s Manaranjan Brahma/ M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Nil	Civil Work Contract Agreement signed on 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder.
<b>A</b>			<b>Total (Civil work)</b>	<b>342.80</b>	<b>4071.35</b>	<b>5937.49</b>					
			<b>Bharatmala Projects</b>								
18		BMP	Jessami - Akegwo	58	725	841					Bharatmala cel may please furnish
19	150	EC	Kohima-Jessami	125	1562.5	1812.5			M/s Feedback Infra Private Ltd.		Comments & observation on Draft FR sought from Consultant. Final DPR to be submitted shortly.
20		BMP	Akegwo - Avangkhu	91	1137.5	1319.5					Bharatmala cell may please furnish



STATUS AS ON 15.11.2018										
STATE: SIKKIM										Branch Office: Gangtok
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
			<b>Civil Work</b>							
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	0.00	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii) 3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv) Stage-II clearance recieved. (v) Appointed date declared as 01.11.2017 (vi) Civil work under progress
2	510	SARDP	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km)	16	199.89	375.80	M/s CM Solutions	(i) M/s AARPEE Infra project Pvt.Ltd.	0.00	The Contract Agreement has been terminated on 06.08.2018.
3	510	SARDP	(ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	16.5	171.53	290.05	M/s CM Solutions	(i) M/s S&P Infrastructure Pvt. Ltd. (ii) M/s Technocrats Advisory Services Private Limited(AE)	0.00	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017. (iv) Stage-II clearance recieved. (v) Civil Work under progress.
4	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	0.00	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) Civil work under pogress.
5	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	16.16	184.01	275.26	M/s CM Solutions	NPCC Ltd	0.00	Contract Agreement signed on 10.04.2018 Appointed date declared on 10.10.2018
<b>A</b>			<b>Total (Civil Work)</b>	<b>77.166</b>	<b>929.64</b>	<b>1521.97</b>				
			<b>Bharatmala</b>							
5	NH-310A	BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	2489.82	M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
6	NH-310A	BM	Chungthang-Lachen Monastery- Log bridge- Muguthang	59	737.5	2874.14	M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
7	NH-310A	BM	Naku to Nakpolatok- Nakula	9			M/s Eptisa Services De Ingenieria SL	-	-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
<b>B</b>			<b>Total(Bharatmala)</b>	<b>158.0</b>	<b>1862.5</b>	<b>5364.0</b>				
			<b>NH-In Principle</b>							
<b>C</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				
			<b>Rehabilitation</b>							
8	NH-10	NH(O)	Improvement & Rehabilitation of existing Indra Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	19.75	17.57	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	-	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018 (iv) work under progress.
<b>D</b>			<b>Total (Rehabilitation Work)</b>	<b>10.12</b>	<b>19.75</b>	<b>17.57</b>				
			<b>Maintenance &amp; Repair</b>							
9	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 52.00 to Km 80.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	28	70lakh	70lakh	DPR prepared by BO, Sikkim GM(P)	M/s Mohan Bajaj	-	(i) DPR cum Estimate submitted by GM (P), Sikkim (ii) LOA issued on 05.07.2018 (iv) work under progress.

STATUS AS ON 15.11.2018										
STATE: SIKKIM										Branch Office: Gangtok
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
10	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	6.29	7.22	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	-	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018. (iv) work under progress.
11	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	2.6	DPR prepared by BO, Sikkim GM(P)	M/s H.N. Pradhan and sons	-	(i) LOA issued dated 20.03.2018 (ii) Contract Agreement signed on 03.05.2018 (iii) Letter to proceed issued on 07.05.2018 (iv) work under progress.
12	NH-10	M&R	Estimate for periodical renewal for Rangpo-Gangtok section for km 52+000 to 80+000 of NH-10 including raising in 200m length in sinking area in km 80, in the state of Sikkim.	28	11.98	13.52	Estimate prepared by BO, Sikkim GM(P)	-	-	(i) DPR cum Estimate submitted by GM (P), Sikkim (ii) RFP has been uploaded on 7.09.2018 having bid due date 1.11.2018
E			Total (Maintenance & Repair)	69.100	21.810	23.340				

STATUS AS ON 15.11.2018														
STATE: SIKKIM										Branch Office: Gangtok				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)		TPC (Rs in crore)	Name of DPR Consultant	Contractor/Authority Engineer		Total Length Completed As On 31.07.2018	Status		
6		NHIP	(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksun-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim. <b>Consultant : M/s L.N Malviya Infra Projects Pvt.Ltd in Association with Agnitio Infrastructure Project Pvt.Ltd.</b>	327	4578	Approved	1/31/2018	12/22/2017	3/16/2018	2/18/2018	(i) 3(a) Submitted to H.Q for publication in Gazatte Notification.  (ii) 3(A) completed for South Sikkim & West Sikkim District, Work Under progress for Nort Sikkim	(i) Process for Joint inspection for identifying/finaliz ing forest land is in progress.  (ii) Forest official's demands village maps for year 1952, which is not available.	(i) Electrical Department Counting of utilities - completed  (ii) b) PHE Department (Public Health Engineering Department) Counting of utilities - completed	under process
7	NH-10	NH(O)	Construction of 48m Bridge over Chuba Khola at 75.300 to km 75.800 on NH-10 in the state of Sikkim on EPC basis. <b>Consultant : M/s CM solutions</b>	0.5	9	PATSC done, the proposal has been send to ministry for accordance of AA&FS								
8	NH-10	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode <b>Consultant : M/s CM solutions</b>	0.42	34.61	PATSC done, the proposal has to be send to ministry for accordance of AA&FS								
9	NH-10	NH(O)	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project) <b>Consultant : BO Sikkim,NHIDCL</b>	1.17	166.3	Tender Annulled due to administrative reasons.								
F			Total (DPR Work)	501.718	6906.04									
			Total (A+B+C+D+E+F)	816.10	2833.70	13832.88								

STATUS AS ON 15.11.2018											
STATE-TRIPURA										Branch Office: Agartala	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
			<b>Civil Work</b>								
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	SARDP-NE/Agar-Uda/TR/2014-15/241 dtd 31.10.2014	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	39.465	(i) Civil Work in progress (ii) Financial Progress-62.72% (iii) Physical progress-64.12% (iv) DBM completed in 38.734 km. (v) BC Completed in 23.888 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved on 31.12.2017) (viii) Milestone-III revised on 16.04.2018, achieved on 31.03.2018. (ix) Schedule completion- EOT proessed for approval upto 31.03.2019
2	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	SARDP-NE/NH-044/Udr-Sab/TR/2014-15/232 dtd 02.05.2014	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	73.712	Project completed
3	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	044/TR/2016-17/10 dtd 12.01.2017	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal/ M/s Rodic Consultants Pvt. Ltd.	0	(i) Pile work in progress. 28 piles casted. 5 in progress out of 66 piles. (ii) 03 Piers/Abutment constructed out of 12.
A			<b>Total (Civil Works)</b>	124	949	1693				113	
			<b>Bharatmala</b>								
4	208	BR	Teliamura- Sabroom (Bangladesh border)	108	1620	1863	NHIDCL/BM-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infra Tech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch will be start shortly.
5	208	BR	Kailashahar to Teliamura	106.319	1262.09	-	02/E-in-C/PWD(R&B)/SE(NH)/2014-15	-	M/s C.E. Testing Company Pvt. Ltd.	0	(i) This stretch has been included in the Bharatmala Projayana. Final DPR has been received from the Consultant. (ii) 3A Notified for Unakoti District, Khowai District and Dhalai District. (iii) Forest proposal is pending at MoEF&CC, Shillong.
6	208 A	BR	Kailashahar to Kurti bridge	36	540	621	NHIDCL/BM-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infra Tech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch is completed.
7	44 A	EC	Manu- Simlung	85	1232.5	1436.5	-	10.12.2015/ 28.12.2015	M/s Lion Engineering Consultants	0	(i) This stretch has been included in the Externally Aided Scheme (World Bank). Final DPR has been received from the Consultant. (ii) Land acquisition, clearances etc. in progress. (iii) 3D pending due to issues in Land Party. (iv) Forest online Proposal Submitted and hard copy is submitted on 10th Oct 2018. (v) Joint Field Verification will be started by 14th Nov. with Revenue & Forest Department for Forest Proposal.
8	108 B	BR	Khowai- Agartala	46	550	632	NHIDCL/BM-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infra Tech Services Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch from 30th Oct, 2018.
9	208	SARDP	Kumarghat- Kailashahar	18.3	176.36	235.66	-	-	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infra Tech Services Pvt. Ltd.	0	a) work awarded to M/s Technocrats Advisory Services Pvt. Ltd. on 30.05.2018 as Addl. Scope of work. b) Final Feasibility Report submitted. c) Alignment finalised on 22.05.2018 and 3a is Pending at CE Office for process.

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 31.07.2018	Status
10	8	BR	Churaibari-Agartala	198	4650	4950	-	18.10.2016/ 03.11.2016	M/s Feedback Infra Pvt. Ltd.	0	(i) DPR under progress (ii) Draft Feasibility Report submitted on 18.08.2017 (iii) Alignment finalisation is in progress. PATSC Meeting has held on 10.10.2018 at NHIDCL, HQ for finalisation of alignment.
11	8	NH(O)	Construction of Bridge over river Gomati & Mohuri	2 bridge	30	30	-	14.12.2017/ 03.01.2018	M/s C.E. Testing Company Pvt. Ltd.	0	(i) DPR under progress (ii) Alignment Plan for Mahuri Bridge is finalised on 24.08.2018 and Gomati Bridge is finalised on 10.10.2018 by Govt. of Tripura. (iii) 3a for Mahuri Bridge is pending at CE office for press. (iv) 3A draft notification under scrutiny by CALA
D			Total (Bharatmala)	597.62	10060.95	9768.16					
D			Rehabilitation								
D			Total (Rehabilitation Work)	0.00	0.00	0.00					
			Maintenance & Repair								
E			Total (Maintenance & Repair)	0	0	0					
			DPR Work								
F			Total(DPR Work)	0	0	0					
			Grand Total (A+B+C+D+E+F)	721.58	11010.41	11461.19					

STATUS AS ON 15.11.2018												
STATE: UTTARAKHAND									Branch Office: Dehradun			
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			Rehabilitation work									
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	31.55	40.89	NHIDCL Cell/ Bareti/ 2016-17/3	18.09.2017/ 04.01.2018	DPR Consultant - M/s. AECOM	M/s Bharat Construction	0	i) Work is in progress. (ii) Physical Progress - 39.60 % (iii) Financial Progress - 29.00 %
2	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	47.13	NHIDCL Cell/NH-34/ Nalupani/2016-17/2	16.06.2017/ 11.09.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	0	i) Work is in progress. (ii) Physical Progress - 49.30 % (iii) Financial Progress - 46.02%
3	58	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district in the state of Uttarakhand	0.78	44.92	44.92		06.04.2016/ 04.11.2016		M/S R.G. Buildwell Engineers LTD. R-13/84 Raj Nagar, Ghaziabad	0	(i) Project has been transferred from PIU, MoRTH to NHIDCL. (ii) Tripartite Supplementary agreement has been signed on 21.08.2018 between MoRTH, NHIDCL and Contractor.
4	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	45.37	45.37			M/s Casta Engineers Pvt. Ltd.		0	(i) Bids received for civil work and Technical Evaluation is under process.
5	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	89.27	89.27			M/s Casta Engineers Pvt. Ltd.		0	(i) Bids received for civil work and Technical Evaluation is under process.
A			Total (Rehabilitation Work)	3.98	249.18	267.58					0	
			Civil Work									
6	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	183.79	274.31	NHIDCL Cell/Lameri - Karanprayag/NH-07/Pkg-1/2017-18/31	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s RCC Developers Ltd	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
7	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	295.49	403.36	NHIDCL Cell/ Karanprayag - Chamoli/NH-07/Pkg-2/2017-18/32	26.03.2018/ 24.05.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(JV)	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
8	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	318.24	417.24	NHIDCL Cell/ Chamoli to Paini/NH-07/Pkg-3/2017-18/33	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd.	0	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iii) Bids received on 05.07.2018 for Authority Engineer and Technical Evaluation is under progress.
B			Total (Civil work)	94.6	797.52	1094.91					0	
			DPR Work	0	0	0						
C			Total (DPR Work)	0.00	0.00	0.00						



STATUS AS ON 15.11.2018												
STATE: UTTARAKHAND									Branch Office: Dehradun			
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost (Rs in Crore)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			<b>Bharatmala</b>									
9		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Leh Pass	80	800	800			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017 (iii) PATSC held on 21.08.2018 for 2 packages.
10		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajjnath-Bageshwar-Balighat-Kapkot-Sama-Quti-Birthi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolijivi	306	4590	5279			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017 (iii) PATSC held on 21.08.2018 for 8 packages.
11		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
12		BMP	Joshimath-Malari	62	620	620			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
13		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050						Bids for DPR to be invited.
14		BRT	Almora (NH-109) - Kausani-Bajjnath-Tharali-Kam Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35			M/s Voyants Solutions Pvt. Ltd.			(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
<b>D</b>			<b>Total (Bharatmala)</b>	<b>745.00</b>	<b>9577.35</b>	<b>10407.35</b>						
			<b>Tunnel Work</b>									
15	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km (Tunnel work)	4.86	1119.69	1383.78	NHIDCL Cell/ Silkyara - Barkot Tunnel/2017-18/13	31.05.2018/ 09.07.2018	DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.	M/s Navayuga Engineering Co. Limited	0	i) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. ii) 3D Gazette Notification published on 29.08.2017. iii) Draft bidding document is under process. iv) The project has been approved in PIB meeting held on 27.11.2017. v) Draft CCEA Note has been sent to Ministry for approval of AA & FS on 18.12.2017. vi) Bids received for AE and Technical Evaluation is under process.
<b>E</b>			<b>Total (Tunnel Work)</b>	<b>4.86</b>	<b>1119.69</b>	<b>1383.78</b>					<b>0</b>	
			<b>NH-In Principle</b>									
<b>F</b>			<b>Total (NH-In Principle)</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>						
			<b>Maintenance</b>									
16	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78		01.11.2017		M/S Massom Ali and CO		(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017
17	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57		01.11.2017		M/s AR Thermosets Pvt. Ltd.		(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017
<b>G</b>			<b>Total (Maintenance)</b>	<b>100.00</b>	<b>7.35</b>	<b>7.35</b>						
			<b>Grand Total (A+B+C+D+E+F+G)</b>	<b>948.43</b>	<b>11751.09</b>	<b>13160.97</b>						

[illegible]

## Annexure-A

Sl. No.	NH	State	Funding	Name of project	Road Length (km)	TPC including LA	Starting Point	Ending Point	Total Length Completed As On 08.11.2018	Status
1	44	Tripura	SARDP	2-laning with Paved shoulder of Udaipur-Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	815.05	Udaipur	Sabroom	73.712	Project completed
2	52B	Arunachal Pradesh	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	136.6	Mahadevpur	Buri	25.135	Project completed
3	52B	Arunachal Pradesh	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	189.91	Bordumsa	Namchik	22.23	Project completed