

NHIDCL- Overview of Projects as on **31.08.2024**

Sl. No	State/UT		Total Completed Projects			Total Ongoing Projects		
			Nos.	Length (in Km)	TPC (Rs in Cr)	Nos.	Length (in Km)	TPC (Rs in Cr)
1	Andaman & Nicobar		6	143	671	6	179	1407
2	Arunachal Pradesh		22	456	5335	15	368	5457
3	Assam		18	310	6645	52	985	37987
4	J&K	(RO-Jammu)	3	42	483	13	140	5175
		(RO-Srinagar)	2	71	432	3	53	9786
5	Ladakh		4	98	738	7	220	1682
6	Manipur		7	154	2703	42	857	13052
7	Meghalaya		0	0	0	17	393	7219
8	Mizoram		1	14	216	30	781	18109
9	Nagaland		12	245	3498	26	531	9578
10	Sikkim		4	29	709	13	181	4494
11	West Bengal		2	5	164	5	79	1611
12	Tripura		13	346	4099	17	326	7883
13	Uttarakhand		7	6	349	7	104	3205
Grand Total			101	1916	26042	253	5197	126647

NHIDCL Ongoing Projects Status as on **31.08.2024**

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Andaman & Nicobar	Completed	80782	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00 on Item Rate basis	64.30	59.56	05-03-2018	09-04-2018	100	100	09-04-2019	31-03-2021	M/s Jandu Construction Company	1) hoplanningjcipl@gmail.com 2)janduconstco@yahoo.com
2	Andaman & Nicobar	Completed	60003	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223	1.45	271.06	15-02-2017	26-04-2017	100	100	25-04-2020	15-03-2022	MBZ -RDS (JV)	mayank.goyal@rdsproject.com
3	Andaman & Nicobar	Completed	60004	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)	25.93	176.76	01-03-2017	01-11-2017	100	100	31-10-2018	15-03-2019	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	prabakaran@sreeinfra.tech.com
4	Andaman & Nicobar	Completed	123230	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-V)	12.00	32.54	14-02-2019	02-04-2019	100	100	31-03-2020	11-06-2021	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
5	Andaman & Nicobar	Completed	123227	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder (Package-VI)	14.10	59.08	14-02-2019	02-04-2019	100	100	31-03-2020	22-09-2021	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
6	Andaman & Nicobar	Completed	123231	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-VII)	25.00	71.93	28-11-2018	01-01-2019	100	100	31-12-2019	31-03-2021	M/s Garg & Sons Estate Promoters Pvt Ltd	1) racgrag@yahoo.com 2) racgarg260@gmail.com
Total (Completed Works-C.C issued)					142.78	670.93								
7	Andaman & Nicobar	Ongoing	157635	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 (New NH-4) connecting South Andaman and Baratang Islands in UT of A&N	1.96	262.97	16-03-2024	07-05-2024	0	0	25-02-2026	25-02-2026	M/s RKEC Projects- YFC (JV)	msbridge@rkecprojects.com; tenders@rkecprojects.com;
8	Andaman & Nicobar	Ongoing	63704	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)	55.46	409.850	31-03-2017	05-12-2017	94.59	92.5	04-12-2019	30-09-2024	M/s Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)	aditya.k@vasishta.in; ramaraju@vasishta.in
9	Andaman & Nicobar	Ongoing	157583	Package IIIA	29.41	391.01	25-01-2024	14-03-2024	6.58	2.06	13-09-2025	12-09-2025	M/s SMC Infrastructures	andaman3a.smcip@gmail.com; tenders.smcip@gmail.com
10	Andaman & Nicobar	Ongoing	157584	Package IIIB	26.00		16-03-2024	07-05-2024	0	0	05-10-2025	05-11-2025	M/s RKEC Projects Ltd.	somanadh@rkecprojects.com, tenders@rkecprojects.com, roadpkg3@rkecprojects.com
11	Andaman & Nicobar	Ongoing	102028	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV).	33.41	234.27	27-03-2018	04-09-2018	80.26	75.61	03-09-2020	31-12-2024	M/s Vasishta Construction Pvt.Ltd	aditya.k@vasishta.in ramaraju@vasishta.in
12	Andaman & Nicobar	Ongoing	152098	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder (Package-VIII)	32.66	109.33	13-04-2021	01-07-2021	63.78	60.34	01-07-2023	31-05-2025	Kaba Infratech Pvt. Ltd.	a.bhatnagar@kabagroup.com, suruchi@kabagroup.com, anurag@kabagroup.com,
Total (Ongoing Works)					178.90	1407.43								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Arunachal Pradesh	Completed	60009	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.14	136.60	31-03-2015	30-05-2015	100	100	30-05-2018	21-05-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.- Puna Hinda (JV)	punahinda@gmail.com
2	Arunachal Pradesh	Completed	60013	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380	22.23	189.91	23-07-2015	23-10-2015	100	100	22-10-2018	08-05-2018	BIPL-BVEPL (JV)	biplbvepljv@rediffmail.com
3	Arunachal Pradesh	Completed	60007	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	26.58	299.66	31-03-2015	27-05-2015	100	100	25-05-2018	28-12-2018	M/s Dineshchandra R. Agarwal Infracon Pvt. Ltd.	punahinda@gmail.com
4	Arunachal Pradesh	Completed	60006	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58.420 (Existing Km 42 to km 59)	17.12	247.44	27-03-2015	27-05-2015	100	100	25-05-2018	31-07-2020	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
5	Arunachal Pradesh	Completed	60012	2 laning of Singer river to Sijon nala	23.38	238.46	09-11-2015	15-01-2016	100	100	19-01-2019	07-07-2019	M/s ABL-BIPL (JV)	Bipl.tinsukia@gmail.com
6	Arunachal Pradesh	Completed	60010	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.84	438.32	01-03-2016	15-06-2016	100	100	14-06-2019	03-04-2019	M/s MGCPL-HGIEPL (JV)	delhi@mgcpl.com
7	Arunachal Pradesh	Completed	60011	2 laning of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	172.75	31-03-2015	01-06-2015	100	100	31-05-2018	14-04-2021	T K Engineering & Consortium Pvt. Ltd.(TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
8	Arunachal Pradesh	Completed	60015	2 laning from Longding to Kanubari of NH-52B from Km0.00 to Km47.213	47.21	522.87	31-03-2015	02-06-2015	100	100	26-11-2018	31-03-2021	M/s Monte Carlo Ltd.	kanubari.ap@mclindia.com
9	Arunachal Pradesh	Completed	60008	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 605.600 including Realignment from km591.900 to 602.600	22.15	244.82	02-03-2016	24-02-2017	100	100	23-02-2020	08-10-2020	M/s BIPL-ABL (JV)	Bipl.tinsukia@gmail.com
10	Arunachal Pradesh	Completed	63151	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	12.05	175.65	24-03-2017	22-04-2019	100	100	20-04-2022	28-02-2022	M/s T K Engineering & Consortium Pvt. Ltd.-Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
11	Arunachal Pradesh	Completed	63152	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	11.95	176.00	24-03-2017	22-04-2019	100	100	20-04-2022	09-04-2022		debajitdz501@gmail.com
12	Arunachal Pradesh	Completed	60025	2 laning of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] - I	13.40	252.05	23-03-2017	10-11-2017	100	100	09-11-2020	19-10-2022	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
13	Arunachal Pradesh	Completed	60026	2 laning of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] - II	17.00	252.79	23-03-2017	10-11-2017	100	100	09-11-2020	31-01-2023	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
14	Arunachal Pradesh	Completed	60027	2 laning of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]- III	17.83	263.31	23-03-2017	10-11-2017	100	100	09-11-2020	27-06-2023	M/s Sushee Infra & Mining Limited	susheehayuliang@gmail.com
15	Arunachal Pradesh	Completed	149013	Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500	21.50	23.50	22-02-2019	10-10-2019	100	100	09-10-2020	06-01-2021	M/s N.M. Enterprises	n.menterprises.n751@gmail.com
16	Arunachal Pradesh	Completed	60014	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)	16.00	322.15	06-05-2016	21-12-2016	100	100	20-12-2019	15-10-2022	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com
17	Arunachal Pradesh	Completed	60031	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 - Pkg.II	16.00	259.52	06-05-2016	07-10-2016	100	100	06-10-2019	19-12-2019	M/s Madhucon Projects Ltd.	gm.bd@madhucon.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
18	Arunachal Pradesh	Completed	60017	Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV	13.70	188.78	14-12-2016	19-01-2017	100	100	18-01-2020	15-10-2022	M/s Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
19	Arunachal Pradesh	Completed	60029	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 - V	13.80	200.44	14-12-2016	19-01-2017	100	100	18-01-2020	15-09-2023	M/s Sushee Infra & Mining Limited	puttakishore333@gmail.com
20	Arunachal Pradesh	Completed	60030	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI	10.30	145.17	16-03-2018	15-06-2018	100	100	14-06-2021	30-07-2022	M/s TTC Infra	ttc.hapkg6@gmail.com
21	Arunachal Pradesh	Completed	60020	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)	21.00	210.50	02-11-2015	20-01-2016	100	100	18-01-2019	11-10-2021	M/s JKM-KCL JV	jkmlikabali@gmail.com
22	Arunachal Pradesh	Completed	60023	Construction of 2-lane road from Km. 65.810 to Km. 99.00 (Design Length=26.118 km) of Akajan-Likabali-Bame road (Pkg-3)	26.12	374.73	31-03-2017	21-03-2018	100	100	19-03-2021	23-12-2022	M/s SCIW-Shivam (JV)	sciwshivamjv.nhidcl@gmail.com
Total (Completed Works-C.C issued)					455.57	5335.42								
23	Arunachal Pradesh	Ongoing	151889	2 laning of Balance work of Hayuliang- Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang - Hawai road to Hawai Town - IV	11.30	216.76	31-03-2021	03-05-2021	90.97	83.36	02-05-2023	31-03-2025	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrrb@gmail.com
24	Arunachal Pradesh	Ongoing	60032	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	74.86	1718.59	24-03-2017	05-03-2018	68.62	65.02	04-03-2022	31-07-2025	M/s DRAIPL - Iron Triangle (ITL) (JV)	moquisa@gmail.com
25	Arunachal Pradesh	Ongoing	154361	Construction of 2 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) and Ch. 28+200 (Design Ch. 28+200) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 (CoS work)	0.16	60.00	28-09-2021	17-12-2021	70	70	19-06-2023	31-07-2025	Poddar Infratech Pvt. Ltd.	varun@poddarinfra.com
26	Arunachal Pradesh	Ongoing	60016	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	39.00	568.92	12-09-2016	16-12-2016	99.79	98.46	15-12-2019	31-08-2024	M/s PCL-Eagle (JV)	pcl.etalin@gmail.com
27	Arunachal Pradesh	Ongoing	151432	Construction of Balance work of 2 - Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under - (Pkg-2)	32.81	263.39	30-06-2021	01-09-2021	100	99.46	03-03-2023	Completed C.C Not issued	MVV Satyanaryana	mvvs.alb2@gmail.com
28	Arunachal Pradesh	Ongoing	150992	Construction of Balance work of 2-Lane with P S of Joram - Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]	16.56	228.72	10-08-2020	01-10-2020	97.03	94.32	02-04-2022	30-09-2024	Valecha Engg. Ltd.	contracts@valecha.in
29	Arunachal Pradesh	Ongoing	150993	Construction of Balance work of 2-Lane with P S of Joram - Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg-IV)	17.17	294.04	11-08-2020	01-10-2020	98.29	96.43	02-04-2022	30-09-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in
30	Arunachal Pradesh	Ongoing	150994	Construction of Balance work of 2-Lane with P S of Joram - Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)	15.00	229.71	14-08-2020	01-10-2020	100	99.59	02-04-2022	Completed C.C Not issued	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in
31	Arunachal Pradesh	Ongoing	150995	Construction of Balance work of 2-Lane with P S of Joram - Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)	15.00	199.03	17-08-2020	01-10-2020	100	98.87	02-04-2022	Completed C.C Not issued	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
32	Arunachal Pradesh	Ongoing	150996	Construction of Balance work of 2-Lane with PS of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km) (Pkg-VII)	14.99	184.89	07-08-2020	01-10-2020	93.83	92.15	02-04-2022	30-11-2024	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com
33	Arunachal Pradesh	Ongoing	153209	Construction of Balance Work of 2 lane with Paved shoulder of Joram-Koloriang Road (NH-713) on EPC basis from existing Km 138.000 to Km 158.00 [Design Km 122+353 to Km 138+389] (Package 8) [design length - 16.035 km] under -	16.03	244.10	07-03-2022	07-05-2022	90.01	88.91	06-11-2023	30-11-2024	Puna Hinda	punahinda@gmail.com
34	Arunachal Pradesh	Ongoing	150859	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 under - NH(O)-NE	23.08	301.06	31-08-2020	25-10-2020	57.58	52.86	27-04-2022	28-02-2025	M.P. Agarwalla	mp.arrowa.khupa@gmail.com
35	Arunachal Pradesh	Ongoing	157542	Ram-Mandir to Start Point of Arrowa (Km 65+080 to Km 67+990) (left over portion of Arrowa- khopa)	2.76	46.90	15-03-2024	28-06-2024	0	0	28-12-2025	28-12-2025	M/s GRRB Associates	grrb.ska@gmail.com
36	Arunachal Pradesh	Ongoing	157540	Ithun Bridge - Hunli (Frontier Highway)	17.39	275.50	15-03-2024	to be given	0	0	-	-	M/s Jandu Construction	-
37	Arunachal Pradesh	Ongoing	157541	Tato-Manigong (Frontier Highway)	53.04	625.61	15-03-2024	to be given	0	0	-	-	M/s ABCI -Brand Eagles (JV)	abcibe.jv@gmail.com
38	Arunachal Pradesh	Terminated	AR-1	Construction of 2-Laning with hard shoulders of Demwe- Brahmakund section of NH-13 from Ch.0.00 km to 18.464km	18.46	353.90	To be Re-awarded	-	-	-	-	-		contracts@valecha.in
Total (Ongoing Works)					367.61	5811.12								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Assam	Completed	60052	Improvement and Strengthening of Road Section from Chand Khara to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	66.94	04-10-2016	28-11-2016	100	100	24-01-2018	31-03-2018	M/s Ganesh Ram Dokania	
2	Assam	Completed	150699	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	3.50	14.52	31-05-2019	19-08-2019	100	100	17-08-2020	31-12-2020	M/s BB Enterprises	binudborgohain1972@gmail.com
3	Assam	Completed	151237	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	31.50	30.84	29-07-2019	25-09-2019	100	100	23-09-2020	23-09-2020	M/s Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
4	Assam	Completed	60036	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	15.45	379.32	20-02-2015	02-11-2015	100	100	31-10-2018	31-10-2020	M/s ABCI-JKM Pvt. Ltd (JV).	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
5	Assam	Completed	60034	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	10.08	223.30	30-03-2015	11-12-2015	100	100	10-12-2018	31-10-2022	M/s ECI Engg.Construction Co. Ltd.	pmgohpur@eciecc.com ecigohpur@gmail.com
6	Assam	Completed	60038	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	76.78	23-03-2015	01-10-2015	100	100	11-12-2017	10-06-2022	M/s Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
7	Assam	Completed	151703	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	335.88	26-03-2021	12-07-2021	100	100	03-01-2023	30-04-2023	P. D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
8	Assam	Completed	150844	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	15.01	278.56	10-08-2020	30-09-2020	100	100	24-03-2022	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
9	Assam	Completed	149360	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	10.00	225.02	23-03-2020	01-07-2020	100	100	23-12-2021	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplclassam1@gmail.com, nagaonnh127@prlinfra.com
10	Assam	Completed	149361	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40		20-03-2020	01-07-2020	100	100	23-12-2021	30-03-2023	Ganga Sagar Singh	support@gss.org.in
11	Assam	Completed	151433	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	260.07	03-02-2021	25-06-2021	100	100	17-12-2022	29-03-2023	S.S Builders	ssbuilderspkg4@gmail.com,
12	Assam	Completed	60042	4-Laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	811.28	31-10-2014	29-11-2014	100	100	28-11-2018	01-10-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
13	Assam	Completed	152731	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	57.50	1099.35	18-10-2021	11-12-2021	100	100	10-06-2023	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com babulnath40@gmail.com dolabari.jamuguri@gmail.com
14	Assam	Completed	151637	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (DesignCh.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	18.90	691.53	22-03-2021	09-07-2021	100	100	10-01-2023	31-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
15	Assam	Completed	149353	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length- 11.00 km) on NH 37 on EPC basis	10.60	287.63	19-03-2020	30-06-2020	100	100	19-06-2022	29-02-2024	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
16	Assam	Completed	152733	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	1049.51	05-11-2021	07-02-2022	100	100	09-08-2023	13-12-2023	Sri Babul Nath	mkcilrsmjv@gmail.com, jatin.s@rsminfra.in, jabharali.dc@mkcinfrastuctureltd.com
17	Assam	Completed	151410	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	1.95		21-12-2020	17-02-2021	100	100	05-08-2023	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dcindiaproject@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
18	Assam	Completed	60039	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	814.56	31-10-2014	23-05-2015	100	100	23-05-2018	15-03-2024	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
Total (Completed Works-C.C issued)					309.54	6645.09								
19	Assam	Ongoing	60051	4-Laning from Rangagara to Kaliabhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	462.88	16-01-2017	23-10-2017	87.62	86.57	21-04-2020	31-10-2024	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
20	Assam	Ongoing	60044	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	735.17	13-10-2016	19-12-2016	90.01	84.18	19-06-2019	31-10-2024	M/s T K Engineering Consortium Pvt. Ltd. (TKECPL)	tkjhbc@gmail.com jpdekak@gmail.com
21	Assam	Ongoing	157352	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-1	10.00	738.15	15-01-2024	14-02-2024	16.7	12.3	11-08-2024	31-12-2024	M/s Sadguru Engineers	seaspvtltdgghy@gmail.com
22	Assam	Ongoing	157353	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-2	14.00		15-01-2024	14-02-2024	14.41	7.79	11-08-2024	31-12-2024	M/s Binni Construction	binniconstruction73@gmail.com
23	Assam	Ongoing	157354	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-3	13.80		15-01-2024	14-02-2024	27.14	19.77	11-08-2024	31-12-2024	M/s M. P. Agarwala	mpapvt@gmail.com mpagarwalapvtltd@gmail.com
24	Assam	Ongoing	157357	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-4 (Structures & Toll Plaza)	0.00		15-01-2024	14-02-2024	27.15	19.71	11-08-2024	31-12-2024	M/s Sadguru Engineers	seaspvtltdgghy@gmail.com
25	Assam	Ongoing	158522	4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-I: Road Works from Km 490.800 to Km 501.800 (11.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)	11.00	1369.02	06-08-2024	to be given	0	0	-	-	Regal Enterprises	kepslg@gmail.com, kamacslg@gmail.com nh37k.shiva@gmail.com
26	Assam	Ongoing	158527	4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-II: Road Works from Km 501.800 to Km 514.800 (13.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)	13.00		06-08-2024	to be given	0	0	-	-	Bharat Vanija Eastern Pvt. Ltd. (BVEPL)	
27	Assam	Ongoing	158526	4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-III: Road Works from Km 514.800 to Km 534.800 (20.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)	20.00		06-08-2024	to be given	0	0	-	-	Kaushal Sharma	
28	Assam	Ongoing	158549	4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg- IV: Structures & Toll Plaza, under SARDP- NE , under EPC Mode in the state of Assam (Balance work) (with Toll Plaza at Ch.525.245)	0.08		19-08-2024	to be given	0	0	-	-	Bhardwaj Unibuild Pvt. Ltd.	
29	Assam	Ongoing	154230	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	26.90	385.57	14-10-2022	20-01-2023	38.88	37.8	20-07-2024	31-12-2024	Mohan Lal Jain	msmljain@yahoo.co.in , msmljaindurgapur@yahoo.com
30	Assam	Ongoing	158467	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) : Pkg-I: Road works & Toll Plaza (Balance work)	19.20	330.30	26-07-2024	to be given	-	-	-	-	M/s Mohan Lal Jain	-
31	Assam	Ongoing	158464	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) : Pkg-II: Structures (Balance work)			26-07-2024	to be given	-	-	-	-	Mehta Construction Company	

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
32	Assam	Ongoing	60048	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	887.68	31-10-2017	26-12-2017	100	99.24	24-06-2020	Completed C.C Not issued	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com
33	Assam	Ongoing	149300	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	14.66	224.85	26-03-2020	26-06-2020	97.76	93.19	26-12-2022	31-08-2024	B.K.Sons Infra Pvt. Ltd.	bksonsbong@gmail.com
34	Assam	Ongoing	152291	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	4.38	746.76	10-08-2021	12-11-2021	57.08	54.91	10-11-2024	31-12-2026	S.P. Singla Private Limited	spsjogighopa@spsingla.com vinodsaini@spsingla.com
35	Assam	Ongoing	150559	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	11.78	208.84	25-08-2020	26-10-2020	100	99.61	19-04-2022	Completed C.C Not issued	Mayasheel Construction	msc.pkg6@gmail.com
36	Assam	Ongoing	155196	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	11.90	286.72	24-03-2023	25-10-2023	27.91	22.94	25-10-2025	25-10-2025	Mayasheel Construction	mscpkg7@gmail.com
37	Assam	Ongoing	155081	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	43.75	1457.59	14-03-2023	27-12-2023	19.56	18.02	26-12-2026	25-12-2026	M/s YFC Projects Pvt. Ltd. - M/s TTC Infra India (JV)	ttciibgpk8@gmail.com
38	Assam	Ongoing	155106	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	33.68	1000.27	20-03-2023	11-12-2023	8.87	2.41	11-06-2026	11-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojects@gmail.com
39	Assam	Ongoing	155294	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	27.31	1264.90	31-03-2023	18-12-2023	9.75	3.39	18-06-2026	18-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojectspkg10@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
40	Assam	Ongoing	155006	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	12.46	516.88	24-02-2023	30-11-2023	37.13	33.07	29-11-2025	30-11-2025	M/s Mehta Contruccion Company	mehtaconst09@gmail.com
41	Assam	Ongoing	151704	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	17.43	288.85	31-03-2021	12-07-2021	91.95	87.81	12-01-2023	30-09-2024	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com
42	Assam	Ongoing	152336	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	625.64	10-09-2021	14-07-2022	76.33	73.86	13-07-2024	31-12-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
43	Assam	Ongoing	153923	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	204.09	02-09-2022	20-01-2023	76.72	70.29	20-07-2024	30-10-2024	M/s Shankar Agarwal	shankaraganwaloffice@gmail.com
44	Assam	Ongoing	151239	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank, Meghalaya) on NH-127B	19.28	4997.04	24-11-2020	15-12-2020	50.69	49.2	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com
45	Assam	Terminated	AS-3	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Pkg-1) of Srirampur - Dhubri of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650)	27.65	613.89	To be Re-awarded	-	-	-	-	-	-	-
46	Assam	Ongoing	153745	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Pkg-2) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154)	26.50	909.02	04-08-2022	02-01-2023	74.54	71.71	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	assam.pkg2@gmail.com
47	Assam	Ongoing	153150	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]	24.60	215.27	31-03-2022	25-07-2022	95.8	92.8	24-07-2024	31-08-2024	Ganpati Builders	op.sharma0082@gmail.com , ganpatibuilders0082@gmail.com , ganpatidib@gmail.com
48	Assam	Ongoing	153193	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(0) - NE [Pkg.2]	19.73	170.95	05-04-2022	25-07-2022	100	98.8	24-07-2024	Completed C.C Not issued	JKM Infra works LLP	jkmahanta@jkminfra.net , jkmho@jiminfra.net , jkmdbrproject@gmail.com
49	Assam	Ongoing	154861	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(0) - NE (Pkg-3)	41.32	458.59	03-02-2023	19-05-2023	36.45	34.31	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com , ttcii.tm@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
50	Assam	Ongoing	155007	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Fiefld and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	10.25	356.65	28-02-2023	08-12-2023	3.88	0	06-12-2025	06-12-2025	M/s RK Infracorp Limited	rkinfracorp@gmail.com , rkinfracorp@hotmail.com , rkinfradigboiproject2023@gmail.com
51	Assam	Ongoing	155282	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	20.53	643.42	31-03-2023	05-12-2023	8.2	5.88	03-12-2025	03-12-2025	Kamac Engineers Pvt. Ltd.	keplsig@gmail.com , kamacengineers.ledobypass@gmail.com
52	Assam	Ongoing	155122	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	20.00	1256.90	21-03-2023	22-01-2024	11.25	8.67	23-07-2026	23-07-2026	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.sd.pkg1@gmail.com
53	Assam	Ongoing	155293	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	29.36	1716.21	31-03-2023	14-02-2024	28.05	22.13	14-08-2026	14-08-2026	Jandu Construction India Pvt. Ltd. (JCIPL)	jandu.silchar@jandu.co.in
54	Assam	Ongoing	156858	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-II Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.80	728.97	01-11-2023	to be given	0	0	-	-	M/s Jandu Construction India Pvt. Ltd. (JCIPL)	jandu.panchgram@jandu.co.in
55	Assam	Ongoing	155087	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.10	574.26	16-03-2023	09-02-2024	18.3	17.78	09-08-2026	09-08-2026	S S Builders	badarpurkmr@gmail.com
56	Assam	Ongoing	155286	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	8.41	88.56	31-03-2023	26-03-2024	9.63	3.32	25-09-2025	25-09-2025	M/s Shyama Construction	shyamaconstruction0005@gmail.com
57	Assam	Ongoing	155284	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	20.02	904.04	31-03-2023	29-08-2023	32.93	25.9	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com

	Total (Ongoing Works)	1012.22	38600.86
--	-----------------------	---------	----------

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	J&K (RO-Jammu)	Completed	151044	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	14.00	8.01	01-03-2018	07-03-2018	100	100	31-08-2019	11-10-2020	M/s Khandey Infra Pvt Ltd	directorkipl@gmail.com
2	J&K (RO-Jammu)	Completed	157024	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	23.20	16.49	16-02-2018	22-03-2018	100	100	31-08-2019	31-08-2019	M/s Khandey Infra Pvt Ltd	
3	J&K (RO-Jammu)	Completed	80719	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	5.20	458.06	15-03-2018	07-08-2018	100	100	04-02-2021	15-10-2022	M/s. S.P Singla Construction Pvt. Ltd.	salwanguleria@spsingla.com , spsakhnoor@spsingla.com
Total (Completed Works-C.C issued)					42.40	482.56								
4	J&K (RO-Jammu)	Ongoing	154039	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	1.35	245.30	24-09-2022	10-01-2023	28.86	24.77	09-01-2025	30-04-2025	M/s Maan Builders	maanbuildersjammu@gmail.com maanbuilderspkl@gmail.com
5	J&K (RO-Jammu)	Ongoing	138017	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	20.61	435.82	02-03-2019	12-07-2019	77.52	75.14	11-07-2021	30-06-2025	M/s. Tarmat Ltd.	varghesedilip@gmail.com , tarmatakhnoor@gmail.com
6	J&K (RO-Jammu)	Ongoing	154301	Upgradadion of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	3.76	198.28	14-12-2022	14-03-2023	44.53	36.83	13-03-2025	13-03-2025	V. K. Gupta & Associates	contact@vkga.in vkg.headoffice@gmail.com vkgakhnoor@gmail.com
7	J&K (RO-Jammu)	Ongoing	66765	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani –Sudhmahadev section of NH 244	16.32	264.21	27-03-2018	22-11-2018	86.27	85.12	21-11-2020	31-12-2024	M/s. ECI Engineering in JV with M/s SRM Projects (JV)	srmcontractors@gmail.com srmcplc@gmail.com
8	J&K (RO-Jammu)	Ongoing	150870	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	9.46	225.37	31-07-2020	01-10-2020	84.68	82.03	01-04-2022	31-12-2024	OASIS - VIPL (JV)	ankurjainpkg1agoha@gmail.com
9	J&K (RO-Jammu)	Ongoing	150872	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	8.73	210.79	31-07-2020	01-10-2020	86.16	83.94	01-04-2022	30-11-2024	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com
10	J&K (RO-Jammu)	Ongoing	151439	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	2.42	749.61	08-02-2021	25-03-2021	84.14	80.02	24-03-2023	30-11-2024	APCO Infratech Pvt Ltd	cm@apcoinfra.com pm.ktp@apcoinfra.com
11	J&K (RO-Jammu)	Ongoing	149359	Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani-Kishtwar) in the UT of J&K	1.27	91.29	07-02-2020	08-06-2020	49.62	47.85	07-06-2022	31-12-2025	M/s Beigh Construction Co. Pvt. Ltd.	beigh.bcc@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
12	J&K (RO-Jammu)	Ongoing	151430	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chattoo section (PKG- 1)	20.25	486.45	03-02-2021	29-03-2021	94.17	93.37	28-09-2022	30-09-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	vinayaganwal1185@gmail.com randcinfraengineers@gmail.com
13	J&K (RO-Jammu)	Ongoing	152091	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora Section (Pkg - 2).	14.84	512.43	19-07-2021	26-08-2021	47.97	44.37	24-02-2023	31-12-2025	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	pm.jk@mathiyan.com
14	J&K (RO-Jammu)	Ongoing	151691	construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (end of Km 83rd tunnel) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass) (Ex. Km 97+0751 of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora seition of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	9.12	398.51	30-03-2021	01-07-2021	90.05	88.05	31-12-2022	31-10-2024	R & B Infra Project Pvt. Ltd	legal@rathoregroup.co
15	J&K (RO-Jammu)	Ongoing	152003	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & link road from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chattoo section and including a link road to Kishtwar town. (Pkg-4)	16.75	859.67	07-07-2021	24-08-2021	33.88	33.27	23-08-2023	31-12-2025	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apshydro@gmail.com
16	J&K (RO-Jammu)	Ongoing	151693	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (gandarkoot) to Km. 111.06 (Chattoo) of 15.52 Km length on Chenanisudhmahadev-Goha-Khettani-Kishtwar-vailoo-Donipawa-Ashajipoora section on NH-244 (Pkg-5)	15.50	497.09	13-07-2021	24-08-2021	70.29	62.41	19-02-2023	30-06-2025	Shree Girrajjee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)	shreegroup555@gmail.com
Total (Ongoing Works)					140.38	5174.82								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
17	J&K (RO-Srinagar)	Completed	150682	Strengthening & Upgradation of existing carriageway to intermediate lane from km0.00 to km42.82 of Length 42.820kms on Baramulla-Gulmarg section	42.82	146.31	31-08-2020	08-10-2020	100	100	06-04-2022	06-10-2022	M/s United Jehlum - Jehlum Construction Co- (JV)	danish.mir3@gmail.com
18	J&K (RO-Srinagar)	Completed	151431	Construction & Upgradation to 2/ 4-lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Vailoo)to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)	27.94	285.28	03-02-2021	31-03-2021	100	100	30-09-2022	11-05-2023	New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV)	directorkipl@gmail.com
Total (Completed Works-C.C issued)					70.76	431.59								
19	J&K (RO-Srinagar)	Ongoing	60060	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh tunnel of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 6.434 Km from approximately km 69.000 to km 81.300 on new alignment between Kullan and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar Sonamarg Gumri road) on DBFOT (Annuity basis)	11.98	2716.90	19-12-2019	24-06-2020	99	0	20-12-2023	10-08-2024	M/s APCO Infratech Pvt. Ltd	dkasaini@apcoinfra.com
20	J&K (RO-Srinagar)	Ongoing	150679	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) and (II) 14.150 Km long 2-L Bi- directional single tube Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	32.62	6808.69	25-08-2020	01-10-2020	52.77	50.59	30-09-2026	29-09-2026	Megha Engineering & Infrastructures Ltd (MEIL)	harpalsingh@meilgroup.com
21	J&K (RO-Srinagar)	Ongoing	151692	construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	8.47	260.40	30-03-2021	15-06-2021	100	97.92	17-12-2022	Completed C.C Not issued	E5 Infrastructure Pvt. Ltd.	syedaesan821@gmail.com
Total (Ongoing Works)					306.61	15874.96								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Ladakh	Completed	151459	Up-gradation to intermediate lane of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formally State of J&K) on EPC Mode PKG-V	18.65	169.79	11-08-2020	10-12-2020	100	100	09-12-2023	26-06-2023	S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	planning.epc@skylarkworld.com
2	Ladakh	Completed	151460	Up-Gradation to Intermediate lane of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT Ladakh (Formerly State of J&K) on EPC mode PKG-VI	31.14	239.81	27-01-2021	24-05-2021	100	100	23-05-2024	01-12-2023	S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	planning.epc@skylarkworld.com
3	Ladakh	Completed	151461	Up-Gradation to Intermediate lane of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode PKG-VII	47.93	308.86	27-01-2021	14-06-2021	100	100	13-06-2024	01-12-2023	S&P Infrastructure Developers Pvt. Ltd - Skylark Infra Engineering Pvt Ltd.(JV)	planning.epc@skylarkworld.com
4	Ladakh	Completed	153735	Construction of 1x25 M Span Bridge at Km. 165.296, Km. 172.965 and Km. 185.509 including its approaches on NH-301, Kargil- Zanskar Road (Bridge 3)	0.23	19.41	28-08-2020	01-06-2021	100	100	01-06-2024	03-01-2024	M/s Hafiz Constructions	hafizconstco@gmail.com
Total (Completed Works-C.C issued)					97.95	737.87								
5	Ladakh	Ongoing	151694	Widening & Upgradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 0.000 (Ex. Km.0.000) to Km 30.040 (Ex. Km. 30.000) of 30.040 Km length (Pkg-I)	30.04	384.24	31-03-2021	01-07-2021	58.4	46.42	02-01-2023	01-10-2025	Shiva Buildtech Pvt Ltd- Haidary Construction Pvt. Ltd (JV)	shivabuildtech@gmail.com shivahaidaryjv@gmail.com
6	Ladakh	Ongoing	151695	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil- Zanskar Road from Design Km .30.940 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)	26.96	404.89	31-03-2021	01-07-2021	50.03	46.96	02-01-2023	01-10-2025	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com tipplkzpkg2@gmail.com
7	Ladakh	Ongoing	151696	Widening & Up-gradation to 2 lane with Paved shouder of NH-301 Kargil- Zanskar Road from Design km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)	30.00	381.01	31-03-2021	01-07-2021	61.17	56.89	02-01-2023	01-11-2024	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com tipplkzpkg3@gmail.com
8	Ladakh	Ongoing	151458	Up-gradation to Intermediate lane with earthen shoulder of NH-301 Kargil- Zanskar road from km 87+00 to KM 98+524 in the UT of Ladakh(Formally State of J&K) on EPC Mode PKG-IV	11.52	80.92	05-08-2020	02-03-2021	49.18	43.53	01-03-2024	01-10-2024	United Jehlum Road and Roof Builders	unitedjhelum@gmail.com united.kargil.nh301@gmail.com
9	Ladakh	Ongoing	151697	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (pkg-VIII)	33.77	398.37	31-03-2021	01-07-2021	72.57	67	02-01-2023	01-11-2024	M/s Satish Aggarwal & Co.	sarccompany@gmail.com nh301.pkg08@gmail.com
10	Ladakh	Ongoing	153736	Construction of 1x15 M Span Bridge at Km 125.493, 1x20 M Span Bridge at Km 125.852 and 1x10 M Span Bridge at Km 129.445 including its approaches on NH-301, Kargil-Zanskar Road (Bridge 1)	0.19	20.72	28-08-2020	01-06-2021	100	95.72	01-07-2024	Completed C.C Not issued	M/s Hafiz Constructions	hafizconstco@gmail.com
11	Ladakh	Ongoing	153737	Construction of 1x45 M Span Bridge including its approaches NH-301 on Kargil Zanskar Road (Bridge 2)	0.95	11.95	21-08-2020	01-07-2021	100	96.52	01-07-2024	Completed C.C Not issued	M/s SGF Infrastructure Pvt. Ltd.	sgfjammu@gmail.com
Total (Ongoing Works)					133.43	1682.10								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Manipur	Completed	66770	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	19.55	820.56	05-09-2019	01-06-2020	100	100	01-06-2023	30-04-2023	M/s GR Infra Projects ltd	planning.immo@grinfra.com
2	Manipur	Completed	60065	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	789.81	01-06-2018	16-10-2018	100	100	14-10-2021	30-06-2021	M/s GR Infra Projects ltd	planning.immo@grinfra.com
3	Manipur	Completed	60077	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	2.00	141.14	02-12-2016	27-04-2017	100	100	24-04-2020	27-04-2022	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com
4	Manipur	Completed	149356	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	107.72	27-03-2020	01-07-2020	100	100	30-06-2022	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
5	Manipur	Completed	151446	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	204.58	07-07-2021	15-09-2021	100	100	18-03-2023	12-02-2023	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
6	Manipur	Completed	149281	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	167.95	31-03-2020	01-07-2020	100	100	30-06-2022	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com
7	Manipur	Completed	148456	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	471.04	08-03-2019	01-08-2019	100	100	31-07-2022	08-04-2023	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com
				Total (Completed Works-C.C issued)	153.79	2702.80								
8	Manipur	Ongoing	151269	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.13	49.31	27-11-2020	04-01-2021	93.25	91.82	16-10-2022	30-09-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
9	Manipur	Ongoing	151709	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	139.38	30-03-2021	01-07-2021	45.8	41.73	02-01-2023	31-03-2025	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
10	Manipur	Ongoing	151710	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	195.14	26-03-2021	11-06-2021	49.8	49.16	13-12-2022	30-06-2025	CMM Infraprojects Ltd.	cmm.manipur@gmail.com
11	Manipur	Ongoing	152089	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	467.00	15-07-2021	15-09-2021	74	71.56	19-03-2023	31-03-2025	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
12	Manipur	Ongoing	152292	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	579.63	23-08-2021	27-06-2022	51.98	49.03	29-12-2023	31-12-2025	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
13	Manipur	Ongoing	153048	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pulton (Kambiron) Village (PKG-5)	30.00	410.68	25-03-2022	09-11-2022	50.78	48.38	12-05-2024	30-10-2025	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
14	Manipur	Ongoing	153148	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	38.29	504.76	31-03-2022	07-02-2023	40.68	39.18	06-02-2025	30-11-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
15	Manipur	Ongoing	154594	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	36.40	760.16	19-01-2023	30-12-2023	27.18	25.66	28-12-2025	31-03-2026	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdragrawal_indore@yahoo.com, apexcompany2009@yahoo.in
16	Manipur	Ongoing	151640	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	10.00	185.80	19-07-2021	15-09-2021	91.05	90.13	16-03-2023	15-01-2025	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevelopers@gmail.com
17	Manipur	Ongoing	152087	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	483.87	20-07-2021	15-09-2021	91.03	90.04	16-03-2023	11-02-2025	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	jcipl.manipur@gmail.com
18	Manipur	Ongoing	151707	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	234.08	26-03-2021	21-06-2021	90.34	89.3	20-12-2022	31-01-2025	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
19	Manipur	Ongoing	151641	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	198.77	19-07-2021	15-09-2021	85.12	84.04	16-03-2023	17-02-2025	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevelopers@gmail.com
20	Manipur	Ongoing	152293	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	477.86	23-08-2021	18-11-2021	80.3	77.74	19-05-2023	10-01-2025	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
21	Manipur	Ongoing	152328	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	311.18	10-09-2021	19-11-2021	72.7	70.15	20-05-2023	30-04-2025	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg6@gmail.com
22	Manipur	Ongoing	149283	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	478.81	28-03-2020	01-07-2020	54.6	52.05	30-06-2022	16-05-2025	M/s Varaha Infra Limited	varaha.imphal@gmail.com
23	Manipur	Ongoing	149292	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07		28-03-2020	01-07-2020	64.16	54.51	30-06-2022	24-04-2025	M/s Varaha Infra Limited	varaha.imphal@gmail.com
24	Manipur	Ongoing	155297	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	42.59	564.05	31-03-2023	to be given	0	0	-	-	M/s S S Builders	ssb_nagi@yahoo.com ssb.uj.pkg5@gmail.com
25	Manipur	Ongoing	155298	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	44.48	554.66	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
26	Manipur	Ongoing	155299	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	11.01	164.89	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
27	Manipur	Ongoing	155085	Construction of 2-laning with Hard shoulder of Ukhrul ToloI - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	41.40	578.98	15-03-2023	01-03-2024	20.67	16.34	01-03-2026	01-03-2026	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com ssbgb.utt.pkg2@gmail.com
28	Manipur	Ongoing	154500	Construction of 2-laning with Hard shoulder road of Ukhrul - ToloI - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	315.56	16-12-2022	23-07-2023	43.9	34.5	20-01-2025	20-01-2025	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
29	Manipur	Ongoing	152295	Construction of 2-laning with Hard shoulder road of Ukhrul - ToloI - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	23.96	310.76	27-08-2021	27-08-2022	75.96	69.61	28-02-2024	10-04-2025	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
30	Manipur	Ongoing	149280	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	241.52	31-03-2020	01-07-2020	78.49	74.6	30-06-2022	31-12-2024	RSM Infra Projects	rsminfraprojects@gmail.com
31	Manipur	Ongoing	149277	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.75	232.99	31-03-2020	01-07-2020	85.33	82.21	30-06-2022	31-12-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com
32	Manipur	Ongoing	150563	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.53	30-06-2020	05-08-2020	77.36	75.73	04-08-2022	31-12-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com
33	Manipur	Ongoing	152088	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	51.89	673.27	14-07-2021	25-08-2021	72.4	65.39	24-08-2023	30-06-2025	M/s M & S Co.	mnsccpur102@gmail.com
34	Manipur	Ongoing	149279	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.15	204.12	31-03-2020	01-07-2020	69.89	69.51	30-06-2022	31-12-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com
35	Manipur	Ongoing	150565	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.76	01-07-2020	05-08-2020	80.53	78.28	04-08-2022	31-12-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com
36	Manipur	Ongoing	151444	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package- 1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	22.34	226.32	05-02-2021	21-06-2021	61.41	54.85	22-12-2022	23-02-2025	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csriplpkg1a@gmail.com
37	Manipur	Ongoing	151445	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	17.66	188.36	05-02-2021	21-06-2021	94.92	90.12	22-12-2022	04-08-2024	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csrinftratechmanipur@gmail.com
38	Manipur	Ongoing	151447	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	18.16	232.63	12-02-2021	21-06-2021	100	96.54	22-12-2022	Completed C.C Not issued	Satya Builders	pm.sanjaysingh@satyagroupindia.in
39	Manipur	Ongoing	152294	Improvement of existing road to 2 lanning with Hard Shoulders of Maram-Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	34.49	467.41	27-08-2021	26-11-2021	90.03	84.68	25-11-2023	28-10-2024	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	bccjv3121@gmail.com

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Meghalaya	Ongoing	91260	2- laning of Ranikor-Nonghyllam- Maheshkola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700 (Pkg-1)	30.20	306.28	09-03-2019	30-09-2019	100	98.89	30-03-2022	Completed C.C Not issued	M/s Dhar Construction Company & Chanchal Paul (JV)	hvs_construction@rediffmail.com
2	Meghalaya	Ongoing	152966	Improvement/widening to 2-laning with earthen shoulder of Nongjiri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) [R-M-B Package 2 on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	25.53	261.40	07-03-2022	19-12-2022	70.2	64.87	19-06-2024	30-12-2024	M/s Dhar Construction Company	hvs_construction@rediffmail.com
3	Meghalaya	Ongoing	151711	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor- Baghmara Project (Package-3)	24.15	260.21	27-03-2021	28-06-2021	88.19	83.9	28-12-2022	30-11-2024	M/s DMR Builders Pvt. Ltd.	ssb_nagi@yahoo.com ssbgb.utt.pkg2@gmail.com
4	Meghalaya	Ongoing	150842	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	14.76	146.92	30-09-2020	24-10-2020	97.49	94.22	25-04-2022	31-12-2024	M/s Narendra Sharma	nh102a.pkg03@gmail.com
5	Meghalaya	Ongoing	150843	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	16.30	146.88	30-09-2020	24-10-2020	96.01	92.48	25-04-2022	Completed C.C Not issued	M/s Narendra Sharma	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
6	Meghalaya	Ongoing	152812	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) [R-M-B Package-VI] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (Pkg-6)	17.09	144.99	27-01-2022	30-09-2022	87.14	82	31-03-2024	30-11-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in
7	Meghalaya	Ongoing	152814	Rehabitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(o) - NE in the State of Meghalaya (Package-I)	33.70	359.86	27-01-2022	27-05-2022	77.91	74.08	25-05-2024	31-01-2025	M/s SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
8	Meghalaya	Ongoing	80717	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51.53	610.09	28-03-2018	15-09-2018	66.7	65.03	14-09-2021	04-03-2025	M/s Manaranjan Brahma (MB Constructions)	mb.tura.siteoffice@gmail.com, manaranjanbrahma2016@gmail.com nh51.turadalu.siteoffice@gmail.com
9	Meghalaya	Ongoing	156186	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki (Pkg-1)	11.60	351.12	24-07-2023	23-10-2023	22.8	20.98	22-10-2025	22-10-2025	New India Contractors - BCC (JV)	bcc.shillong03@gmail.com bcc.shillong2024@gmail.com office@nicdpl.com
10	Meghalaya	Ongoing	156855	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	26.55	525.67	16-10-2023	09-02-2024	12.5	10.31	07-08-2026	07-08-2026	YFC - ACE Construction (JV)	rohit.yadav@yfcprojects.com info@linkon.in
11	Meghalaya	Ongoing	157191	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	17.77	445.51	22-01-2024	19-04-2024	3.8	0	18-04-2026	18-04-2026	M/s ACE Constr. - LEPL (JV)	aceconstruction2011@gmail.com accountno@linkon.in

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Mizoram	Completed	149295	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	13.89	216.49	31-03-2020	01-07-2020	100	100	30-06-2022	31-03-2023	M/s NG Projects Ltd.	ngplmizoram@gmail.com
Total (Completed Works-C.C issued)					13.89	216.49								
2	Mizoram	Ongoing	149294	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	13.51	219.33	31-03-2020	01-07-2020	97.01	94.84	30-06-2022	Completed C.C Not issued	M/s GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
3	Mizoram	Ongoing	149296	Rehabilitation and Up-gradation to 2- lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	17.64	331.17	31-03-2020	01-07-2020	91.42	85.55	30-06-2022	31-07-2025	M/s NG Projects Ltd.	ngplmizoram@gmail.com
4	Mizoram	Ongoing	149297	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	17.16	253.41	31-03-2020	01-07-2020	100	96.2	30-06-2022	Completed C.C Not issued	M/s Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
5	Mizoram	Ongoing	151700	Up-gradation to 2 lane with paved shoulders of Dulte-Kwawkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	17.95	318.92	31-03-2021	25-06-2021	100	98	25-12-2022	Completed C.C Not issued	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
6	Mizoram	Ongoing	151701	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwawkulh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	12.45	233.25	31-03-2021	25-06-2021	100	97	25-12-2022	Completed C.C Not issued	Dwarakamai Constructions Pvt. Ltd.	dmcptvlttd.2277@gmail.com
7	Mizoram	Ongoing	151702	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	26.80	674.71	31-03-2021	25-06-2021	100	99.21	25-06-2023	Completed C.C Not issued	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL- SBCC] (JV)	bd@rkc.co.in
8	Mizoram	Ongoing	152818	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	14.85	491.39	27-01-2022	to be given	0	0	-	-	M/s Dhatarwal Construction Company Pvt. Ltd.	dtw.const@gmail.com
9	Mizoram	Ongoing	152819	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	16.50	561.91	28-01-2022	to be given	0	0	-	-	M/s Shiwalay Infra Projects Pvt. Ltd.	shiwalay_ent@rediffmail.com
10	Mizoram	Ongoing	153039	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	18.00	720.40	25-03-2022	to be given	0	0	-	-	M/s Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	rskcon_pvtltd@yahoo.co.in
11	Mizoram	Ongoing	155277	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	16.35	595.65	29-03-2023	to be given	0	0	-	-	M/s Pappu Prasad	pappu7anand@gmail.com pappu1222prasad@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
12	Mizoram	Ongoing	155065	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	10.60	329.70	14-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.,	brninfrastructure@gmail.com
13	Mizoram	Ongoing	155031	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	19.30	720.72	06-03-2023	to be given	0	0	-	-	M/s Dhariwal Buildtech Limited	skc.hisar@rediffmail.com, dbi.hisar@rediffmail.com
14	Mizoram	Ongoing	151698	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	37.42	698.45	30-03-2021	30-06-2021	40.49	38.55	30-12-2022	31-12-2025	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com, technical@srkprojects.in
15	Mizoram	Ongoing	151699	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabang from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	37.53	740.58	31-03-2021	10-07-2021	40.75	37.93	09-01-2023	31-12-2025	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com, technical@srkprojects.in
16	Mizoram	Ongoing	149925	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	56.96	1134.72	25-11-2019	24-01-2020	98.9	95.48	25-07-2023	Completed C.C Not issued	M/s Gawar-SCCPL (JV)	gawar.scc@gmail.com
17	Mizoram	Ongoing	60092	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section	50.94	1139.85	08-03-2019	23-12-2019	99.34	97.67	23-06-2023	Completed C.C Not issued	M/s Gammon Engineers and Contractors Private Limited	mani.gammon@yahoo.com manigammon@gmail.com arun.dalvi@gammonengineers.com info@kram.co.in
18	Mizoram	Ongoing	60091	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 to km 166.00 (Package-3) on Aizawl-Tuipang section	39.99	867.09	13-02-2019	25-10-2019	89.9	88.57	24-04-2023	26-11-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	klbaid@abciinfra.com, abcinh54.4@gmail.com
19	Mizoram	Ongoing	63336	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section	42.83	899.45	13-02-2019	25-10-2019	91.3	88.92	24-04-2023	23-12-2024	M/s ABCI Infrastructures Private Limited	klbaid@abciinfra.com
20	Mizoram	Ongoing	63337	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Package-5) on Aizawl-Tuipang section	34.58	752.89	13-02-2019	25-10-2019	83.66	82.26	24-04-2023	31-12-2024	M/s ABCI Infrastructures Private Limited	mathiyan_mzn@rediffmail.com
21	Mizoram	Ongoing	63338	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km 298.00 (Package-6) on Aizawl-Tuipang section	45.56	902.20	08-03-2019	16-12-2019	88.32	84.65	16-06-2023	31-12-2024	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (BIPL) (JV)	klbaid@abciinfra.com
22	Mizoram	Ongoing	150754	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section	39.12	723.80	21-09-2020	01-10-2020	82.94	80.28	01-04-2024	31-12-2024	Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net
23	Mizoram	Ongoing	63340	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Package-8) on Aizawl-Tuipang section	39.94	777.50	13-02-2019	16-03-2020	86.99	84.44	15-09-2023	15-12-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com
24	Mizoram	Ongoing	150901	Construction of 2-L Chhiathlang -Serchhip Bypass (Pkg-1) on Aizawl-Tuipang section of NH-54	14.40	247.25	30-09-2020	15-10-2020	99.73	98.41	15-10-2022	Completed C.C Not issued	Kram Infracon Pvt. Ltd.(KIPL) - VKMCPL (JV)	info@kram.co.in, navin.mittal@kram.co.in

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Nagaland	Completed	122656	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road from Km 0-20	20.00	237.72	22-03-2018	08-11-2018	100	100	08-11-2021	28-11-2021	Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.	kkbprojects@gmail.com , kkbnagaland@gmail.com
2	Nagaland	Completed	122657	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 20-40	20.00	251.97	22-03-2018	15-11-2018	100	100	14-11-2021	13-10-2021	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
3	Nagaland	Completed	122658	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 40-62.558	22.56	282.98	22-03-2018	15-11-2018	100	100	14-11-2021	27-03-2022	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
4	Nagaland	Completed	122646	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	25.00	339.57	23-03-2018	03-07-2019	100	100	02-07-2022	15-07-2022	M/s Shivalaya Construction Co Pvt	scopl.nagaland@gmail.com
5	Nagaland	Completed	122647	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	25.00	279.35	23-03-2018	20-05-2019	100	100	19-05-2022	15-11-2022	M/s Shivalaya Construction Co Pvt	scopl.nagaland@gmail.com
6	Nagaland	Completed	122649	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	20.00	315.03	28-03-2018	13-12-2018	100	100	12-12-2021	18-03-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
7	Nagaland	Completed	122650	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	20.53	255.58	28-03-2018	20-12-2018	100	100	19-12-2021	30-04-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
8	Nagaland	Completed	122651	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I	20.00	188.95	23-03-2018	18-11-2018	100	100	17-11-2021	28-04-2022	M/s Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
9	Nagaland	Completed	122654	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III	19.00	272.88	28-03-2018	24-10-2019	100	100	22-10-2022	31-12-2023	M/s SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
10	Nagaland	Completed	149927	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	21.50	330.78	30-03-2020	01-07-2020	100	100	31-12-2021	19-03-2023	M/s Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
11	Nagaland	Completed	150988	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	17.28	257.15	10-09-2020	20-10-2020	100	100	22-04-2022	02-07-2023	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
12	Nagaland	Completed	60095	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	13.71	486.19	31-03-2016	03-08-2016	100	100	02-08-2019	10-06-2023	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
Total (Completed Works-C.C issued)					244.58	3498.15								
13	Nagaland	Ongoing	60094	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	14.94	534.41	31-03-2016	16-09-2016	99.81	98.86	15-09-2019	Completed C.C Not issued	M/s Ramky-ECI (JV)	ramkyecinh39nagaland@gmail.com
14	Nagaland	Ongoing	156307	4 Laning of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).	14.21	794.75	04-08-2023	29-09-2023	17.82	13.86	28-09-2025	28-09-2025	M/s Brand Eagles	brandeagles.nagaland@gmail.com
15	Nagaland	Ongoing	60097	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	20.65	688.12	28-03-2017	05-09-2017	99.32	99.06	04-09-2020	31-12-2024	M/s Simplex Infrastructure Limited	c3187@simplexinfra.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
16	Nagaland	Ongoing	63745	Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	698.81	19-03-2018	26-11-2019	94.43	92.67	25-11-2022	31-12-2024	M/s Gawar - Singh (JV) consultants Pvt Ltd	scc.dimapur@sccpatiala.com singhconst2002@gmail.com
17	Nagaland	Ongoing	122648	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	25.00	285.68	23-03-2018	05-09-2019	99.9	96.31	03-09-2022	31-08-2024	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
18	Nagaland	Ongoing	155573	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II	20.00	215.79	09-06-2023	22-08-2023	21.46	19.21	21-08-2025	21-08-2025	A. Pongshi Phom- M/s W. Chingkam Phom (JV)	yalim_joe@yahoo.com, valim911@gmail.com, app.jv.wcp@gmail.com
19	Nagaland	Ongoing	155574	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)	23.03	323.98	09-06-2023	11-09-2023	16.03	14	10-09-2025	10-09-2025	S.S. Infrazone Private Limited - M/s Shyama Contruccion (JV)	ssinfrapvtltd@outlook.com, shyamaconstruction0005@gmail.com
20	Nagaland	Ongoing	156142	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km. 72+450] (package-V)	13.45	161.73	19-07-2023	08-09-2023	23.24	20.38	07-09-2025	07-09-2025	M/s-Jayzee Construction	jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com
21	Nagaland	Ongoing	149363	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length-18.779km) (Pkg-1)	17.68	278.95	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	Completed C.C Not issued	M/s RKIPL-NSC(JV)	cl.rkipl.nsc@gmail.com / Nithinsaicons@gmail.com
22	Nagaland	Ongoing	156857	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	13.00	184.74	02-11-2023	25-01-2024	99.4	98.52	24-01-2025	24-01-2025	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com, nh29pkg7sa@gmail.com,
23	Nagaland	Ongoing	156423	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)	10.50	350.88	05-09-2023	09-11-2023	1.27	0	08-11-2026	08-11-2026	Brand Eagles	brandeaglestawang@gmail.com brandeagles.kohima@gmail.com
24	Nagaland	Ongoing	150878	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	10.50	277.44	25-09-2020	15-10-2020	62.14	60.99	15-10-2022	30-06-2026	M/s Bharat Construction Pvt. Ltd	bcip1.ddn@gmail.com, bcip1kohima@gmail.com
25	Nagaland	Ongoing	154901	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	11.26	342.29	18-01-2023	16-06-2023	15.6	13.8	15-06-2025	15-06-2025	Niraj Cement Structurals Ltd.	info@niraj.co.in projectkohima.niraj@gmail.com
26	Nagaland	Ongoing	150880	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 (Pkg.- 4)	11.45	202.36	14-08-2020	15-10-2020	26.96	25.04	17-04-2022	05-02-2025	M/s Pele Khezhie	pelekhezhie.p4@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
27	Nagaland	Ongoing	149309	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	21.72	320.97	17-03-2020	01-07-2020	94.95	94.02	30-06-2022	Completed C.C Not issued	M/s RKIPL-NSC(JV)	kj.rkipl.nsc@gmail.com
28	Nagaland	Ongoing	156782	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length- 21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	21.90	355.79	10-10-2023	05-01-2024	0.71	0	04-01-2026	04-01-2026	Ratna Infrastructure Projects Pvt. Ltd.	Spoorthy3888@gmail.com mmlnarasimham@gmail.com ho@ratnainfra.in ratnainfra_hyd@yahoo.com
29	Nagaland	Ongoing	149347	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III)	22.70	365.42	23-03-2020	01-07-2020	97.12	95.82	30-06-2022	31-08-2024	M/s SIPL - RMN (JV)	sudhakarainfratech.kohima@gmail.com
30	Nagaland	Ongoing	156685	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) on EPC (Package V)	21.50	330.80	22-09-2023	23-11-2023	26.63	23.9	21-11-2025	21-11-2025	Kaushal Sharma-Prachi Infra (JV)	ksharma.tsk@gmail.com
31	Nagaland	Ongoing	150841	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	26.79	315.63	30-09-2020	20-10-2020	74.23	72.13	22-04-2022	28-02-2025	Fortune Group	tkp.fortune@gmail.com kohimamao2020@gmail.com
32	Nagaland	Ongoing	155563	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	19.43	258.52	31-05-2023	10-09-2023	12.59	10.08	09-09-2025	09-09-2025	M/s AM Infra - RN Infra (JV)	amiprojects16@gmail.com perendimapur.pkg2@gmail.com
33	Nagaland	Ongoing	155125	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	17.38	199.02	20-03-2023	07-06-2023	20.02	16.24	06-06-2025	06-06-2025	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com perendimapur.pkg3@gmail.com
34	Nagaland	Ongoing	157172	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4)	10.26	116.54	04-01-2024	24-02-2024	0	0	23-02-2026	23-02-2026	M/s Vertex Construction	vertexinfra417@gmail.com vertexdimapurperenproject@gmail.com
35	Nagaland	Terminated	NG-1	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP	17.00	207.33	To be Re-awarded	-	-	-	-	-		
36	Nagaland	Ongoing	153084	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 (Package-I)	42.44	605.36	30-03-2022	23-06-2022	78.62	77.74	20-12-2024	20-12-2024	Kantilal Khimjibhi Bhalala (KKB) Projects Pvt. Ltd. - Y. N. Dhanani (JV)	kkbsiteoffice@gmail.com kkbnagaland@gmail.com
37	Nagaland	Ongoing	155138	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH (O)-NE	34.97	430.24	23-03-2023	24-08-2023	17.07	15.3	23-02-2026	23-02-2026	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com
38	Nagaland	Ongoing	154866	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH (O)-NE	35.08	442.54	08-02-2023	24-08-2023	10.57	7.96	23-02-2026	23-02-2026	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbprojects@gmail.com , kkbnagaland@gmail.com kkb.aapkg2@gmail.com
39	Nagaland	Ongoing	154863	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH (O)-NE	36.94	497.18	08-02-2023	26-08-2023	25.78	20.54	25-02-2026	25-02-2026	New India Contractors & Developers Pvt. Ltd.- Bharat Construction Co. (JV)	office@nicdpl.com bcvj3121@gmail.com office@bcc-buidtech.com
Total (Ongoing Works)					548.11	9785.27								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Sikkim	Completed	66756	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	0.42	35.69	05-03-2019	09-09-2019	100	100	08-09-2021	22-05-2022	M/s Nagyan Constrction Pvt. Ltd	
2	Sikkim	Completed	148751	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800	0.48	8.93	21-05-2019	16-09-2019	100	100	15-09-2021	14-09-2022	M/s Mohan Bajaj	mohanbajajconstt@gmail.com
3	Sikkim	Completed	60102	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	1.12	133.49	16-12-2016	20-02-2017	100	100	20-02-2020	08-06-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	
4	Sikkim	Completed	60101	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 0to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.	26.70	530.67	31-03-2017	01-11-2017	100	100	31-10-2020	24-05-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draplanning.sikkim@gmail.com.
Total (Completed Works-C.C issued)					28.72	708.78								
5	Sikkim	Ongoing	147008	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	16.00	375.80	26-02-2019	05-10-2019	94.86	93.37	05-04-2022	Completed C.C Not issued	M/s. VKJ-NSPR (JV) .	vkjnsprjv@gmail.com
6	Sikkim	Ongoing	60105	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	16.50	290.05	31-03-2017	01-11-2017	96.98	94.22	31-10-2020	31-08-2024	M/s S&P Infrastructures Developers Pvt.ltd	snp.sikkim510@gmail.com info@spinfra.in
7	Sikkim	Ongoing	151436	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m	2.00	380.94	04-02-2021	10-04-2021	61.52	54.45	10-04-2023	30-06-2025	Suryodaya Infra Project (I) Pvt. Ltd	sipl.ranipool@gmail.com
8	Sikkim	Ongoing	154527	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A' "	14.17		02-11-2022	05-01-2023	48.98	46.64	06-07-2024	30-06-2025	Bhavya Construction	bhavya.silchar@gmail.com bhavyaconsnh717aranipool@gmail.com
9	Sikkim	Ongoing	151402	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	7.32	332.28	15-01-2021	10-03-2021	40.71	37.05	08-09-2023	31-12-2025	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)	lgcycc.jv@gmail.com
10	Sikkim	Ongoing	151060	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	10.40	244.91	31-08-2020	15-10-2020	77.2	75.54	15-04-2023	31-03-2025	A.K. Builders - J.K Associate (JV)	akbuilderssikkim2020@gmail.com
11	Sikkim	Ongoing	151061	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	14.40	478.79	16-03-2021	25-05-2021	39.52	36.15	23-05-2024	30-06-2025	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	pkg2c@nalandaengicon.com
12	Sikkim	Ongoing	151063	Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	30.00	786.60	28-10-2020	10-12-2020	35.18	31.47	09-12-2023	31-12-2025	U.P. State Bridge Corporation Ltd.	bcusikkimupsbc@gmail.com
13	Sikkim	Ongoing	151347	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	12.03	379.30	28-12-2020	25-02-2021	42.11	38.51	24-02-2024	19-04-2025	A. G. Construction	agconstruction.rhenok@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
14	Sikkim	Ongoing	150788	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	1.10	79.21	22-09-2020	15-10-2020	100	98.43	15-10-2022	Completed C. C Not issued	Nagyan Construction Pvt. Ltd.	monitoringncplsouthsikkim@gmail.com
15	Sikkim	Ongoing	150789	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)	25.24	292.80	31-08-2020	31-10-2020	49.19	47.17	01-05-2022	31-03-2026	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
16	Sikkim	Ongoing	150790	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	16.16	414.20	14-09-2020	10-11-2020	46.1	42.96	09-05-2023	31-12-2025	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
17	Sikkim	Ongoing	150791	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	15.21	439.56	14-09-2020	10-11-2020	45.29	43.69	10-05-2022	31-01-2025	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
Total (Ongoing Works)					209.25	5203.22								
1	Westbengal	Completed	148459	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder across Indo-Nepal border on Asian Highway (AH -02).	1.50	158.65	23-11-2017	01-02-2018	100	100	30-01-2021	05-09-2020	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draiplmechi@gmail.com
2	Westbengal	Completed	151855	Restoration of existing road from km 76.35 to km 79.7 of NH-717A [i.e. start of Pedong Bypass to Rishi Border] in the State of West Bengal on EPC Mode (Pkg- VB)(i)]	3.35	5.30	08-06-2021	26-07-2021	100	100	21-01-2022	29-05-2020	M/s Vishwas Construction	vishwas.pedong@gmail.com
Total (Completed Works-C.C issued)					4.85	163.95								
3	Westbengal	Ongoing	145870	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A.	15.24	402.94	01-03-2019	04-10-2019	72.99	70.99	03-04-2022	31-01-2025	M/s NSPR - VKJ (JV)	nsprvkj.bagrakot@gmail.com
4	Westbengal	Ongoing	150915	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B.	12.60	295.97	19-08-2020	05-10-2020	93.13	91.71	05-04-2023	31-01-2025	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructure Pvt. Ltd. (JV)	rani.pkg4b@gmail.com
5	Westbengal	Ongoing	149354	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D.	13.90	242.97	20-03-2020	11-06-2020	100	99.42	10-06-2022	Completed C. C Not issued	Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kclbbpl2020@gmail.com
6	Westbengal	Ongoing	150916	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer-Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A (Pkg-VA)	21.10	273.78	21-08-2020	05-10-2020	93.41	91.41	05-04-2023	31-01-2025	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
7	Westbengal	Ongoing	150917	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Rishi Border)Pkg-VB as part of Alternate connectivity to Gangtok.	16.55	395.59	24-07-2020	20-10-2020	88.59	86.6	17-04-2022	31-03-2025	M/s TTC Infra India - M/s Suryodaya Infra Projects (I) Pvt. Ltd. (JV)	ttc.prpkgvb@gmail.com
Total (Completed Works-C.C issued)					79.39	1611.25								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Tripura	Completed	60108	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	73.71	915.00	02-05-2014	31-10-2015	100	100	30-04-2018	26-05-2018	M/s Oriental Structural Engineers Pvt. Ltd	
2	Tripura	Completed	63065	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	1.89	128.69	22-03-2017	27-10-2017	100	100	26-04-2020	04-03-2021	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	extradosed.dra@gmail.com
3	Tripura	Completed	60107	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	48.20	649.00	31-10-2014	15-09-2015	100	100	14-03-2018	30-11-2021	M/s KMC Construction	kmc_qs@rediffmail.com
4	Tripura	Completed	150663	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	74.88	257.96	03-06-2020	24-07-2020	100	100	15-01-2022	31-12-2021	M/s Shiv Build India Pvt. Ltd.	sbilcharunariagartalanh8@gmail.com
5	Tripura	Completed	149305	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	12.90	147.06	20-03-2020	01-07-2020	100	100	01-07-2022	02-06-2022	M/s CIVTECT (INDIA) Pvt.	civtectkhowai@gmail.com
6	Tripura	Completed	151214	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	20.00	218.23	24-11-2020	31-12-2020	100	100	01-07-2022	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	nbjeetkumarghat@gmail.com
7	Tripura	Completed	149267	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	12.80	210.54	30-03-2020	15-07-2020	100	100	15-07-2022	24-04-2023	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
8	Tripura	Completed	151215	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	14.50	296.48	24-11-2020	01-01-2021	100	100	02-07-2022	26-05-2023	Jandu Construction India Pvt. Ltd.-Maan Builders (JV)	jcipl.tripura@gmail.com
9	Tripura	Completed	151217	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	25.60	317.96	24-11-2020	30-12-2020	100	100	01-07-2022	17-04-2023	CIVTECT (INDIA) Pvt. Ltd.	civtectkhowai@gmail.com
10	Tripura	Completed	149273	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	11.80	154.51	20-03-2020	15-07-2020	100	100	14-07-2022	15-08-2023	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinftratech.com
11	Tripura	Completed	149759	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	13.45	208.74	30-03-2020	15-07-2020	100	100	14-07-2022	15-10-2023	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinftratech.com;
12	Tripura	Completed	150640	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchhara Section on Nh-44A to 2-lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	16.08	247.76	30-03-2020	15-07-2020	100	100	14-01-2022	27-08-2023	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
13	Tripura	Completed	150642	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)	20.25	347.36	03-06-2020	20-07-2020	100	100	19-01-2022	06-07-2023	Rajendra Singh Bamboo Infra Pvt. Ltd.	rsbipltripura@gmail.com;
Total (Completed Works-C.C issued)					346.05	4099.29								
14	Tripura	Ongoing	150648	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	18.60	302.03	03-06-2020	15-07-2020	98.66	96.33	13-01-2022	15-09-2024	M/s Satish Prasad	spc.kumarghat@gmail.com satish4715prasad@gmail.com
15	Tripura	Ongoing	149368	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	21.41	287.47	03-06-2020	15-07-2020	93.41	88.97	06-01-2022	30-09-2024	M/s Satish Prasad	spc.jolaibari@gmail.com

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
16	Tripura	Ongoing	157575	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	11.21	174.43	15-03-2024	to be given	0	0	-	-	M/s Brahmaputra Infrastructures Pvt. Ltd.	guwahati@brahmaputragroup.com
17	Tripura	Ongoing	157131	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	12.00	141.48	18-12-2023	01-03-2024	2.2	0	31-08-2025	31-08-2025	Sahu constructions	sahu1222construction@gmail.com, sahu.khowai@gmail.com
18	Tripura	Ongoing	150808	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	14.00	173.17	21-09-2020	22-10-2020	100	97.26	15-04-2022	Completed C.C Not issued	A K Construction Co.	akccagartalakhowai@gmail.com/akconstruction1@rediffmail.com
19	Tripura	Ongoing	155176	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.	25.40	2026.05	27-03-2023	09-03-2024	0.23	0	09-03-2027	09-03-2027	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)	dra.agartala@draipl.com
20	Tripura	Ongoing	153005	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	27.86	456.88	23-03-2022	10-01-2023	39.12	35.01	09-01-2025	09-01-2025	Jugal Kishore Mahanta Infra works (JKM) - Ketu Construction (JV)	jkmo@jkmnfra.net, jkmeticonjv@gmail.com jkmtripura@gmail.com
21	Tripura	Ongoing	151713	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	6.47	354.79	27-03-2021	25-06-2021	17.2	15.06	24-12-2022	31-01-2025	JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV)	bhaktha@jsr.co.in; prninfrotech@gmail.com/shahbaz@jsrpl.onmicrosoft.com
22	Tripura	Ongoing	151213	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	8.10	105.27	24-11-2020	29-12-2020	88.59	78.68	30-06-2022	31-12-2024	Sahu Construction	sahu1222construction@gmail.com
23	Tripura	Ongoing	151216	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	12.00	171.50	24-11-2020	29-12-2020	98.05	93.04	30-06-2022	15-09-2024	Sahu Construction	sahu1222construction@gmail.com
24	Tripura	Ongoing	155061	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srimantapur section on NH-08 on EPC basis under NH(O)-NE	13.20	195.95	03-03-2023	29-05-2023	17.02	11.69	27-11-2024	28-02-2025	Satish Prasad	spc.srimantapur@gmail.com
25	Tripura	Ongoing	151212	Construction of 2 RCC Bridges on river Gomati and Muhuri	1.80	86.54	13-08-2020	23-09-2020	61.45	58.86	23-03-2022	31-10-2024	M/S Brijesh Agrawal	erbrijesh123@yahoo.com
26	Tripura	Ongoing	157289	Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to km 127.319 (Total Length 26.019 Km) i.e. the Khowai –Teliamura-Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase –VI (Package-1)	26.02	431.78	12-02-2024	18-07-2024	0	0	17-07-2026	17-07-2026	M/s Civtect India	civtect@gmail.com civtectteliamura@gmail.com
27	Tripura	Ongoing	157290	Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai – Teliamura- Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-2)	37.24	657.21	12-02-2024	to be given	0	0	-	-	M/s Anupam Nirman-Bhavya Constr. (JV)	anupamsarma.ghy@rediffmail.com

[illegible]

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Uttarakhand	Completed	151224	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480, 123.665 to 123.740 & Km. 123+770 to Km. 123+970)	0.74	47.13	16-06-2017	11-09-2017	100	100	15-03-2019	15-01-2020	M/s KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com
2	Uttarakhand	Completed	151306	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage Improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	0.58	45.09	06-04-2016	04-11-2016	100	100	31-01-2020	15-01-2020	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com
3	Uttarakhand	Completed	60113	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.76	40.89	18-09-2017	04-01-2018	100	100	03-01-2020	30-04-2021	M/s Bharat Construction	bharatconstruction248@gmail.com
4	Uttarakhand	Completed	123225	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"	1.18	89.27	10-12-2018	03-05-2019	100	100	02-05-2020	25-08-2020	M/s Bharat Construction	bharatconstruction248@gmail.com
5	Uttarakhand	Completed	149200	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	0.89	23.51	22-11-2019	08-01-2020	100	100	05-07-2020	08-09-2020	M/s Chaudhary Construction Company Pvt Ltd.	ccc.nhidldharasupm@gmail.com
6	Uttarakhand	Completed	123224	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna"	0.60	45.37	10-12-2018	03-05-2019	100	100	02-05-2020	31-01-2021	M/s Bharat Construction	bharatconstruction248@gmail.com
7	Uttarakhand	Completed	50299	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district	0.78	57.66	06-04-2016	04-11-2016	100	100	06-05-2018	31-05-2021	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com
Total (Completed Works-C.C issued)					5.51	348.92								
8	Uttarakhand	Ongoing	68016	Construction, Operation & Maintenance of 2-L Bi-directional Silkyara Bend- Barkot Tunnel with escape passage including approaches on Dharasu-Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134(Old NH-94)on EPC mode	4.86	1383.78	31-05-2018	09-07-2018	61.07	59.15	08-07-2022	28-01-2026	M/s Navayuga Engineering Co. Limited	needocumentcontroller@gmail.com
9	Uttarakhand	Ongoing	102034	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275). Rudraprayag to Josimath Package-I	29.01	274.31	26-03-2018	23-05-2018	99	96.72	20-11-2020	31-08-2024	M/s RCC Developers ltd	rccdpkg1@gmail.com
10	Uttarakhand	Ongoing	102035	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) Rudraprayag to Josimath Package-II	28.80	403.36	26-03-2018	24-05-2018	95.52	93.55	21-11-2020	31-08-2024	M/s SCCPL-HCCPL(JV)	hillwaysconstruction@gmail.com scmplhccplpg2@gmail.com
11	Uttarakhand	Ongoing	157531	Construction for Mitigation Measures Km 368.00-Uttarakhand-to Km 433.00 on NH-07-PKG-1	1.69	216.68	15-03-2024	14-06-2024	0	0	14-12-2025	14-12-2025	M/s Bharat Constr. (India) Pvt. Ltd.	tenders@bcipi.in
12	Uttarakhand	Ongoing	157525	Construction for Mitigation Measures Km 433.00-Uttarakhand-to Km 450.00 on NH-07-PKG-2	1.99	259.64	15-03-2024	to be given	0	0	-	-	M/s SRM Contractors	srmcontractors@gmail.com srmcplc@gmail.com
13	Uttarakhand	Ongoing	157526	Construction for Mitigation Measures Km 450.00-Uttarakhand-to Km 468.00 on NH-07-PKG-3	1.46	250.33	15-03-2024	14-06-2024	0	0	14-12-2025	14-12-2025	M/s RSB Projects	admin@rsbprojects.com
14	Uttarakhand	Ongoing	102036	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) Rudraprayag to Josimath Package-III	36.59	417.24	26-03-2018	23-05-2018	98.72	98.72	20-11-2020	31-08-2024	M/s NKG Infra. Struc Pvt. Ltd.	khannkg1@gmail.com
Total (Ongoing Works)					104.40	3205.34								

SL. No.	State/UT	Completed/ Ongoing/ Terminated	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Physical progress (%)	Financial progress (%)	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
MMLP Works														
1	Assam (Infra)	Ongoing (MMLP)	151165	Development of External Trunk Connectivity and Internal Infrastructure Works at Multi Model Logistics Park at Jogighopa in the State of Assam on EPC Mode (Package-I: Road and Utility Works)	4.78	592.06	05-06-2020	30-09-2020	94.24	91.12	01-04-2022	31-10-2024	M/s Ram Chandra Paul	ram_chandrapaulmmlp@yahoo.com
2	Assam (Infra)	Ongoing (MMLP)	151166	Development of Internal Infrastructure works at Multi modal Logistic Park at Jogighopa in the State of Assam in EPC mode (Package -2, Building & Infrastructure works)	0.00	80.07	05-08-2020	30-09-2020	98.28	95.51	03-04-2022	Completed C.C Not issued	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com
3	Assam (Infra)	Ongoing (MMLP)	151167	Earthwork in Formation, Road Work, Construction of Bridges, Blanketing, P. Way Linking works including Supply of P. Way Fittings and Track Ballast in connection with Construction of Railway Siding from Jogighopa Railway Station to MMLP at Jogighopa from Ch. 00 to 3760 (Package -3, Railway Siding from Jogighopa Railway Station to MMLP)	3.76	21.84	09-10-2020	01-12-2020	93.23	82.31	01-06-2022	31-08-2024	Sumcon Infraventures LLP	sumconinfraventures@gmail.com
4	Assam (Infra)	Ongoing (MMLP)	153343	Development of Inland Water Transport (IWT) Terminal at MMLP Jogighopa, Assam , borne by IWAI in respect of Phase-IA comprising of Site Development, One Jetty, Approach Trestle, Shore Protection Work, Storage Areas, Building, Utilities and Others on EPC mode on NW-2	0.00	70.92	06-10-2021	22-04-2022	98.74	95.42	14-10-2023	30-07-2024	DVP Infra Projects Pvt. Ltd.	jp@dvpinfra.com info@dvpinfra.com