

NHIDCL-Completed and Ongoing Projects Status as on 30-06-2025

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
1	Andaman & Nicobar	PMU Mayabunder	123230	Completed	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-V)	223/ 4	12	32.54	14-02-2019	02-04-2019	100	100	31-03-2020	-	11-06-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
2	Andaman & Nicobar	PMU Mayabunder	60004	Completed	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Beodnabad- Ferrargunj section of NH-223 (New NH-04) from Km 12.000 to 45.000 (excluding Km 21.0 to 28.0) in UT of A&N islands on EPC mode (Package-I)	223/ 4	25.931	176.76	01-03-2017	01-11-2017	100	100	31-10-2018	-	15-03-2019	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	prabakaran@sreeinfretech.com
3	Andaman & Nicobar	PMU Mayabunder	123227	Completed	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VI)	223/ 4	14.1	59.08	14-02-2019	02-04-2019	100	100	31-03-2020	-	22-09-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
4	Andaman & Nicobar	PMU Mayabunder	80782	Completed	Rehabilitation and Up-gradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 (Jarwa-I) and Km 138.30 to Km 155.00 (Jarwa-II) in UT of A&N islands on Item Rate basis	223/ 4	64.3	59.56	05-03-2018	09-04-2018	100	100	09-04-2019	-	31-03-2021	J Infratech Limited (JIL)	1) hoplanningjcipl@gmail.com 2)janduconstco@yahoo.com
5	Andaman & Nicobar	PMU Baratang	157635	Ongoing	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km 108.553 of NH-223 (New NH-04) connecting South Andaman and Baratang Islands in UT of A&N islands on EPC mode	223/ 4	1.963	371.88	16-03-2024	07-05-2024	5.23	0	25-02-2026	25-02-2026	-	RKEC Projects- YFC (JV)	msbridge@rkeccprojects.com
6	Andaman & Nicobar	PMU Baratang	157583	Ongoing	Rehabilitation and up-gradation of section to Intermediate/2-Lane with hard shoulder from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138.00 (After Humphrey to Kadamtala) of NH-04 in the Union Territory of Andaman & Nicobar Islands on EPC (Package-III A)-Balance work	223/ 4	29.405	376.48	25-01-2024	14-03-2024	39.27	28.88	13-09-2025	12-09-2025	-	SMC Infrastructures	andaman3a.smcip@gmail.com
7	Andaman & Nicobar	PMU Mayabunder	157584	Ongoing	Rehabilitation and up-gradation and completion of balance work of section from Km 155.00 to Km 181.00 (End of Jarwa to Rangat) of NH -4 (Total length 26 Km) to Intermediate Lane/2-lane with hard shoulders in the UT of A&N Islands on EPC basis - (Package-III)-B Balance work	223/ 4	26	333.115	16-03-2024	07-05-2024	34.1	16.21	05-10-2025	05-11-2025	-	RKEC Projects Ltd.	roadpkg3@rkeccprojects.com
8	Andaman & Nicobar	PMU Mayabunder	60003	Completed	Construction of Major Bridge (Bridge Length- 1020m) over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New NH-04) connecting Middle & North Andaman Island in the UT of Andaman and Nicobar Islands on EPC Basis "Azad Hind Fauz Setu"	223/ 4	1.45	271.065	15-02-2017	26-04-2017	100	100	25-04-2020	-	15-03-2022	MBZ -RDS (JV)	mayank.goyal@rdsproject.com
9	Andaman & Nicobar	PMU Mayabunder	123231	Completed	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VIII)	223/ 4	25	71.93	28-11-2018	01-01-2019	100	100	31-12-2019	-	31-03-2021	Garg & Sons Estate Promoters Pvt Ltd	1) racgrag@yahoo.com 2) racgarg260@gmail.com
10	Andaman & Nicobar	PMU Mayabunder	102028	Ongoing	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 206.00 to Km 242.00(Design Ch. 239.425) (Nimbutala to Austin Creek) of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-IV)	223/ 4	33.405	234.27	27-03-2018	04-09-2018	83	78.99	03-09-2020	31-07-2025	-	Vasishta Construction Pvt.Ltd	aditya.k@vasishta.in
11	Andaman & Nicobar	PMU Mayabunder	63704	Ongoing	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 242.0 to 298.0 of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-II)	223/ 4	55.465	409.85	31-03-2017	05-12-2017	95.32	94.03	04-12-2019	31-07-2025	-	Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)	aditya.k@vasishta.in
12	Andaman & Nicobar	PMU Mayabunder	152098	Ongoing	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VIII)	223/ 4	32.662	109.33	13-04-2021	01-07-2021	87.97	78.44	01-07-2023	30-09-2025	-	Kaba Infratech Pvt. Ltd.	shivam.agrawal@kabagroup.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
13	Arunachal Pradesh	PMU Namsai	60009	Completed	2 laning from Mahadevpur to Buri Dihing Bridge point section (NH-52B) (New NH-215) of the stretch from 0.00 km. to 25.135 km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	52B/215	25.135	136.6	31-03-2015	30-05-2015	100	100	30-05-2018	-	21-05-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Puna Hinda (JV)	punahinda@gmail.com
14	Arunachal Pradesh	PMU Namsai	60013	Completed	2-Laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road of NH-52B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52B/215	22.23	189.91	23-07-2015	23-10-2015	100	100	22-10-2018	-	08-05-2018	Bhartia Infrastructures Projects Ltd. (BIPL)- Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL) (JV)	biplbtevjv@rediffmail.com
15	Arunachal Pradesh	PMU Namsai	60011	Completed	2-Laning from Changlang/Tirap District Boundary to Changlang of NH-52B (New NH-215) from design km 0.00 to km 18.266 (length 18.266 km) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	18.266	172.75	31-03-2015	01-06-2015	100	100	31-05-2018	-	14-04-2021	T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkecontld@gmail.com debajitdz501@gmail.com
16	Arunachal Pradesh	PMU Namsai	60010	Completed	2-Lanning from Changlang/Tirap District Boundary to Khonsa of NH 52B (New NH 215) (Length 42.844 km) i in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE Phase-II on EPC mode	52B/215	42.844	438.32	01-03-2016	15-06-2016	100	100	14-06-2019	-	03-04-2019	MGCPL-HGIEPL (JV)	delhi@mgcpl.com
17	Arunachal Pradesh	PMU Namsai	60015	Completed	2-Laning from Kanubari to Longding Section of NH-52B (New NH215) From km.0.000 to km. 47.213 (DPR Length 47.213 km & Design length 45.600) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	45.6	522.87	31-03-2015	02-06-2015	100	100	26-11-2018	-	31-03-2021	Monte Carlo Ltd.	kanubari.ap@mclindia.com
18	Arunachal Pradesh	PMU Namsai	157542	Ongoing	Construction of 2-Laning with hard shoulder road of Ram- Mandir to Arrowa section of NH-113 from Design Km 0.000 to Km 2.910 (Existing Km 65.080 to Km 67.990) of total length 2.755 km excluding Tidding Bridge (155 m) on EPC mode	113	2.755	46.9	15-03-2024	28-06-2024	66.01	57.64	28-12-2025	28-12-2025	-	GRRB Associates	grrb.tezu.hayuliang@gmail.com
19	Arunachal Pradesh	PMU Namsai	150859	Completed	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 on EPC mode under SARDP-NE (NH(O)-NE)	113	23.083	301.06	31-08-2020	25-10-2020	100	94.3	27-04-2022	Completed C.C Not issued	27-05-2025	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mp.arrowa.khupa@gmail.com
20	Arunachal Pradesh	PMU Namsai	60025	Completed	2-Laning with hard shoulders of Khupa-Hayuliang-Hawai Road NH-113 on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] Pkg - I under SARDP-NE	113	17	252.05	23-03-2017	10-11-2017	100	100	09-11-2020	-	19-10-2022	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
21	Arunachal Pradesh	PMU Namsai	60026	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] Pkg - II under SARDP-NE	113	17	252.79	23-03-2017	10-11-2017	100	100	08-11-2020	-	31-01-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
22	Arunachal Pradesh	PMU Namsai	60027	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)] Pkg - III under SARDP-NE	113	17.825	263.31	23-03-2017	10-11-2017	100	100	09-11-2020	-	27-06-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com
23	Arunachal Pradesh	PMU Namsai	151889	Ongoing	2-Laning with hard shoulders of Hayuliang– Hawait bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 (Existing Km 45.050 of Hayuliang – Hawait road to Hawait Town) Pkg - IV under SARDP-NE -Balance work	113	11.3	216.76	31-03-2021	03-05-2021	93.1	92.36	02-05-2023	19-02-2026	-	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrrb@gmail.com
24	Arunachal Pradesh	PMU Roing	159588	Ongoing	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-I) from Design Km 0.000 to Km 53.000 (Design Length 53.000 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	53	1262.43	13-12-2024	01-03-2025	2.76	2.34	29-02-2028	29-02-2028	-	Bhartia Infra Projects Ltd- Shivam Transcon (JV)	shivambhartiajv@gmail.com
25	Arunachal Pradesh	PMU Roing	159342	Awarded, not Appointed	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-II) from design Km 60.000 to Km 121.500 (Design Length 61.500 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	61.5	1418.67	30-10-2024	To be given	0	0	-	Awarded, not Appointed	-	Bhartia Infrastructures Projects Ltd. (BIPL)	biplpkg003@gmail.com
26	Arunachal Pradesh	PMU Basar	157540	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 17.387 (Total length 17.387 km) of Hunli to Ithun Bridge section on NH-913 (Frontier Highway) in State of Arunachal Pradesh" on EPC mode under NH(O)-NE	913	17.387	275.5	15-03-2024	30-01-2025	8.98	5.18	30-01-2027	30-01-2027	-	J Infratech Limited (JIL)	infojcipl@gmail.com
27	Arunachal Pradesh	PMU Basar	157541	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design chainage Km 0.000 to Km 53.040 (Existing Length:68.500 Km & Total Design length 53.04 km) of Tato to Monigong section of NH-913 (Frontier Highway) on Nafra (Bomdila) to Vijaynagar along China border in state of Arunachal pradesh on EPC mode	913	53.04	625.61	15-03-2024	15-05-2025	0	0	14-11-2027	14-11-2027	-	ABCI -Brand Eagles (JV)	abcibe.jv@gmail.com
28	Arunachal Pradesh	PMU Basar	158669	Ongoing	Construction of Intermediate Lane of Pango to Jorging Road from 0+000 to Design Km Design Km 40+000 (Design Length: 40.00 Km, Pkg-I, Greenfield Alignment) in the State of Arunachal Pradesh on EPC mode (Pkg-1)	913	40	898.19	10-09-2024	14-01-2025	4.06	1.65	16-07-2027	16-07-2027	-	TTC Infra India	ttcii.pango@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
29	Arunachal Pradesh	PMU Roing	60032	Ongoing	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	313	74.86	1718.59	24-03-2017	05-03-2018	73.84	71.58	04-03-2022	31-03-2026	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Iron Triangle (ITL) (JV)	roymonpm1962@gmail.com
30	Arunachal Pradesh	PMU Roing	149013	Completed	Rehabilitation/ Restoration (One Time Improvement) of Hunli -Anini Road on NH-313 from km 0.00 to km 21.500 in the State of Arunachal Pradesh on EPC basis	313	21.5	23.56	22-02-2019	10-10-2019	100	100	09-10-2020	-	06-01-2021	Nani Mamung Enterprises (NME-N.M. Enterprises)	n.menterprises.n751@gmail.com
31	Arunachal Pradesh	PMU Roing	154361	Ongoing	Construction of 1 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 on EPC mode (CoS work at Km 23+650 & de-scoping of 1 MJR Bridge at Ch. 28+200)	313	0.16	60	28-09-2021	17-12-2021	70.01	70	19-06-2023	31-10-2025	-	Poddar Infratech Pvt. Ltd.	varun@poddarinfra.com
32	Arunachal Pradesh	PMU Roing	60014	Completed	Construction of 2-lane road from design km. 21.50 (Near Ithun Bridge) to Km. 37.500 (existing Km 21.450 to Km 40.160) of Hunli-Anini road in the State of Arunachal Pradesh on EPC basis under SARDP-NE (Pkg.-1)	313	16	378.8	06-05-2016	21-12-2016	100	100	20-12-2019	-	15-10-2022	Madhucon Projects Limited	gm.bd@madhucon.com
33	Arunachal Pradesh	PMU Roing	60031	Completed	Construction of 2-lane existing Hunli-Anini road from Design km. 37.500 to Km. 53.500 (Existing km 40.160 to 56.320) on EPC basis under SARDP-NE - (Pkg.-2)	313	16	259.52	06-05-2016	07-10-2016	100	100	06-10-2019	-	19-12-2019	Madhucon Projects Limited	gm.bd@madhucon.com
34	Arunachal Pradesh	PMU Roing	60016	Completed	Construction of 2-lane Hunli-Anini road from Design km 53.500 to km 92.500 (Existing Km 56.320 to Km 97.650) on EPC basis under SARDP-NE - (Pkg.-3)	313	39	516.7	12-09-2016	16-12-2016	100	98.46	15-12-2019	-	15-09-2024	Progressive Construction Limited (PCL) -Eagle Infra India Limited (JV)	pcl.etalin@gmail.com
35	Arunachal Pradesh	PMU Roing	60017	Completed	Construction of 2-lane of Hunli-Anini road from Design Km 92.500 to Km 106.200 (Existing Km 97.670 to Km 111.600) on EPC basis under SARDP-NE - (Pkg.-4)	313	13.7	188.78	14-12-2016	19-01-2017	100	100	18-01-2020	-	15-10-2022	Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
36	Arunachal Pradesh	PMU Roing	60029	Completed	Construction of 2-lane of Hunli-Anini road from Design km. 106.200 to Km. 120.00 on EPC basis under SARDP-NE - (Pkg.-5)	313	13.8	200.44	14-12-2016	19-01-2017	100	100	19-01-2020	-	15-09-2023	Sushee Infra & Mining Limited	puttakishore333@gmail.com
37	Arunachal Pradesh	PMU Roing	60030	Completed	Construction of 2-lane of Hunli-Anini road from Existing km. 120.000 to Km. 130.300 on EPC basis under SARDP-NE - (Pkg.-6)	313	10.3	145.17	16-03-2018	15-06-2018	100	100	14-06-2021	-	30-07-2022	TTC Infra India	ttc.hapkg6@gmail.com
38	Arunachal Pradesh	PMU Ziro	60020	Completed	2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km.12+000 to Km. 33+000 (existing Km.12+000 to Km.36+000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-1)	State Road	21	210.5	02-11-2015	20-01-2016	100	100	18-01-2019	-	11-10-2021	Jugal Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)	jkmlikabali@gmail.com
39	Arunachal Pradesh	PMU Basar	151432	Completed	Construction of Balance work of 2-Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under SARDP-NE (Pkg-2)	State Road	32.81	263.397	30-06-2021	01-09-2021	100	99.46	03-03-2023	-	31-03-2024	MVV Satyanaryana	mws.atb2@gmail.com
40	Arunachal Pradesh	PMU Ziro	60023	Completed	Construction of 2-lane with hard shoulder of Akajan-Likabali-Bame road from existing km 71.00 to km 99.00 (Design Km 65.810 to Km 91.928) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	State Road	26.118	323.49	31-03-2017	21-03-2018	100	100	19-03-2021	-	23-12-2022	SCIW-Shivam (JV)	sciwshivamjv.nhidcl@gmail.com
41	Arunachal Pradesh	PMU Ziro	63151	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-1)	713	12.05	175.65	24-03-2017	22-04-2019	100	100	20-04-2022	-	28-02-2022	T K Engineering Consortium Pvt. Ltd.(TKECPL) -Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
42	Arunachal Pradesh	PMU Ziro	63152	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-2)	713	11.95	176.22	24-03-2017	22-04-2019	100	100	20-04-2022	-	09-04-2022	T K Engineering Consortium Pvt. Ltd.(TKECPL) -Brand Eagles (TKECPL - BE)	debajitdz501@gmail.com
43	Arunachal Pradesh	PMU Ziro	150992	Ongoing	Construction of Balance work of 2-Lane with PS of Joram-Koloriang Road (NH-713) on EPC basis from Design Km 44.989 to Km 61.547 (Existing Km 50.050 to Km 70.000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	713	16.558	228.71	10-08-2020	01-10-2020	99.52	96.62	02-04-2022	31-07-2025	-	Valecha Engg. Ltd.	contracts@valecha.in
44	Arunachal Pradesh	PMU Ziro	150993	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from Design Km 61.547 to Km 78.724 (Existing Km 70.000 to Km 88.700) in the state of Arunachal Pradesh under SARDP-NE (Pkg-4)	713	17.177	294.04	11-08-2020	01-10-2020	100	98.75	02-04-2022	-	30-09-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	gm.jkroad@bvscpl.in
45	Arunachal Pradesh	PMU Ziro	150994	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang (NH-713) on EPC basis from existing km 88.700 to 104.850 [Design km. 78.724 to Km 93.724] in the state of Arunachal Pradesh under SARDP-NE (Pkg-5)	713	15	229.7	14-08-2020	01-10-2020	100	99.59	02-04-2022	-	06-11-2023	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
46	Arunachal Pradesh	PMU Ziro	150995	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from existing km 104.850 to km 122.600 [Design km. 93.724 to km. 108.724] (Design length – 15 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-6)	713	14.6	199.03	17-08-2020	01-10-2020	100	100	02-04-2022	-	31-07-2023	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com
47	Arunachal Pradesh	PMU Ziro	150996	Ongoing	Construction of Balance work of 2-Lane with PS of Joram – Koloriang Road from existing Km 122.600 to km138.00 [Design Km108.724 to Km123.714] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-7)	713	14.99	184.88	07-08-2020	01-10-2020	97.42	96.01	02-04-2022	15-07-2025	-	Jainco Enterprises Pvt. Ltd.	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com
48	Arunachal Pradesh	PMU Ziro	153209	Ongoing	Construction of Balance Work of 2-Lane with Paved Shoulders of Joram-Koloriang Road (NH-713) on EPC basis from existing km 138.000 to km158.000 [Design km. 122.353 to km. 138.389] (design length – 16.036 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-8)	713	16.035	244.1	07-03-2022	07-05-2022	96.63	95.45	06-11-2023	31-07-2025	-	Puna Hinda	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com
49	Arunachal Pradesh	PMU Namsai	60007	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 0 to Km 28 (Existing Km 1013.85 to Km 1041.85) of 28 Km (Section-I) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	26.58	299.66	31-03-2015	27-05-2015	100	100	25-05-2018	-	28-12-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	punahinda@gmail.com
50	Arunachal Pradesh	PMU Namsai	60006	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 41.3 to 58.420 (Existing Km 982.85 to Km 998.85 of Existing 16Km) (Section-III) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	17.12	247.44	27-03-2015	27-05-2015	100	100	25-05-2018	-	31-07-2020	T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
51	Arunachal Pradesh	PMU Namsai	60012	Completed	Construction of 2-Laning of Pasighat-Mariyang-Yingkiong road (New NH-513) from Singer River to Sijon River from 19.880km to 43.257km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	513	23.38	238.46	09-11-2015	15-01-2016	100	100	19-01-2019	-	07-07-2019	ABL-BIPL (JV)	Bipl.tinsukia@gmail.com
52	Arunachal Pradesh	PMU Namsai	60008	Completed	2-Laning with paved shoulder of NH-52 (New NH-13) from km 583.450 to km 605.600 (Existing chainage from km 583.450 to km 595.000) from Pasighat to Bomjur Road including Re-alignment from km 591.900 to km 602.600 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52/13	22.15	244.82	02-03-2016	24-02-2017	100	100	23-02-2020	-	08-10-2020	Bhartia Infrastructures Projects Ltd. (BIPL) -ABL (JV)	Bipl.tinsukia@gmail.com
53	Arunachal Pradesh	PMU Namsai	160163	Ongoing	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464 km on EPC under SARDP-NE (NH(O)-NE) -Balance Work	13	18.464	353.9	31-03-2025	To be given	0	0	-	18-12-2027	-	Spica Projects and Infrastructures Pvt. Ltd	spicaprojectspvttd@gmail.com
54	Arunachal Pradesh	PMU-Namsai	160150	Awarded, not Appointed	Improvement and Widening to 2-lane with Paved Shoulder of NH-13 & 15 (Old NH-52) from Existing Km 745.60 (Design Km 0.000) to Existing km 770.600 (Design Km 24.819) (Brahmakund T-junction to Kamlang T-Junction, Existing Length: 25.00 Km, Design Length: 24.819 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-1)	13 & 15	24.819	441.41	31-03-2025	To be given	0	0	-	Awarded, not Appointed	-	TTC Infra India-M/s Lopon Enterprises (JV)	info@ttcinfraindia.com
55	Arunachal Pradesh	PMU-Namsai	160151	Awarded, not Appointed	Improvement and Widening to 2 lane with paved Shoulder of NH-15 (old NH-52) from Existing Km 770.600 (Design Km 24.819) to Existing km 805.750 (Design Km 59.885) (Kamlang T-Junction to Chowkham, Existing Length: 35.150 Km, Design Length-35.066 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-2)	52/15	35.066	316.73	31-03-2025	To be given	0	0	-	Awarded, not Appointed	-	Jayshree International - BK Construction (JV)	jayshreegrouppttd@gmait. Com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
56	Assam	PMU Silchar	60052	Completed	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on NH-208A on (Assam-Tripura Border) in the state of Assam on EPC Mode under NH(O)	208A	17.95	66.94	04-10-2016	28-11-2016	100	100	24-01-2018	-	31-03-2018	Ganesh Ram Dokania	-
57	Assam	PMU Dibrugarh	150699	Completed	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500 in Assam on EPC Mode under NH(O)	37	3.5	14.52	31-05-2019	19-08-2019	100	100	17-08-2020	-	31-12-2020	BB Enterprises	binudborgohain1972@gmail.com
58	Assam	PMU Dibrugarh	151237	Completed	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000 in Assam on EPC Mode under NH(O)	38/315	33	30.84	29-07-2019	25-09-2019	100	100	23-09-2020	-	23-09-2020	Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
59	Assam	PMU Silchar	60038	Completed	2-laning with paved shoulders from km 6.25 to 10.40 including RoB (Railway Over Bridge) at Srikona Railway Level Crossing at km 9.901 of Silchar- Badarpur section of NH-53 in state of Assam under SARDP-NE	53/37	4.15	76.78	23-03-2015	01-10-2015	100	100	11-12-2017	-	10-06-2022	Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
60	Assam	PMU Tezpur	149360	Completed	4-Laning of NH-37 (New NH-127) from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode- Package-1	37/127	10	225.02	23-03-2020	01-07-2020	100	100	23-12-2021	-	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplassam1@gmail.com, nagaonnh127@prlinfra.com
61	Assam	PMU Tezpur	149361	Completed	4-Laning of NH-37 (New NH-127) from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2	37/127	8.4	0	20-03-2020	01-07-2020	100	100	23-12-2021	-	30-03-2023	Ganga Sagar Singh	support@gss.org.in
62	Assam	PMU Tezpur	60051	Ongoing	4-Laning from Rangagara to Kaliabor Tiniali (from km 297.00 to km 315.315) of NH-37 (New NH-127) under SARDP-NE, Phase A on EPC Mode in Assam	37/127	18.315	462.88	16-01-2017	23-10-2017	88.03	86.91	21-04-2020	31-12-2025	-	Simplex Infrastructures Ltd.	c3172@simplexinfra.com
63	Assam	PMU Tezpur	60042	Completed	4-Laning from Km 0.000 (Kaliabor Tiniali road junction) to Km 17.300 (Dolabari Road Junction) including construction of new Brahmaputra Bridge of 3.015Km (from Ch. 9+325 to Ch. 12+365) alongside of existing Kaliabhomora Bridge of NH 37-A (New NH-715) on EPC basis under Phase A of SARDP-NE (with Toll Plaza at Ch.7+050)	37A/ 715	17.3	811.28	31-10-2014	29-11-2014	100	100	28-11-2018	-	01-10-2023	Gammon India Ltd.- Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
64	Assam	PMU Tezpur	152733	Completed	4-Lane highway connecting km 17.300 of old NH-37A (New NH-715) and km 182 of NH-52 (New NH-15) between Dolabari and Jamuguri Section in Assam on EPC basis under SARDP-NE, Phase-A	37A/715 & 52/15	16.862	1049.51	05-11-2021	07-02-2022	100		08-08-2023	-	13-12-2023	Sri Babul Nath	mkcilrsmjv@gmail.com, jatin.s@rsminfra.in, jiabharati.dc@mkcinfrastructur eltd.com
65	Assam	PMU Tezpur	151410	Completed	Construction of 4-L Jia Bharali Bridge (1.23 Km at km 26+607) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (de-scoped portion of Dolabari and Jamuguri section/CoS work)	37A/ 715	1.948	0	21-12-2020	17-02-2021	100	100	05-08-2023	-	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dcindiaproject@gmail.com
66	Assam	PMU Tezpur	60044	Ongoing	Up-gradation to 4-Laning of Jamugurihat to end of Biswanath Chariali By-Pass from Km 182.000 to Km 208.000 of NH-52 on EPC mode in state of Assam under SARDP-NE	52/15	26	735.17	13-10-2016	19-12-2016	98.16	92.1	19-06-2019	31-07-2025	-	T K Engineering Consortium Pvt. Ltd.(TKECPL)	info@ganpatibharat
67	Assam	PMU Tezpur	152731	Completed	Up-gradation to 4-Laning from end of Biswanath Chariali by-pass (Km 208.000) to Gohpur (Km 265.500) of NH-52 (New NH-15) (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE (with Toll Plaza at Ch. 219+200)	52/15	57.5	1099.35	18-10-2021	11-12-2021	100	100	14-06-2023	-	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com ,babulnath40@gmail.com dolabari.jamuguri@gmail.com
68	Assam	PMU Tezpur	60034	Completed	Up-gradation to 4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongí (Km.20.370 on NH-52A) in Assam on EPC under SARDP-NE	52A/415	10.08	223.3	30-03-2015	11-12-2015	100	100	10-12-2018	-	31-10-2022	ECI Engineering & Constr. Co. Ltd.	pmgohpur@eciecc.com ecigohpur@gmail.com
69	Assam	PMU Jorhat	60039	Completed	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) of NH-37 except construction of Dergaon bypass from Km 426.800 to Km 437.420 (Design Km 427.400 to 438.720) in Assam on EPC mode under SARDP-NE Phase-A (with Toll Plaza at Ch. 424+400 near Rangamati)	37/ 715	39.72	1655.44	31-10-2014	23-05-2015	100	100	22-05-2018	-	15-03-2024	Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
70	Assam	PMU Jorhat	149353	Completed	Rehabilitation & up-gradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.400 on NH-37(New NH-715) in Assam on EPC basis	37/ 715	10.6	426.15	19-03-2020	30-06-2020	100	100	19-06-2022	-	29-02-2024	Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
71	Assam	PMU Jorhat	157352	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-I: Road Works from Km 453+000 to Km 463+000 (10.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 715	10	478.3	15-01-2024	14-02-2024	94.61	89.37	11-08-2024	31-07-2025	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seaspvttdghy@gmail.com
72	Assam	PMU Jorhat	157353	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-II: Road Works from Km 463.00 to Km 477.000 (14.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 715	14	438.44	15-01-2024	14-02-2024	92.95	82.6	11-08-2024	31-07-2025	-	Binni Construction	binniconstruction73@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
73	Assam	PMU Jorhat	157354	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-III: Road Works from Km 477.000 to Km 490+800 (13.800 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 715	13.8	358.72	15-01-2024	14-02-2024	95.71	92.76	11-08-2024	31-07-2025	-	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mpaganwalapvttd@gmail.com
74	Assam	PMU Jorhat	157357	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old) from Km 453.000 to Km 490.800, under SARDP- NE , under EPC Mode in the state of Assam : Pkg-IV (Structures & Toll Plaza)	37/ 715	-	279.01	15-01-2024	14-02-2024	93.64	88.89	11-08-2024	31-07-2025	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seaspvttdghy@gmail.com
75	Assam	PMU Jorhat	158522	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-I: Road Works from Km 490.800 to Km 501.800 (11.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	11	471.13	06-08-2024	03-10-2024	67.17	65.24	28-09-2025	28-09-2025	-	Regal Enterprises	regaljdpkg1@gmail.com regal.jitender@gmail.com
76	Assam	PMU Jorhat	158527	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-II: Road Works from Km 501.800 to Km 514.800 (13.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	13	537.03	06-08-2024	10-10-2024	47.34	41.14	05-10-2025	05-10-2025	-	Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL)	contact@bvepl.com
77	Assam	PMU Jorhat	158526	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-III: Road Works from Km 514.800 to Km 534.800 (20.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	20	615.74	06-08-2024	03-10-2024	47.5	44.18	28-09-2025	28-09-2025	-	Kaushal Sharma	ksharma.tsk@gmail.com
78	Assam	PMU Jorhat	158549	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg- IV: (Structures & Toll Plaza) from Km 490.800 to Km 534.800, under SARDP- NE , under EPC Mode in the state of Assam (with Toll Plaza at Ch.525.245)	37/ 2	0	98.07	19-08-2024	18-10-2024	27.11	19.39	13-10-2025	13-10-2025	-	Bhardwaj Unibuild Pvt. Ltd.	buplj4d@gmail.com
79	Assam	PMU Dibrugarh	154230	Ongoing	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode	37/ 2	26.9	385.57	14-10-2022	20-01-2023	98.4	95.62	20-07-2024	31-07-2025	-	Mohan Lal Jain	msmljaindurgapur@yahoo.com
80	Assam	PMU Dibrugarh	158467	Ongoing	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-I: Road works & Toll Plaza	37/ 2	19.175	274.34	26-07-2024	16-09-2024	91.63	73.84	14-03-2025	31-07-2025	-	Mohan Lal Jain	mijmobohw@gmail.com
81	Assam	PMU Dibrugarh	158464	Ongoing	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-II: Structures	37/ 2	0	55.96	26-07-2024	16-09-2024	87.39	70.2	14-03-2025	31-07-2025	-	Mehta Construction Co.	mccmobostr@gmail.com
82	Assam	PMU Dibrugarh	60036	Completed	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam under SARDP-NE	37/ 15	15.447	379.32	20-02-2015	02-11-2015	100	100	31-10-2018	-	31-10-2020	ABCI Infrastructures-JKM Pvt. Ltd (JV)	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
83	Assam	PMU Silchar	60048	Completed	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext./ 27	25.25	887.68	31-10-2017	26-12-2017	100	99.24	24-06-2020	-	15-04-2024	Sushee Infra & Mining Limited - JSC Purpetruboprovodstroy (JSC PTPS) (JV)	planning.balachera@gmail.com
84	Assam	PMU Bongaigaon	149300	Completed	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	31/ 117	14.66	224.85	26-03-2020	26-06-2020	97.76	93.19	26-12-2022	Completed C.C Not issued	30-06-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
85	Assam	PMU Dhubri	157469	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch.5.580 Km to Ch.25.633 Km (Design Ch.0.000 Km to Ch.17.737km) (Km 901.100 to Km 921.145 of old NH-31) of Bilasipara- Guwahati road (NH-17) (Section: Near Chirakuta to near Mowatari, before Chapar Bypass) in the state of Assam on HAM mode (Package-1)	31/17	17.737	1081.15	11-03-2024	05-02-2025	2.76	0	04-08-2027	04-08-2027	-	Bhartia Infra Projects Ltd. (BIPL)	finance@bhartiainfra.com
86	Assam	PMU Bongaigaon	157470	Ongoing	Widening/ improvement to 4-Lane with paved Shoulder from Ch. 25.633 Km to Ch. 52.470 Km (Design Ch. 21.850 Km to Ch.48.670 Km) for Package- 2 of Bilasipura- Guwahati road (NH-17) (Section: Near Mowatari, before Chapar Bypass to Tulungia (junction with NH-17)) in the state of Assam on HAM mode under NH(O)-NE (Pkg-2)	31/17	26.82	1338.61	11-03-2024	05-12-2024	0	0	03-06-2027	03-06-2027	-	Naresh Kumar Garg Infrastructure Ltd. (NKG)- Mowatari Guwahati Road Pvt. Ltd.	nkg@nkginfra.com
87	Assam	PMU Bongaigaon	151637	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia-Jogighopa Bridge Approach Section of Bilasipura- Guwahati road (NH 17) on EPC (Package-5)	31/17	18.9	691.53	22-03-2021	09-07-2021	100	100	31-12-2022	-	31-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
88	Assam	PMU Bongaigaon	152291	Ongoing	Construction of New 2-Lane EXTRADOSED CABLE STAYED Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH- 17 at Jogighopa in Assam on EPC mode	31/17	4.385	746.76	10-08-2021	12-11-2021	67.5	66.2	10-11-2024	31-12-2026	-	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	spsjogighopa@spsingla.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
89	Assam	PMU Bongaigaon	150559	Completed	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section of Bilasipura-Guwahati road (NH-17) on EPC under BMP (Pkg. 6) 1 Toll Plaza at (Ch73+750 Km)	31/17	11.78	208.84	25-08-2020	26-10-2020	100	99.61	19-04-2022	-	06-07-2024	Mayasheel Construction	msc.pkg6@gmail.com
90	Assam	PMU Bongaigaon	155196	Ongoing	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	31/17	11.9	286.72	24-03-2023	25-10-2023	81.59	75.55	25-10-2025	25-10-2025	-	Mayasheel Construction	msc.pkg7@gmail.com
91	Assam	PMU Bongaigaon	155081	Ongoing	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	31/17	43.75	1457.59	14-03-2023	27-12-2023	47.24	41.91	26-12-2026	25-12-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.bg.pkg8@gmail.com
92	Assam	PMU BOKO(SO)	155106	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	31/17	33.684	1000.27	20-03-2023	11-12-2023	29.01	20.7	11-06-2026	11-06-2026	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojects@gmail.com
93	Assam	PMU BOKO(SO)	155294	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	31/17	27.31	1264.9	31-03-2023	18-12-2023	27.99	12.62	18-06-2026	18-06-2026	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojectspkg10@gmail.com
94	Assam	PMU Diphu	155006	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from KM 38+500 to Km 51+246 (Design Chainage 38+500 to 50+959) with proposed Daboka Bypass of Daboka – Parokhaowa of NH 29 under NH(O)-NE (Package-1)	29	12.459	516.88	24-02-2023	30-11-2023	75.6	71.06	29-11-2025	29-11-2025	-	Mehta Construction Co.	mehtapkg1nh29@gmail.com
95	Assam	PMU Diphu	151703	Completed	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section of NH-29 in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-2)	29	15.213	257.5	26-03-2021	12-07-2021	100	100	03-01-2023	-	30-04-2023	P.D. Agrawal Infrastructure Ltd. -Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
96	Assam	PMU Diphu	150844	Completed	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.007	266.26	10-08-2020	30-09-2020	100	100	24-03-2022	-	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
97	Assam	PMU Diphu	151433	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-4)	29	15.47	260.07	03-02-2021	25-06-2021	100	100	17-12-2022	-	29-03-2023	S S Builders	ssbuilderspkg4@gmail.com,
98	Assam	PMU Diphu	151704	Completed	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Village in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-5)	29	17.43	288.85	31-03-2021	12-07-2021	100	99.41	12-01-2023	Completed C.C Not issued	19-11-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
99	Assam	PMU Diphu	152336	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	29	31.88	625.64	10-09-2021	14-07-2022	100	98.11	13-07-2024	Completed C.C Not issued	31-03-2025	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
100	Assam	PMU Diphu	153923	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	29	10.79	204.1	02-09-2022	20-01-2023	96.8	94.65	20-07-2024	15-07-2025	-	Shankar Agarwal	nh29pkg7sa@gmail.com
101	Assam	PMU Dhubri	151239	Ongoing	Construction of 4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank, Assam) and Phulbari (on south Bank, Meghalaya) on NH-127B under JICA ODA Loan assistance (Phase-III)	127B	19.282	4997.04	24-11-2020	15-12-2020	62.1	58.78	12-09-2028	12-09-2028	-	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
102	Assam	PMU Dhubri	158630	Ongoing	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) -Balance work [Srirampur - Dhubri Pkg-1]	127B	27.65	613.89	06-09-2024	25-11-2024	35.7	30.96	25-11-2026	25-11-2026	-	R&C Infra Engineers Pvt. Ltd-J Infratech Limited (JIL) (JV)	rc.jandupkg1@jinfratech.com
103	Assam	PMU Dhubri	153745	Completed	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2]	127B	26.504	909.02	04-08-2022	02-01-2023	100	97.78	01-01-2025	Completed C.C Not issued	30-06-2025	J Infratech Limited (JIL)	assam.pkg2@gmail.com assam.pkg2@jinfratech.com
104	Assam	PMU Dibrugarh	153150	Completed	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section in Assam on EPCMode under NH(O)-NE [Pkg.1]	37/15	24.6	215.27	31-03-2022	25-07-2022	100	96.53	24-07-2024	-	09-10-2024	Ganpati Builders	op.sharma0082@gmail.com , ganpatibuilders0082@gmail.com , ganpatidib@gmail.com
105	Assam	PMU Dibrugarh	153193	Completed	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section in Assam on EPCMode under NH(O)-NE [Pkg.2]	37/15	19.73	170.95	05-04-2022	25-07-2022	100	98.81	24-07-2024	-	22-08-2024	Jugal Kishore Mahanta Infra works (JKM)	jkmahanta@jkminfra.net , jkmho@jkminfra.net , jkmdbproject@gmail.com
106	Assam	PMU Dibrugarh	154861	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia - Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) in Assam on EPCMode under NH(O)-NE (Pkg-3)	37/15 & 38/315	41.32	458.59	03-02-2023	19-05-2023	66.12	62.47	17-05-2025	30-11-2025	-	TTC Infra India	ttcii.tm@gmail.com
107	Assam	PMU Dibrugarh	155007	Ongoing	Widening/Improvement to 2-Lane Lane with Paved Shoulder from km 16+900 (Bogapani) to km 27+150 (Golai Goan) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2-Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District under NH(O)- NE (Pkg. 4)	38/315	10.25	356.65	28-02-2023	08-12-2023	18.15	14.99	06-12-2025	06-12-2026	-	RK Infracorp Pvt. Ltd.	rkinfradigboiproject2023@gmail.com
108	Assam	PMU Silchar	155122	Ongoing	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	37 & 306	20	1256.9	21-03-2023	22-01-2024	40.39	31.77	23-07-2026	23-07-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.sd.pkg1@gmail.com
109	Assam	PMU Silchar	155293	Ongoing	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	306	29.36	1716.21	31-03-2023	14-02-2024	64.65	61.3	14-08-2026	14-08-2026	-	J Infratech Limited (JIL)	jandu.silchar@jinfratech.com
110	Assam	PMU Silchar	157475	Awarded, not Appointed	Widening/Improvement of Existing 2 lane to 4-Laning of Karimganj-Silchar section of NH-37 from Design Ch 0.000 near Silchar ISBT to Design Ch 15.970 near Kalinagar Pt I on NH-37 in Assam on HAM Mode (Pkg-1)	37	15.97	1181.55	11-03-2024	To be given	0	0	-	Awarded, not Appointed	-	Jandu Silchar Highway Pvt. Ltd.	jandu.panchgram@jinfratech.com
111	Assam	PMU Silchar	156858	Ongoing	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-I Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	6 & 37	11.8	728.97	01-11-2023	10-08-2024	46	41.16	09-02-2027	09-02-2027	-	J Infratech Limited (JIL)	isbt.silchar@jinfratech.com
112	Assam	PMU Silchar	155087	Ongoing	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km).	6 & 37	11.1	574.26	16-03-2023	09-02-2024	54.97	49.02	09-08-2026	09-08-2026	-	S S Builders	badarpurkmr@gmail.com
113	Assam	PMU Karimganj	157471	Awarded, not Appointed	Widening/Improvement to 4-Laning and Greenfield alignment with Paved shoulder of Silchar-Badarpur - Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End point of proposed Badarpur Bypass) to Km. 62.800 (Start point of proposed Nilambazar/Cheragi Bypass) in the state of Assam on HAM Mode (Package-4)	37 & 8	24.2	1319.55	11-03-2024	To be given	0	0	-	Awarded, not Appointed	-	MKC Badarpur Churaibari Kamakhya (Pkg-4) Highways Pvt. Ltd.	engineering@mkcinfrastucture ltd.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
114	Assam	PMU Karimganj	157472	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from existing road and Greenfield alignment form Design Ch. 62.800 (start of proposed Nilambazar/Cheragi Bypass) to Design Ch. 87.700 near Chandkhira Village of NH-8 on Silchar-Churaibari in the state of Assam on HAM Mode (Package-5)	8	24.9	1258.13	11-03-2024	26-04-2025	0	0	23-10-2027	23-10-2027	-	Silchar Churaibari Pvt. Ltd.	ccb_silchar@yahoo.co.in
115	Assam	PMU Karimganj	157473	Ongoing	Widening/Improvement to 4-Lane with Paved shoulder for existing as well as Greenfield alignment of Badarpur – Churaibari section of NH-8 from Design chainage 87.700 (Chandkhira) to Km. 106.500 (Churaibari) section (Assam-Tripura border) in the state of Assam on HAM Mode (Package-6)	8	18.8	870	11-03-2024	07-03-2025	4.38	0	07-03-2027	07-03-2027	-	MKC Badarpur Churaibari Kamakhya Highways Pvt. Ltd.	engineering@mkcinfrastructure ltd.com
116	Assam	PMU Karimganj	157474	Ongoing	Widening/Improvement to 4-L of Karimgani - sutarkandi section of NH 37 from design Ch 0+020 (Start of proposed Karimganj Bypass from NH -8) to design Chainage Km 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) on Silchar-Churaibari in the State of Assam on HAM Mode (Package-7)	37	14.36	791.79	11-03-2024	28-02-2025	1.02	0	28-02-2027	28-02-2027	-	MKC Badarpur Churaibari Kamakhya (Pkg-7) Highways Pvt. Ltd.	engineering@mkcinfrastructure ltd.com
117	Assam	PMU Silchar	157476	Ongoing	Improvement to 4-Lane with Paved Shoulder from existing km 260+000 (Design Ch.4+560 km) to existing km Ch.233+000 (D. Ch.24+560) of Silchar (near Nutan Dayapur village) - Budha Nagar Section (Length-20.00 Km) of NH-37 under Package: Silchar-Jiribam Pkg-1 in the state of Assam on HAM Mode	53/ 37	20	-	11-03-2024	15-01-2025	21	8	15-01-2028	15-01-2028	-	Silchar Jiribam Highways Private Limited	headoffice@dccinfra.co.in
118	Assam	PMU Bongaigaon	155286	Ongoing	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	62/217	8.415	88.56	31-03-2023	26-03-2024	77.27	67.85	25-09-2025	25-09-2025	-	Shyama Construction	shyamaconstructionnh217@gmail.com
119	Assam	PMU Silchar	157188	Ongoing	Wideinig & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 96.870 near Jiri River to km 116.550 near Hangrum (Package-7) on EPC mode (Assam portion)	137	19.68	846.82	22-01-2024	04-03-2024	68.95	67.99	04-03-2026	04-03-2026	-	Rajinder Infrastructure Pvt.Ltd.	official.riplassam@gmail.com
120	Assam	PMU Silchar	155284	Ongoing	Widening & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	137	20.02	904.04	31-03-2023	29-08-2023	68.26	60.44	29-08-2025	29-08-2025	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	appltmr8@gmail.com
121	Assam	PMU Silchar	155288	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	137	19.989	614.43	31-03-2023	29-08-2023	68.65	50.71	29-08-2025	29-08-2025	-	KPC Projects Ltd.	pc.nh137@kpc.co
122	Assam	PMU Silchar	155287	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)	137	19.921	693.15	31-03-2023	29-08-2023	65.56	58.63	29-08-2025	29-08-2025	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
123	Assam	PMU Dibrugarh	155289	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kandulijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under Bharatmala Pariyojna (Dibrugarh-Oyan, Package-1)	52/ 515	26.901	609.16	31-03-2023	18-10-2023	98.2	90.95	17-04-2026	17-04-2026	-	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in
124	Assam	PMU Dibrugarh	155281	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaji district in the State of Assam on EPC mode under Bharatmala Pariyojna (Package-2)	52/ 515	27.299	562.05	31-03-2023	11-08-2023	98.84	92.44	08-02-2026	08-02-2026	-	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in
125	Assam	PMU Dibrugarh	155291	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)	52/ 515	27.514	665.47	31-03-2023	16-09-2024	49.83	42.31	17-03-2027	18-03-2027	-	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in
126	Assam (infra)	PMU Bongaigaon	151165	Completed	INFRASTRUCTURE WORK: MMLP (Package-I: Road and Utility Works)	17	4.25	693.97	05-06-2020	30-09-2020	100	95.8	01-04-2022	Completed C.C Not issued	30-09-2024	RAM CHANDRA PAUL	ram_chandrapaul@yahoo.in
127	Assam (infra)	PMU Bongaigaon	151166	Completed	INFRASTRUCTURE WORK: MMLP (Package-II: Building and Infrastructure works)	17	-	0	05-08-2020	30-09-2020	100	100	03-04-2022	-	25-12-2023	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com
128	Assam (infra)	PMU Bongaigaon	151167	Completed	INFRASTRUCTURE WORK: MMLP (Pkg.-III : External Rail Connectivity)	Not Applicable	3.76	0	09-10-2020	01-12-2020	93.23	82.31	01-06-2022	Completed C.C Not issued	20-09-2024	Sumcon Infraventures LLP	gunjan@sumconinfraventures.com
362	Assam (infra)	PMU Bongaigaon	153343	Completed	INFRASTRUCTURE WORK: Deveopment of Inland Water Transport (IWT) Terminal at MMLP Jogighopa	NW-2	-	70.92	06-10-2021	22-04-2022	98.74	98.43	14-10-2023	Completed C.C Not issued	31-07-2024	DVP Infra Projects Pvt. Ltd.	info@dvpinfra.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
130	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151044	Completed	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	244	14	8.01	01-03-2018	07-03-2018	100	100	31-08-2019	-	11-10-2020	Khandey Infra Pvt Ltd	directorkipl@gmail.com
131	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	157024	Completed	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass-Anantnag –Khanabat road (Km 184.00 to Km 265.000) on Item Rate basis	244	23.2	16.49	16-02-2018	22-03-2018	100	100	31-08-2019	-	31-08-2019	Khandey Infra Pvt Ltd	-
132	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	154039	Ongoing	Construction of a 4-Lane elevated flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	144A	1.35	245.34	24-09-2022	10-01-2023	40.95	36.56	09-01-2025	31-10-2025	-	Maan Builders	maanbuildersjammu@gmail.com maanbuilderspk1@gmail.com
133	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	80719	Completed	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) in UT of Jammu and Kashmir on EPC basis (Pkg-2)	144A	5.2	458.06	15-03-2018	07-08-2018	100	100	04-02-2021	-	15-10-2022	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	salwanguleria@spsingla.com, spsakhnoor@spsingla.com
134	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	138017	Ongoing	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) in UT of Jammu and Kashmir on EPC basis (Pkg-3A) 1 No. TOLL of 8- Lane @ Ch. 20+440	144A	20.35	435.82	02-03-2019	12-07-2019	82.34	80.71	11-07-2021	31-08-2025	-	Tarmat Ltd.	tarmatakhnnoor@gmail.com
135	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	154301	Ongoing	Upgradadtion of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khathi Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	144A	3.744	198.28	14-12-2022	14-03-2023	82.35	71.03	13-03-2025	31-12-2025	-	V. K. Gupta & Associates	1. amitkumar@vkga.in 2. contact@vkga.in 3. vkg.brconst@gmail.com
136	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	66765	Ongoing	Widening and Up-gradation to 2-Lane with Paved Shoulder of configuration and geometric improvement from Km 0.000 to Km 16.990 on Chenani – Sudhmahadev section of NH-244 in UT of Jammu and Kashmir to be executed on EPC basis	244	16.99	264.21	27-03-2018	22-11-2018	90.6	92.98	21-11-2020	30-06-2025	-	ECI Engineering & Constr. Co. Ltd. - SRM Projects (JV)	srmcontractors@gmail.com srmcplc@gmail.com
137	Jammu & Kashmir (RO-Jammu)	PMU Doda	150870	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-1)	244	9.46	225.3731	31-07-2020	01-10-2020	90.41	85.82	01-04-2022	31-10-2026	-	OASIS - VIPL (JV)	info@oasisprojects.com pkg1a.goha@gmail.com
138	Jammu & Kashmir (RO-Jammu)	PMU Doda	150872	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Package II)	244	8.73	210.79	31-07-2020	01-10-2020	93.65	89.9	01-04-2022	31-07-2025	-	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com construction@e5infra.com
139	Jammu & Kashmir (RO-Jammu)	PMU Doda	151439	Completed	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 in UT of Jammu and Kashmir on EPC Mode under NH(O)-Gen (Package III)	244	2.419	749.61	08-02-2021	25-03-2021	100	100	24-03-2023	Completed C.C Not issued	17-03-2025	APCO Infratech Pvt. Ltd	ddbabu@apcoinfra.com dc.ktp@apcoinfra.com
140	Jammu & Kashmir (RO-Jammu)	PMU Doda	151430	Completed	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (PKG- 1)	244	20.251	486.45	03-02-2021	29-03-2021	96.84	96.56	28-09-2022	Completed C.C Not issued	02-10-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	randcinfraengineers@gmail.com randcdodaoffice@gmail.com
141	Jammu & Kashmir (RO-Jammu)	PMU Doda	152091	Ongoing	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thattri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Valloo Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg - 2)	244	14.84	512.43	19-07-2021	26-08-2021	51.75	47.24	24-02-2023	30-06-2026	-	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	mathiyan_mzn@rediffmail.com pm.jk@mathiyan.com
142	Jammu & Kashmir (RO-Jammu)	PMU Doda	149359	Ongoing	Construction of Bi-directional Tunnel at "Km 83" of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Design Ch. 66.535 to Ch. 67.805 (Existing Km 82.675 to Km 82.925) (Khellani-Kishtwar) on NH-244 in UT of J&K on EPC Mode under NH(O)	244	1.269	91.29	07-02-2020	08-06-2020	49.62	47.85	07-06-2022	31-03-2026	-	Beigh Construction Co. Pvt. Ltd.	beigh.bcc@gmail.com md.bccpl@gmail.com,

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
143	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151691	Completed	Construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (at the end of Km 83rd Tunnel near Dhrabshalla) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass - Dulhasti) (Ex. Km 97+0751) of 12.870 Km length on chenani-sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	244	9.12	398.51	30-03-2021	01-07-2021	98.36	94.48	31-12-2022	Completed C.C Not issued	31-03-2025	R & B Infra Project Pvt. Ltd	legal@rathoregroup.co
144	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	152003	Ongoing	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & a link road to Kishtwar town from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chatroo section in UT of Jammu and Kashmir on EPC Mode (Pkg-4)	244	16.746	859.67	07-07-2021	24-08-2021	45.13	44.92	23-08-2023	30-06-2026	-	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apshydro@gmail.com rohit.malik@apshydro.com
145	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151693	Ongoing	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (Bandarkoot) to Km. 111.06 (Chatroo) of 15.52 Km length on Chenani-sudhmahadev-Goha-Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-5)	244	15.52	497.09	13-07-2021	24-08-2021	90.01	85.32	19-02-2023	31-08-2025	-	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)	sginbpg5@gmail.com
146	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	60060	Completed	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh Tunnel (Sonamarg Tunnel) of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 5.568 Km from approximately km 69.000 to km 81.300 on new alignment between Kullian and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar- Sonamarg- Gumri road) on DBFOT (semi-Annuity basis)	1	11.98	2716.9	19-12-2019	24-06-2020	100	100	20-12-2023	-	27-07-2024	APCO Infratech Pvt. Ltd	dkasaini@apcoinfra.com
147	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	150679	Ongoing	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) in F.Y.- 2020-21 and (II) 14.150 Km long 2-L Bi- directional single tube Zoji-la Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	1	30.89	6808.69	25-08-2020	01-10-2020	63.97	58.8	30-09-2026	29-02-2028	-	Megha Engineering & Infrastructures Ltd (MEIL)	meilplanning.zojila@meghaeng.com
148	Jammu & Kashmir (RO-Srinagar)	PMU Anantnag	151431	Completed	Construction & Upgradation to 2/ 4-Lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Vailoo)to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)	244	27.943	285.28	03-02-2021	31-03-2021	100	100	30-09-2022	-	11-05-2023	New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV)	directorkipl@gmail.com
149	Jammu & Kashmir (RO-Srinagar)	PMU Anantnag	151692	Completed	construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	Connecting NH-244 & NH-44	8.47	260.4	30-03-2021	15-06-2021	100	97.92	16-12-2022	-	31-07-2024	E5 Infrastructure Pvt. Ltd.	syedaesan821@gmail.com
150	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	150682	Completed	Strengthening & Upgradation of existing carriageway to intermediate lane from km 0.000 to km 42.820 of Length 42.820kms on Baramulla-Gulmarg section of NH-701A in the UT of Jammu & Kashmir on EPC mode	701A	42.82	131.6	31-08-2020	08-10-2020	100	100	05-04-2022	-	06-10-2022	United Jehlum Road Roof Builders - Jehlum Construction Co (JV)	danish.mir3@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
151	Ladakh	PMU Kargil	151695	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil-Zanskar Road from Design Km .30.040 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)	301	26.96	404.89	31-03-2021	01-07-2021	67.68	61.61	02-01-2023	01-11-2025	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
152	Ladakh	PMU Kargil	151696	Ongoing	Widening & Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil-Zanskar Road from Design Km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)	301	30	381.01	31-03-2021	01-07-2021	76.11	70.71	02-01-2023	31-08-2025	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
153	Ladakh	PMU Kargil	151458	Ongoing	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from km 87+00 to Km 98+524 in the UT of Ladakh(Formerly State of J&K) on EPC Mode (PKG-IV)	301	11.52	214.21	05-08-2020	02-03-2021	66.05	61.43	01-03-2024	01-11-2025	-	United Jehlum Road Roof Builders	united.kargil.nh301@gmail.com
154	Ladakh	PMU Kargil	151459	Completed	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formerly State of J&K) on EPC Mode (PKG-V)	301	18.65	313.39	11-08-2020	10-12-2020	100	100	09-12-2023	-	26-06-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
155	Ladakh	PMU Kargil	151460	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT Ladakh (Formerly State of J&K) on EPC mode (PKG-VI)	301	31.14	400.09	27-01-2021	24-05-2021	100	100	23-05-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
156	Ladakh	PMU Kargil	151461	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode (PKG-VII)	301	47.93	498.71	27-01-2021	14-06-2021	100	100	13-06-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
157	Ladakh	PMU Kargil	151697	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (PKG-VIII)	301	33.77	398.37	31-03-2021	01-07-2021	84.05	82.02	02-01-2023	31-08-2025	-	Satish Aggarwal & Co.	sarccompany@gmail.com
158	Ladakh	PMU Kargil	153735	Completed	Construction of 1x25 M Span Bridge at Km. 165.296, Km. 172.965 and Km. 185.509 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-3)	301	0.075	19.41	28-08-2020	01-06-2021	100	100	01-07-2024	-	03-01-2024	SGF Infra Pvt Ltd	hafizconstco@gmail.com
159	Ladakh	PMU Kargil	153736	Completed	Construction of 1x15 M Span Bridge at Km 125.493, 1x20 M Span Bridge at Km 125.852 and 1x10 M Span Bridge at Km 129.445 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-1)	301	0.045	20.72	28-08-2020	01-06-2021	100	95.72	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	hafizconstco@gmail.com
160	Ladakh	PMU Kargil	153737	Completed	Construction of 1x45 M Span Bridge including its approaches at Km 130.230 on NH-301 on Kargil - Zanskar Road on EPC mode (Bridge-2)	301	0.045	11.95	21-08-2020	01-07-2021	100	98.38	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	sgfjammu@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
161	Manipur	PMU Noney	60077	Completed	Construction and Maintenance of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m (Total Length 1.870Km) on Jiribam-Barak road on NH-53 (New NH-37) in Manipur on EPC mode	53/ 37	1.867	141.14	02-12-2016	27-04-2017	100	100	24-04-2020	-	27-04-2022	Bhartia Infra Projects Ltd (BIPL)	info@bhartiainfra.com
162	Manipur	PMU Noney	151269	Completed	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (at 95.50 Km) on NH-53 (New NH-37) on EPC mode in Manipur	53/ 37	0.377	49.31	27-11-2020	04-01-2021	100	100	16-10-2022	-	27-12-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstruction.com
163	Manipur	PMU Noney	151709	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal-Khongsang-Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	53/ 37	12.67	139.38	30-03-2021	01-07-2021	66.83	55.04	02-01-2023	30-09-2025	-	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
164	Manipur	PMU Noney	160493	Ongoing	Widening to 2-Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) in the State of Manipur on (EPC) mode (PKG-2) - Balance Works & Rectification works	53/ 37	17.18	195.14	07-02-2025	18-03-2025	11.53	6.06	18-03-2026	31-03-2026	-	SCONS Infrastructure Pvt. Ltd.	sipl@sconsinfra.in;
165	Manipur	PMU Noney	152089	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) on EPC Mode in Manipur (PKG-3)	53/ 37	33.16	467	15-07-2021	15-09-2021	79.81	76.09	19-03-2023	31-10-2025	-	Mehta Construction Co. - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
166	Manipur	PMU Noney	152292	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) on EPC Mode in Manipur (PKG-4)	53/ 37	35.17	579.63	23-08-2021	27-06-2022	72.5	69.28	29-12-2023	31-12-2025	-	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
167	Manipur	PMU Noney	153048	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pulton (Kambiron) Village on EPC Mode in Manipur (PKG-5)	53/ 37	30	410.68	25-03-2022	09-11-2022	70.11	68.7	12-05-2024	31-03-2026	-	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
168	Manipur	PMU Noney	153148	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6) on EPC mode under NH(O)-TSP	53/ 37	38.29	504.76	31-03-2022	07-02-2023	78.25	74.51	06-02-2025	31-12-2025	-	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
169	Manipur	PMU Noney	154594	Ongoing	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 169+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	53/ 37	36.404	760.16	19-01-2023	30-12-2023	62.92	60.29	28-12-2025	31-03-2026	-	P.D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in
170	Manipur	PMU Tamenglong	148456	Completed	Improvement / Widening To 2 Lining of Stretch from Khongsang to Tamenglong (Design length= 37.974 Km) of NH-137 in the state of Manipur on EPC mode under SARDP-NE	137	37.97	471.04	08-03-2019	01-08-2019	100	100	31-07-2022	-	08-04-2023	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scc.mn296@gmail.com
171	Manipur	PMU Tamenglong	151640	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	137	10	185.8	19-07-2021	15-09-2021	100	98.15	16-03-2023	Completed C.C Not issued	11-01-2025	Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsopljvpkg1@gmail.com
172	Manipur	PMU Tamenglong	152087	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village from km 10.000 at Dialong to km 31.430 near Old Tamenglong , near Barak River on EPC Mode (Package-2)	137	21.43	483.87	20-07-2021	15-09-2021	92.94	90.04	16-03-2023	31-03-2026	-	J Infratech Limited (JIL) - Niraj Cement Structurals Ltd. (JV)	jcipl.manipur@gmail.com
173	Manipur	PMU Tamenglong	151707	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 31.430 at Old Tamenglong to km 43.480 ending near Phelong on EPC Mode (Package-3)	137	12.05	234.08	26-03-2021	21-06-2021	92.82	89.3	20-12-2022	30-11-2025	-	Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
174	Manipur	PMU Tamenglong	151641	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 43.480 at Phelong to km 54.180 near Azuram on EPC Mode (Package-4)	137	10.7	198.77	19-07-2021	15-09-2021	100	97.6	16-03-2023	Completed C.C Not issued	24-03-2025	Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsopljvpkg4@gmail.com
175	Manipur	PMU Tamenglong	152293	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeau on EPC Mode (Package 5)	137	26.45	477.86	23-08-2021	18-11-2021	84.87	81.79	19-05-2023	31-01-2026	-	Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
176	Manipur	PMU Tamenglong	152328	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeau to km 96.870 near Jiri River on EPC Mode (Package-6) (Manipur portion)	137	16.24	311.18	10-09-2021	19-11-2021	83.78	80.83	20-05-2023	31-12-2025	-	B R Goyal Infrastructure Ltd.	tamenglongmahurpkg6@gmail.com
177	Manipur	PMU Ukhrul	149283	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 of NH-202 in the state of Manipur on EPC mode (Package-1)	150/202	16.9	224.44	28-03-2020	01-07-2020	57.51	56.06	30-06-2022	31-12-2025	-	Varaha Infra Limited	varaha.imphal@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
178	Manipur	PMU Ukhrl	149292	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 of NH-202 in the state of Manipur on EPC mode (Package-2)	150/202	14.07	186.86	28-03-2020	01-07-2020	68.03	65.62	30-06-2022	31-12-2025	-	Varaha Infra Limited	varaha.imphal@gmail.com
179	Manipur	PMU Ukhrl	157539	Ongoing	Strengthening of Ukhrl to Choithar section of NH-202 from existing km 50+520 to km 59+236 (Design Chainage km 45+600 to km 54+212) Length- 8.612 km in the State of Manipur on EPC mode under NH(O)-NE (Package-4)	150/202	8.612	26.25	15-03-2024	01-07-2024	21.89	13.45	30-06-2025	31-10-2025	-	Vertex Construction	Vertexmnp2022@gmail.com
180	Manipur	PMU Ukhrl	155297	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrl Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	150/202	42.59	564.05	31-03-2023	01-04-2025	0	0	31-03-2027	31-03-2027	-	S S Builders	Appointed date not yet declared
181	Manipur	PMU Ukhrl	155298	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrl - Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	150/202	44.48	554.66	31-03-2023	08-12-2024	15	10.3	07-12-2026	07-12-2026	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
182	Manipur	PMU Ukhrl	155299	Ongoing	Widening/Improvement to 2 Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal -Ukhrl - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	29	11.009	164.89	31-03-2023	24-12-2024	9.78	8.78	26-06-2026	26-06-2026	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
183	Manipur	PMU Ukhrl	153460	Completed	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km in the State of Manipur on EPC mode under NH(O)-NE (Pkg-II) (Manipur portion)	202	14.72	152.11	21-06-2022	20-02-2023	100	98.45	19-02-2025	Completed C.C Not issued	20-03-2025	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
184	Manipur	PMU Senapati	151444	Ongoing	Improvement of existing road to 2 laning with Hard Shoulders of Maram - Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A in the State of Manipur on EPC mode	129A	22.34	226.32	05-02-2021	21-06-2021	74.48	70.29	22-12-2022	31-12-2025	-	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechindia@gmail.com
185	Manipur	PMU Senapati	151445	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram- Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km on NH-129A in the State of Manipur on EPC mode	129A	17.66	188.36	05-02-2021	21-06-2021	100	96.74	22-12-2022	Completed C.C Not issued	28-02-2025	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechindia@gmail.com
186	Manipur	PMU Senapati	151446	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram- Peren section (Package-2A, length- 16.840 km) from Design Chainage 40.000 km to 56.840 km on NH-129A in the State of Manipur on EPC mode	129A	16.84	204.58	07-07-2021	15-09-2021	100	100	19-03-2023	-	12-02-2023	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
187	Manipur	PMU Senapati	151447	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram- Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A in the State of Manipur on EPC mode	129A	18.16	232.63	12-02-2021	21-06-2021	100	100	22-12-2022	-	12-01-2024	Satya Builders	pm.sanjaysingh@satyagroupindia.in
188	Manipur	PMU Senapati	152294	Completed	Improvement of existing road to 2 lanning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A in the State of Manipur on EPC mode under NH(O)-TSP	129A	34.494	467.41	27-08-2021	26-11-2021	100	98.17	25-11-2023	Completed C.C Not issued	28-02-2025	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	bccjv3121@gmail.com
189	Manipur	PMU Ukhrl	157538	Awarded, not Appointed	Construction of 2-lane Ukhrl bypass starting from km 537.850 old NH-202 & joining at km 8.840 of NH-102A (Ukhrl - Tolloi - Tadubi Road) and continuing up to km 9.840 of NH-102A (Length 6.571 km) in the State of Manipur on EPC mode under NH(O)-NE (Package-1)	Connecting NH-202 & NH-102A	6.571	204.3	15-03-2024	To be given	0	0	-	Awarded, not Appointed	-	SCONS Infra - Kaushal Sharma (JV)	Appointed date not yet declared
190	Manipur	PMU Senapati	155085	Ongoing	Construction of 2-laning with Hard shoulder of Ukhrl Tolloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	102A	41.4	578.98	15-03-2023	01-03-2024	71.25	67.68	01-03-2026	01-03-2026	-	S S Builders - Ganpati Builders (JV)	ganpatibuilders0082@gmail.com
191	Manipur	PMU Senapati	154500	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrl - Tolloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km in the State of Manipur on EPC mode under NH(O)-TSP (Package -3)	102A	31.02	315.56	16-12-2022	23-07-2023	88.74	87.53	20-01-2025	31-10-2025	-	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
192	Manipur	PMU Senapati	152295	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrl - Tolloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km in the State of Manipur on EPC mode under NH(O)-TSP(Package -4)	102A	23.96	310.76	27-08-2021	27-08-2022	96.77	94.03	28-02-2024	30-10-2025	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
193	Manipur	PMU Churachandpur	149281	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH 102B from km 0.000 to km 13.747 in the State of Manipur on EPC mode under NH(O) (Pkg-1A)	102B	13.75	151.32	31-03-2020	01-07-2020	100	100	30-06-2022	-	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
194	Manipur	PMU Churachandpur	149280	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km13.747 to km32.835 in the State of Manipur on EPC mode under NH(O) (Pkg- IB)	102B	19.09	241.52	31-03-2020	01-07-2020	87.02	85.32	30-06-2022	30-09-2025	-	RSM Infra Projects	rsminfraprojects@gmail.com
195	Manipur	PMU Churachandpur	149277	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km32.835 to km48.587 in the State of Manipur on EPC mode under NH(O) (Pkg- IIA)	102B	15.75	232.99	31-03-2020	01-07-2020	90.69	89.65	30-06-2022	30-09-2025	-	Bharat Vanija Eastern Pvt. Ltd.(BVEPL)	bharatvanijaimphalbranch@gmail.com
196	Manipur	PMU Churachandpur	150563	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 in the State of Manipur on EPC mode under NH(O) (Package-II B)	102B	21.28	365.53	30-06-2020	05-08-2020	77.69	75.73	04-08-2022	20-10-2025	-	Bharat Vanija Eastern Pvt. Ltd.(BVEPL)	bharatvanijaimphalbranch@gmail.com
197	Manipur	PMU Churachandpur	152088	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km in the State of Manipur on EPC mode (Pkg-3)	102B	51.89	673.27	14-07-2021	25-08-2021	80.99	78.7	24-08-2023	09-12-2025	-	M & S Co.	msco2008@gmail.com
198	Manipur	PMU Tengnoupal	149356	Completed	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) in state of Mnaipur on EPC basis under NH(O)	102C	18	107.72	27-03-2020	01-07-2020	100	100	01-07-2022	-	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
199	Manipur	PMU Senapati	150572	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4A)	39/02	12.435	379.39	31-08-2020	15-10-2020	70.94	59.92	18-04-2022	31-12-2025	-	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	civil@lekconinfra.com
200	Manipur	PMU Senapati	154486	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4B)	39/02	12.39	268.98	16-12-2022	05-12-2024	18.04	8.46	05-06-2026	05-06-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
201	Manipur	PMU Senapati	154501	Ongoing	Widening/Improvement of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5A)	39/02	10.7	228.97	16-12-2022	26-02-2025	10.13	0	27-08-2026	27-08-2026	-	Allone Infra Pvt. Ltd.	prabhjot.singh@alloneinfra.com
202	Manipur	PMU Senapati	151706	Ongoing	Widening/Improvement of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilakuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5B)	39/02	11.029	211.7	27-03-2021	20-07-2021	71.06	60.16	21-01-2023	31-10-2025	-	NSC Projects Pvt. Ltd	nscmanipu07@gmail.com
203	Manipur	PMU Tengnoupal	66770	Completed	4- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 330.000 to Km 350.000 (design Km 349.555) (Package-I) on EPC mode by ADB fund under SASEC Tranche-2	39/102	19.555	820.56	05-09-2019	01-06-2020	100	100	31-05-2023	-	30-04-2023	GR Infra Projects ltd	planning.immo@grinfra.com
204	Manipur	PMU Tengnoupal	60065	Completed	2- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 350.000 to Km 395.680 (Package- II) on EPC mode by ADB fund under SASEC Tranche-2	39/102	45.68	789.81	01-06-2018	16-10-2018	100	100	15-10-2021	-	30-06-2021	GR Infra Projects ltd	planning.imwa@grinfra.com
205	Manipur	PMU Tengnoupal	151639	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal- Moreh section of NH-39 (New NH-102) on (AH-01) from Km 395.680 to Km 406.000 in state of Manipur on EPC mode (Package-III)	39/102	9.852	259.31	22-03-2021	21-06-2021	100	97.11	21-12-2022	-	30-06-2024	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com
206	Manipur	PMU Tengnoupal	151638	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal- Moreh section of NH-39 (New NH-102) on (AH-01) from km 406.000 to Km 425.411 in state of Manipur on EPC mode (Package-IV)	39/102	19.411	277.99	22-03-2021	20-07-2021	100	100	19-01-2023	-	30-04-2024	SKV Infratech Pvt. Ltd - SPG Infraprojects Pvt. Ltd (JV)	imphalmorehpkgiv@gmail.com
207	Manipur	PMU Tengnoupal	66774	Completed	Construction of Moreh Bypass to 2-lane with Paved shoulder from km 421.950 to 425.411 of NH-39 (New NH-102) on (AH-01) near Indo-Myanmar border in state of Manipur on EPC mode under NH(O)	39/102	2.305	68.14	27-03-2020	01-07-2020	100	97.96	31-12-2021	-	17-11-2023	L.K. & Sons	kadamjiti@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
208	Meghalaya	PMU Baghmara	91260	Completed	2 Lane with earthen shoulder from of Ranikor – Baghmara –Maheshkola Road Section from Ranikhor to Nongiri existing Km 0+000 to 31+700 (Design Length – 33.250 Km) EPC Mode in the state of Maghalaya under SARDP-NE Phase-A (Pkg-1)	SH 04	30.204	306.28	09-03-2019	30-09-2019	100	98.89	29-03-2022	-	31-12-2023	Dhar Construction Company - Chanchal Paul (JV)	hvs_construction@rediffmail.com
209	Meghalaya	PMU Baghmara	152966	Completed	Improvement/widening to 2-laning with earthen shoulder of Nongiri (Design Ch. 30.00km) to Maheshkhola (Design Ch. 55.525km) [R-M-B Package 2] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	SH 04	25.525	261.4	07-03-2022	19-12-2022	100	94.11	19-06-2024	Completed C.C Not issued	31-05-2025	Dhar Construction Company	dccshg2@gmail.com
210	Meghalaya	PMU Baghmara	151711	Completed	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	SH 04	24.155	260.21	27-03-2021	28-06-2021	100	99.19	28-12-2022	-	20-02-2025	DMR Builders Pvt. Ltd.	dmmeghalayasite@gmail.com
211	Meghalaya	PMU Baghmara	150842	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	SH 04	14.763	146.92	30-09-2020	24-10-2020	100	99.29	25-04-2022	-	27-02-2025	Narendra Sharma	nscdholpur@gmail.com nscbaghmara@gmail.com
212	Meghalaya	PMU Baghmara	150843	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	SH 04	16.3	146.88	30-09-2020	24-10-2020	100	100	24-04-2022	-	30-09-2024	Narendra Sharma	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
213	Meghalaya	PMU Baghmara	152812	Completed	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE [R-M-B Package-6]	SH 04	17.085	144.99	27-01-2022	30-09-2022	100	98.59	31-03-2024	-	20-12-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in nidhicreativebagmara@gmail.com
214	Meghalaya	PMU Tura	80717	Ongoing	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section under JICA ODA Loan assistance (Phase-I)	51/217	51.536	610.09	28-03-2018	15-09-2018	88.07	85.02	14-09-2021	15-06-2025	-	Manaranjan Brahma	nh51.turadalu.siteoffice@gmail.com
215	Meghalaya	PMU Tura	155260	Ongoing	Improvement/Widening of National Highway No. 217 (Dainadubi-Darugiri section) to Two lane with paved shoulder in Meghalaya from design Km 0+000 to Km 40+840 (Design Length=40.840Km) (existing Km 8+600 to Km 53+000 of Old NH-62) under BMP (Lot-1) Pkg-1B (Meghalaya portion)	62/217	40.84	705.83	31-03-2023	20-03-2025	4.91	0	20-03-2027	20-03-2027	-	Allone Infra Pvt. Ltd. - GaneshKartikay Construction Pvt. Ltd. (JV)	singhconst2002@gmail.com
216	Meghalaya	PMU Tura	155296	Awarded, not Appointed	Improvement and Widening of National Highway No. 127B (Darugiri - Songsak - Williamnagar Junction Section) to two lane with paved shoulder from design Km 0+000 to Km 36+635 (Design length= 36.635 Km) (existing Km 112+000 to Km 151+060 of NH-1278) under Bharatmala Pariyojana (Lot-1) Pkg-1B (Meghalaya portion)	127B	36.64	801.07	31-03-2023	To be given	0	0	-	Awarded, not Appointed	-	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	tenders@sccgroup.co.in
217	Meghalaya	PMU Myliem	152814	Ongoing	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(O) - NE in the State of Meghalaya (Package-1)	-	33.7	359.86	27-01-2022	27-05-2022	89	82.73	25-05-2024	31-12-2025	-	SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
218	Meghalaya	PMU Myliem	156186	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 (New NH-106 & 206) section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) - Balance Work-(Pkg-1)	40 & 44/ 106 & 206	11.6	351.12	24-07-2023	23-10-2023	63	58.51	22-10-2025	22-10-2025	-	New India Contractors & Developers Pvt. Ltd. - BCC Buildtech Pvt. Ltd. (JV)	bcc.shillong03@gmail.com, office@nicdpl.com, bcc.shillong2024@gmail.com
219	Meghalaya	PMU Myliem	156855	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder between Shillong-Dawki road up to Bangladesh Border from (design Km 10.670 to Km 37.550) under JICA ODA Loan assistance (Phase-II) -Balance Work-(Pkg-2) (with Toll Plaza at Ch. Km 22.850)	40/206	26.55	525.67	16-10-2023	09-02-2024	33.61	30.2	07-08-2026	07-08-2026	-	YFC Projects Pvt. Ltd. - ACE Construction (JV)	info@linkcon.in
220	Meghalaya	PMU Myliem	160614	Awarded, not Appointed	Improvement/Construction to 2-lane with paved shoulders/4-laning of NH-40 (New NH-206) between Shillong to Dawki road upto Bangladesh Border including Dawki Bridge in the State of Meghalaya for execution on EPC Mode under NH (O)-NE from Existing Chainage Km 123.800 to Km 131.820 (design Km 0+000 to 7+760) (Package-III) Pynursla Bypass	40/206	7.76	564.07	22-05-2025	To be given	0	0	-	Awarded, not Appointed	-	Dhar Construction Company-Royal Infraconstru Limited (JV)	dccshg2@gmail.com
221	Meghalaya	PMU Myliem	157191	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance work (Pkg-4)	40/206	17.77	445.51	22-01-2024	19-04-2024	31.23	30.06	19-04-2026	18-04-2026	-	ACE Construction - LEPL (JV)	info@linkcon.in

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
222	Meghalaya	PMU Myliem	157496	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/ 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) (Pkg-5) -Balance work	40/206	7.99	284.21	08-03-2024	17-05-2024	24	19.67	13-11-2026	13-11-2026	-	ASC Infratech Pvt. Ltd.	sanjay@ascinftratech.com
223	Meghalaya	PMU Myliem	155169	Ongoing	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	12.8	620.3	24-03-2023	02-09-2024	33.38	23.82	01-09-2026	02-09-2026	-	Anusha Projects Pvt. Ltd.-BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
224	Meghalaya	PMU Myliem	155171	Ongoing	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	06 & 106	11.99	686.03	24-03-2023	02-09-2024	24.35	20.82	01-09-2026	02-09-2026	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com
225	Meghalaya	PMU Myliem	155172	Ongoing	Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	13.556	562.48	24-03-2023	02-09-2024	25.33	18.73	01-09-2026	02-09-2026	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
226	Mizoram	PMU Seling	149294	Completed	Rehabilitation & Up-gradation to 2-Lane with paved shoulders of Seling-Keifang section (Economic corridor) of NH-06 From existing chainage KM 0.000 to KM 15.000(Design chainage KM 0.000 to KM 13.510) (Package 1) In the state of Mizoram Under Bharatmala Pariyojna on EPC Mode	6	13.51	219.33	31-03-2020	01-07-2020	97.01	94.84	30-06-2022	Completed C.C Not issued	27-06-2024	GWV Construction Pvt. Ltd.	pradeepreddygwv@gmail.com
227	Mizoram	PMU Seling	149295	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 15+000 (Keifang) to Km 30+050 (Keifang) Design Chainage Km 13+510 to Km 27+400 (Pkg – II) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - II)	6	13.89	216.49	31-03-2020	01-07-2020	100	100	30-06-2022	-	31-03-2023	NG Projects Ltd.	ngplmizoram@gmail.com
228	Mizoram	PMU Seling	149296	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 30+050 (Keifang) to Km 50+360 (Keifang), Design Chainage Km 27+400 to Km 45+040 (Pkg – III) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - III)	6	17.64	331.17	31-03-2020	01-07-2020	94.4	87.81	30-06-2022	Completed C.C Not issued	10-10-2024	NG Projects Ltd.	pradeepreddygwv@gmail.com
229	Mizoram	PMU Seling	149297	Completed	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Rulchawm-Dulte section (Economic Corridor) of NH-6 from Existing chainage Km 50+360 (Rulchawm) to Km 69+015 (Dulte) (Design Chainage Km 45+040 to Km 62+200)(Pkg-IV) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - IV)	6	17.16	253.41	31-03-2020	01-07-2020	100	100	30-06-2022	-	30-01-2024	Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
230	Mizoram	PMU Seling	151700	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-1) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	17.95	318.92	31-03-2021	25-06-2021	100	98	25-12-2022	-	31-03-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
231	Mizoram	PMU Seling	151701	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkulh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-2) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	12.45	233.25	31-03-2021	25-06-2021	100	97	25-12-2022	Completed C.C Not issued	14-04-2024	Dwarakamai Constructions Pvt. Ltd.	dmcptvtttd.2277@gmail.com
232	Mizoram	PMU Seling	151702	Completed	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-3) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	26.78	674.71	31-03-2021	25-06-2021	100	99.21	25-06-2023	-	03-01-2024	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKCIPL-SBCC] (JV)	bd@rk.co.in
233	Mizoram	PMU Kolasib	152818	Awarded, not Appointed	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE (Package-1&2 in Assam state)	306 & 6	14.85	491.39	27-01-2022	To be given	0	0	-	Awarded, not Appointed	-	Dhatarwal Construction Company Pvt. Ltd.	dtw.cons@gmail.com
234	Mizoram	PMU Kolasib	152819	Awarded, not Appointed	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-4	306 & 6	16.5	561.91	28-01-2022	To be given	0	0	-	Awarded, not Appointed	-	Shiwalay Infra Projects Pvt. Ltd.	office@shiwalay.in
235	Mizoram	PMU Kolasib	153039	Awarded, not Appointed	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Vairengte - Sairang Pkg-5)	306 & 6	18	720.4	25-03-2022	To be given	0	0	-	Awarded, not Appointed	-	Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	rsk-mln-jv@mlnprojects.in
236	Mizoram	PMU Kolasib	155277	Awarded, not Appointed	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-6	306 & 6	16.35	595.65	29-03-2023	To be given	0	0	-	Awarded, not Appointed	-	Pappu Prasad	pprasad.mizoram@gmail.com
237	Mizoram	PMU-Kolasib	159781	Awarded, not Appointed	Construction of 4-Laning of N. Kawnpui (N. Muatvum) –Mualkhang via Khamrang Village section (Package-7) of NH-6 from Existing Chainage km 127+200 to km 142+000 (Design Chainage km 111+850 to km 123+400) on Silchar - Vairengte - Sairang road in the State of Mizoram on EPC mode under NH(O)-NE	6	11.55	866.32	16-12-2024	To be given	0	0	-	Awarded, not Appointed	-	Shri Balaji Construction Company (SBCC)	sbc_dungarpur@yahoo.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
238	Mizoram	PMU-Kolasib	159783	Awarded, not Appointed	Construction of 4-Laning of West Serawlg-Sairang section of NH-6 from Existing Chainage km 142+000 to km 158+900 (Design Chainage km 123+400 to km 136+260) on Silchar - Vairengte - Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-8)	6	12.86	875.79	05-12-2024	To be given	0	0	-	Awarded, not Appointed	-	Dhatarwal Construction Co.	dtw.cons@gmail.com
239	Mizoram	PMU Kolasib	155065	Awarded, not Appointed	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	10.6	329.7	14-03-2023	To be given	0	0	-	Awarded, not Appointed	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com
240	Mizoram	PMU Kolasib	157530	Awarded, not Appointed	Construction of Twin Tube Uni-directional Aizawl Bypass Tunnel of 2.5 km and its approaches of 2.1 km from km 10.600 to km 15.200 on Sarrang - Phaibawk section of NH-6 in the State of Mizoram on EPC Mode under NH(O)-NE (Package-2)	6	4.6	1313.28	15-03-2024	To be given	0	0	-	Awarded, not Appointed	-	IRCON International Ltd.	gmbd@ircon.org
241	Mizoram	PMU Kolasib	155031	Awarded, not Appointed	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	19.3	720.72	06-03-2023	To be given	0	0	-	Awarded, not Appointed	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbi.hisar@rediffmail.com
242	Mizoram	PMU Lunglei	151698	Ongoing	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-A]	302	37.42	698.45	30-03-2021	30-06-2021	63.67	58.51	30-12-2022	30-06-2026	-	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
243	Mizoram	PMU Lunglei	151699	Ongoing	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-B]	302	37.53	740.58	31-03-2021	10-07-2021	60.95	52.44	09-01-2023	30-06-2026	-	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
244	Mizoram	PMU Seling	149925	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 (Seling) to km 65.00 (Package-1) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	56.96	1286.35	25-11-2019	24-01-2020	98.9	95.48	25-07-2023	Completed C.C Not issued	28-05-2024	Gawar Construction Ltd.- Shivalaya Construction co. Pvt. Ltd. (SCCPL) (JV)	gawar.scc@gmail.com
245	Mizoram	PMU Seling	60092	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Serchhip) (Package-2) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I) on EPC Mode	54/02	50.87	988.23	08-03-2019	23-12-2019	100	100	23-06-2023	-	31-03-2024	Gammon India Ltd.	manigammon@gmail.com arun.dalvi@gammonengineers.com info@kram.co.in
246	Mizoram	PMU Lunglei	60091	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 (Serchhip) to km 166.00 (Package-3) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	40.2	785.65	13-02-2019	25-10-2019	97.51	94.7	24-04-2023	Completed C.C Not issued	30-04-2025	Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com
247	Mizoram	PMU Lunglei	63336	Ongoing	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	42.53	789.05	13-02-2019	25-10-2019	99.88	95.39	24-04-2023	30-06-2025	-	ABCI Infrastructures Pvt. Ltd.	ktbaid@abciinfra.com
248	Mizoram	PMU Lunglei	63337	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Lunglei) (Package-5) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	33.8	688.25	13-02-2019	25-10-2019	94.95	93.93	24-04-2023	Completed C.C Not issued	30-04-2025	ABCI Infrastructures Pvt. Ltd.	silchar@abciinfra.com
249	Mizoram	PMU Lawngtlai	63338	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 (Lunglei) to km 298.00 (Package-6) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	45.56	906.76	08-03-2019	16-12-2019	97.85	94.17	16-06-2023	Completed C.C Not issued	15-05-2025	ABCI Infrastructures Pvt. Ltd.-Bhartia Infra Projects Ltd (BIPL) (JV)	ktbaid@abciinfra.com
250	Mizoram	PMU Lawngtlai	150754	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.12	750.32	21-09-2020	01-10-2020	100	97.8	01-04-2024	Completed C.C Not issued	06-05-2025	Power Mech Projects Ltd.-SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net
251	Mizoram	PMU Lawngtlai	63340	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Siaha) (Package-8) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.9	637.06	13-02-2019	16-03-2020	99.82	91.85	15-09-2023	Completed C.C Not issued	30-06-2025	Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com
252	Mizoram	PMU Seling	150901	Completed	Construction of 2nos. bypass as 2-L with hard shoulder of Chhiathlang bypass (of 2.571km) from 89.000 to 91.200 & Serchhip Bypass (of 11.829km) from 96.200 to 105.820 (Pkg-1) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II) on EPC Mode	54/02	14.4	247.25	30-09-2020	15-10-2020	100	100	15-10-2022	-	30-03-2024	Kram Infracon Pvt. Ltd.(KIPL) - Vijay Kumar Mishra Constr. Pvt. Ltd. (VKMCP) (JV)	info@kram.co.in, navin.mittal@kram.co.in
253	Mizoram	PMU Lunglei	150867	Ongoing	Construction of 2-L with hard shoulder of Hnathial Bypass (Pkg-2) Start near Km.166.965 and End near 174.980 on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	6.996	113.58	31-07-2020	01-10-2020	93.55	80.57	03-04-2022	31-07-2025	-	Mathiyan Construction Pvt. Ltd.	mathiyan_mzn@rediffmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
254	Mizoram	PMU Lawngtlai	151025	Completed	Construction of 2-L with hard shoulder of Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	2.3	58.84	29-10-2020	20-11-2020	100	95.59	23-05-2022	Completed C.C Not issued	20-11-2024	David Zohmachhuana	davidzohmachhuana@gmail.com
255	Mizoram	PMU Seling	152296	Completed	Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-1)	102B	31.28	492.94	02-09-2021	26-11-2021	100	100	20-05-2023	-	31-05-2024	B R Goyal Infrastructure Ltd.	technical@brginfra.com
256	Mizoram	PMU Seling	154987	Ongoing	Up-gradation to 2-lane with paved shoulders of Ngopa - Pawltrang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-2) Keifang- Tuivai Pkg-2	102B	36.89	523.78	27-02-2023	01-09-2023	88.5	84.68	22-02-2025	31-12-2025	-	Mehta Construction Co.- Heera Ram Godara (JV)	mehtaconst09@gmail.com
257	Mizoram	PMU Seling	153022	Ongoing	Up-gradation to 2 lane with paved shoutders of Pawltrang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-3) (Keifang- Tuivai Pkg-3)	102B	30.41	500.88	25-03-2022	15-11-2023	75.35	72.69	08-05-2025	31-12-2025	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
258	Mizoram	PMU Lawngtlai	154999	Ongoing	2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR	502A	28.244	781.85	23-02-2023	06-12-2024	1.22	0	06-12-2026	06-12-2026	-	RDS Project Ltd	bimal.bhadula@rdsproject.com delhi@rdsproject.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
259	Nagaland	PMU Pfutsero	122656	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC mode from existing Km. 0.000 to Km. 19.900 (Design Km. 0.000 to Km. 20.000) (Design Length - 20.00 Km) in the State of Nagaland under SARDP-NE Phase-A on EPC mode (Package-I)	-	20	237.72	22-03-2018	08-11-2018	100	100	08-11-2021	-	28-11-2021	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kbbprojects@gmail.com , kbbnagaland@gmail.com
260	Nagaland	PMU Pfutsero	122657	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC basis from existing Km 19.900 to Km 40.090 (Design Km 20.000 to Km 40.000) Design Length 20.000 Km in the state of Nagaland under SARDP- NE Phase-A on EPC mode (Package-II)	-	20	251.97	22-03-2018	15-11-2018	100	100	14-11-2021	-	13-10-2021	Madhucon Projects Limited	nseethaiah@madhucon.com
261	Nagaland	PMU Pfutsero	122658	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road from existing Km 40.090 to Km 65.300 (Design Km 40.000 to Km 62.558) Design Length 22.558 Km in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	-	22.56	282.98	22-03-2018	15-11-2018	100	100	14-11-2021	-	27-03-2022	Madhucon Projects Limited	nseethaiah@madhucon.com
262	Nagaland	PMU Pfutsero	122646	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 0.000 to Km 25.760 [Design Km 00.000 to design Km 25.000] (Design Length 25.00Km) in the state of Nagaland under SARDP-NE on EPC Mode (Package-I)	SH	25	339.57	23-03-2018	03-07-2019	100	100	02-07-2022	-	15-07-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scopl.nagaland@gmail.com
263	Nagaland	PMU Pfutsero	122647	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km 25.760 to Km 52.370 [Design Km 25.000 to Km 50.000 in the state of Nagaland under SARDP-NE on EPC Mode (Package-II)]	702A	25	279.35	23-03-2018	20-05-2019	100	100	19-05-2022	-	15-11-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scopl.nagaland@gmail.com
264	Nagaland	PMU Pfutsero	122648	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 52.370 to Km 79.040 (Design Km 50.000 to Km 75.000) in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	702A	25	285.68	23-03-2018	05-09-2019	100	100	03-09-2022	-	15-07-2024	Madhucon Projects Limited	nseethaiah@madhucon.com
265	Nagaland	PMU Pfutsero	122649	Completed	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.79.040 to Km.100.345 (Design Km.75.000 to Km.95.000) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - IV)	702A	20	315.03	28-03-2018	13-12-2018	100	100	12-12-2021	-	18-03-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
266	Nagaland	PMU Pfutsero	122650	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.100.345 to Km.122.250 (Design Km.95.000 to Km.115.534) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - V)	702A	20.534	255.58	28-03-2018	20-12-2018	100	100	19-12-2021	-	30-04-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
267	Nagaland	PMU Mon	122651	Completed	Construction of 2-Lane with Hard Shoulders of Merangkong-Tamlu-Mon Road on EPC basis from Existing km 0+00 to km 20+456 (Design km 0+00 to km 20+00) in the State of Nagaland under SARDP-NE Phase-A (Pkg-1)	-	20	215.12	23-03-2018	18-11-2018	100	100	17-11-2021	-	28-04-2022	Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.co m
268	Nagaland	PMU Mon	155573	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 20.456 to Km 41.065 (Design Km. 20 to Km. 40.0) (Design Length-20.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-2) (Balance work)	-	20	215.79	09-06-2023	22-08-2023	80.37	79.13	21-08-2025	21-08-2025	-	A. Pongshi Phom- W. Chingkam Phom (JV)	app.jv.wcp@gmail.com, yalim91@gmail.com,
269	Nagaland	PMU Mon	122654	Completed	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 41.065 to Km 60.345 (Design Km. 40.000 to Km. 59.000) (Design Length-19.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-3)	-	19	272.89	28-03-2018	24-10-2019	100	100	22-10-2022	-	31-12-2023	SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
270	Nagaland	PMU Mon	155574	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon Road on EPC Basis from existing road Km. 76.640 to Km 98.065 (Design chainage Km. 63.800 to Km. 86.835) Design Length-23.035 Km in the state of Nagaland under SARDP-NE (PKG-IV) (Balance work)	-	23.035	323.98	09-06-2023	11-09-2023	60.11	59.45	10-09-2025	09-09-2025	-	S.S. Infrazone Private Limited - Shyama Contruction (JV)	mtm4pm.ssiplscjv@gmail.com, mtm4ssiplscjv@gmail.com, shyamaconstruction0005@gmail .il.com, ssinfrapvttd@outlook.com,
271	Nagaland	PMU Mon	156142	Ongoing	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (Design length - 13.450 Km) under SARDP-NE (package-V) (Balance work)	-	13.45	161.73	19-07-2023	08-09-2023	73.34	72.49	07-09-2025	06-09-2025	-	Jayzee Constructions	jayzeeconstructiondmp@gmail .com, jayzeeconstruction.dmp@gmail .com,
272	Nagaland	PMU Mon	149363	Completed	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] in the State of Nagaland under NH(O) (Pkg-1)	702	17.68	278.95	02-03-2020	01-07-2020	100	100	30-06-2022	-	22-07-2023	RK Infra Private Ltd (RKIPL) - Nithin Sai Construction (NSC) (JV)	nitinsaicons@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
273	Nagaland	PMU Mon	156857	Completed	Balance work of Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km. 18.779 to Km 33.428] (Design Length-14.649 km) in the State of Nagaland under NH(O) (Pkg-2)	702	13	184.74	02-11-2023	25-01-2024	99.4	98.52	24-01-2025	-	27-12-2024	Shankar Agarwal	shankaragarwaloffice@gmail.com
274	Nagaland	PMU Dimapur	63745	Completed	Construction of 4/6 Lining from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (Total New Alignment length of 14.325 Km) of Daboka -Dimapur Section (Dimapur Bypass) (Assam Portion) in the state of Assam under SARDP-NE 'Phase-A' on EPC mode [1 No. Toll Plaza at (Km 118+770 to Km 119+000)]	Connecting NH-39/29 & NH-36	14.33	698.81	19-03-2018	26-11-2019	100	97.53	25-11-2022	Completed C.C Not issued	30-04-2025	Gawar - Singh (JV) consultants Pvt Ltd	singhconst2002@gmail.com
275	Nagaland	PMU Dimapur	60097	Completed	Construction of 4/6 Lining from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) (Nagaland Portion) of NH-36 & 39 in the State of Nagaland on EPC basis under Phase –A of SARDP-NE	Connecting NH-39/29 & NH-36	20.65	688.12	28-03-2017	05-09-2017	100	99.75	04-09-2020	Completed C.C Not issued	30-04-2025	Simplex Infrastructures Ltd.	simplexkolkata@simplexinfra.net
276	Nagaland	PMU Dimapur	60095	Completed	4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 (Existing Km 140.000 to Km 156.000) in state of Nagaland under SARDP-NE on EPC basis (Package - II)		39/29	13.715	31-03-2016	03-08-2016	100	100	02-08-2019	-	10-06-2023	Ramky Infrastructure Ltd. - ECI Engineering & Constr. Co. Ltd. (JV)	ramkyecinh39nagaland@gmail.com
277	Nagaland	PMU Dimapur	156307	Ongoing	4 Lining of Balance work of Dimapur — Kohima Road from design km 152.490 to km 166.700 (Existing km 156.000 to km 172.900) of NH-39 (new NH-29) Excluding Dimapur & Kohima Bypass on EPC mode under SARDP-NE (Package - III)		39/29	14.21	04-08-2023	29-09-2023	64.31	55.83	28-09-2025	28-09-2025	-	Brand Eagles	brandeagles.nagaland@gmail.com
278	Nagaland	PMU Jakhama	156423	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 in the State of Nagaland under SARDP-NE on EPC Mode (Pkg.- 1)-Balance work	Connecting NHs-39/02, 150/02, 61/29, 39/02	10.5	350.88	05-09-2023	09-11-2023	17.31	13.09	08-11-2026	08-11-2026	-	Brand Eagles	brandeaglestawang@gmail.com
279	Nagaland	PMU Jakhama	150878	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting New NH-02 and New NH-29 from Design Km 10.500 to design Km 21.000[Design Length- 10.500 km] including (TUNNEL of 500m at Ch. 11.000Km) in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 2)	Connecting NHs-29 & 02	10.5	277.44	25-09-2020	15-10-2020	67.91	63.05	15-10-2022	30-06-2026	-	Bharat Constructions (India) Pvt. Ltd.	bcipkohima@gmail.com
280	Nagaland	PMU Jakhama	154901	Ongoing	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH- 39 (New NH-02), NH150(New NH-02), NH7-61 (New NH-29) and NH-39 (New NH-02) from Design km 21.000 to km 32.268 [Design length=11.268 km] in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 3)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.268	342.29	18-01-2023	16-06-2023	33.55	30.68	15-06-2025	31-03-2026	-	Niraj Cement Structurals Ltd.	projectkohima.niraj@gmail.com
281	Nagaland	PMU Jakhama	150880	Ongoing	Construction of 2-lane with Paved shoulder of Kohima- Bypass Road Connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29), NH-39(New NH-02) from Design Km 32.00 to Design Km 43.454[Design Length-11.454 Km] in the State of Nagaland under SARDP-NE on EPC Mode(Package-IV)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.45	202.36	14-08-2020	15-10-2020	32.67	28.2	17-04-2022	31-03-2026	-	Pele Khezhie	pelekhezhie.p4@gmail.com
282	Nagaland	PMU Pftusero	149309	Completed	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package -I)		150 / 29	21.72	17-03-2020	01-07-2020	100	100	30-06-2022	-	04-09-2023	RK Infra Private Ltd (RKIPL) - Nithin Sai Construction (NSC) (JV)	kj.rkipl.nsc@gmail.com
283	Nagaland	PMU Pftusero	156782	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-II) - Balance work		150 / 29	21.9	10-10-2023	05-01-2024	16.24	14.43	04-01-2026	04-01-2026	-	Ratna Infrastructure Projects Pvt. Ltd.	ho@ratnainfra.in
284	Nagaland	PMU Pftusero	149347	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-III)		150 / 29	22.7	23-03-2020	01-07-2020	100	100	30-06-2022	-	10-06-2024	Sudhakara Infratech Pvt. Ltd. (SIPL) - R. Maheswara Naidu (RMN) infrastructures Ltd. (JV)	sudhakarainfratech.kohima@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
285	Nagaland	PMU Pfutsero	149927	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Km 74.200 to design Km 95.700][Design Length= 21.50 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package IV)	150 / 29	21.5	330.78	30-03-2020	01-07-2020	100	100	31-12-2021	-	19-03-2023	Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
286	Nagaland	PMU Pfutsero	156685	Ongoing	Balance work of Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (old NH-150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package-V) under NH(O)	150 / 29	21.5	330.8	22-09-2023	23-11-2023	90.1	80.16	21-11-2025	21-11-2025	-	Kaushal Sharma - Prachi Infra & Roads Pvt. Ltd. (JV)	ks.jessami@gmail.com
287	Nagaland	PMU Pfutsero	153084	Completed	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 in the State of Nagaland on EPC mode under NH(O)-NE (Package-I) [Nagaland Portion]	202	42.44	605.36	30-03-2022	23-06-2022	100	99.35	20-12-2024	-	17-01-2025	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB) - Y. N. Dhanani (YND) (JV)	kbnb Nagaland@gmail.com
288	Nagaland	PMU Pfutsero	155138	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	34.795	430.24	23-03-2023	24-08-2023	58.57	53.5	23-02-2026	23-02-2026	-	Mayasheel Construction-JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com
289	Nagaland	PMU Pfutsero	154866	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	35.08	442.54	08-02-2023	24-08-2023	28.05	22.92	23-02-2026	23-02-2026	-	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kbnb Nagaland@gmail.com
290	Nagaland	PMU Pfutsero	154863	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	36.941	497.18	08-02-2023	26-08-2023	66.03	61.71	25-02-2026	25-02-2026	-	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	office@bcc-buildtech.com
291	Nagaland	PMU Dimapur	150988	Completed	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH-129A from design Km109.494 to Km126.775 (Length=17.281) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-1)	129A	14.401	257.15	10-09-2020	20-10-2020	100	100	22-04-2022	-	02-07-2023	Mayasheel Construction JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
292	Nagaland	PMU Dimapur	160120	Ongoing	Construction of 2-laning with Paved/Hard Shoulder of Peren-Dimapur road section on NH-129A from design km 120.320 to design km 123.200 (Design length: 2.88 km in Peren town) in the State Of Nagaland on EPC Mode under NH(O) (Package-1A)	129A	2.88	106.32	28-03-2025	07-06-2025	0	0	07-12-2026	07-12-2026	-	Affluent Enterprises & Services	affluententerprise13@gmail.com
293	Nagaland	PMU Dimapur	155563	Ongoing	Balance work for 2-lane with hard shoulder of Peren- Dimapur section on NH-129A from Design Km 126.775 to Km 146.208 (Length 19.433 Km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-2)	129A	19.433	258.52	31-05-2023	10-09-2023	62.94	56.15	09-09-2025	09-09-2025	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
294	Nagaland	PMU Dimapur	155125	Ongoing	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH-129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) in the state of Nagaland on EPC mode under NH(O) (Pkg - 3)	129A	17.384	199.02	20-03-2023	07-06-2023	63.33	59.47	06-06-2025	23-11-2025	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
295	Nagaland	PMU Dimapur	157172	Ongoing	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH-129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg - 4)	129A	10.258	116.54	04-01-2024	24-02-2024	55.96	53.22	23-02-2026	23-02-2026	-	Vertex Construction	vertexinfra417@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
296	Sikkim	PMU Ranipool	66756	Completed	Construction of 2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	31A/10	0.42	35.69	05-03-2019	09-09-2019	100	100	08-09-2021	-	22-05-2022	Nagyan Construction Pvt. Ltd. (NCPL)	-
297	Sikkim	PMU Ranipool	148751	Completed	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10 on EPC Mode in Sikkim	31A/10	0.48	8.93	21-05-2019	16-09-2019	100	100	15-09-2021	-	14-09-2022	Mohan Bajaj	mohanbajajconstt@gmail.com
298	Sikkim	PMU Kalimpong	60102	Completed	Construction of Rangpo-Viaduct of 826 m Viaduct Bridge at Rangpo between km 51.100 to 53.900 along with approaches with total project length of 1.123 Km on Sevoke - Gangtok road (NH-10) in the State of West Bengal and Sikkim under SARDP-NE Phase-A on EPC mode (Atal Setu)	31A/10	1.123	133.49	16-12-2016	20-02-2017	100	100	20-02-2020	-	08-06-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	-
299	Sikkim	PMU Ranipool	147008	Completed	Construction of 2-lane with paved shoulder including geometric improvement from Km 0.000 to Km 16.000 of stretch Singtam- Tarku of NH 510 on EPC basis under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- I)	510	16	375.8	26-02-2019	05-10-2019	96.55	94.77	05-04-2022	Completed C.C Not issued	29-11-2023	Vinod Kumar Jain (VKJ)-N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. (JV)	vkjnsprjv@gmail.com
300	Sikkim	PMU Gyalshing	60105	Completed	Construction and up-gradation of existing road to 2 - lane with paved shoulder including geometric improvement of NH-510 from km 16.000 to km 32.500 (Tarku - Rabongla) on EPC basic under SARDP-NE Phase 'A' in Sikkim	510	16.5	290.05	31-03-2017	01-11-2017	100	100	31-10-2020	-	29-04-2024	S&P Infrastructure Developers Pvt. Ltd.	snp.sikkim510@gmail.com info@spinfra.in
301	Sikkim	PMU Rhenock	60101	Completed	Construction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.000 to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway to Gangtok on NH-717A on EPC Mode under SARDP-NE Phase-A in Sikkim	717A	26.7	530.67	31-03-2017	01-11-2017	100	100	31-10-2020	-	24-05-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	drapanning.sikkim@gmail.com
302	Sikkim	PMU Ranipool	151436	Ongoing	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m on Ranipool to Pakyong road	717A	2	0	04-02-2021	10-04-2021	81.57	74.93	10-04-2023	30-10-2025	-	Suryodaya Infra Projects Pvt Ltd (SIPL)	sipl.ranipool@gmail.com
303	Sikkim	PMU Ranipool	154527	Ongoing	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A' "	717A	14.167	380.94	02-11-2022	05-01-2023	74.92	72.37	06-07-2024	28-02-2026	-	Bhavya Construction	bhavya.silchar@gmail.com bhavya.sikkim@gmail.com
304	Sikkim	PMU Rhenock	151060	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (NH-717B) on EPC Mode under SARDP-NE Phase-A in Sikkim (Pkg-II B)	717B	10.4	244.91	31-08-2020	15-10-2020	82.8	79.84	15-04-2023	31-12-2025	-	J.K. Associates - A.K. Builders (JV)	akjsiteoffice@gmail.com
305	Sikkim	PMU Rhenock	151061	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at Km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	717B	14.4	478.79	16-03-2021	25-05-2021	58.28	50.86	23-05-2024	31-03-2026	-	Nalanda Engicon Pvt. Ltd. Ujjain Engicon Pvt. Ltd. (JV)	Pkg2c@nalandaengicon.com
306	Sikkim	PMU Rhenock	151063	Ongoing	Construction of 2-laning with Paved Shoulder of New Greenfield alignment from Chochenpheri at Km 52+000 to Helipad near Menla at Km 82+000 of Rhenock- Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III A)	717B	30	786.6	28-10-2020	10-12-2020	51.45	45.56	09-12-2023	31-12-2026	-	U.P. State Bridge Corporation Ltd.	bcusikkimupsbc@gmail.com
307	Sikkim	PMU Rhenock	151347	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok- Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III B)	717B	12.03	379.3	28-12-2020	25-02-2021	75.01	73.27	24-02-2024	31-12-2025	-	A. G. Construction	agconstruction.rhenok@gmail.com
308	Sikkim	PMU Gyalshing	150788	Completed	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla on NH-510 (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.1	79.21	22-09-2020	15-10-2020	100	98.43	15-10-2022	Completed C.C Not issued	26-03-2024	Nagyan Construction Pvt. Ltd. (NCPL)	ncplsikkim@gmail.com
309	Sikkim	PMU Gyalshing	150789	Ongoing	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 under SARDP-NE Phase "A" (Pkg- IV)	510	25.24	292.8	31-08-2020	31-10-2020	61.4	57.93	01-05-2022	31-03-2026	-	Shivam Condev Pvt. Ltd.	shivamsikkimpkgjvnh510@gmail.com
310	Sikkim	PMU Gyalshing	150790	Ongoing	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch on NH-510 between Legship - Gyalshing from km58.840 to km75.00 under SARDP-NE Phase "A" on EPC mode (Pkg- V)	510	16.16	414.2	14-09-2020	10-11-2020	49.2	44.17	09-05-2023	31-12-2026	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
311	Sikkim	PMU Gyalshing	150791	Ongoing	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 under SARDP-NE Phase "A" on EPC Mode (Pkg- VI)	510	15.21	439.56	14-09-2020	10-11-2020	51.85	48.33	10-05-2022	31-03-2026	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
312	Tripura	PMU Khowai	150663	Completed	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) in Tripura on EPC basis under NH(O)	44/08	74.876	257.96	03-06-2020	24-07-2020	100	100	15-01-2022	-	31-12-2021	Shiv Build India Pvt. Ltd.	sbilcharubariagartalanh8@gmail.com
313	Tripura	PMU Udaipur	60107	Completed	Improvement/ Widening to 2-laning with Paved shoulder of Agartala-Udaipur Section of NH-44 (New NH-08) from Km 6.800 to km 55.00 in the state of Tripura under SARDP-NE Phase 'A' on EPC basis	44/08	48.2	649	31-10-2014	15-09-2015	100	100	14-03-2018	-	30-11-2021	Krishna Mohan Construction (KMC)	kmc_qs@rediffmail.com
314	Tripura	PMU Udaipur	63065	Completed	Construction of Extra-dosed RCC Bridge (412 m) including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) "Maitri Setu"	44/08	1.888	128.69	22-03-2017	27-10-2017	100	100	26-04-2020	-	04-03-2021	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	extradosed.dra@gmail.com
315	Tripura	PMU Tetiamura	60108	Completed	Improvement/Widening to 2-Laning with paved shoulder of Udaipur-Sabroom Section from Km 55.000 to Km 128.712 of NH-44 (New NH-08) in the State of Tripura under SARDP-NE Phase "A" on EPC Basis	44/08	73.712	915	02-05-2014	31-10-2015	100	100	30-04-2018	-	25-05-2018	Oriental Structural Engineers Pvt. Ltd	-
316	Tripura	PMU Udaipur	151212	Ongoing	Construction of 2 RCC Bridges over river Gomati at Km 49.800 and Muhuri at Km 93.775 including approach road to the bridge on Agartala to Sabroom Road section of NH-08 on EPC basis	44/ 08	1.877	86.54	13-08-2020	23-09-2020	62.88	61.08	23-03-2022	30-09-2025	-	Brijesh Agrawal	erbrijesh123@yahoo.com
317	Tripura	PMU Udaipur	155061	Ongoing	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srimantapur section on NH-08 on EPC basis under NH(O)-NE	44/08	13.2	195.95	03-03-2023	29-05-2023	45.42	35.67	27-11-2024	30-11-2025	-	Satish Prasad	spc.srimantapur@gmail.com
318	Tripura	PMU Tetiamura	157537	Ongoing	Improvement & widening of existing NH-08 to 4-lane with Paved Shoulder from Champak Nagar to Khayerpur section (design Km 242+500 to Km 261+610) in the state of Tripura on EPC basis under NH(O)-NE	44/08	19.11	920.66	15-03-2024	28-09-2024	24.51	22.71	28-09-2026	28-09-2026	-	New India Contractors & Developers Pvt. Ltd.	tripuranh8@nicdpl.com
319	Tripura	PMU Khowai	149305	Completed	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 in Tripura on EPC basis under NH(O) [Agartala Bypass]	44/08	12.9	147.06	20-03-2020	01-07-2020	100	100	01-07-2022	-	02-06-2022	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com
320	Tripura	PMU Udaipur	149368	Completed	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A in Tripura on EPC Mode under NH(O)	108A	21.412	287.47	03-06-2020	15-07-2020	100	98.82	06-01-2022	Completed C.C Not issued	30-04-2025	Satish Prasad	spc.jolaibari@gmail.com
321	Tripura	PMU kumarghat	149273	Completed	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis in Tripura under NH(O) (Package-I)	208A	11.8	154.51	20-03-2020	15-07-2020	100	100	14-07-2022	-	15-08-2023	ASC Infratech Pvt. Ltd.	dkthakur@ascinftratech.com
322	Tripura	PMU Dharamnagar	149759	Completed	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis under NH(O) (Package-II)	208A	13.45	208.7378	30-03-2020	15-07-2020	100	100	14-07-2022	-	15-10-2023	ASC Infratech Pvt. Ltd.	kbplanning@ascinftratech.com;
323	Tripura	PMU Dharamnagar	157575	Ongoing	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis under NH(O) (Package-III)- Balance Work	208A	11.21	174.434	15-03-2024	01-09-2024	16.61	12.45	02-03-2026	02-03-2026	-	Brahmaputra Infrastructures Pvt. Ltd.	guwahati@brahmaputragroup.com
324	Tripura	PMU kumarghat	150648	Completed	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis under NH(O)	208	18.6	302.03	03-06-2020	15-07-2020	99.94	99.26	13-01-2022	Completed C.C Not issued	03-12-2024	Satish Prasad	spc.kumarghat@gmail.com
325	Tripura	PMU kumarghat	151213	Ongoing	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Km 18.600 to Km 26.700) on NH-208 under JICA ODA Loan assistance (Phase-IV) (Pkg-1)	208	8.1	105.27	24-11-2020	29-12-2020	96.1	95.64	30-06-2022	31-07-2025	-	Sahu Construction	spc.fultali@gmail.com
326	Tripura	PMU kumarghat	151214	Completed	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 under JICA ODA Loan assistance (Phase-IV) (Pkg-2)	208	20	218.23	24-11-2020	31-12-2020	100	100	01-07-2022	-	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	nbjeetkumarghat@gmail.com
327	Tripura	PMU kumarghat	151215	Completed	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-3)	208	14.5	296.48	24-11-2020	01-01-2021	100	100	02-07-2022	-	26-05-2023	J Infratech Limited (JIL)-Maan Builders (JV)	jcipl.tripura@gmail.com
328	Tripura	PMU-kumarghat	151216	Completed	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-4)	208	12	171.5	24-11-2020	29-12-2020	100	99.35	30-06-2022	Completed C.C Not issued	21-11-2024	Sahu Construction	spc.bamancherra@gmail.com
329	Tripura	PMU Khowai	151217	Completed	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 under JICA ODA Loan assistance (Phase-IV) (Pkg-5)	208	25.6	317.96	24-11-2020	30-12-2020	100	100	01-07-2022	-	17-04-2023	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
330	Tripura	PMU Teliamura	157289	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to km 127.319 (Total Length 26.019 Km) i.e. the Khowai –Teliamura-Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase –VI (Package-1)	208	26.019	431.78	12-02-2024	18-07-2024	35.15	27.93	17-07-2026	17-07-2026	-	Civtect India Pvt. Ltd.	civtect@gmail.com
331	Tripura	PMU Udaipur	157290	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai – Teliamura- Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-2)	208	37.24	657.21	12-02-2024	02-09-2024	32.85	31.07	02-09-2026	02-09-2026	-	Anupam Nirman Pvt. Ltd.- Bhavya Construction (JV)	bhavya.telimura@gmail.com
332	Tripura	PMU Udaipur	157291	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 36.000 (Rangamati) to design Km 72.000 (Pati Chhari) (Total length 36.000 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-3)	208	36	670.9	12-02-2024	02-09-2024	3.05	1.31	02-09-2026	02-09-2026	-	Rani Constructions Pvt. Ltd.	hyd@ranigroup.com, nh208.p3@ranigroup.com
333	Tripura	PMU Udaipur	157292	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 72.000 (Pati Chhari) to design Km 107.654 (Harina) (Total length 35.654 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-4)	208	35.654	726.9	12-02-2024	20-12-2024	3.85	0	20-12-2026	20-12-2026	-	Bhartia Infra Projects Ltd (BIPL)	info@bhartiainfra.com, biptrp.pkg4@gmail.com
334	Tripura	PMU Khowai	149267	Completed	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-I)	208A/ NH-108B	12.8	210.54	30-03-2020	15-07-2020	100	100	15-07-2022	-	24-04-2023	Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
335	Tripura	PMU Teliamura	157131	Ongoing	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-II)	208A/ 108B	12	141.48	18-12-2023	01-03-2024	29.22	25.33	31-08-2025	31-08-2025	-	Sahu Construction	sahu1222construction@gmail.com
336	Tripura	PMU Khowai	150808	Completed	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-III)	208A/ NH-108B	14	188	21-09-2020	22-10-2020	100	97.26	15-04-2022	-	30-05-2024	A K Construction Co.	akccagartalakhowsai@gmail.com/akconstruction1@rediffmail.com
337	Tripura	PMU Teliamura	155176	Ongoing	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis under NH(O)-NE	Connecting NH-08 & 108B	25.402	2026.05	27-03-2023	09-03-2024	8.66	3.18	09-03-2027	09-03-2027	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	dra.agartala@draipl.com
338	Tripura	PMU kumarghat	150640	Completed	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Laichara Section on NH-44A to 2- lane with paved shoulder on EPC Mode (Pkg-1) (Manu-Simlung -I)	108 / 44A	16.077	251.89	30-03-2020	15-07-2020	100	100	14-01-2022	-	27-08-2023	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
339	Tripura	PMU Dharamnagar	153005	Ongoing	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section via Shivbari on NH-44A to 2 lane with paved shoulder in the state of Tripura on EPC Mode (Pkg-2) under BharatMala Pariyojana (Manu-Simlung -2)	108 / 44A	27.858	456.88	23-03-2022	10-01-2023	50.18	47.55	09-01-2025	31-01-2026	-	Jugal Kishore Mahanta Infra works (JKM) - Ketu Construction (JV)	jkmo@jkminfra.net
340	Tripura	PMU Dharamnagar	150642	Completed	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vanghmun section(PKG-3) on NH-44A to 2 -lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -3)	108 / 44A	20.248	347.36	03-06-2020	20-07-2020	100	100	19-01-2022	-	06-07-2023	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rsbiptripura@gmail.com;
341	Tripura	PMU Dharamnagar	151713	Ongoing	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vanghmun-simlung section on NH-44A (PKG-4) on NH-44A to 2-lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -4)	108 / 44A	6.47	354.79	27-03-2021	25-06-2021	59.09	15.06	24-12-2022	31-12-2025	-	JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV)	admin@jsr.co.in

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
342	Uttarakhand	PMU Uttarkashi	151224	Completed	Protection works at Nalupani Landslide (Ex. Km 123.080 to km 123.480, Km. 123.665 to Km. 123.740 and Km. 123.770 to Km. 123.970) Section of NH-34 in the State of Uttarakhand	34	0.735	47.13	16-06-2017	11-09-2017	100	100	15-03-2019	-	15-01-2020	KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com
343	Uttarakhand	PMU Uttarkashi	60113	Completed	Construction of Road, Bridge and Slope Protection Gallery works of Landslide at Barethi (Ex. Km. 100.300 to km 101.060) of Section NH-34 in the State of Uttarakhand on EPC	34	0.76	40.89	18-09-2017	04-01-2018	100	100	03-01-2020	-	30-04-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
344	Uttarakhand	PMU Uttarkashi	149200	Completed	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	34	0.89	23.51	22-11-2019	08-01-2020	100	100	05-07-2020	-	08-09-2020	Chaudhary Construction Company Pvt Ltd.	ccc.nhidldharasupm@gmail.com
345	Uttarakhand	PMU Chamoli	50299	Completed	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkoti (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district	58/07	0.775	57.66	06-04-2016	04-11-2016	100	100	06-05-2018	-	31-05-2021	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
346	Uttarakhand	PMU Chamoli	151306	Completed	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on Rudraprayag-Mana section on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	58/07	0.575	45.09	06-04-2016	04-11-2016	100	100	31-01-2020	-	15-01-2020	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
347	Uttarakhand	PMU Chamoli	123225	Completed	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"	58/07	1.175	89.27	10-12-2018	03-05-2019	100	100	02-05-2020	-	25-08-2020	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
348	Uttarakhand	PMU Chamoli	123224	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder and Slope Protection Work (450m) & Patalganga Tunnel of (150 m) from existing Km. 458.900 to Km. 459.475 (Design Ch. 456.200 to Ch. 456.800) of Patalganga Landslide of NH-07 under "Chardham Pariyojna" on EPC basis in the state Uttarakhand.	58/07	0.6	45.37	10-12-2018	03-05-2019	100	100	02-05-2020	-	31-01-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
349	Uttarakhand	PMU Chamoli	102034	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-I)	58/07	29.125	274.31	26-03-2018	23-05-2018	100	100	20-11-2020	-	29-02-2024	RCC Developers ltd	rcdd109@gmail.com
350	Uttarakhand	PMU Chamoli	102035	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-2)	58/07	28.8	403.36	26-03-2018	24-05-2018	98.93	98.46	21-11-2020	Completed C.C Not issued	31-03-2024	Shivalaya Construction co. Pvt. Ltd. (SCCPL) - Hillways Construction Company Pvt. Ltd. (HCCPL) (JV)	scclhcclpv@rediffmail.com
351	Uttarakhand	PMU Chamoli	102036	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-3)	58/07	36.675	417.24	26-03-2018	23-05-2018	99.88	98.88	20-11-2020	Completed C.C Not issued	31-03-2024	NKG Infrastructure Pvt. Ltd.	nkg@nkgindia.com
352	Uttarakhand	PMU Chamoli	157531	Ongoing	Construction for Mitigation Measures of 10 Nos. Landslides, 01 No. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 368.00 to Km 433.00 on NH-07 on EPC (Package-1)	58/07	1.69	216.68	15-03-2024	14-06-2024	79.3	73.25	14-12-2025	05-12-2025	-	Bharat Constructions (India) Pvt. Ltd.	bciplnhidclpkg01kpg@gmail.com
353	Uttarakhand	PMU Chamoli	157525	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones in between Ch. 433.00 to 450.00 (BANERPANI VILLAGE) on NH-07 on EPC mode in the state of Uttarakhand (Package-2)	58/07	1.99	259.64	15-03-2024	16-12-2024	20.23	18.25	15-06-2026	08-06-2026	-	SRM Contractors Ltd.	srmcontractors@gmail.com srmslope@gmail.com
354	Uttarakhand	PMU Chamoli	157526	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 450.00 to Km 468.00 on NH-07 on EPC (Package-3)	58/07	1.4615	250.33	15-03-2024	14-06-2024	48.7	48	14-12-2025	05-12-2025	-	RSB Projects Pvt. Ltd. - SRM Contractors Ltd. (JV)	srmcontractors@gmail.com srmslope@gmail.com
355	Uttarakhand	PMU Barkot	68016	Ongoing	Construction, Operation & Maintenance of 2-L Bi-directional Silkyara Bend-Barkot Tunnel with escape passage including approaches (Tunnel-4.531 & Approach road- 0.328) on Dharasu-Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134 (Old NH-94) on EPC mode Silkyara Side (South Portal) & Barkot Site (North Portal)	94/134	4.859	1383.78	31-05-2018	09-07-2018	64.27	63.55	08-07-2022	30-09-2026	-	Navayuga Engineering Co. Limited	necdokumentcontroller@gmail.com nec@navayuga.com

Sl. No.	State/UT	PMU Name	PMIS ID	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMIS	Actual Date of Completion	Name of the Contractor	Contractor Email id
356	West Bengal	PMU Kalimpong	148459	Completed	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder on NH-327B across Indo-Nepal border on Asian Highway (AH -02) by ADB fund under SASEC Tranche-2 on EPC mode	327B	1.5	158.85	23-11-2017	01-02-2018	100	100	30-01-2021	-	05-09-2020	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	draiplmechi@gmail.com
357	West Bengal	PMU Kalimpong	145870	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot - Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenok-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 0.00 to Km 13.00 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVA	717A	15.24	402.94	01-03-2019	04-10-2019	98.54	74.02	03-04-2022	30-06-2025	-	N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. - Vinod Kumar Jain (VKJ) (JV)	nsprvkj.bagrakot@gmail.com
358	West Bengal	PMU Kalimpong	150915	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot - Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 13.00 to Km 25.60 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVB	717A	12.6	295.97	19-08-2020	05-10-2020	95.71	93.81	05-04-2023	31-10-2025	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.4b@ranigroup.com>
359	West Bengal	PMU Kalimpong	149354	Completed	Construction of alternative highway to Gangtok in Sikkim via Bagrakot - Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (Package No. IVD from Km 26.10 to 40.00 of Bagrakot - Kafer section of NH 717A on EPC Mode under Phase A of SARDP-NE in the State of West Bengal) PKG- IVD	717A	13.9	242.97	20-03-2020	11-06-2020	100	99.42	10-06-2022	-	02-01-2024	Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kcibbpl2020@gmail.com
360	West Bengal	PMU Kalimpong	150916	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A in state of West Bengal (Pkg-VA)	717A	21.1	273.78	21-08-2020	05-10-2020	95.12	93.09	05-04-2023	31-10-2025	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
361	West Bengal	PMU Kalimpong	151855	Completed	Strengthening/Restoration of existing road from km 76.350 to km 79.700 of NH-717A [i.e, start of Pedong Bypass to Rishi Border] in the State of West Bengal on EPC Mode (Pkg-VB)(i)	717A	3.35	5.3	08-06-2021	26-07-2021	100	100	21-01-2022	-	13-01-2023	Vishwas Construction Co. Ltd	vishwas.pedong@gmail.com
362	West Bengal	PMU Kalimpong	150917	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km 96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Reshi Border) Pkg-VB as part of Alternate connectivity to Gangtok.	717A	16.554	395.59	24-07-2020	20-10-2020	91.24	88.25	17-04-2022	31-10-2025	-	TTC Infra India - Suryodaya Infra Projects Pvt Ltd (SIPL) (JV)	ttc.prpkgvb@gmail.com