

Overall Summary of NHIDCL Road Works as on 31-12-2025

State/UT	Completed <i>(inc. CC Under Issue)</i>			Awarded Not Appointed			Under Construction <i>(incl. Under Termination)</i>		
	Nos.	Length (Km)	TPC (Cr.)	Nos.	Length (Km)	TPC (Cr.)	Nos.	Length (Km)	TPC (Cr.)
Arunachal Pradesh	30	618	7,376	1	35	317	11	361	7,213
Assam	33	621	15,186	1	13	1,186	37	682	32,261
Manipur	16	274	4,578	1	7	204	33	783	10,965
Meghalaya	7	180	1,877	1	8	564	10	213	5,342
Mizoram	18	516	9,878	1	11	330	14	292	9,505
Nagaland	20	419	6,952				17	315	5,406
Sikkim	7	62	1,454				9	140	3,417
Tripura	17	412	4,764				13	260	6,949
Andaman & Nicobar	6	143	671				6	179	1,835
Jammu & Kashmir (RO-Jammu)	7	91	2,381				9	92	3,276
Jammu & Kashmir (RO-Srinagar)	4	91	3,394				1	31	6,809
Ladakh	6	98	1,293				4	102	1,398
Uttarakhand	10	100	1,444				4	10	2,110
West Bengal	2	15	402				5	66	1,521
Total Civil Road Works	183	3,641	61,649	5	73	2,601	173	3,526	98,007
Assam (MMLP)	4	8	765						
Grand Total (overall)	187	3,649	62,414	5	73	2,601	173	3,526	98,007

NHIDCL -Completed and Ongoing Projects details as per PMP Data Lake Portal (31-12-2025)

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
1	Andaman & Nicobar	PMU Mayabunder	123230	DN/09009/01019/AN	Completed	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-V)	223/ 4	12	32.54	22.6	14-02-2019	02-04-2019	100	99.19	31-03-2020	-	11-06-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
2	Andaman & Nicobar	PMU Mayabunder	60004	DN/09009/01020/AN	Completed	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Beodnabad- Ferrargunj section of NH-223 (New NH-04) from Km 12.000 to 45.000 (excluding Km 21.0 to 28.0) in UT of A&N islands on EPC mode (Package-I)	223/ 4	25.931	176.76	124.08	01-03-2017	01-11-2017	100	100	31-10-2018	-	03-05-2019	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	prabaharan@sreeinfra.tech.com
3	Andaman & Nicobar	PMU Mayabunder	123227	DN/09009/01021/AN	Completed	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VI)	223/ 4	14.1	59.08	37.67	14-02-2019	02-04-2019	100	98.8	31-03-2020	-	22-09-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
4	Andaman & Nicobar	PMU Mayabunder	80782	DN/09009/01022/AN	Completed	Rehabilitation and Up-gradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 (Jarwa-I) and Km 138.30 to Km 155.00 (Jarwa-II) in UT of A&N islands on Item Rate basis	223/ 4	64.3	59.56	53.73	05-03-2018	09-04-2018	100	97.38	09-04-2019	-	31-03-2021	J Infra Tech Limited (JIL)	1) hoplanning@jcipl@gmail.com 2) janduconstco@yahoo.com
5	Andaman & Nicobar	PMU Baratang	157635	DN/09009/01029/AN	Ongoing	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km 108.553 of NH-223 (New NH-04) connecting South Andaman and Baratang Islands in UT of A&N islands on EPC mode-Balance work	223/ 4	1.963	371.88	208	16-03-2024	07-05-2024	9.76	6.78	25-02-2026	31-12-2026	-	RKEC Projects Ltd.- YFC Projects Pvt. Ltd. (JV)	msbridge@rkecprojects.com
6	Andaman & Nicobar	PMU Baratang	157583	DN/09009/01018/AN	Ongoing	Rehabilitation and up-gradation of section to Intermediate/2-Lane with hard shoulder from Km 107.760 to Km 129.445 (After Middle strait to Humpfrey), Km 130.600 to Km 138.00 (After Humpfrey to Kadamtala) of NH-04 in the Union Territory of Andaman & Nicobar Islands on EPC (Package-III)-Balance work	223/ 4	29.405	376.48	154.01	25-01-2024	14-03-2024	54.67	45.86	13-09-2025	02-04-2026	-	SMC Infrastructures	andaman3a.smcip@gmail.com
7	Andaman & Nicobar	PMU Mayabunder	157584	DN/09009/01027/AN	Ongoing	Rehabilitation and up-gradation and completion of balance work of section from Km 155.00 to Km 181.00 (End of Jarwa to Rangat) of NH -4 (Total length 26 Km) to Intermediate Lane/2-lane with hard shoulders in the UT of A&N islands on EPC basis - (Package-III)-B. Balance work	223/ 4	26	333.115	198.5999	16-03-2024	07-05-2024	38.9	32.6	05-10-2025	31-03-2026	-	RKEC Projects Ltd.	roadpkg3@rkecprojects.com
8	Andaman & Nicobar	PMU Mayabunder	60003	DN/09009/01023/AN	Completed	Construction of Major Bridge (Bridge Length- 1020m) over Humpfrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New NH-04) connecting Middle & North Andaman Island in the UT of Andaman and Nicobar Islands on EPC Basis "Azad Hind Fauz Setu"	223/ 4	1.45	271.065	202.909	15-02-2017	26-04-2017	100	97.42	25-04-2020	-	15-03-2022	MostoBudivelnyl Zahin(MBZ)-RDS Projects Ltd.(JV) [MBZ -RDS (JV)]	mayank.goyal@rdsproject.com
9	Andaman & Nicobar	PMU Mayabunder	123231	DN/09009/01028/AN	Completed	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VII)	223/ 4	25	71.93	53.96	28-11-2018	01-01-2019	100	100	31-12-2019	-	31-03-2021	Garg & Sons Estate Promoters Pvt Ltd	1) racragrag@yahoo.com 2) racgarg260@gmail.com
10	Andaman & Nicobar	PMU Mayabunder	102028	DN/09009/01024/AN	Ongoing	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 206.00 to Km 242.00 (Design Ch. 239.425) (Nimbutala to Austin Creek) of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-IV)	223/ 4	33.405	234.27	143.56	27-03-2018	04-09-2018	83.09	79.69	03-09-2020	31-01-2026	-	Vasishta Constructions Pvt. Ltd.	aditya.k@vasishta.in
11	Andaman & Nicobar	PMU Mayabunder	63704	DN/09009/01026/AN	Ongoing	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 242.0 to 298.0 of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-II)	223/ 4	55.465	409.85	190.7	31-03-2017	05-12-2017	95.34	95.1	04-12-2019	31-01-2026	-	Vasishta Constructions Pvt. Ltd.- Mantena Infra LLP (JV)	aditya.k@vasishta.in
12	Andaman & Nicobar	PMU Mayabunder	152098	DN/09009/01025/AN	Ongoing	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VIII)	223/ 4	32.662	109.33	74.611	13-04-2021	01-07-2021	95.13	92.99	01-07-2023	31-01-2026	-	Kaba Infra Tech Pvt. Ltd.	shivam.agrawal@kabagroup.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
13	Arunachal Pradesh	PMU Namsai	60009	DN/19009/01006/AR	Completed	2 laning from Mahadevpur to Buri Dihing Bridge point section (NH-52B) (New NH-215) of the stretch from 0.00 km. to 25.135 km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	52B/215	25.135	136.6	107.16	31-03-2015	30-05-2015	100	100	30-05-2018	-	21-05-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Puna Hinda (JV)	punahinda@gmail.com
14	Arunachal Pradesh	PMU Namsai	60013	DN/19009/01008/AR	Completed	2-Laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road of NH-52B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52B/215	22.23	189.91	143.21	23-07-2015	23-10-2015	100	100	22-10-2018	-	05-08-2018	Bhartia Infra Projects Limited(BIPL)-Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL) (JV)	biplbvepljv@rediffmail.com
15	Arunachal Pradesh	PMU Namsai	60011	DN/19009/01010/AR	Completed	2-Laning from Changlang/Tirap District Boundary to Changlang of NH-52B (New NH-215) from design km 0.00 to km 18.266 (length 18.266 km) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	18.266	172.75	130.1	31-03-2015	01-06-2015	100	97.31	31-05-2018	-	14-04-2021	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
16	Arunachal Pradesh	PMU Namsai	60010	DN/19009/01009/AR	Completed	2-Lanning from Changlang/Tirap District Boundary to Khonsa of NH 52B (New NH 215) (Length 42.844 km) i in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE Phase-II on EPC mode	52B/215	42.844	438.32	334.22	01-03-2016	15-06-2016	100	100	14-06-2019	-	04-03-2019	M.G. Contractors Pvt. Ltd.(MGCPCL)- H.G. Infra Engineering Pvt. Ltd.(HGIEPL) (JV)	delhi@mgcpl.com
17	Arunachal Pradesh	PMU Namsai	60015	DN/19009/01007/AR	Completed	2-Laning from Kanubari to Longding Section of NH-52B (New NH215) From km.0.000 to km. 47.213 (DPR Length 47.213 km & Design length 45.600) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	45.6	522.87	394	31-03-2015	02-06-2015	100	96.94	26-11-2018	-	31-03-2021	MonteCarlo Ltd.	kanubari.ap@mclindia.com
18	Arunachal Pradesh	PMU Namsai	157542	DN/19001/02002/AR	Completed	Construction of 2-Laning with hard shoulder road of Ram-Mandir to Arrowa section of NH-113 from Design Km 0.000 to Km 2.910 (Existing Km 65.080 to Km 67.990) of total length 2.755 km excluding Tidding Bridge (155 m) on EPC mode	113	2.755	46.9	19.51	15-03-2024	28-06-2024	100	97.79	28-12-2025	Physically Completed C.C Under Issue	28-12-2025	GRRB Associates	grb.tezu.hayuliang@gmail.com
19	Arunachal Pradesh	PMU Namsai	150859	DN/19001/02006/AR	Completed	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 on EPC mode under SARDP-NE (NH(O)-NE)	113	23.083	301.06	156.7	31-08-2020	25-10-2020	100	99.76	27-04-2022	-	27-04-2025	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mp.arrowa.khupa@gmail.com
20	Arunachal Pradesh	PMU Namsai	60025	DN/19001/02003/AR	Completed	2-Laning with hard shoulders of Khupa-Hayuliang-Hawai Road NH-113 on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] Pkg - I under SARDP-NE	113	17	252.05	138.13	23-03-2017	10-11-2017	100	99.67	09-11-2020	-	19-10-2022	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
21	Arunachal Pradesh	PMU Namsai	60026	DN/19001/02004/AR	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] Pkg - II under SARDP-NE	113	17	252.79	168.3	23-03-2017	10-11-2017	100	99.75	08-11-2020	-	31-01-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
22	Arunachal Pradesh	PMU Namsai	60027	DN/19001/02005/AR	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)] Pkg - III under SARDP-NE	113	17.825	263.31	177.3	23-03-2017	10-11-2017	100	99.68	09-11-2020	-	27-06-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com
23	Arunachal Pradesh	PMU Namsai	151889	DN/19001/02001/AR	Ongoing	2-Laning with hard shoulders of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 (Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town) Pkg - IV under SARDP-NE -Balance work	113	11.3	216.76	131.91	31-03-2021	03-05-2021	93.1	93.1	02-05-2023	19-02-2026	-	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrb@gmail.com
24	Arunachal Pradesh	PMU Roing	159588	DN/09013/01010/AR	Ongoing	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-I) from Design Km 0.000 to Km 53.000 (Design Length 53.000 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	53	1262.43	518.17	13-12-2024	01-03-2025	10.47	9.17	29-02-2028	01-03-2028	-	Bhartia Infra Projects Limited(BIPL)- Shivam Transcon Pvt. Ltd. (JV)	shivambhartiajv@gmail.com
25	Arunachal Pradesh	PMU Namsai	159342	DN/09013/01009/AR	Ongoing	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-III) from design Km 60.000 to Km 121.500 (Design Length 61.500 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	61.5	1418.67	610	30-10-2024	18-07-2025	0.88	0	17-07-2028	17-07-2028	-	Bhartia Infra Projects Limited(BIPL)	biplpkg003@gmail.com
26	Arunachal Pradesh	PMU Basar	157540	DN/09013/02001/AR	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 17.387 (Total length 17.387 km) of Hunli to Ithun Bridge section on NH-913 (Frontier Highway) in State of Arunachal Pradesh* on EPC mode under NH(O)-NE	913	17.387	275.5	146.9	15-03-2024	30-01-2025	22.47	19.17	30-01-2027	30-01-2027	-	J Infratech Limited (JIL)	infojcipl@gmail.com
27	Arunachal Pradesh	PMU Basar	157541	DN/09013/03001/AR	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design chainage Km 0.000 to Km 53.040 (Existing Length:68.500 Km & Total Design length 53.04 km) of Tato to Monigong section of NH-913 (Frontier Highway) on Nafra (Bomdila) to Vijaynagar along China border in state of Arunachal pradesh on EPC mode	913	53.04	625.61	299.869	15-03-2024	15-05-2025	14.11	10.02	14-11-2027	14-11-2027	-	ABCi Infrastructures Pvt. Ltd.-Brand Eagles (JV)	abcibe.jv@gmail.com
28	Arunachal Pradesh	PMU Basar	158669	DN/09013/05001/AR	Ongoing	Construction of Intermediate Lane of Pango to Jorging Road from 0+000 to Design Km Design Km 40+000 (Design Length: 40.00 Km, Pkg-I, Greenfield Alignment) in the State of Arunachal Pradesh on EPC mode (Pkg-1)	913	40	898.19	426.909	10-09-2024	14-01-2025	24.49	23.54	16-07-2027	16-07-2027	-	TTC Infra India	ttcii.pango@gmail.com
29	Arunachal Pradesh	PMU Roing	60032	DN/19005/01010/AR	Ongoing	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	313	74.86	1718.59	1037.184	24-03-2017	05-03-2018	79.2	75.06	04-03-2022	31-03-2026	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Iron Triangle (ITL) (JV)	roymonpm1962@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
30	Arunachal Pradesh	PMU Roing	149013	DN/19005/01018/AR	Completed	Rehabilitation/ Restoration (One Time Improvement) of Hunli - Anini Road on NH-313 from km 0.00 to km 21.500 in the State of Arunachal Pradesh on EPC basis	313	21.5	23.56	22.12	22-02-2019	10-10-2019	100	100	09-10-2020	-	06-01-2021	Nani Mamung Enterprises(NME)-N.M. Enterprises (JV)	n.menterprises.n751@gmail.com
31	Arunachal Pradesh	PMU Roing	154361	DN/19005/01011/AR	Ongoing	Construction of 1 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg. 1) from Km 21.500 to Km 37.500 on EPC mode	313	0.16	30	30	28-09-2021	17-12-2021	90.27	85.96	19-06-2023	15-02-2026	-	Poddar Infratech Pvt. Ltd.	varun@poddarinfra.com
32	Arunachal Pradesh	PMU Roing	60014	DN/19005/01012/AR	Completed	Construction of 2-lane road from design km. 21.50 (Near Ithun Bridge) to Km. 37.500 (existing Km 21.450 to Km 40.160) of Hunli-Anini road in the State of Arunachal Pradesh on EPC basis under SARDP-NE (Pkg.-1)	313	16	318.8	210.44	06-05-2016	21-12-2016	100	98.04	20-12-2019	-	15-10-2022	Madhucon Projects Limited	gm.bd@madhucon.com
33	Arunachal Pradesh	PMU Roing	60031	DN/19005/01017/AR	Completed	Construction of 2-lane existing Hunli-Anini road from Design km. 37.500 to Km. 53.500 (Existing km 40.160 to 56.320) on EPC basis under SARDP-NE - (Pkg.-2)	313	16	259.52	198	06-05-2016	07-10-2016	100	71.4	06-10-2019	-	19-12-2019	Madhucon Projects Limited	gm.bd@madhucon.com
34	Arunachal Pradesh	PMU Roing	60016	DN/19005/01013/AR	Completed	Construction of 2-lane Hunli-Anini road from Design km 53.500 to km 92.500 (Existing Km 56.320 to Km 97.650) on EPC basis under SARDP-NE - (Pkg.-3)	313	39	516.7	434.06	12-09-2016	16-12-2016	100	98.46	15-12-2019	-	15-09-2024	Progressive Construction Limited (PCL) -Eagle Infra India Limited (JV)	pcl.etalin@gmail.com
35	Arunachal Pradesh	PMU Roing	60017	DN/19005/01014/AR	Completed	Construction of 2-lane of Hunli-Anini road from Design Km 92.500 to Km 106.200 (Existing Km 97.670 to Km 111.600) on EPC basis under SARDP-NE - (Pkg.-4)	313	13.7	188.78	145.8	14-12-2016	19-01-2017	100	99.97	18-01-2020	-	15-10-2022	Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
36	Arunachal Pradesh	PMU Roing	60029	DN/19005/01015/AR	Completed	Construction of 2-lane of Hunli-Anini road from Design km. 106.200 to Km. 120.00 on EPC basis under SARDP-NE - (Pkg.-5)	313	13.8	200.44	154.8	14-12-2016	19-01-2017	100	99.37	19-01-2020	-	15-09-2023	Sushee Infra & Mining Limited	puttakishore333@gmail.com
37	Arunachal Pradesh	PMU Roing	60030	DN/19005/01016/AR	Completed	Construction of 2-lane of Hunli-Anini road from Existing km. 120.000 to Km. 130.300 on EPC basis under SARDP-NE - (Pkg.-6)	313	10.3	145.17	103.689	16-03-2018	15-06-2018	100	99.94	14-06-2021	-	30-07-2022	TTC Infra India	ttc.hapkg6@gmail.com
38	Arunachal Pradesh	PMU Basar	60020	DN/19003/01005/AR	Completed	2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km.12+000 to Km. 33+000 (existing Km.12+000 to Km.36+000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-1)	State Road	21	210.5	148	02-11-2015	20-01-2016	99.84	99.34	18-01-2019	-	10-11-2021	Jugal Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)	jkmlkikabali@gmail.com
39	Arunachal Pradesh	PMU Basar	151432	DN/19003/01006/AR	Completed	Construction of Balance work of 2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to Km 71.00) in the state of Arunachal Pradesh under SARDP-NE (Pkg-2)	State Road	32.81	263.397	93	30-06-2021	01-09-2021	100	99.46	03-03-2023	-	31-03-2024	MVV Satyanaryana	mvvs.alb2@gmail.com
40	Arunachal Pradesh	PMU Basar	60023	DN/19003/01004/AR	Completed	Construction of 2-lane with hard shoulder of Akajan-Likabali-Bame road from existing km 71.00 to km 99.00 (Design Km 65.810 to Km 91.928) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	State Road	26.118	323.49	220.17	31-03-2017	21-03-2018	100	100	19-03-2021	-	23-12-2022	SCIW-Shivam Transcon Pvt. Ltd. (JV)	sciwshivamjv.nhidcl@gmail.com
41	Arunachal Pradesh	PMU Ziro	63151	DN/19004/01010/AR	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-1)	713	12.05	175.65	104.8	24-03-2017	22-04-2019	100	98.8	20-04-2022	-	28-02-2022	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)-Brand Eagles(BE) (JV)	debajitdz501@gmail.com
42	Arunachal Pradesh	PMU Ziro	63152	DN/19004/01009/AR	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-2)	713	11.95	176.22	102.99	24-03-2017	22-04-2019	100	98.46	20-04-2022	-	09-04-2022	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)-Brand Eagles(BE) (JV)	debajitdz501@gmail.com
43	Arunachal Pradesh	PMU Ziro	150992	DN/19004/01015/AR	Ongoing	Construction of Balance work of 2-Lane with PS of Joram-Koloriang Road (NH-713) on EPC basis from Design Km 44.989 to Km 61.547 (Existing Km 50.050 to Km 70.000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	713	16.558	228.71	106.12	10-08-2020	01-10-2020	99.52	98.18	02-04-2022	31-01-2026	-	Valecha Engg. Ltd.	contracts@valecha.in
44	Arunachal Pradesh	PMU Ziro	150993	DN/19004/01013/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from Design Km 61.547 to Km 78.724 (Existing Km 70.000 to Km 88.700) in the state of Arunachal Pradesh under SARDP-NE (Pkg-4)	713	17.177	294.04	147.13	11-08-2020	01-10-2020	100	98.75	02-04-2022	-	30-09-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	gm.jkroad@bvscpl.in
45	Arunachal Pradesh	PMU Ziro	150994	DN/19004/01012/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang (NH-713) on EPC basis from existing km 88.700 to 104.850 [Design km. 78.724 to Km 93.724] in the state of Arunachal Pradesh under SARDP-NE (Pkg-5)	713	15	229.7	121.58	14-08-2020	01-10-2020	100	99.59	02-04-2022	-	06-11-2023	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in
46	Arunachal Pradesh	PMU Ziro	150995	DN/19004/01011/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from existing km 104.850 to km 122.600 [Design km. 93.724 to km. 108.724] (Design length – 15 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-6)	713	14.6	199.03	102.86	17-08-2020	01-10-2020	100	100	02-04-2022	-	31-07-2023	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com
47	Arunachal Pradesh	PMU Ziro	150996	DN/19004/01016/AR	Ongoing	Construction of Balance work of 2-Lane with PS of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-7)	713	14.99	184.88	101.95	07-08-2020	01-10-2020	99.35	97.87	02-04-2022	31-01-2026	-	Jainco Enterprises Pvt. Ltd.	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com
48	Arunachal Pradesh	PMU Ziro	153209	DN/19004/01014/AR	Completed	Construction of Balance Work of 2-Lane with Paved Shoulders of Joram-Koloriang Road (NH-713) on EPC basis from existing km 138.000 to km158.000 [Design km. 122.353 to km. 138.389] (design length – 16.036 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-8)	713	16.035	244.1	94.966	07-03-2022	07-05-2022	96.62	95.45	06-11-2023	-	23-12-2024	Puna Hinda	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
49	Arunachal Pradesh	PMU Namsai	60007	DN/19008/01003/AR	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 0 to Km 28 (Existing Km 1013.85 to Km 1041.85) of 28 Km (Section-I) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	26.58	299.66	235.08	31-03-2015	27-05-2015	100	100	25-05-2018	-	28-12-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	punahinda@gmail.com
50	Arunachal Pradesh	PMU Namsai	60006	DN/19008/01004/AR	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 41.3 to 58.420 (Existing Km 982.85 to Km 998.85 of Existing 16Km) (Section-III) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	17.12	247.44	194.11	27-03-2015	27-05-2015	100	99.95	25-05-2018	-	31-07-2020	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
51	Arunachal Pradesh	PMU Namsai	60012	DN/19010/01002/AR	Completed	Construction of 2-Laning of Pasighat-Mariyang-Yingkiong road (New NH-513) from Slinger River to Sijon River from 19.880km to 43.257km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	513	23.38	238.46	179.82	09-11-2015	15-01-2016	100	100	19-01-2019	-	07-07-2019	Ashoka Buildcon Limited (ABL)- Bhartia Infra Projects Limited(BIPL) (JV)	Biopl.tinsukia@gmail.com
52	Arunachal Pradesh	PMU Namsai	60008	DN/19008/02002/AR	Completed	2-Laning with paved shoulder of NH-52 (New NH-13) from km 583.450 to km 605.600 (Existing chainage from km 583.450 to km 595.000) from Pasighat to Bomjur Road including Re-alignment from km 591.900 to km 602.600 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52/13	22.15	244.82	163.61	02-03-2016	24-02-2017	100	99	23-02-2020	-	10-08-2020	Bhartia Infra Projects Limited(BIPL) - Ashoka Buildcon Limited (ABL) (JV)	Biopl.tinsukia@gmail.com
53	Arunachal Pradesh	PMU Namsai	160163	DN/19008/03001/AR	Ongoing	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464 km on EPC under SARDP-NE (NH(O)-NE) -Balance Work	13	18.464	353.9	140.6586	31-03-2025	19-06-2025	7.59	0	18-12-2027	18-12-2027	-	SPICA Projects & Infrastructures Pvt. Ltd.	spicaprojectspvtltd@gmail.com
54	Arunachal Pradesh	PMU- Namsai	160151	DN/19008/03002/AR	Awarded, not Appointed	Improvement and Widening to 2 lane with paved Shoulder of NH-15 (old NH-52) from Existing Km 770.600 (Design Km 24.819) to Existing km 805.750 (Design Km 59.885) (Kamlang T-Junction to Chowkham, Existing Length: 35.150 Km, Design Length-35.066 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-2)	52/15	35.066	316.73	106.05	31-03-2025	To be given	0	0	-	-	-	Jay Shree International-BK Construction (JV)	jayshreegrouppttd@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
55	Assam	PMU Silchar	60052	DN/09004/01002/AS	Completed	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on NH-208A on (Assam-Tripura Border) in the state of Assam on EPC Mode under NH(O)	208A	17.95	66.94	60.21	04-10-2016	28-11-2016	100	98	24-01-2018	-	31-03-2018	Ganesh Ram Dokania	-
56	Assam	PMU Dibrugarh	150699	DN/12017/01001/AS	Completed	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500 in Assam on EPC Mode under NH(O)	37	3.5	14.52	13.5	31-05-2019	19-08-2019	100	82.1	17-08-2020	-	31-12-2020	BB Enterprises	binudborgohain1972@gmail.com
57	Assam	PMU Dibrugarh	151237	DN/12018/01001/AS	Completed	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000 in Assam on EPC Mode under NH(O)	38/315	33	30.84	26.92	29-07-2019	25-09-2019	100	99.57	23-09-2020	-	03-09-2020	Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
58	Assam	PMU Silchar	60038	DN/18003/01001/AS	Completed	2-laning with paved shoulders from km 6.25 to 10.40 including RoB (Railway Over Bridge) at Srikona Railway Level Crossing at km 9.901 of Silchar- Badarpur section of NH-53 in state of Assam under SARDP-NE	53/37	4.15	76.78	53.21	23-03-2015	01-10-2015	100	98.41	11-12-2017	-	10-06-2022	Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
59	Assam	PMU Tezpur	149360	DN/19006/01013/AS	Completed	4-Laning of NH-37 (New NH-127) from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	37/127	10	275.66	87.11	23-03-2020	01-07-2020	100	98.68	23-12-2021	-	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplclassm1@gmail.com, nagaonnh127@prlinfra.com
60	Assam	PMU Tezpur	149361	DN/19006/01014/AS	Completed	4-Laning of NH-37 (New NH-127) from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	37/127	8.4	170.28	66.25	20-03-2020	01-07-2020	100	98.18	23-12-2021	-	30-03-2023	Ganga Sagar Singh	support@gss.org.in
61	Assam	PMU Tezpur	60051	DN/19006/01010/AS	Ongoing	4-Laning from Rangagara to Kaliabor Tiniali (from km 297.00 to km 315.315) of NH-37 (New NH-127) under SARDP-NE, Phase A on EPC Mode in Assam	37/127	18.315	462.88	196.24	16-01-2017	23-10-2017	88.03	86.91	21-04-2020	17-01-2026	-	Simplex Infrastructures Ltd.	c3172@simplexinfra.com
62	Assam	PMU Tezpur	60042	DN/19006/01015/AS	Completed	4-Laning from Km 0.000 (Kaliabor Tiniali road junction) to Km 17.300 (Dolabari Road Junction) including construction of new Brahmaputra Bridge of 3.015Km (from Ch. 9+325 to Ch. 12+365) alongside of existing Kaliabhomora Bridge of NH 37A (New NH-715) on EPC basis under Phase A of SARDP-NE (with Toll Plaza at Ch.7+050)	37A/715	17.3	843.62	588.95	31-10-2014	29-11-2014	100	99.89	28-11-2018	-	30-09-2023	Gammon India Ltd.- Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planning@gammonengineers.com
63	Assam	PMU Tezpur	152733	DN/19006/01025/AS	Completed	4-Lane highway connecting km 17.300 of old NH-37A (New NH-715) and km 182 of NH-52 (New NH-15) between Dolabari and Jamuguri Section in Assam on EPC basis under SARDP-NE, Phase-A: (Balance work)	37A/715 & 52/15	16.862	592.01	124.584	05-11-2021	07-02-2022	100	95.02	08-08-2023	-	13-12-2023	BN Infra Project LLP	mkcilrsmjv@gmail.com, jatin.s@rsminfra.in, jiabharali.dc@mkcinfrastuctureltd.com
64	Assam	PMU Tezpur	151410	DN/19006/01012/AS	Completed	Construction of 4-L Jia Bharali Bridge (1.23 Km at km 26+607) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (de-scoped portion of Dolabari and Jamuguri section/CoS work)	37A/715	1.948	863.49	448.03	21-12-2020	17-02-2021	98.03	97.34	05-08-2023	-	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dcindiaproject@gmail.com
65	Assam	PMU Tezpur	60044	DN/19006/01011/AS	Completed	Up-gradation to 4-Laning of Jamugurihat to end of Biswanath Chariali By-Pass from Km 182.000 to Km 208.000 of NH-52 on EPC mode in state of Assam under SARDP-NE	52/15	26	735.17	303.49	13-10-2016	19-12-2016	100	92.1	19-06-2019	Physically Completed C.C Under Issue	30-07-2025	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	info@ganpatibharat
66	Assam	PMU Tezpur	152731	DN/19006/01016/AS	Completed	Up-gradation to 4-Laning from end of Biswanath Chariali bypass (Km 208.000) to Gohpur (Km 265.500) of NH-52 (New NH-15) (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE (with Toll Plaza at Ch. 219+200)	52/15	57.5	1451.16	393.482	18-10-2021	11-12-2021	100	98.41	14-06-2023	-	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com babulnath40@gmail.com dolabari.jamuguri@gmail.com
67	Assam	PMU Tezpur	60034	DN/19006/01017/AS	Completed	Up-gradation to 4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) in Assam on EPC under SARDP-NE	52A/415	10.08	429.91	168.39	30-03-2015	11-12-2015	100	98.38	10-12-2018	-	31-10-2022	ECI Engineering & Constr. Co. Ltd.	pmgohpur@eciecc.com ecigohpur@gmail.com
68	Assam	PMU Jorhat	60039	DN/19007/05002/AS	Completed	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) of NH-37 except construction of Dergaon bypass from Km 426.800 to Km 437.420 (Design Km 427.400 to 438.720) in Assam on EPC mode under SARDP-NE Phase-A (with Toll Plaza at Ch. 424+400 near Rangamati)	37/715	39.72	1655.44	457.03	31-10-2014	23-05-2015	99.3	98.39	22-05-2018	-	15-03-2024	Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
69	Assam	PMU Jorhat	149353	DN/19007/05001/AS	Completed	Rehabilitation & up-gradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.400 on NH-37(New NH-715) in Assam on EPC basis	37/715	10.6	426.15	122.5	19-03-2020	30-06-2020	100	97.63	19-06-2022	-	29-02-2024	Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
70	Assam	PMU Jorhat	157352	DN/19007/01012/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old); Pkg-I: Road Works from Km 453+000 to Km 463+000 (10.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	10	478.3	102.671	15-01-2024	14-02-2024	96.79	93.18	11-08-2024	15-01-2026	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seasptvltldghy@gmail.com
71	Assam	PMU Jorhat	157353	DN/19007/04002/AS	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old); Pkg-II: Road Works from Km 463.00 to Km 477.000 (14.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	14	438.44	93.264	15-01-2024	14-02-2024	95.86	91.63	11-08-2024	31-01-2026	-	Binni Construction	binniconstruction73@gmail.com
72	Assam	PMU Jorhat	157354	DN/19007/04001/AS	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old); Pkg-III: Road Works from Km 477.000 to Km 490+800 (13.800 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	13.8	358.72	81.058	15-01-2024	14-02-2024	98.97	98.64	11-08-2024	15-01-2026	-	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mpagarwalapvtltd@gmail.com
73	Assam	PMU Jorhat	157357	DN/19007/04003/AS	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old) from Km 453.000 to Km 490.800, under SARDP- NE , under EPC Mode in the state of Assam : Pkg-IV (Structures & Toll Plaza)	37/715	-	279.01	63	15-01-2024	14-02-2024	94.73	92.35	11-08-2024	15-01-2026	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seasptvltldghy@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
74	Assam	PMU Jorhat	158522	DN/19007/03004/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-I: Road Works from Km 490.800 to Km 501.800 (11.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	11	476.5	91.865	06-08-2024	03-10-2024	81.39	77.82	28-09-2025	31-01-2026	-	Regal Enterprises	regaljdkpg1@gmail.com regal.jitender@gmail.com
75	Assam	PMU Jorhat	158527	DN/19007/03003/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-II: Road Works from Km 501.800 to Km 514.800 (13.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	13	542.87	99.91	06-08-2024	10-10-2024	53.26	48.56	05-10-2025	28-02-2026	-	Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL)	contact@bvepl.com
76	Assam	PMU Jorhat	158526	DN/19007/03002/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-III: Road Works from Km 514.800 to Km 534.800 (20.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	20	619.7	67.694	06-08-2024	03-10-2024	59.7	56.93	28-09-2025	28-02-2026	-	Kaushal Sharma	ksharma.tsk@gmail.com
77	Assam	PMU Jorhat	158549	DN/19007/03001/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg- IV: (Structures & Toll Plaza) from Km 490.800 to Km 534.800, under SARDP- NE , under EPC Mode in the state of Assam (with Toll Plaza at Ch.525.245)	37/ 2	0	100.22	36.74	19-08-2024	18-10-2024	49.19	43.04	13-10-2025	28-02-2026	-	Bhardwaj Unibuild Pvt. Ltd.	bupljd4@gmail.com
78	Assam	PMU Dibrugarh	154230	DN/19007/01011/AS	Completed	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode	37/ 2	26.9	385.57	122.5	14-10-2022	20-01-2023	100	98.21	20-07-2024	Physically Completed C.C Under Issue	14-07-2025	Mohan Lal Jain	msmljaindurgapur@yahoo.com
79	Assam	PMU Dibrugarh	158467	DN/19007/01009/AS	Completed	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-I: Road works & Toll Plaza	37/ 2	19.175	274.34	96.89	26-07-2024	16-09-2024	100	96.21	14-03-2025	Physically Completed C.C Under Issue	11-08-2025	Mohan Lal Jain	mljmobohw@gmail.com
80	Assam	PMU Dibrugarh	158464	DN/19007/01010/AS	Completed	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-II: Structures	37/ 2	0	55.96	43.82	26-07-2024	16-09-2024	100	98.05	14-03-2025	Physically Completed C.C Under Issue	12-08-2025	Mehta Construction Co.	mccmobostr@gmail.com
81	Assam	PMU Dibrugarh	60036	DN/19007/02002/AS	Completed	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam under SARDP-NE	37/ 15	15.447	379.32	96.84	20-02-2015	02-11-2015	100	99.9	31-10-2018	-	31-10-2020	ABCI Infrastructures Pvt. Ltd.-Jugal Kishore Mahanta Infra works LLP (JKM) (JV)	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
82	Assam	PMU Silchar	60048	DN/09012/01002/AS	Completed	4-Laning of Balachera-Harangiao section of NH-54 (ext.) (New NH-27) from km 275.00 to km 244.00 in the state of Assam on EPC mode under East-West corridor project under NHDP-II	54 Ext./ 27	25.25	887.68	519.3	31-10-2017	26-12-2017	100	99.24	24-06-2020	-	15-04-2024	Sushee Infra & Mining Limited - JSC Purpetruboprovodstroy (JSC PTPS) (JV)	planning.balachera@gmail.com
83	Assam	PMU Bongaigaon	149300	DN/01001/02001/AS	Completed	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	31/ 117	14.66	224.85	138.25	26-03-2020	26-06-2020	97.76	93.19	26-12-2022	Physically Completed C.C Under Issue	30-06-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
84	Assam	PMU Dhubri	157469	DN/01001/01019/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch.5.580 Km to Ch.25.633 Km (Design Ch.0.000 Km to Ch.17.737km) (Km 901.100 to Km 921.145 of old NH-31) of Bilasipara- Guwahati road (NH-17) (Section: Near Chirakuta to near Mowatari, before Chapar Bypass) in the state of Assam on HAM mode (Package-1)	31/17	17.737	1081.15	575	11-03-2024	05-02-2025	5.63	0	04-08-2027	04-08-2027	-	Bilasipara Guwahati Pvt. Ltd.	finance@bhartiainfra.com
85	Assam	PMU Bongaigaon	157470	DN/01001/01018/AS	Ongoing	Widening/ improvement to 4-Lane with paved Shoulder from Ch. 25.633 Km to Ch. 52.470 Km (Design Ch. 21.850 Km to Ch.48.670 Km) for Package-2 of Bilasipara- Guwahati road (NH-17) (Section: Near Mowatari, before Chapar Bypass to Tulungia (junction with NH-17)) in the state of Assam on HAM mode under NH(O)-NE (Pkg-2)	31/17	26.82	1338.61	759.18	11-03-2024	05-12-2024	3.6	0	03-06-2027	03-06-2027	-	Naresh Kumar Garg Infrastructure Ltd. (NKG)-Mowatari Guwahati Road Pvt. Ltd.	nkg@nkginfra.com
86	Assam	PMU Bongaigaon	151637	DN/01001/01017/AS	Completed	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia-Jogighopa Bridge Approach Section of Bilasipara- Guwahati road (NH 17) on EPC (Package-5)	31/17	18.9	691.53	418.49	22-03-2021	09-07-2021	99.47	99.14	31-12-2022	-	31-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
87	Assam	PMU Bongaigaon	152291	DN/01001/01015/AS	Ongoing	Construction of New 2-Lane EXTRADOSED CABLE STAYED Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa in Assam on EPC mode	31/17	4.385	746.76	402.75	10-08-2021	12-11-2021	72.71	71.15	10-11-2024	18-12-2026	-	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	spsjogighopa@spsingla.com
88	Assam	PMU Bongaigaon	150559	DN/01001/01016/AS	Completed	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section of Bilasipara-Guwahati road (NH-17) on EPC under BMP (Pkg. 6) 1 Toll Plaza at (Ch73+750 Km)	31/17	11.78	203.2	125.51	25-08-2020	26-10-2020	100	99.61	19-04-2022	-	06-07-2024	Mayasheel Construction	msc.pkg6@gmail.com
89	Assam	PMU Bongaigaon	155196	DN/01001/01014/AS	Completed	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipara Guwahati road (NH 17)	31/17	11.9	286.72	135.89	24-03-2023	25-10-2023	100	95.45	25-10-2025	Physically Completed C.C Under Issue	12-08-2025	Mayasheel Construction	msc.pkg7@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
90	Assam	PMU Bongaigaon	155081	DN/01001/01013/AS	Ongoing	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	31/17	43.75	1457.59	742	14-03-2023	27-12-2023	56.61	49.52	26-12-2026	25-12-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.bg.pkg8@gmail.com
91	Assam	PMU BOKO(SO)	155106	DN/01001/01012/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	31/17	33.684	1000.27	458.469	20-03-2023	11-12-2023	40.38	26.67	11-06-2026	11-06-2026	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojects@gmail.com
92	Assam	PMU BOKO(SO)	155294	DN/01001/01011/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road on NH-17 (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	31/17	27.31	1264.9	539.929	31-03-2023	18-12-2023	39.46	29.45	18-06-2026	18-06-2026	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojectspkg10@gmail.com
93	Assam	PMU Diphu	155006	DN/01017/01002/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from KM 38+500 to Km 51+246 (Design Chainage 38+500 to 50+959) with proposed Daboka Bypass of Daboka – Parokhaowa of NH 29 under NH(O)-NE (Package-1)	29	12.459	516.88	229.82	24-02-2023	30-11-2023	90.98	90.45	29-11-2025	28-02-2026	-	Mehta Construction Co.	mehtapkg1nh29@gmail.com
94	Assam	PMU Diphu	151703	DN/01017/01006/AS	Completed	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section of NH-29 in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-2)	29	15.213	257.5	138.329	26-03-2021	12-07-2021	89.35	87.83	03-01-2023	-	30-04-2023	P.D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
95	Assam	PMU Diphu	150844	DN/01017/01003/AS	Completed	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.007	266.26	129.14	10-08-2020	30-09-2020	100	97.38	24-03-2022	-	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
96	Assam	PMU Diphu	151433	DN/01017/01004/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-4)	29	15.47	260.07	141.35	03-02-2021	25-06-2021	96.18	96.07	17-12-2022	-	29-03-2023	S S Builders	ssbuilderspkg4@gmail.com,
97	Assam	PMU Diphu	151704	DN/01017/01005/AS	Completed	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Village in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-5)	29	17.43	288.85	141.464	31-03-2021	12-07-2021	100	99.41	12-01-2023	-	19-11-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
98	Assam	PMU Diphu	152336	DN/01017/01010/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	29	31.88	625.64	282.11	10-09-2021	14-07-2022	100	98.11	13-07-2024	Physically Completed C.C Under Issue	31-03-2025	Ashoka Buildcon Limited (ABL)	ablnh29pkg6@ashokabuildcon.in
99	Assam	PMU Diphu	153923	DN/01017/01001/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	29	10.79	204.1	81.27	02-09-2022	20-01-2023	96.8	94.65	20-07-2024	15-01-2026	-	Shankar Aganwal	nh29pkg7sa@gmail.com
100	Assam	PMU Dhubri	151239	DN/05003/01007/AS	Ongoing	Construction of 4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank, Assam) and Phulbari (on south Bank, Meghalaya) on NH-127B under JICA ODA Loan assistance (Phase-III)	127B	19.282	4997.04	3165.99	24-11-2020	15-12-2020	67.5	63.81	12-09-2028	12-09-2028	-	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbpint@gmail.com
101	Assam	PMU Dhubri	158630	DN/05003/01005/AS	Ongoing	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglaigaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) -Balance work [Srirampur - Dhubri Pkg-1]	127B	27.65	613.89	257.5	06-09-2024	25-11-2024	43.95	36.92	25-11-2026	25-11-2026	-	R&C Infra Engineers Pvt. Ltd.-J Infratech Limited (JIL) (JV)	rc.jandupkg1@jinftratech.com
102	Assam	PMU Dhubri	153745	DN/05003/01006/AS	Completed	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglaigaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2]	127B	26.504	909.02	453.9	04-08-2022	02-01-2023	100	97.78	01-01-2025	Physically Completed C.C Under Issue	30-06-2025	J Infratech Limited (JIL)	assam.pkg2@gmail.com assam.pkg2@jinftratech.com
103	Assam	PMU Dibrugarh	153150	DN/01019/01002/AS	Completed	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoa-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section in Assam on EPCMode under NH(O)-NE [Pkg.1]	37/15	24.6	215.27	115.82	31-03-2022	25-07-2022	100	96.53	24-07-2024	-	09-10-2024	Ganpati Builders	op.sharma0082@gmail.com, ganpatibuilders0082@gmail.com, ganpatidib@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
104	Assam	PMU Dibrugarh	153193	DN/01019/01001/AS	Completed	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahool-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalainhulla section in Assam on EPCMode under NH(O)-NE (Pkg.2)	37/15	19.73	170.95	101.16	05-04-2022	25-07-2022	100	98.81	24-07-2024	-	22-08-2024	Jugal Kishore Mahanta Infra works (JKM)	jkmahanta@jkmnfra.net , jkmho@jiminfra.net , jkmdbrproject@gmail.com
105	Assam	PMU Dibrugarh	154861	DN/01019/01005/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalain hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) in Assam on EPCMode under NH(O)-NE (Pkg-3)	37/15 & 38/315	41.32	458.59	210	03-02-2023	19-05-2023	72.35	70.05	17-05-2025	31-03-2026	-	TTC Infra India	ttcii.tm@gmail.com
106	Assam	PMU Dibrugarh	155007	DN/01019/01004/AS	Ongoing	Widening/Improvement to 2-Lane Lane with Paved Shoulder from km 16+900 (Bogapani) to km 27+150 (Golai Goan) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2-Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District under NH(O)- NE (Pkg-4)	38/315	10.25	356.65	114.986	28-02-2023	08-12-2023	22.7	18.94	06-12-2025	06-12-2026	-	RK Infracorp Pvt. Ltd.(RKIPL)	rkinfradigboiproject2023@gmail.com
107	Assam	PMU Silchar	155122	DN/01012/01008/AS	Ongoing	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	37 & 306	20	1256.9	504.336	21-03-2023	22-01-2024	48.26	43.79	23-07-2026	22-07-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.sd.pkg1@gmail.com
108	Assam	PMU Silchar	155293	DN/01012/01007/AS	Ongoing	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	306	29.36	1716.21	592.8	31-03-2023	14-02-2024	64.99	61.3	14-08-2026	14-08-2026	-	J Infratech Limited (JIL)	jandu.silchar@jinfratech.com
109	Assam	PMU Silchar	157475	DN/01011/01009/AS	Ongoing	Widening/Improvement of Existing 2 lane to 4-Laning of Karimganj-Silchar section of NH-37 from Design Ch 0.000 near Silchar ISBT to Design Ch 15.970 near Kalinagar Pt I on NH-37 in Assam on HAM Mode (Pkg-1)	37	15.97	1181.55	696.5	11-03-2024	17-09-2025	0	0	17-09-2027	17-09-2027	-	Jandu Silchar Highway Pvt. Ltd.	jandu.panchgram@jinfratech.com
110	Assam	PMU Silchar	156858	DN/01011/01004/AS	Ongoing	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-I Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojna in Economic Corridors	6 & 37	11.8	728.97	409.25	01-11-2023	10-08-2024	46	41.16	09-02-2027	09-02-2027	-	J Infratech Limited (JIL)	isbt.silchar@jinfratech.com
111	Assam	PMU Silchar	155087	DN/01011/01003/AS	Ongoing	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojna in Economic Corridors (Project Length – 11.1 km).	6 & 37	11.1	574.26	292.293	16-03-2023	09-02-2024	55.1	49.02	09-08-2026	10-08-2026	-	S S Builders	badarpurkmr@gmail.com
112	Assam	PMU Karimganj	157471	DN/01011/01005/AS	Ongoing	Widening/Improvement to 4-Laning and Greenfield alignment with Paved shoulder of Silchar-Badarpur – Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End point of proposed Badarpur Bypass) to Km. 62.800 (Start point of proposed Nilambazar/Cheragi Bypass) in the state of Assam on HAM Mode (Package-4)	37 & 8	24.2	1319.55	554.16	11-03-2024	18-08-2025	0	0	18-09-2027	18-09-2027	-	MKC Badarpur Churaibari Kamakhya Highways Pvt. Ltd.	engineering@mkcinfrastructureltd.com
113	Assam	PMU Karimganj	157472	DN/01011/01008/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from existing road and Greenfield alignment form Design Ch. 62.800 (start of proposed Nilambazar/Cheragi Bypass) to Design Ch. 87.700 near Chandkhira Village of NH-8 on Silchar-Churaibari in the state of Assam on HAM Mode (Package-5)	8	24.9	1258.13	690	11-03-2024	26-04-2025	0	0	23-10-2027	23-10-2027	-	Bhartia Infra Projects Limited(BIPL)	ccb_silchar@yahoo.co.in
114	Assam	PMU Karimganj	157473	DN/01011/01007/AS	Ongoing	Widening/Improvement to 4-Lane with Paved shoulder for existing as well as Greenfield alignment of Badarpur – Churaibari section of NH-8 from Design chainage 87.700 (Chandkhira) to Km. 106.500 (Churaibari) section (Assam-Tripura border) in the state of Assam on HAM Mode (Package-6)	8	18.8	870	449.81	11-03-2024	07-03-2025	10.78	8	07-03-2027	07-03-2027	-	MKC Infrastructure Pvt. Ltd	engineering@mkcinfrastructureltd.com
115	Assam	PMU Karimganj	157474	DN/01011/01006/AS	Ongoing	Widening/Improvement to 4-L of Karimganj - sutarkandi section of NH 37 from design Ch 0+020 (Start of proposed Karimganj Bypass from NH -8) to design Chainage Km 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) on Silchar-Churaibari in the State of Assam on HAM Mode (Package-7)	37	14.36	791.79	380.26	11-03-2024	28-02-2025	5.46	0	28-02-2027	28-02-2027	-	MKC Infrastructure Pvt. Ltd	engineering@mkcinfrastructureltd.com
116	Assam	PMU Silchar	157476	DN/01018/01001/AS	Ongoing	Improvement to 4-Lane with Paved Shoulder from existing km 260+000 (Design Ch.4+560 km) to existing km Ch.233+000 (D. Ch.24+560) of Silchar (near Nutan Dayapur village) - Budha Nagar Section (Length-20.00 Km) of NH-37 under Package: Silchar-Jinibam Pkg-1 in the state of Assam on HAM Mode	53/ 37	20	957.95	476	11-03-2024	15-01-2025	21.89	8	15-01-2028	15-01-2028	-	Silchar Jinibam Highways Private Limited	headoffice@dccinfra.co.in

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
117	Assam	PMU Silchar	AS-1	DN/01018/01002/AS	Awarded, not Appointed	4-laning of silchar (near Budha Nagar) at Existing km 233+000 (D. Ch. 24.560) to Jiribam at Existing km 212+060 (D. ch. 37.650) including Tunnel of NH-37 (Length:13.09 km) in the State of Assam and Manipur under NH(O)-NE on Hybrid	53/ 37	13.09	1186.2	589	15-10-2025	To be given	0	0	-	-	-	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com
118	Assam	PMU Bongaigaon	155286	DN/01005/01004/AS	Ongoing	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	62/217	8.415	88.56	33.705	31-03-2023	26-03-2024	76.58	72.25	25-09-2025	31-01-2026	-	Shyama Construction	shyamaconstructionnh217@gmail.com
119	Assam	PMU Silchar	157188	DN/02002/01004/AS	Ongoing	Wideinig & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 96.870 near Jiri River to km 116.550 near Hangrum (Package-7) on EPC mode (Assam portion)	137	19.68	846.82	264.36	22-01-2024	04-03-2024	71.6	67.99	04-03-2026	04-03-2026	-	Rajinder Infrastructure Pvt.Ltd.	official.riplassam@gmail.com
120	Assam	PMU Silchar	155284	DN/02002/01003/AS	Ongoing	Widening & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	137	20.02	904.04	344.655	31-03-2023	29-08-2023	68.7	60.44	29-08-2025	28-02-2026	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	appl.tmr8@gmail.com
121	Assam	PMU Silchar	155288	DN/02002/01002/AS	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	137	19.989	614.43	344.655	31-03-2023	29-08-2023	69.85	50.71	29-08-2025	31-03-2026	-	KPC Projects Ltd.	pc.nh137@kpc.co
122	Assam	PMU Silchar	155287	DN/02002/01001/AS	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)	137	19.921	693.15	354.69	31-03-2023	29-08-2023	66.76	58.63	29-08-2025	28-02-2026	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
123	Assam	PMU Dibrugarh	155289	DN/02003/01003/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kandulijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under Bharatmala Pariyojna (Dibrugarh-Oyan, Package-1)	52/ 515	26.901	609.16	267.62	31-03-2023	18-10-2023	100	99.45	17-04-2026	-	11-08-2025	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in
124	Assam	PMU Dibrugarh	155281	DN/02003/01002/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaji district in the State of Assam on EPC mode under Bharatmala Pariyojna (Package-2)	52/ 515	27.299	562.05	249.4	31-03-2023	11-08-2023	100	99.79	08-02-2026	-	31-07-2025	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in
125	Assam	PMU Dibrugarh	155291	DN/02003/01001/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)	52/ 515	27.514	665.47	266.24	31-03-2023	16-09-2024	72.85	66.25	17-03-2027	31-03-2026	-	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstruction.in

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
126	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151044	DN/09008/02020/JM	Completed	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	244	14	8.01	6.55	01-03-2018	07-03-2018	100	100	31-08-2019	-	11-10-2020	Khanday Infrastructure Ltd.	directorkipl@gmail.com
127	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	157024	DN/09008/02019/JM	Completed	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	244	23.2	16.49	12.47	16-02-2018	22-03-2018	0	0	31-08-2019	-	31-08-2019	Khanday Infrastructure Ltd.	-
128	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	154039	DN/09014/01010/JM	Ongoing	Construction of a 4-Lane elevated flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	144A	1.35	245.34	135.125	24-09-2022	10-01-2023	68.3	55.39	09-01-2025	31-03-2026	-	Maan Builders	maanbuildersjammu@gmail.com maanbuilderspk1@gmail.com
129	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	80719	DN/09014/01008/JM	Completed	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) in UT of Jammu and Kashmir on EPC basis (Pkg-2)	144A	5.2	458.06	277.03	15-03-2018	07-08-2018	100	99.16	04-02-2021	-	15-10-2022	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	salwanguleria@spsingla.com, spsakhnoor@spsingla.com
130	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	138017	DN/09014/01007/JM	Ongoing	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) in UT of Jammu and Kashmir on EPC basis (Pkg-3A) 1 No. TOLL of 8- Lane @ Ch. 20+440	144A	20.35	435.82	193.99	02-03-2019	12-07-2019	85.11	83.36	11-07-2021	31-01-2026	-	Tarmat Ltd.	tarmatakhnnoor@gmail.com
131	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	154301	DN/09014/01006/JM	Ongoing	Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khali Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	144A	3.744	198.28	102.47	14-12-2022	14-03-2023	84.1	84.03	13-03-2025	31-01-2026	-	V. K. Gupta & Associates	1. amitkumar@vkga.in 2. contact@vkga.in 3. vkq.brconst@gmail.com
132	Jammu & Kashmir (RO-Jammu)	PMU Akhnoor	66765	DN/09008/02011/JM	Completed	Widening and Up-gradation to 2-Lane with Paved Shoulder of configuration and geometric improvement from Km 0.000 to Km 16.990 on Chenani – Sudhmahadev section of NH-244 in UT of Jammu and Kashmir to be executed on EPC basis	244	16.99	264.21	155.04	27-03-2018	22-11-2018	96.92	93.76	21-11-2020	Physically Completed C.C Under Issue	10-02-2025	ECI Engineering & Constr. Co. Ltd.- SRM (Shri Ram Mehta) Contractors Pvt. Ltd. (JV)	srmcontractors@gmail.com srmcplc@gmail.com
133	Jammu & Kashmir (RO-Jammu)	PMU Doda	150870	DN/09008/02007/JM	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km 20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-1)	244	9.46	225.3731	118.41	31-07-2020	01-10-2020	90.41	87.28	01-04-2022	31-10-2026	-	OASIS Technocon Ltd - Vidya Infrabuild Pvt. Ltd. (VIPL) (JV)	info@oasisprojects.com pkg1a.goha@gmail.com
134	Jammu & Kashmir (RO-Jammu)	PMU Doda	150872	DN/09008/02013/JM	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Package II)	244	8.73	210.79	99	31-07-2020	01-10-2020	94.17	92.64	01-04-2022	31-03-2026	-	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com construction@e5infra.com
135	Jammu & Kashmir (RO-Jammu)	PMU Doda	151439	DN/09008/02012/JM	Completed	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 in UT of Jammu and Kashmir on EPC Mode under NH(O)-Gen (Package III)	244	2.419	749.61	431.28	08-02-2021	25-03-2021	100	100	24-03-2023	-	17-03-2025	APCO Infratech Pvt. Ltd	ddbabu@apcoinfra.com dc.ktp@apcoinfra.com
136	Jammu & Kashmir (RO-Jammu)	PMU Doda	151430	DN/09008/02010/JM	Completed	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (PKG- 1)	244	20.251	486.45	208.581	03-02-2021	29-03-2021	97.21	97.16	28-09-2022	Physically Completed C.C Under Issue	02-10-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	randcinfraengineers@gmail.com randcdodaoffice@gmail.com
137	Jammu & Kashmir (RO-Jammu)	PMU Doda	152091	DN/09008/02009/JM	Ongoing	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg - 2)	244	14.84	512.43	220.3256	19-07-2021	26-08-2021	52.19	49.18	24-02-2023	31-10-2026	-	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	mathiyan_mzn@rediffmail.com pm.jk@mathiyan.com
138	Jammu & Kashmir (RO-Jammu)	PMU Doda	149359	DN/09008/02008/JM	Ongoing	Construction of Bi-directional Tunnel at "Km 83" of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Design Ch. 66.535 to Ch. 67.805 (Existing Km 82.675 to Km 82.925) (Khellani-Kishtwar) on NH-244 in UT of J&K on EPC Mode under NH(O)	244	1.269	91.29	76.49	07-02-2020	08-06-2020	49.62	47.85	07-06-2022	Under Termination	-	Beigh Construction Co. Pvt. Ltd.	beigh.bcc@gmail.com md.bccpl@gmail.com,
139	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151691	DN/09008/02015/JM	Completed	Construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (at the end of Km 83rd Tunnel near Dhrabshalla) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass - Dulhasti) (Ex. Km 97+0751) of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	244	9.12	398.51	83.65	30-03-2021	01-07-2021	98.55	97.34	31-12-2022	Physically Completed C.C Under Issue	31-03-2025	R & B Infra Project Pvt. Ltd	legal@rathoregroup.co

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
140	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	152003	DN/09008/02014/JM	Ongoing	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & a link road to Kishtwar town from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chattroo section in UT of Jammu and Kashmir on EPC Mode (Pkg-4)	244	16.746	859.67	436.337	07-07-2021	24-08-2021	47.88	46.3	23-08-2023	30-06-2027	-	APS Hydro Pvt. Ltd. Unique Construction (APS - UC) (JV)	apshydro@gmail.com rohit.malik@apshydro.com
141	Jammu & Kashmir (RO-Jammu)	PMU Kishtwar	151693	DN/09008/02016/JM	Ongoing	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (Bandarkoot) to Km. 111.06 (Chattroo) of 15.52 Km length on Chenani-sudhmahadev-Goha-Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-5)	244	15.52	497.09	202.603	13-07-2021	24-08-2021	95.64	90.93	19-02-2023	31-03-2026	-	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)	sginbpgk5@gmail.com
142	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	60060	DN/09023/01005/SR	Completed	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh Tunnel (Sonamarg Tunnel) of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 5.568 Km from approximately km 69.000 to km 81.300 on new alignment between Kullian and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar- Sonamarg-Gumri road) on DBFOT (semi-Annuity basis)	1	11.98	2716.9	2378.76	19-12-2019	24-06-2020	100	0	21-12-2023	-	27-07-2024	APCO Infratech Pvt. Ltd	dksaini@apcoinfra.com
143	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	150679	DN/09023/02001/SR	Ongoing	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) in F.Y.- 2020-21 and (II) 14.150 Km long 2-L Bi- directional single tube Zoji-la Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	1	30.893	6808.69	4509.5	25-08-2020	01-10-2020	66.05	60.37	30-09-2026	28-02-2028	-	Megha Engineering & Infrastructures Ltd (MEIL)	meilplanning.zojila@meghaeng.com
144	Jammu & Kashmir (RO-Srinagar)	PMU Anantnag	151431	DN/09008/02017/SR	Completed	Construction & Upgradation to 2/ 4-Lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Vailoo)to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)	244	27.943	285.28	157.26	03-02-2021	31-03-2021	98	97	30-09-2022	-	11-05-2023	New India Contractors & Developers Pvt. Ltd. Khanday Infrastructure Ltd. (JV)	directorkipl@gmail.com
145	Jammu & Kashmir (RO-Srinagar)	PMU Anantnag	151692	DN/09008/02018/SR	Completed	construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	Connecting NH-244 & NH-44	8.47	260.4	57.264	30-03-2021	15-06-2021	100	97.92	16-12-2022	-	31-07-2024	E5 Infrastructure Pvt. Ltd.	syedaesan821@gmail.com
146	Jammu & Kashmir (RO-Srinagar)	PMU Sonamarg	150682	DN/09002/02002/SR	Completed	Strengthening & Upgradation of existing carriageway to intermediate lane from km 0.000 to km 42.820 of Length 42.820kms on Baramulla-Gulmarg section of NH-701A in the UT of Jammu & Kashmir on EPC mode	701A	42.82	131.6	84.62	31-08-2020	08-10-2020	98.51	97.9	06-04-2022	-	06-10-2022	United Jehlum Road Roof Builders - Jehlum Construction Co (JV)	danish.mir3@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
147	Ladakh	PMU Kargil	151695	DN/09016/03002/LA	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil- Zanskar Road from Design Km 30.040 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)	301	26.96	404.89	229.194	31-03-2021	01-07-2021	75.38	71.11	02-01-2023	31-03-2026	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
148	Ladakh	PMU Kargil	151696	DN/09016/03001/LA	Ongoing	Widening & Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Design km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)	301	30	381.01	217.09	31-03-2021	01-07-2021	82.74	76.13	02-01-2023	31-03-2026	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
149	Ladakh	PMU Kargil	151458	DN/09016/03009/LA	Ongoing	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from km 87+00 to KM 98+524 in the UT of Ladakh(Formerly State of J&K) on EPC Mode (PKG-IV)	301	11.52	214.21	49.73	05-08-2020	02-03-2021	90.09	82.96	01-03-2024	28-02-2026	-	United Jehlum Road Roof Builders	united.kargil.nh301@gmail.com
150	Ladakh	PMU Kargil	151459	DN/09016/03007/LA	Completed	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formerly State of J&K) on EPC Mode (PKG-V)	301	18.65	313.39	151.74	11-08-2020	10-12-2020	100	94.94	09-12-2023	-	26-06-2023	S&P Infrastructure Developers Pvt. Ltd. Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
151	Ladakh	PMU Kargil	151460	DN/09016/03006/LA	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT of Ladakh (Formerly State of J&K) on EPC mode (PKG-VI)	301	31.14	400.09	185.367	27-01-2021	24-05-2021	100	96.39	23-05-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
152	Ladakh	PMU Kargil	151461	DN/09016/03010/LA	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode (PKG-VII)	301	47.93	498.71	239	27-01-2021	14-06-2021	100	97.59	13-06-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
153	Ladakh	PMU Kargil	151697	DN/09016/02009/LA	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (PKG-VIII)	301	33.77	398.37	195.287	31-03-2021	01-07-2021	90.59	85.97	02-01-2023	28-02-2026	-	Satish Aggarwal & Co.	sarccompany@gmail.com
154	Ladakh	PMU Kargil	153735	DN/09016/03008/LA	Completed	Construction of 3 No. of 1x25 M Span Bridge at Km. 165.296, Km. 172.965 and Km. 185.509 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-3)	301	0.075	28.48	14.06	28-08-2020	01-06-2021	100	99.98	01-07-2024	-	03-01-2024	SGF Infra Pvt Ltd	hafizconstco@gmail.com
155	Ladakh	PMU Kargil	153736	DN/09016/03005/LA	Completed	Construction of 1x15 M Span Bridge at Km 125.493, 1x20 M Span Bridge at Km 125.852 and 1x10 M Span Bridge at Km 129.445 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-1)	301	0.045	34.11	14.328	28-08-2020	01-06-2021	100	99.98	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	hafizconstco@gmail.com
156	Ladakh	PMU Kargil	153737	DN/09016/03004/LA	Completed	Construction of 1x45 M Span Bridge including its approaches at Km 130.230 on NH-301 on Kargil - Zanskar Road on EPC mode (Bridge-2)	301	0.045	18.21	8.111	21-08-2020	01-07-2021	100	98.38	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	sgfjammu@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
157	Manipur	PMU Noney	60077	DN/01018/02009/MN	Completed	Construction and Maintenance of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m (Total Length 1.870Km) on Jiribam-Barak road on NH-53 (New NH-37) in Manipur on EPC mode	53/ 37	1.867	141.14	109	02-12-2016	27-04-2017	100	83.18	24-04-2020	-	27-04-2022	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com
158	Manipur	PMU Noney	151269	DN/01018/02003/MN	Completed	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (at 95.50 Km) on NH-53 (New NH-37) on EPC mode in Manipur	53/ 37	0.377	49.31	41.88	27-11-2020	04-01-2021	100	98.36	16-10-2022	-	27-12-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
159	Manipur	PMU Noney	151709	DN/01018/02002/MN	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal-Khongsang-Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	53/ 37	12.67	139.38	78.99	30-03-2021	01-07-2021	74.65	73.2	02-01-2023	31-01-2026	-	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
160	Manipur	PMU Noney	160493	DN/01018/02008/MN	Ongoing	Widening to 2-Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) in the State of Manipur on (EPC) mode (PKG-2) - Balance Works & Rectification works	53/ 37	17.18	195.14	72.72	07-02-2025	18-03-2025	40.4	38.23	18-03-2026	31-03-2026	-	SCONS Infrastructures Pvt. Ltd.	sipl@sconsinfra.in;
161	Manipur	PMU Noney	152089	DN/01018/02007/MN	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) on EPC Mode in Manipur (PKG-3)	53/ 37	33.16	467	253.84	15-07-2021	15-09-2021	82.56	80.64	19-03-2023	01-02-2026	-	Mehta Construction Co. - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
162	Manipur	PMU Noney	152292	DN/01018/02006/MN	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) on EPC Mode in Manipur (PKG-4)	53/ 37	35.17	579.63	268.335	23-08-2021	27-06-2022	76.99	73.38	29-12-2023	31-03-2026	-	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
163	Manipur	PMU Noney	153048	DN/01018/02005/MN	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pulion (Kambiron) Village on EPC Mode in Manipur (PKG-5)	53/ 37	30	410.68	218.518	25-03-2022	09-11-2022	76.7	72.35	12-05-2024	31-03-2026	-	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
164	Manipur	PMU Noney	153148	DN/01018/02004/MN	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6) on EPC mode under NH(O)-TSP	53/ 37	38.29	504.76	243.99	31-03-2022	07-02-2023	81.2	79.01	06-02-2025	31-03-2026	-	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
165	Manipur	PMU Noney	154594	DN/01018/02001/MN	Ongoing	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 169+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	53/ 37	36.404	760.16	248.63	19-01-2023	30-12-2023	72.5	69.13	28-12-2025	31-07-2026	-	P.D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in
166	Manipur	PMU Tamenglong	148456	DN/18002/01002/MN	Completed	Improvement / Widening To 2 Laning of Stretch from Khongsang to Tamenglong (Design length= 37.974 Km) of NH-137 in the state of Manipur on EPC mode under SARDP-NE	137	37.974	471.04	296.25	08-03-2019	01-08-2019	100	97.5	31-07-2022	-	08-04-2023	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scc.mn296@gmail.com
167	Manipur	PMU Tamenglong	151640	DN/02002/01005/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	137	10	185.8	111.8	19-07-2021	15-09-2021	100	98.15	16-03-2023	-	10-01-2025	Roadridge Developers Pvt. Ltd.(RDPL)- Sunshine Overseas Pvt. Ltd.(SOPL) (JV)	rdplsopljvpgk1@gmail.com
168	Manipur	PMU Tamenglong	152087	DN/02002/01006/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village from km 10.000 at Dialong to km 31.430 near Old Tamenglong , near Barak River on EPC Mode (Package-2)	137	21.43	483.87	292.448	20-07-2021	15-09-2021	92.94	90.04	16-03-2023	31-03-2026	-	J Infratech Limited (JIL)-Niraj Cement Structurals Ltd. (JV)	jcipl.manipur@gmail.com
169	Manipur	PMU Tamenglong	151707	DN/02002/01007/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 31.430 at Old Tamenglong to km 43.480 ending near Phelong on EPC Mode (Package-3)	137	12.05	234.08	150.06	26-03-2021	21-06-2021	97.85	89.3	20-12-2022	15-02-2026	-	Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
170	Manipur	PMU Tamenglong	151641	DN/02002/01008/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 43.480 at Phelong to km 54.180 near Azuram on EPC Mode (Package-4)	137	10.7	198.77	119.744	19-07-2021	15-09-2021	100	97.6	16-03-2023	-	24-03-2025	Roadridge Developers Pvt. Ltd.(RDPL)- Sunshine Overseas Pvt. Ltd.(SOPL) (JV)	rdplsopljvpgk4@gmail.com
171	Manipur	PMU Tamenglong	152293	DN/02002/01009/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu on EPC Mode (Package 5)	137	26.45	477.86	286.712	23-08-2021	18-11-2021	84.87	81.79	19-05-2023	31-01-2026	-	Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
172	Manipur	PMU Tamenglong	152328	DN/02002/01010/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River on EPC Mode (Package-6) (Manipur portion)	137	16.24	311.18	191.08	10-09-2021	19-11-2021	84.87	80.83	20-05-2023	31-03-2026	-	B R Goyal Infrastructure Ltd.	tamenglongmahurpkg6@gmail.com
173	Manipur	PMU Ukhrul	149283	DN/01007/03002/MN	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 of NH-202 in the state of Manipur on EPC mode (Package-1)	150/202	16.9	224.44	124.81	28-03-2020	01-07-2020	75.27	67.76	30-06-2022	31-03-2026	-	Varaha Infra Limited	varaha.imphal@gmail.com
174	Manipur	PMU Ukhrul	149292	DN/01007/03001/MN	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 of NH-202 in the state of Manipur on EPC mode (Package-2)	150/202	14.07	186.86	135.63	28-03-2020	01-07-2020	86.4	83.38	30-06-2022	31-03-2026	-	Varaha Infra Limited	varaha.imphal@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
175	Manipur	PMU Ukhrl	157539	DN/01007/03005/MN	Ongoing	Strengthening of Ukhrl to Choithar section of NH-202 from existing km 50+520 to km 59+236 (Design Chainage km 45+600 to km 54+212) Length-8.612 km in the State of Manipur on EPC mode under NH(O)-NE (Package-4)	150/202	8.612	26.25	16.3724	15-03-2024	01-07-2024	15.77	15.03	30-06-2025	31-03-2026	-	Vertex Construction	Vertexmnp2022@gmail.com
176	Manipur	PMU Ukhrl	155297	DN/01007/03006/MN	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	150/202	42.59	564.05	225.82	31-03-2023	01-04-2025	7.9	6.06	31-03-2027	06-05-2027	-	S S Builders	Appointed date not yet declared
177	Manipur	PMU Ukhrl	155298	DN/01007/03004/MN	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrl - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	150/202	44.48	554.66	221.228	31-03-2023	08-12-2024	19.73	15.38	07-12-2026	07-12-2026	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
178	Manipur	PMU Ukhrl	155299	DN/01007/03003/MN	Ongoing	Widening/Improvement to 2 Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal -Ukhrl - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	29	11.009	164.89	68.429	31-03-2023	24-12-2024	15.74	12.9	26-06-2026	26-06-2026	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
179	Manipur	PMU Ukhrl	153460	DN/03003/02002/MN	Completed	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km in the State of Manipur on EPC mode under NH(O)-NE (Pkg-II) (Manipur portion)	202	14.72	152.11	73.48	21-06-2022	20-02-2023	100	98.45	19-02-2025	-	20-03-2025	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
180	Manipur	PMU Senapati	151444	DN/09024/02005/MN	Ongoing	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A in the State of Manipur on EPC mode	129A	22.34	226.32	151.147	05-02-2021	21-06-2021	73.82	70.29	22-12-2022	31-01-2026	-	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csrinfratechindia@gmail.com
181	Manipur	PMU Senapati	151445	DN/09024/02004/MN	Ongoing	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km on NH-129A in the State of Manipur on EPC mode	129A	17.66	188.36	128.5455	05-02-2021	21-06-2021	99.02	96.74	22-12-2022	31-01-2026	-	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csrinfratechindia@gmail.com
182	Manipur	PMU Senapati	151446	DN/09024/02001/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A in the State of Manipur on EPC mode	129A	16.84	204.58	121	07-07-2021	15-09-2021	100	97.3	19-03-2023	-	12-02-2023	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
183	Manipur	PMU Senapati	151447	DN/09024/02003/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A in the State of Manipur on EPC mode	129A	18.16	232.63	145.8685	12-02-2021	21-06-2021	100	96.54	22-12-2022	-	12-01-2024	Satya Builders	pm.sanjaysingh@satyagroupindia.in
184	Manipur	PMU Senapati	152294	DN/09024/02002/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A in the State of Manipur on EPC mode under NH(O)-TSP	129A	34.494	467.41	269.424	27-08-2021	26-11-2021	100	98.17	25-11-2023	-	28-02-2025	New India Contractors & Developers Pvt. Ltd. Bharat Construction Co. (JV)	bccjv3121@gmail.com
185	Manipur	PMU Ukhrl	157538	DN/08015/02005/MN	Awarded, not Appointed	Construction of 2-lane Ukhrl bypass starting from km 537.850 old NH-202 & joining at km 8.840 of NH-102A (Ukhrl - Tolloi - Tadubi Road) and continuing up to km 9.840 of NH-102A (Length 6.571 km) in the State of Manipur on EPC mode under NH(O)-NE (Package-1)	Connecting NH-202 & NH-102A	6.571	204.3	90.77	15-03-2024	To be given	0	0	-	-	-	SCONS Infrastructures Pvt. Ltd.-Kaushal Sharma (JV)	-
186	Manipur	PMU Senapati	155085	DN/08015/02002/MN	Ongoing	Construction of 2-laning with Hard shoulder of Ukhrl Tolloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	102A	41.4	578.98	235.82	15-03-2023	01-03-2024	77.05	67.68	01-03-2026	01-03-2026	-	S S Builders - Ganpati Builders (JV)	ganpatibuilders0082@gmail.com
187	Manipur	PMU Senapati	154500	DN/08015/02003/MN	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrl - Tolloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km in the State of Manipur on EPC mode under NH(O)-TSP (Package -3)	102A	31.02	315.56	155	16-12-2022	23-07-2023	90.71	87.53	20-01-2025	31-01-2026	-	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
188	Manipur	PMU Senapati	152295	DN/08015/02004/MN	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrl - Tolloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km in the State of Manipur on EPC mode under NH(O)-TSP(Package -4)	102A	23.96	310.76	150.144	27-08-2021	27-08-2022	96.77	94.03	28-02-2024	31-01-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
189	Manipur	PMU Churachandpur	149281	DN/01020/03001/MN	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH 102B from km 0.000 to km 13.747 in the State of Manipur on EPC mode under NH(O) (Pkg- I A)	102B	13.747	151.32	92.71	31-03-2020	01-07-2020	100	83.71	30-06-2022	-	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com
190	Manipur	PMU Churachandpur	149280	DN/01020/03007/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km13.747 to km32.835 in the State of Manipur on EPC mode under NH(O) (Pkg- IB)	102B	19.09	241.52	139.8	31-03-2020	01-07-2020	95.89	89.29	30-06-2022	30-03-2026	-	RSM Infra Projects	rsminfraprojects@gmail.com
191	Manipur	PMU Churachandpur	149277	DN/01020/03006/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km32.835 to km48.587 in the State of Manipur on EPC mode under NH(O) (Pkg- IIA)	102B	15.75	232.99	139.19	31-03-2020	01-07-2020	91.93	89.65	30-06-2022	28-03-2026	-	Bharat Vanija Eastern Pvt. Ltd.(BVEPL)	bharatvanijaimphalbranch@gmail.com
192	Manipur	PMU Churachandpur	150563	DN/01020/03005/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 in the State of Manipur on EPC mode under NH(O) (Package-II B)	102B	21.28	365.53	206.408	30-06-2020	05-08-2020	83.23	78.18	04-08-2022	25-05-2026	-	Bharat Vanija Eastern Pvt. Ltd.(BVEPL)	bharatvanijaimphalbranch@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
193	Manipur	PMU Churachandpur	152088	DN/01020/03004/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km in the State of Manipur on EPC mode (Pkg-3)	102B	51.89	673.27	404.481	14-07-2021	25-08-2021	81.26	78.7	24-08-2023	09-03-2026	-	M & S Co.	mSCO2008@gmail.com
194	Manipur	PMU Churachandpur	160809	DN/01020/03010/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 in the State of Manipur on EPC mode under NH(O) (Pkg- IVA) -(Balance Work)	102B	11.15	204.12	70.95	06-06-2025	30-08-2025	0	0	29-08-2026	29-08-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	akshivhare@rediffmail.com
195	Manipur	PMU Churachandpur	160830	DN/01020/03009/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 in the State of Manipur on EPC mode under NH(O) (Pkg- IVB) -(Balance Work)	102B	11.03	177.76	27.828	06-06-2025	08-11-2025	0	0	07-11-2026	07-11-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	akshivhare@rediffmail.com
196	Manipur	PMU Tengnoupal	149356	DN/12019/01001/MN	Completed	Improvement/Strengthening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) in state of Manipur on EPC basis under NH(O)	102C	18	107.72	70.6	27-03-2020	01-07-2020	100	96.84	01-07-2022	-	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
197	Manipur	PMU Senapati	150572	DN/01007/02003/MN	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4A)	39/02	12.435	379.39	212.541	31-08-2020	15-10-2020	79.47	59.92	18-04-2022	31-01-2026	-	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	civil@lekconinfra.com
198	Manipur	PMU Senapati	154486	DN/01007/02002/MN	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4B)	39/02	12.39	268.98	132.9753	16-12-2022	05-12-2024	41.99	21.85	05-06-2026	05-06-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
199	Manipur	PMU Senapati	154501	DN/01007/02004/MN	Ongoing	Widening/Improvement of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5A)	39/02	10.7	228.97	122.4	16-12-2022	26-02-2025	35.02	0	27-08-2026	27-08-2026	-	Allone Infra Pvt. Ltd.	prabhjot.singh@alloneinfra.com
200	Manipur	PMU Senapati	151706	DN/01007/02001/MN	Ongoing	Widening/Improvement of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilakuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5B)	39/02	11.029	211.7	126.577	27-03-2021	20-07-2021	78.49	64.16	21-01-2023	31-03-2026	-	NSC Projects Pvt. Ltd	nscmanipu07@gmail.com
201	Manipur	PMU Tengnoupal	66770	DN/06001/02001/MN	Completed	4- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 330.000 to Km 350.000 (design Km 349.555) (Package-I) on EPC mode by ADB fund under SASEC Tranche-2	39/102	19.555	820.56	402.66	05-09-2019	01-06-2020	100	97.23	31-05-2023	-	30-04-2023	GR Infra Projects Ltd	planning.immo@grinfra.com
202	Manipur	PMU Tengnoupal	60065	DN/06001/02002/MN	Completed	2- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 350.000 to Km 395.680 (Package- II) on EPC mode by ADB fund under SASEC Tranche-2	39/102	45.68	789.81	448.415	01-06-2018	16-10-2018	100	97.8	15-10-2021	-	30-06-2021	GR Infra Projects Ltd	planning.imwa@grinfra.com
203	Manipur	PMU Tengnoupal	151639	DN/03004/01003/MN	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from Km 395.680 to Km 406.000 in state of Manipur on EPC mode (Package-III)	39/102	9.852	259.31	138.8	22-03-2021	21-06-2021	100	97.11	21-12-2022	-	30-06-2024	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com
204	Manipur	PMU Tengnoupal	151638	DN/03004/01002/MN	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from km 406.000 to Km 425.411 in state of Manipur on EPC mode (Package-IV)	39/102	19.411	277.99	140	22-03-2021	20-07-2021	100	97.68	19-01-2023	-	30-04-2024	SKV Infratech Pvt. Ltd - SPG Infraprojects Pvt. Ltd (JV)	imphalmorehpkgiv@gmail.com
205	Manipur	PMU Tengnoupal	66774	DN/03004/01001/MN	Completed	Construction of Moreh Bypass to 2-lane with Paved shoulder from km 421.950 to 425.411 of NH-39 (New NH-102) on (AH-01) near Indo-Myanmar border in state of Manipur on EPC mode under NH(O)	39/102	2.305	68.14	21.51	27-03-2020	01-07-2020	100	97.96	31-12-2021	-	17-11-2023	L.K. & Sons	kadamjitl@gmail.com
206	Manipur	PMU Churachandpur	160801	DN/01020/04001/MN	Ongoing	Strengthening of Churachandpur to Imphal section of old NH-150 (new NH-02) from starting from Churachandpur Police Station (Km 402.000) to Malom oil Depot Gate (km 454.798) in Manipur on EPC mode under NH(O)-NE (Length=53.400Km)	150/02	53.4	76.09	46.995	14-07-2025	03-10-2025	0	0	02-10-2026	02-10-2026	-	Jay Shree International	jayshreegroup1td@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
207	Meghalaya	PMU Baghmara	91260	DN/25001/01006/ML	Completed	2 Lane with earthen shoulder from of Ranikor – Baghmara –Maheshkola Road Section from Ranikhor to Nongjiri existing Km 0+000 to 31+700 (Design Length – 33.250 Km) EPC Mode in the state of Maghalaya under SARDP-NE Phase-A (Pkg-1)	SH 04	30.204	306.28	166.62	09-03-2019	30-09-2019	100	98.89	29-03-2022	-	31-12-2023	Dhar Construction Company - Chanchal Paul (JV)	hvs_construction@rediffmail.com
208	Meghalaya	PMU Baghmara	152966	DN/25001/01002/ML	Completed	Improvement/widening to 2-laning with earthen shoulder of Nongjiri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km)(R-M-B Package 2] on SH-4 section of Ranikor-Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	SH 04	25.525	261.4	140.928	07-03-2022	19-12-2022	100	99.62	19-06-2024	-	31-05-2025	Dhar Construction Company	dccshg2@gmail.com
209	Meghalaya	PMU Baghmara	151711	DN/25001/01001/ML	Completed	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	SH 04	24.155	260.21	150.2	27-03-2021	28-06-2021	100	99.19	28-12-2022	-	20-02-2025	DMR Builders Pvt. Ltd.	dmmeghalayasite@gmail.com
210	Meghalaya	PMU Baghmara	150842	DN/25001/01005/ML	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	SH 04	14.763	146.92	82.798	30-09-2020	24-10-2020	100	99.29	25-04-2022	-	27-02-2025	Narendra Sharma	nscdholpur@gmail.com nscbaghmara@gmail.com
211	Meghalaya	PMU Baghmara	150843	DN/25001/01004/ML	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	SH 04	16.3	146.88	74.409	30-09-2020	24-10-2020	96.01	92.48	24-04-2022	-	30-09-2024	Narendra Sharma	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
212	Meghalaya	PMU Baghmara	152812	DN/25001/01003/ML	Completed	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (R-M-B Package-6]	SH 04	17.085	144.99	82.336	27-01-2022	30-09-2022	100	98.59	31-03-2024	-	20-12-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in nidhcreativebagmara@gmail.com
213	Meghalaya	PMU Tura	80717	DN/06005/01002/ML	Completed	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section under JICA ODA Loan assistance (Phase-I)	51/217	51.536	610.09	358.65	28-03-2018	15-09-2018	88.07	87.04	14-09-2021	-	15-06-2025	Manaranjan Brahma	nh51.turadalul.siteoffice@gmail.com
214	Meghalaya	PMU Tura	155260	DN/01005/01003/ML	Ongoing	Improvement/Widening of National Highway No. 217 (Dainadubi-Darugiri section) to Two lane with paved shoulder in Meghalaya from design Km 0+000 to Km 40+840 (Design Length=40.840Km) (existing Km 8+600 to Km 53+000 of Old NH-62) under BMP (Lot-1) Pkg-1B (Meghalaya portion)	62/217	40.84	705.83	308.92	31-03-2023	20-03-2025	21.78	10.07	20-03-2027	19-03-2027	-	Allone Infra Pvt. Ltd. - GaneshKartikay Construction Pvt. Ltd. (JV)	singhconst2002@gmail.com
215	Meghalaya	PMU Tura	155296	DN/01005/01002/ML	Ongoing	Improvement and Widening of National Highway No. 127B (Darugiri - Songsak - Williamnagar Junction Section) to two lane with paved shoulder from design Km 0+000 to Km 36+635 (Design length= 36.635 Km) (existing Km 112+000 to Km 151+060 of NH-127B) under Bharatmala Pariyojana (Lot-1) Pkg-1B (Meghalaya portion)	127B	36.64	801.07	329.29	31-03-2023	27-09-2025	9.09	5.38	26-09-2027	26-09-2027	-	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	tenders@sccgroupp.co.in
216	Meghalaya	PMU Myliem	152814	DN/14001/02001/ML	Ongoing	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(O) - NE in the State of Meghalaya (Package-1)	-	33.7	359.86	155.5433	27-01-2022	27-05-2022	71.95	63.47	25-05-2024	31-05-2026	-	SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
217	Meghalaya	PMU Myliem	156186	DN/06004/01009/ML	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 (New NH-106 & 206) section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance Work-(Pkg-1)	40 & 44/ 106 & 206	11.6	351.12	166.06	24-07-2023	23-10-2023	78.15	74.39	22-10-2025	31-01-2026	-	New India Contractors & Developers Pvt. Ltd. , office@nicdpl.com, BCC Buildtech Pvt. Ltd. (JV)	bcc.shillong03@gmail.com office@nicdpl.com, bcc.shillong2024@gmail.com
218	Meghalaya	PMU Myliem	156855	DN/06004/01008/ML	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder between Shillong-Dawki road up to Bangladesh Border from (design Km 10.670 to Km 37.550) under JICA ODA Loan assistance (Phase II) -Balance Work-(Pkg-2) (with Toll Plaza at Ch. Km 22.850)	40/206	26.55	525.67	200.69	16-10-2023	09-02-2024	41.85	38.87	07-08-2026	07-08-2026	-	YFC Projects Pvt. Ltd. - ACE Construction (JV)	info@linkcon.in
219	Meghalaya	PMU Myliem	160614	DN/08023/01002/ML	Awarded, not Appointed	Improvement/Construction to 2-lane with paved shoulders/4-laning of NH-40 (New NH-206) between SHH04 to Dawki road upto Bangladesh Border including Dawki Bridge in the State of Meghalaya under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	40/206	7.76	564.07	176.44	22-05-2025	To be given	0	0	-	-	-	Dhar Construction Company-Royal Infraconstruction Ltd.	dccshg2@gmail.com
220	Meghalaya	PMU Myliem	157191	DN/06004/01007/ML	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance work (Pkg-4)	40/206	17.77	445.51	75.9	22-01-2024	19-04-2024	41.21	38.3	19-04-2026	18-04-2026	-	ACE Construction-Linkcon Engineering Pvt. Ltd. (LEPL) (JV)	info@linkcon.in
221	Meghalaya	PMU Myliem	157496	DN/06004/01006/ML	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/ 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including Dawki Bridge of length 368 m) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) (Pkg-5) -Balance work	40/206	7.99	284.21	238	08-03-2024	17-05-2024	32.6	30.05	13-11-2026	13-11-2026	-	ASC Infratech Pvt. Ltd.	sanjay@ascinfratech.com
222	Meghalaya	PMU Myliem	155169	DN/15001/01006/ML	Ongoing	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	12.8	620.3	185.49	24-03-2023	02-09-2024	50.49	43.38	01-09-2026	02-09-2026	-	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
223	Meghalaya	PMU Myliem	155171	DN/15001/01005/ML	Ongoing	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	06 & 106	11.99	686.03	199.89	24-03-2023	02-09-2024	0	31.69	01-09-2026	02-09-2026	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com
224	Meghalaya	PMU Myliem	155172	DN/15001/01004/ML	Ongoing	Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	13.556	562.48	154	24-03-2023	02-09-2024	39.53	31.13	01-09-2026	02-09-2026	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
225	Mizoram	PMU Seling	149294	DN/01020/02001/MZ	Completed	Rehabilitation & Up-gradation to 2-Lane with paved shoulders of Seling-Keifang section (Economic corridor) of NH-06 From existing chainage Km 0.000 to Km 15.000(Design chainage Km 0.000 to Km 13.510) (Package 1) In the state of Mizoram Under Bharatmala Pariyojna on EPC Mode	6	13.51	219.33	134.91	31-03-2020	01-07-2020	100	94.84	30-06-2022	-	26-06-2024	GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
226	Mizoram	PMU Seling	149295	DN/01020/02002/MZ	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 15+000 (Keifang) to Km 30+050 (Keifang) Design Chainage Km 13+510 to Km 27+400 (Pkg – II) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - II)	6	13.89	216.49	138.75	31-03-2020	01-07-2020	100	96.27	30-06-2022	-	31-03-2023	NG Projects Ltd.	ngplmizoram@gmail.com
227	Mizoram	PMU Seling	149296	DN/01020/02003/MZ	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 30+050 (Keifang) to Km 50+360 (Keifang). Design Chainage Km 27+400 to Km 45+040 (Pkg – III) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - III)	6	17.64	331.17	197.38	31-03-2020	01-07-2020	94.4	87.81	30-06-2022	-	10-10-2024	NG Projects Ltd.	pradeepreddygvv@gmail.com
228	Mizoram	PMU Seling	149297	DN/01020/02004/MZ	Completed	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Rulchawm-Dulte section (Economic Corridor) of NH-6 from Existing chainage Km 50+360 (Rulchawm) to Km 69+015 (Dulte) (Design Chainage Km 45+040 to Km 62+200)(Pkg-IV) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - IV)	6	17.16	253.41	185.49	31-03-2020	01-07-2020	100	96.2	30-06-2022	-	30-01-2024	Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
229	Mizoram	PMU Seling	151700	DN/03002/01005/MZ	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Dulte-Kwailuh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-1) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	17.95	318.92	212.365	31-03-2021	25-06-2021	100	98	25-12-2022	-	31-03-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
230	Mizoram	PMU Seling	151701	DN/03002/01006/MZ	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwailuh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-2) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	12.45	233.25	121.031	31-03-2021	25-06-2021	100	97	25-12-2022	-	18-04-2024	Dwarakamai Constructions Pvt. Ltd.	dmcptltd.2277@gmail.com
231	Mizoram	PMU Seling	151702	DN/03002/01007/MZ	Completed	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-3) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	26.78	674.71	370.432	31-03-2021	25-06-2021	100	99.21	25-06-2023	-	03-01-2024	RKC Infrabuilt Pvt. Ltd.(RKC IPL)-Shri Balaji Construction Company(SBCC) (JV)	bd@rkc.co.in
232	Mizoram	PMU Kolasib	152818	DN/01012/01009/MZ	Ongoing	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE (Package-1&2 in Assam state)	306 & 6	14.85	491.39	244.6895	27-01-2022	08-07-2025	7	0	07-01-2027	30-12-2026	-	Dhatarwal Construction Company Pvt. Ltd.	dtw.cons@gmail.com
233	Mizoram	PMU Kolasib	152819	DN/01012/01010/MZ	Ongoing	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-1&2 in Assam state)	306 & 6	16.5	561.91	276.728	28-01-2022	08-07-2025	6.5	0	07-01-2027	07-01-2027	-	Shiwalay Infra Projects Pvt. Ltd.	office@shiwalay.in
234	Mizoram	PMU Kolasib	153039	DN/01012/01011/MZ	Ongoing	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Vairengte - Sairang Pkg-5)	306 & 6	18	720.4	323.6545	25-03-2022	08-07-2025	6.5	0	07-07-2027	07-07-2027	-	Rajendra Singh Kiledar Construction Company (RSK) - MLN Project (JV)	rsk-min-jv@mlnprojects.in
235	Mizoram	PMU Kolasib	155277	DN/01012/01012/MZ	Ongoing	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Vairengte - Sairang Pkg-6)	306 & 6	16.35	595.65	261	29-03-2023	08-07-2025	4	0	07-01-2027	07-01-2027	-	Pappu Prasad	pprasad.mizoram@gmail.com
236	Mizoram	PMU-Kolasib	159781	DN/01012/01013/MZ	Ongoing	Construction of 4-Laning of N. Kawnpui (N. Mualvum) –Mualkhang via Khamrang Village section (Package-7) of NH-6 from Existing Chainage km 127+200 to km 142+000 (Design Chainage km 111+850 to km 123+400) on Silchar - Vairengte - Sairang road in the State of Mizoram on EPC mode under NH(O)-NE	6	11.55	866.32	359	16-12-2024	28-10-2025	0	0	28-10-2028	28-10-2028	-	Shri Balaji Construction Company (SBCC)	sbcd_dungarpur@yahoo.com
237	Mizoram	PMU-Kolasib	159783	DN/01012/01014/MZ	Ongoing	Construction of 4-Laning of West Serawlg-Sairang section of NH-6 from Existing Chainage km 142+000 to km 158+900 (Design Chainage km 123+400 to km 136+260) on Silchar - Vairengte - Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-8)	6	12.86	875.79	338.117	05-12-2024	01-11-2025	0	0	01-11-2028	01-11-2028	-	Dhatarwal Construction Company Pvt. Ltd.	dtw.cons@gmail.com
238	Mizoram	PMU Kolasib	155065	DN/01012/02001/MZ	Awarded, not Appointed	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaiabak section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	10.6	329.7	127.99	14-03-2023	To be given	0	0	-	-	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
239	Mizoram	PMU Kolasib	157530	DN/01012/02002/MZ	Ongoing	Construction of Twin Tube Uni-directional Aizawl Bypass Tunnel of 2.5 km and its approaches of 2.1 km from km 10.600 to km 15.200 on Sarrang - Phaibawk section of NH-6 in the State of Mizoram on EPC Mode under NH(O)-NE (Package-2)	6	4.6	1313.28	630.66	15-03-2024	02-12-2025	0	0	02-12-2028	02-12-2028	-	IRCON International Ltd.	gmbd@ircon.org
240	Mizoram	PMU Kolasib	155031	DN/01012/02003/MZ	Ongoing	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	19.3	720.72	371	06-03-2023	10-11-2025	0	0	10-11-2028	10-11-2028	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
241	Mizoram	PMU Lunglei	151698	DN/03001/02001/MZ	Ongoing	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhunkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-A]	302	37.42	698.45	404.592	30-03-2021	30-06-2021	64.78	60.61	30-12-2022	30-06-2026	-	SRK Constructions and Projects Pvt. Ltd.	sarkhyd501@gmail.com
242	Mizoram	PMU Lunglei	151699	DN/03001/02002/MZ	Ongoing	Construction of 2-laning with hard shoulder configuration of Chhunkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-B]	302	37.53	740.58	435.392	31-03-2021	10-07-2021	61.34	53.48	09-01-2023	30-06-2026	-	SRK Constructions and Projects Pvt. Ltd.	sarkhyd501@gmail.com
243	Mizoram	PMU Seling	149925	DN/06007/01010/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 (Seling) to km 65.00 (Package-1) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	56.96	1286.35	699.3	25-11-2019	24-01-2020	98.9	95.48	25-07-2023	-	28-05-2024	Gawar Construction Ltd. - Shivalaya Construction co. Pvt. Ltd. (SCCPL) (JV)	gawar.scc@gmail.com
244	Mizoram	PMU Seling	60092	DN/06007/01009/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Serchhip) (Package-2) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I) on EPC Mode	54/02	50.87	988.23	512	08-03-2019	23-12-2019	99.34	97.67	23-06-2023	-	31-03-2024	Gammon India Ltd.	manigammon@gmail.com arun.dalvi@gammonengineeringers.com info@kram.co.in
245	Mizoram	PMU Lunglei	60091	DN/06007/01003/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 (Serchhip) to km 166.00 (Package-3) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	40.2	785.65	450.45	13-02-2019	25-10-2019	97.51	96.16	24-04-2023	Physically Completed C.C Under Issue	30-04-2025	Bhartia Infra Projects Limited(BIPL)-ABCI Infrastructures Pvt. Ltd. (JV)	info@bhartiainfra.com
246	Mizoram	PMU Lunglei	63336	DN/06007/01013/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	42.53	789.05	440.5	13-02-2019	25-10-2019	99.88	98.19	24-04-2023	Physically Completed C.C Under Issue	20-04-2025	ABCI Infrastructures Pvt. Ltd.	klbaid@abcinfra.com
247	Mizoram	PMU Lunglei	63337	DN/06007/01002/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Lunglei) (Package-5) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	33.8	688.25	395.37	13-02-2019	25-10-2019	95.35	95.05	24-04-2023	Physically Completed C.C Under Issue	30-04-2025	ABCI Infrastructures Pvt. Ltd.	silchar@abcinfra.com
248	Mizoram	PMU Lawngtlai	63338	DN/06007/01004/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 (Lunglei) to km 298.00 (Package-6) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	45.56	906.76	546.05	08-03-2019	16-12-2019	98.13	96.38	16-06-2023	Physically Completed C.C Under Issue	15-05-2025	ABCI Infrastructures Pvt. Ltd.-Bhartia Infra Projects Limited(BIPL) (JV)	klbaid@abcinfra.com
249	Mizoram	PMU Lawngtlai	150754	DN/06007/01006/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.12	750.32	446.4	21-09-2020	01-10-2020	100	98.43	01-04-2024	Physically Completed C.C Under Issue	06-05-2025	Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net
250	Mizoram	PMU Lawngtlai	63340	DN/06007/01007/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Siaha) (Package-8) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.9	637.06	443.94	13-02-2019	16-03-2020	99.82	94.65	15-09-2023	Physically Completed C.C Under Issue	30-06-2025	Bhartia Infra Projects Limited(BIPL)-ABCI Infrastructures Pvt. Ltd. (JV)	info@bhartiainfra.com
251	Mizoram	PMU Seling	150901	DN/06007/01008/MZ	Completed	Construction of 2nos. bypass as 2-L with hard shoulder of Chhiathlang bypass (of 2.571km) from 89.000 to 91.200 & Serchhip Bypass (of 11.829km) from 96.200 to 105.820 (Pkg-1) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II) on EPC Mode	54/02	14.4	247.25	153.1	30-09-2020	15-10-2020	99.73	98.41	15-10-2022	-	30-03-2024	Kram Infracon Pvt. Ltd.(KIPL) - Vijay Kumar Mishra Constr. Pvt. Ltd. (VKMCPL) (JV)	info@kram.co.in, navin.mittal@kram.co.in
252	Mizoram	PMU Lunglei	150867	DN/06007/01001/MZ	Ongoing	Construction of 2-L with hard shoulder of Hnathial Bypass (Pkg-2) Start near Km.166.965 and End near 174.980 on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	6.996	113.58	60.3	31-07-2020	01-10-2020	94.1	91.55	03-04-2022	31-03-2026	-	Mathiyan Construction Pvt. Ltd.	mathiyan_mzn@rediffmail.com
253	Mizoram	PMU Lawngtlai	151025	DN/06007/01005/MZ	Completed	Construction of 2-L with hard shoulder of Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	2.3	58.84	31.14	29-10-2020	20-11-2020	100	95.59	23-05-2022	-	20-11-2024	David Zohmachhuana	davidzohmachhuana@gmail.com
254	Mizoram	PMU Seling	152296	DN/01020/01001/MZ	Completed	Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-1)	102B	31.28	492.94	265.6	02-09-2021	26-11-2021	90.5	83.23	20-05-2023	-	31-05-2024	B R Goyal Infrastructure Ltd.	technical@brginfra.com
255	Mizoram	PMU Seling	154987	DN/01020/01002/MZ	Ongoing	Up-gradation to 2-lane with paved shoulders of Ngopa - Pawlrang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-2) Keifang- Tuivai Pkg-2	102B	36.89	523.78	245	27-02-2023	01-09-2023	64.55	84.68	22-02-2025	31-01-2026	-	Mehta Construction Co.- Heera Ram Godara (JV)	mehtaconst09@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
256	Mizoram	PMU Seling	153022	DN/01020/01003/MZ	Ongoing	Up-gradation to 2 lane with paved shoulders of Pawlrang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-3) (Keifang Tuivai Pkg-3)	102B	30.41	500.88	276	25-03-2022	15-11-2023	75.35	72.69	08-05-2025	08-05-2026	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbi.hisar@rediffmail.com
257	Mizoram	PMU Lawngtlai	154999	DN/21001/01002/MZ	Ongoing	2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR	502A	28.244	781.85	339	23-02-2023	06-12-2024	2.04	0	06-12-2026	06-12-2026	-	RDS Project Ltd	bimal.bhadula@rdsproject.com delhi@rdsproject.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
258	Nagaland	PMU Pfutsero	122656	DN/16001/02003/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC mode from existing Km. 0.000 to Km. 19.900 (Design Km. 0.000 to Km. 20.000) (Design Length - 20.00 Km) in the State of Nagaland under SARDP-NE Phase-A on EPC mode (Package-I)	-	20	237.72	136.73	22-03-2018	08-11-2018	100	100	08-11-2021	-	28-11-2021	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbprojects@gmail.com , kkb nagaland@gmail.com
259	Nagaland	PMU Pfutsero	122657	DN/16001/02002/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC basis from existing Km 19.900 to Km 40.090 (Design Km 20.000 to Km 40.000) Design Length 20.000 Km in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-II)	-	20	251.97	160.1	22-03-2018	15-11-2018	100	100	14-11-2021	-	13-10-2021	Madhucon Projects Limited	nseethaiah@madhucon.com
260	Nagaland	PMU Pfutsero	122658	DN/16001/02001/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road from existing Km 40.090 to Km 65.300 (Design Km 40.000 to Km 62.558) Design Length 22.558 Km in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	Non NH & 702A	22.56	282.98	192.6	22-03-2018	15-11-2018	100	100	14-11-2021	-	27-03-2022	Madhucon Projects Limited	nseethaiah@madhucon.com
261	Nagaland	PMU Pfutsero	122646	DN/16001/01007/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 0.000 to Km 25.760 [Design Km 00.000 to design Km 25.000] (Design Length 25.00Km) in the state of Nagaland under SARDP-NE on EPC Mode (Package-I)	SH	25	339.57	232.697	23-03-2018	03-07-2019	99.79	99.79	02-07-2022	-	15-07-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	sccpl.nagaland@gmail.com
262	Nagaland	PMU Pfutsero	122647	DN/16001/01010/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km 25.760 to Km 52.370 [Design Km 25.000 to Km 50.000 in the state of Nagaland under SARDP-NE on EPC Mode (Package-II)	702A	25	279.35	174.157	23-03-2018	20-05-2019	100	100	19-05-2022	-	15-11-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	sccpl.nagaland@gmail.com
263	Nagaland	PMU Pfutsero	122648	DN/16001/01006/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 52.370 to Km 79.040 (Design Km 50.000 to Km 75.000) in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	702A	25	285.68	194.1	23-03-2018	05-09-2019	99.9	99.9	03-09-2022	-	15-07-2024	Madhucon Projects Limited	nseethaiah@madhucon.com
264	Nagaland	PMU Pfutsero	122649	DN/16001/01009/NL	Completed	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.79.040 to Km.100.345 (Design Km.75.000 to Km.95.000) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - IV)	702A	20	315.03	213.3	28-03-2018	13-12-2018	99.79	99.79	12-12-2021	-	18-03-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
265	Nagaland	PMU Pfutsero	122650	DN/16001/01008/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.100.345 to Km.122.250 (Design Km.95.000 to Km.115.534) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - V)	702A	20.534	255.58	188.1	28-03-2018	20-12-2018	97.76	91.64	19-12-2021	-	30-04-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
266	Nagaland	PMU Mon	122651	DN/16002/01006/NL	Completed	Construction of 2-Lane with Hard Shoulders of Merangkong-Tamilu-Mon Road on EPC basis from Existing km 0+00 to km 20+456 (Design km 0+00 to km 20+00) in the State of Nagaland under SARDP-NE Phase-A (Pkg-1)	-	20	215.12	143.6544	23-03-2018	18-11-2018	89.02	88.9	17-11-2021	-	28-04-2022	Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
267	Nagaland	PMU Mon	155573	DN/16002/01007/NL	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamilu-Mon (MTM) Road from existing Km 20.456 to Km 41.065 (Design Km. 20 to Km. 40.0) (Design Length-20.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-2) (Balance work)	-	20	215.79	42.665	09-06-2023	22-08-2023	95.59	94.47	21-08-2025	31-01-2026	-	A. Pongshi Phom-W. Chingkam Phom (JV)	app.jv.wcp@gmail.com, yalim91@gmail.com,
268	Nagaland	PMU Mon	122654	DN/16002/01008/NL	Completed	Construction of 2-Lane with hard shoulders of Merangkong-Tamilu-Mon (MTM) Road from existing Km 41.065 to Km 60.345 (Design Km. 40.000 to Km. 59.000) (Design Length-19.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-3)	-	19	272.89	187	28-03-2018	24-10-2019	99	88.19	22-10-2022	-	31-12-2023	SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
269	Nagaland	PMU Mon	155574	DN/16002/01009/NL	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamilu-Mon Road on EPC Basis from existing road Km. 76.640 to Km 98.065 (Design chainage Km. 63.800 to Km. 86.835) Design Length-23.035 Km in the state of Nagaland under SARDP-NE (PKG-IV) (Balance work)	-	23.035	323.98	84.02	09-06-2023	11-09-2023	65.55	64.83	10-09-2025	06-05-2026	-	S. S. Infracore Pvt. Ltd.-Shyama Construction (JV)	mtm4pm.ssiplscjv@gmail.com, mtm4ssiplscjv@gmail.com, shyamaconstruction0005@gmail.com, ssinfrapvtltd@outlook.com,
270	Nagaland	PMU Mon	156142	DN/16002/01005/NL	Ongoing	Construction of 2-lane with hard shoulders of Merangkong-Tamilu-Mon road (Wakching Twn portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km. 72+450] (Design length - 13.450 Km) under SARDP-NE (package-V) (Balance work)	-	13.45	161.73	52.6348	19-07-2023	08-09-2023	80.17	78.61	07-09-2025	06-04-2026	-	Jayzee Constructions	jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com,
271	Nagaland	PMU Mon	149363	DN/09025/02002/NL	Completed	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] in the State of Nagaland under NH(O) (Pkg-1)	702	17.68	278.95	177.1	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	-	22-07-2023	RK Infracorp Pvt. Ltd.(RKIPL)-Nithin Sai Construction (NSC) (JV)	nitinsaicons@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
272	Nagaland	PMU Mon	156857	DN/09025/02001/NL	Completed	Balance work of Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km 16.592 to Km 29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) in the State of Nagaland under NH(O). (Pkg-2)	702	13	184.74	20.96	02-11-2023	25-01-2024	99.4	98.52	24-01-2025	-	27-12-2024	Shankar Agarwal	shankaragarwaloffice@gmail.com
273	Nagaland	PMU Dimapur	63745	DN/01017/02004/AS	Completed	Construction of 4/6 Lining from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (Total New Alignment length of 14.325 Km) of Daboka -Dimapur Section (Dimapur Bypass) (Assam Portion) in the state of Assam under SARDP-NE 'Phase-A' on EPC mode [1 No. Toll Plaza at (Km 118+770 to Km 119+000)]	Connecting NH-39/29 & NH-36	14.33	698.81	336.49	19-03-2018	26-11-2019	100	99.2	25-11-2022	Physically Completed C.C Under Issue	30-04-2025	Gawar Construction Ltd. - Singh Construction Co. (JV)	singhconst2002@gmail.com
274	Nagaland	PMU Dimapur	60097	DN/01017/02003/NL	Completed	Construction of 4/6 Lining from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) (Nagaland Portion) of NH-36 & 39 in the State of Nagaland on EPC basis under Phase –A of SARDP-NE	Connecting NH-39/29 & NH-36	20.65	688.12	387	28-03-2017	05-09-2017	100	99.81	04-09-2020	Physically Completed C.C Under Issue	30-04-2025	Simplex Infrastructures Ltd.	simplexkolkata@simplexinfra.net
275	Nagaland	PMU Dimapur	60095	DN/01017/02001/NL	Completed	4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 (Existing Km 140.000 to Km 156.000) in state of Nagaland under SARDP-NE on EPC basis (Package - II)	39/29	13.715	486.19	339.55	31-03-2016	03-08-2016	99.81	98.53	02-08-2019	-	10-06-2023	Ramky Infrastructure Ltd. - ECI Engineering & Constr. Co. Ltd. (JV)	ramkyecinh39nagaland@gmail.com
276	Nagaland	PMU Dimapur	156307	DN/01017/02002/NL	Ongoing	4 Lining of Balance work of Dimapur — Kohima Road from design km 152.490 to km 166.700 (Existing km 156.000 to km 172.900) of NH-39 (new NH-29) Excluding Dimapur & Kohima Bypass on EPC mode under SARDP-NE (Package - III)	39/29	14.21	794.74	111	04-08-2023	29-09-2023	78.34	74.41	28-09-2025	31-01-2026	-	Brand Eagles	brandeagles.nagaland@gmail.com
277	Nagaland	PMU Jakhama	156423	DN/01003/01008/NL	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 in the State of Nagaland under SARDP-NE on EPC Mode (Pkg.- 1)-Balance work	Connecting NHs-39/02, 150/02, 61/29, 39/02	10.5	350.88	216	05-09-2023	09-11-2023	20.61	19.94	08-11-2026	08-11-2026	-	Brand Eagles	brandeaglestawang@gmail.com
278	Nagaland	PMU Jakhama	150878	DN/01003/01007/NL	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting New NH-02 and New NH-29 from Design Km 10.500 to design Km 21.000 [Design Length- 10.500 km] including (TUNNEL of 500m at Ch. 11.000Km) in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 2)	Connecting NHs-29 & 02	10.5	277.44	177	25-09-2020	15-10-2020	67.91	66.16	15-10-2022	30-06-2026	-	Bharat Constructions (India) Pvt. Ltd.	bcipikohima@gmail.com
279	Nagaland	PMU Jakhama	154901	DN/01003/01006/NL	Ongoing	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH- 39 (New NH-02), NH150(New NH-02), NH7-61 (New NH-29) and NH-39 (New NH-02) from Design km 21.000 to km 32.268 [Design length=11.268 km] in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 3)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.268	342.29	186.557	18-01-2023	16-06-2023	35.4	30.68	15-06-2025	02-05-2026	-	Niraj Cement Structurals Ltd.	projectkohima.niraj@gmail.com
280	Nagaland	PMU Jakhama	150880	DN/01003/01005/NL	Ongoing	Construction of 2-lane with Paved shoulder of Kohima- Bypass Road Connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29), NH-39(New NH-02) from Design Km 32.00 to Design Km 43.454[Design Length-11.454 Km] in the State of Nagaland under SARDP-NE on EPC Mode(Package-IV)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.45	202.36	118.56	14-08-2020	15-10-2020	34.26	32.28	17-04-2022	30-06-2026	-	Pele Khezhie	pelekhezhie.p4@gmail.com
281	Nagaland	PMU Pftusero	149309	DN/01007/01008/NL	Completed	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package -I)	150 / 29	21.72	320.97	193.79	17-03-2020	01-07-2020	94.95	94.02	30-06-2022	-	04-09-2023	RK Infracorp Pvt. Ltd.(RKIPL)-Nithin Sai Construction (NSC) (JV)	kj.rkipl.nsc@gmail.com
282	Nagaland	PMU Pftusero	156782	DN/01007/01010/NL	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length 21.90 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-II) -Balance work	150 / 29	21.9	355.79	69	10-10-2023	05-01-2024	29.7	28.68	04-01-2026	31-12-2026	-	Ratna Infrastructure Projects Pvt. Ltd.	ho@ratnainfra.in
283	Nagaland	PMU Pftusero	149347	DN/01007/01007/NL	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km 51.50 to Km 74.20) (Design length-22.70 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-III)	150 / 29	22.7	365.42	206.26	23-03-2020	01-07-2020	97.42	97.07	30-06-2022	-	10-06-2024	Sudhakara Infracorp Pvt. Ltd. (SIPL) - R. Maheswara Naidu (RMN) infrastructures Ltd. (JV)	sudhakarainfracorp.kohima@gmail.com
284	Nagaland	PMU Pftusero	149927	DN/01007/01006/NL	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km 98.380 (near Chizami Vill.) [Design Km 74.200 to design Km 95.700] [Design Length= 21.50 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package IV)	150 / 29	21.5	330.78	205.26	30-03-2020	01-07-2020	99.51	99.51	31-12-2021	-	19-03-2023	Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
285	Nagaland	PMU Pfutsero	156685	DN/01007/01009/NL	Ongoing	Balance work of Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (old NH-150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package-V) under NH(O)	150 / 29	21.5	330.8	110.736	22-09-2023	23-11-2023	91.14	87.89	21-11-2025	12-03-2026	-	Kaushal Sharma - Prachi Infra & Roads Pvt. Ltd. (JV)	ks.jessami@gmail.com
286	Nagaland	PMU Pfutsero	153084	DN/03003/02001/NL	Completed	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 in the State of Nagaland on EPC mode under NH(O)-NE (Package-I) [Nagaland Portion]	202	42.44	605.36	275	30-03-2022	23-06-2022	100	99.35	20-12-2024	-	17-01-2025	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB) - Y. N. Dhanani (YND) (JV)	kkbnagaland@gmail.com
287	Nagaland	PMU Pfutsero	155138	DN/03003/01001/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	34.795	430.24	187.89	23-03-2023	24-08-2023	78.7	73.04	23-02-2026	23-02-2026	-	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com
288	Nagaland	PMU Pfutsero	154866	DN/03003/01003/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	35.08	442.54	220.79	08-02-2023	24-08-2023	38.19	35.01	23-02-2026	23-02-2026	-	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbnagaland@gmail.com
289	Nagaland	PMU Pfutsero	154863	DN/03003/01002/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	36.941	497.18	272.592	08-02-2023	26-08-2023	80.14	77.86	25-02-2026	25-02-2026	-	New India Contractors & Developers Pvt. Ltd. Bharat Construction Co. (JV)	office@bcc-buildtech.com
290	Nagaland	PMU Dimapur	150988	DN/09024/01002/NL	Completed	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH-129A from design Km109.494 to Km126.775 (Length=17.281) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-1)	129A	14.401	257.15	139.877	10-09-2020	20-10-2020	100	99.92	22-04-2022	-	02-07-2023	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
291	Nagaland	PMU Dimapur	160120	DN/09024/01003/NL	Ongoing	Construction of 2-laning with Paved/Hard Shoulder of Peren-Dimapur road section on NH-129A from design km 120.320 to design km 123.200 (Design length: 2.88 km in Peren town) in the State Of Nagaland on EPC Mode under NH(O) (Package-1A)	129A	2.88	106.32	29	28-03-2025	07-06-2025	2.38	1.24	07-12-2026	07-12-2026	-	Affluent Enterprises & Services	affluententerprise13@gmail.com
292	Nagaland	PMU Dimapur	155563	DN/09024/01006/NL	Ongoing	Balance work for 2-lane with hard shoulder of Peren- Dimapur section on NH-129A from Design Km 126.775 to Km 146.208 (Length 19.433 Km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-2)	129A	19.433	258.52	56.79	31-05-2023	10-09-2023	76.23	75.79	09-09-2025	02-05-2026	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
293	Nagaland	PMU Dimapur	155125	DN/09024/01005/NL	Ongoing	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH-129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) in the state of Nagaland on EPC mode under NH(O) (Pkg - 3)	129A	17.384	199.02	79	20-03-2023	07-06-2023	76.91	75.66	06-06-2025	20-01-2026	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
294	Nagaland	PMU Dimapur	157172	DN/09024/01004/NL	Ongoing	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH-129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg - 4)	129A	10.258	116.54	45.48	04-01-2024	24-02-2024	80.75	80.15	23-02-2026	23-02-2026	-	Vertex Construction	vertexinfra417@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
295	Sikkim	PMU Ranipool	66756	DN/09021/03001/SK	Completed	Construction of 2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	31A/10	0.42	35.69	29	05-03-2019	09-09-2019	99.75	95.75	08-09-2021	-	22-05-2022	Nagyan Construction Pvt. Ltd. (NCPL)	-
296	Sikkim	PMU Ranipool	148751	DN/09021/03002/SK	Completed	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10 on EPC Mode in Sikkim	31A/10	0.48	8.93	7.45	21-05-2019	16-09-2019	100	80.19	15-09-2021	-	14-09-2022	Mohan Bajaj	mohanbajajconstt@gmail.com
297	Sikkim	PMU Kalimpong	60102	DN/09021/03003/WB	Completed	Construction of Rangpo-Viaduct of 826 m Viaduct Bridge at Rangpo between km 51.100 to 53.900 along with approaches with total project length of 1.123 Km on Sevoke – Gangtok road (NH-10) in the State of West Bengal and Sikkim under SARDP-NE Phase-A on EPC mode (Atal Setu)	31A/10	1.123	133.49	55.79	16-12-2016	20-02-2017	92.84	80.82	20-02-2020	-	08-06-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	-
298	Sikkim	PMU Ranipool	147008	DN/19015/01012/SK	Completed	Construction of 2-lane with paved shoulder including geometric improvement from Km 0.000 to Km 16.000 of stretch Singtam-Tarku of NH 510 on EPC basis under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- I)	510	16	375.8	163	26-02-2019	05-10-2019	96.55	94.97	05-04-2022	-	29-11-2023	Vinod Kumar Jain (VKJ)-N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. (JV)	vkjnsprjv@gmail.com
299	Sikkim	PMU Gyalshing	60105	DN/19015/01011/SK	Completed	Construction and up-gradation of existing road to 2 - lane with paved shoulder including geometric improvement of NH-510 from km 16.000 to km 32.500 (Tarku - Rabongla) on EPC basic under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- II)	510	16.5	290.05	171.53	31-03-2017	01-11-2017	100	97.15	31-10-2020	-	29-04-2024	S&P Infrastructure Developers Pvt. Ltd.	snp.sikkim510@gmail.com info@spinfra.in
300	Sikkim	PMU Rhenock	60101	DN/19002/01015/SK	Completed	Construction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.000 to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway to Gangtok on NH-717A on EPC Mode under SARDP-NE Phase-A in Sikkim	717A	26.7	530.67	318.42	31-03-2017	01-11-2017	99.6	99.69	31-10-2020	-	24-05-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	draplanning.sikkim@gmail.com
301	Sikkim	PMU Ranipool	151436	DN/19002/01012/SK	Ongoing	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m on Ranipool to Pakyong road (Surrendered & CoS work)	717A	2	0	50	04-02-2021	10-04-2021	38.2	81.44	10-04-2023	20-01-2026	-	Suryodaya Infra Projects Pvt Ltd (SIPL)	sipl.ranipool@gmail.com
302	Sikkim	PMU Ranipool	154527	DN/19002/01009/SK	Ongoing	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE "A"	717A	14.167	380.94	81.275	02-11-2022	05-01-2023	47.98	77.19	06-07-2024	28-02-2026	-	Bhavya Construction	bhavya.silchar@gmail.com bhavya.sikkim@gmail.com
303	Sikkim	PMU Rhenock	151060	DN/19013/01010/SK	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (NH-717B) on EPC Mode under SARDP-NE Phase-A in Sikkim (Pkg-II B)	717B	10.4	244.91	133	31-08-2020	15-10-2020	64.07	82.54	15-04-2023	18-03-2026	-	J.K. Associates - A.K. Builders (JV)	akjksiteoffice@gmail.com
304	Sikkim	PMU Rhenock	151061	DN/19013/01007/SK	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	717B	14.4	478.79	231.97	16-03-2021	25-05-2021	64.83	58.48	23-05-2024	31-03-2026	-	Nalanda Engicon Pvt. Ltd. - Ujjain Engicon Pvt. Ltd. (JV)	Pkg2c@nalandaengicon.com
305	Sikkim	PMU Rhenock	151063	DN/19013/01009/SK	Ongoing	Construction of 2-laning with Paved Shoulder of New Greenfield alignment from Chochenpheri at Km 52+000 to Helipad near Menla at Km 82+000 of Rhenock- Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III A)	717B	30	786.6	463.52	28-10-2020	10-12-2020	55.2	48.97	09-12-2023	31-12-2026	-	U.P. State Bridge Corporation Ltd.	bcusikkimupsbc@gmail.com
306	Sikkim	PMU Rhenock	151347	DN/19013/01008/SK	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III B)	717B	12.03	379.3	196.58	28-12-2020	25-02-2021	33.4	75.45	24-02-2024	31-03-2026	-	A. G. Construction	agconstruction.rhenok@gmail.com
307	Sikkim	PMU Gyalshing	150788	DN/19015/01010/SK	Completed	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla on NH-510 (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.1	79.21	50.6	22-09-2020	15-10-2020	100	98.43	15-10-2022	Physically Completed C.C Under Issue	26-03-2024	Nagyan Construction Pvt. Ltd. (NCPL)	ncplsikkim@gmail.com
308	Sikkim	PMU Gyalshing	150789	DN/19015/01007/SK	Ongoing	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 under SARDP-NE Phase "A" (Pkg- IV)	510	25.24	292.8	144.9	31-08-2020	31-10-2020	18.84	62.3	01-05-2022	31-03-2026	-	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
309	Sikkim	PMU Gyalshing	150790	DN/19015/01009/SK	Ongoing	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch on NH-510 between Legship - Gyalshing from km58.840 to km75.00 under SARDP-NE Phase "A" on EPC mode (Pkg- V)	510	16.16	414.2	132.295	14-09-2020	10-11-2020	49.2	46.07	09-05-2023	Under Termination	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
310	Sikkim	PMU Gyalshing	150791	DN/19015/01008/SK	Ongoing	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 under SARDP-NE Phase "A" on EPC Mode (Pkg- VI)	510	15.21	439.56	89.566	14-09-2020	10-11-2020	51.85	48.33	10-05-2022	Under Termination	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
311	Tripura	PMU Khowai	150663	DN/01021/03001/TR	Completed	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) in Tripura on EPC basis under NH(O)	44/08	74.876	257.96	202	03-06-2020	24-07-2020	100	99.65	15-01-2022	-	31-12-2021	Shiv Build India Pvt. Ltd.	sbilcharubariagartalanh8@gmail.com
312	Tripura	PMU Udaipur	60107	DN/03005/01003/TR	Completed	Improvement/ Widening to 2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 (New NH-08) from Km 6.800 to km 55.00 in the state of Tripura under SARDP-NE Phase 'A' on EPC basis	44/08	48.2	770.82	369	31-10-2014	15-09-2015	100	97.23	14-03-2018	-	30-11-2021	Krishna Mohan Construction (KMC)	kmc_qs@rediffmail.com
313	Tripura	PMU Udaipur	63065	DN/03005/01001/TR	Completed	Construction of Extra-dosed RCC Bridge (412 m) including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) "Maitri Setu"	44/08	1.888	128.69	82.57	22-03-2017	27-10-2017	99.5	93.13	26-04-2020	-	04-03-2021	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	extradosed.dra@gmail.com
314	Tripura	PMU Teliamura	60108	DN/03005/01002/TR	Completed	Improvement/Widening to 2-Laning with paved shoulder of Udaipur- Sabroom Section from Km 55.000 to Km 128.712 of NH-44 (New NH-08) in the State of Tripura under SARDP-NE Phase "A" on EPC Basis	44/08	73.712	504.679	497.89	02-05-2014	31-10-2015	100	97	30-04-2018	-	25-05-2018	Oriental Structural Engineers Pvt. Ltd	-
315	Tripura	PMU Udaipur	151212	DN/03005/01004/TR	Ongoing	Construction of 2 RCC Bridges over river Gomati at Km 49.800 and Muhuri at Km 93.775 including approach road to the bridge on Agartala to Sabroom Road section of NH-08 on EPC basis	44/ 08	1.877	86.54	0	13-08-2020	23-09-2020	65.39	63.49	23-03-2022	30-04-2026	-	Brijesh Agarwal	erbrijesh123@yahoo.com
316	Tripura	PMU Udaipur	155061	DN/09019/01002/TR	Ongoing	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srimantapur section on NH-08 on EPC basis under NH(O)-NE	44/08	13.2	195.95	111.11	03-03-2023	29-05-2023	60.78	59.36	27-11-2024	31-03-2026	-	Satish Prasad	spc.srimantapur@gmail.com
317	Tripura	PMU Teliamura	157537	DN/01021/02001/TR	Ongoing	Improvement & widening of existing NH-08 to 4-lane with Paved Shoulder from Champak Nagar to Khayerpur section (design Km 242+500 to Km 261+610) in the state of Tripura on EPC basis under NH(O)-NE	44/08	19.11	920.66	359.1325	15-03-2024	28-09-2024	38.41	33.74	28-09-2026	28-09-2026	-	New India Contractors & Developers Pvt. Ltd.	tripuranh8@nicdpl.com
318	Tripura	PMU Khowai	149305	DN/01021/01001/TR	Completed	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 in Tripura on EPC basis under NH(O) [Agartala Bypass]	44/08	12.9	147.06	97.07	20-03-2020	01-07-2020	100	97.07	01-07-2022	-	02-06-2022	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com
319	Tripura	PMU Udaipur	149368	DN/11005/01001/TR	Completed	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A in Tripura on EPC Mode under NH(O)	108A	21.412	287.47	141.44	03-06-2020	15-07-2020	100	98.82	06-01-2022	Physically Completed C.C Under Issue	30-04-2025	Satish Prasad	spc.jolaibari@gmail.com
320	Tripura	PMU kumarghat	149273	DN/08008/01004/TR	Completed	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis in Tripura under NH(O) (Package-I)	208A	11.8	154.51	84.9	20-03-2020	15-07-2020	100	98.9	14-07-2022	-	15-08-2023	ASC Infratech Pvt. Ltd.	dkthakur@ascinfotech.com
321	Tripura	PMU Dharamnagar	149759	DN/08008/01006/TR	Completed	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis under NH(O) (Package-II)	208A	13.45	208.7378	88.9	30-03-2020	15-07-2020	100	97.59	14-07-2022	-	15-10-2023	ASC Infratech Pvt. Ltd.	kbplanning@ascinfotech.com,
322	Tripura	PMU Dharamnagar	157575	DN/08008/01005/TR	Ongoing	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis under NH(O) (Package-III)- Balance Work	208A	11.21	174.434	59.847	15-03-2024	01-09-2024	35.78	28.58	02-03-2026	21-06-2026	-	Brahmaputra Infrastructures Pvt. Ltd.	guwahati@brahmaputragroup.com
323	Tripura	PMU kumarghat	150648	DN/08009/01002/TR	Completed	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis under NH(O)	208	18.6	302.03	127.68	03-06-2020	15-07-2020	99.94	99.26	13-01-2022	Physically Completed C.C Under Issue	03-12-2024	Satish Prasad	spc.kumarghat@gmail.com
324	Tripura	PMU kumarghat	151213	DN/05002/01010/TR	Ongoing	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Km 18.600 to Km 26.700) on NH-208 under JICA ODA Loan assistance (Phase-IV) (Pkg-1)	208	8.1	105.27	62.25	24-11-2020	29-12-2020	96.26	95.64	30-06-2022	31-01-2026	-	Sahu Construction	spc.fultali@gmail.com
325	Tripura	PMU kumarghat	151214	DN/05002/01013/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 under JICA ODA Loan assistance (Phase-IV) (Pkg-2)	208	20	218.23	121	24-11-2020	31-12-2020	100	99.64	01-07-2022	-	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	najeetkumarghat@gmail.com
326	Tripura	PMU kumarghat	151215	DN/05002/01012/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-3)	208	14.5	296.48	199.49	24-11-2020	01-01-2021	100	96.89	02-07-2022	-	26-05-2023	J Infratech Limited (JIL)- Maan Builders (JV)	jcjpl.tripura@gmail.com
327	Tripura	PMU-kumarghat	151216	DN/05002/01011/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-4)	208	12	171.5	84.476	24-11-2020	29-12-2020	100	99.35	30-06-2022	Physically Completed C.C Under Issue	21-11-2024	Sahu Construction	spc.bamancherra@gmail.com
328	Tripura	PMU Khowai	151217	DN/05002/01014/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 under JICA ODA Loan assistance (Phase-IV) (Pkg-5)	208	25.6	317.96	149.92	24-11-2020	30-12-2020	100	98.77	01-07-2022	-	17-04-2023	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com
329	Tripura	PMU Teliamura	157289	DN/05002/01009/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to km 127.319 (Total Length 26.019 Km) i.e. the Khowai -Teliamura-Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase -VI (Package-1)	208	26.019	431.78	189.14	12-02-2024	18-07-2024	45.72	37.53	17-07-2026	18-07-2026	-	Civtect India Pvt. Ltd.	civtect@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
330	Tripura	PMU Udaipur	157290	DN/05002/01008/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai – Teliamura-Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-2)	208	37.24	657.21	260.14	12-02-2024	02-09-2024	42.25	39.25	02-09-2026	02-09-2026	-	Anupam Nirman Pvt. Ltd.- Bhavya Construction (JV)	bhavya.telimura@gmail.com
331	Tripura	PMU Udaipur	157291	DN/05002/01007/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 36.000 (Rangamati) to design Km 72.000 (Pati Chhari) (Total length 36.000 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-3)	208	36	670.9	245.096	12-02-2024	02-09-2024	6.05	4.34	02-09-2026	02-09-2026	-	Rani Constructions Pvt. Ltd.	hyd@ranigroup.com, nh208.p3@ranigroup.com
332	Tripura	PMU Udaipur	157292	DN/05002/01006/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 72.000 (Pati Chhari) to design Km 107.654 (Harina) (Total length 35.654 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-4)	208	35.654	726.9	301.617	12-02-2024	20-12-2024	5.09	2.26	20-12-2026	20-12-2026	-	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com, bipltrp.pkg4@gmail.com
333	Tripura	PMU Khowai	149267	DN/25002/01001/TR	Completed	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-I)	208A/ NH-108B	12.8	210.54	86.47	30-03-2020	15-07-2020	100	98.33	15-07-2022	-	22-04-2023	Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com /shivabuildtech.tripura@gmail.com
334	Tripura	PMU Teliamura	157131	DN/25002/01004/TR	Ongoing	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-II)-Balance work	208A/ 108B	12	141.48	70.111	18-12-2023	01-03-2024	36.32	30.29	31-08-2025	31-07-2026	-	Sahu Construction	sahu1222construction@gmail.com
335	Tripura	PMU Khowai	150808	DN/25002/01002/TR	Completed	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-III)	208A/ NH-108B	14	188	96	21-09-2020	22-10-2020	100	97.26	15-04-2022	-	30-05-2024	A K Construction Co.	akccagartalakhowai@gmail.com/akconstruction1@rediffmail.com
336	Tripura	PMU Teliamura	155176	DN/12001/01002/TR	Ongoing	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis under NH(O)-NE	Connecting NH-08 & 108B	25.402	2026.05	828.45	27-03-2023	09-03-2024	9.2	5.27	09-03-2027	09-03-2027	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	dra.agartala@draipl.com
337	Tripura	PMU kumarghat	150640	DN/01008/01008/TR	Completed	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 of Manu-Lalchara Section on NH-44A to 2- lane with paved shoulder on EPC Mode (Pkg-1) (Manu-Simlung -I)	108 / 44A	16.077	251.89	166.94	30-03-2020	15-07-2020	100	98.97	14-01-2022	-	27-08-2023	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
338	Tripura	PMU Dharamnagar	153005	DN/01008/01005/TR	Ongoing	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section via Shivbari on NH-44A to 2 lane with paved shoulder in the state of Tripura on EPC Mode (Pkg-2) under BharatMala Pariyojana (Manu-Simlung -2)	108 / 44A	27.858	456.88	257.512	23-03-2022	10-01-2023	54.22	52.55	09-01-2025	26-01-2026	-	Jugal Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)	jkmo@jkminfra.net
339	Tripura	PMU Dharamnagar	150642	DN/01008/01006/TR	Completed	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vanghmun section(PKG-3) on NH-44A to 2 -lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -3)	108 / 44A	20.248	347.36	225.09	03-06-2020	20-07-2020	100	99.73	19-01-2022	-	06-07-2023	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rsbiptripura@gmail.com;
340	Tripura	PMU Dharamnagar	151713	DN/01008/01007/TR	Ongoing	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vanghmun-simlung section on NH-44A (PKG-4) on NH-44A to 2 -lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -4)	108 / 44A	6.47	354.79	220.87	27-03-2021	25-06-2021	59.09	15.06	24-12-2022	Under Termination	-	JSR Constructions Pvt Ltd - PRN InfraTech, Engineers & Contractors (JV)	admin@jsr.co.in

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
341	Uttarakhand	PMU Uttarkashi	151224	DN/09007/01006/UK	Completed	Protection works at Nalupani Landslide (Ex. Km 123.080 to km 123.480, Km. 123.665 to Km. 123.740 and Km. 123.770 to Km. 123.970) Section of NH-34 in the State of Uttarakhand	34	0.735	47.13	38.06	16-06-2017	11-09-2017	0	100	15-03-2019	-	15-01-2020	KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com
342	Uttarakhand	PMU Uttarkashi	60113	DN/09007/01005/UK	Completed	Construction of Road, Bridge and Slope Protection Gallery works of Landslide at Barethi (Ex. Km. 100.300 to km 101.060) of Section NH-34 in the State of Uttarakhand on EPC	34	0.76	40.89	30.62	18-09-2017	04-01-2018	100	100	03-01-2020	-	30-04-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
343	Uttarakhand	PMU Uttarkashi	149200	DN/09007/01007/UK	Completed	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	34	0.89	23.51	18	22-11-2019	08-01-2020	97.7	92.81	05-07-2020	-	09-08-2020	Chaudhary Construction Company Pvt Ltd.	ccc.nhidclधारसुपम@gmail.com
344	Uttarakhand	PMU Chamoli	50299	DN/09006/02014/UK	Completed	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Malthana (km 423.500), Birahi (km 437.400) & Gulabkoti (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district	58/07	0.775	57.66	44.92	06-04-2016	04-11-2016	100	99.84	06-05-2018	-	31-05-2021	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
345	Uttarakhand	PMU Chamoli	151306	DN/09006/02012/UK	Completed	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on Rudraprayag-Mana section on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	58/07	0.575	45.09	34.52	06-04-2016	04-11-2016	100	100	31-01-2020	-	31-01-2020	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
346	Uttarakhand	PMU Chamoli	123225	DN/09006/02013/UK	Completed	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"	58/07	1.175	89.27	65	10-12-2018	03-05-2019	100	99.17	02-05-2020	-	25-08-2020	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
347	Uttarakhand	PMU Chamoli	123224	DN/09006/02020/UK	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder and Slope Protection Work (450m) & Patalganga Tunnel of (150 m) from existing Km. 458.900 to Km. 459.475 (Design Ch. 456.200 to Ch. 456.800) of Patalganga Landslide of NH-07 under "Chardham Pariyojna" on EPC basis in the state Uttarakhand	58/07	0.6	45.37	37	10-12-2018	03-05-2019	100	99.95	02-05-2020	-	31-01-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
348	Uttarakhand	PMU Chamoli	102034	DN/09006/02017/UK	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-1)	58/07	29.125	274.31	181.9	26-03-2018	23-05-2018	97.31	97.06	20-11-2020	-	29-02-2024	RCC Developers Ltd	rcdd109@gmail.com
349	Uttarakhand	PMU Chamoli	102035	DN/09006/02016/UK	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-2)	58/07	28.8	403.36	258.26	26-03-2018	24-05-2018	98.93	98.46	21-11-2020	-	29-02-2024	Shivalaya Construction co. Pvt. Ltd. (SCCPL) - Hillways Construction Company Pvt. Ltd. (HCCPL) (JV)	scclhccpljv@rediffmail.com
350	Uttarakhand	PMU Chamoli	102036	DN/09006/02015/UK	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-3)	58/07	36.675	417.24	307.28	26-03-2018	23-05-2018	99.88	98.88	20-11-2020	-	31-03-2024	Naresh Kumar Garg Infrastructure Ltd. (NKG)	nkg@nkgindia.com
351	Uttarakhand	PMU Chamoli	157531	DN/09006/02011/UK	Ongoing	Construction for Mitigation Measures of 10 Nos. Landslides, 01 No. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 368.00 to Km 433.00 on NH-07 on EPC (Package-1)	58/07	1.69	216.68	93	15-03-2024	14-06-2024	93.2	84.11	14-12-2025	31-01-2026	-	Bharat Constructions (India) Pvt. Ltd.	bcipnlhidclpkg01kpg@gmail.com
352	Uttarakhand	PMU Chamoli	157525	DN/09006/02010/UK	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones in between Ch. 433.00 to 450.00 (BANERPANI VILLAGE) on NH-07 on EPC mode in the state of Uttarakhand (Package-2)	58/07	1.99	259.64	102.29	15-03-2024	16-12-2024	37.75	31.24	15-06-2026	31-01-2026	-	SRM (Shri Ram Mehta) Contractors Pvt. Ltd.	srmcontractors@gmail.com srmslope@gmail.com
353	Uttarakhand	PMU Chamoli	157526	DN/09006/02009/UK	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 450.00 to Km 468.00 on NH-07 on EPC (Package-3)	58/07	1.4615	250.33	104.2845	15-03-2024	14-06-2024	64.6	48.28	14-12-2025	31-01-2026	-	RSB Projects Pvt. Ltd.-SRM (Shri Ram Mehta) Contractors Pvt. Ltd. (JV)	srmcontractors@gmail.com srmslope@gmail.com
354	Uttarakhand	PMU Barkot	68016	DN/09005/01002/UK	Ongoing	Construction, Operation & Maintenance of 2-L Bi-directional Silkyara Bend- Barkot Tunnel with escape passage including approaches (Tunnel-4.531 & Approach road- 0.328) on Dharasu Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134 (Old NH-94) on EPC mode (Silkyara Side (South Portal) & Barkot Site (North Portal))	94/134	4.859	1383.78	853.79	31-05-2018	09-07-2018	68.73	67.87	08-07-2022	30-09-2026	-	Navayuga Engineering Company Limited (NEC)	necdocumentcontroller@gmail.com nec@navayuga.com
355	West Bengal	PMU Siiliguri	148459	DI/06002/01002/WB	Completed	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder on NH-327B across Indo-Nepal border on Asian Highway (AH -02) by ADB fund under SASEC Tranche-2 on EPC mode	327B	1.5	158.65	103.78	23-11-2017	01-02-2018	100	97.52	30-01-2021	-	05-09-2020	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	draiplmechi@gmail.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
356	West Bengal	PMU Kalimpong	145870	DN/19002/01013/WB	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenok-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 0.00 to Km 13.00 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVA	717A	15.24	402.94	261	01-03-2019	04-10-2019	98.54	75.04	03-04-2022	28-02-2026	-	N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. - Vinod Kumar Jain (VKJ) (JV)	nsprvkj.bagrakot@gmail.com
357	West Bengal	PMU Kalimpong	150915	DN/19002/01014/WB	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 13.00 to Km 25.60 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVB	717A	12.6	295.97	184.45	19-08-2020	05-10-2020	96.3	93.94	05-04-2023	15-02-2026	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.4b@ranigroup.com
358	West Bengal	PMU Kalimpong	149354	DN/19002/01010/WB	Completed	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (Package No. IVD from Km 26.10 to 40.00 of Bagrakot - Kafer section of NH 717A on EPC Mode under Phase A of SARDP-NE in the State of West Bengal) PKG- IVD	717A	13.9	242.97	177.99	20-03-2020	11-06-2020	100	99.42	10-06-2022	-	02-01-2024	Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kclbbpl2020@gmail.com
359	West Bengal	PMU Kalimpong	150916	DN/19002/01011/WB	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer-Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A in state of West Bengal (Pkg-VA)	717A	21.1	273.78	189.26	21-08-2020	05-10-2020	95.45	93.09	05-04-2023	31-01-2026	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
360	West Bengal	PMU Kalimpong	150917	DN/19002/01012/WB	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km 96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Reshi Border) Pkg-VB as part of Alternate connectivity to Gangtok	717A	16.554	395.59	240.3	24-07-2020	20-10-2020	91.09	87.96	17-04-2022	31-01-2026	-	TTC Infra India-Suryodaya Infra Projects Pvt Ltd (SIPL) (JV)	ttc.prpkgvb@gmail.com
361	West Bengal	PMU Siliguri	WB/PWD/2	DN/09021/03008/WB	Ongoing	Slope protection and landslide mitigation at 4 vulnerable locations (km 1.950 to Km 2.100, km 11.100 to 11.450, km 22.435 to km 22.485 and km 22.610 to km 22.680) within Sevoke-Rangpo section of NH-10 (old NH-31A) in Darjeeling & Kalimpong district in the State of West Bengal on EPC mode	31A/10	0.62	152.27	91.3	10-01-2025	26-06-2025	0	0	26-06-2027	26-06-2027	-	Geo-spar Infra Pvt. Ltd.- SVS Mookambika Construction Pvt. Ltd.(SVSMC) (JV)	info@spargrp.com

Sl. No.	State/UT	PMU Name	PMIS ID	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
362	Assam (MMLP)	PMU Bongaigaon	151165	DN/26001/01003/AS	Completed	INFRASTRUCTURE WORK: MMLP (Package-I: Road and Utility Works)	17	4.25	693.97	165.94	05-06-2020	30-09-2020	100	95.8	01-04-2022	Physically Completed C.C Under Issue	30-09-2024	RAM CHANDRA PAUL	ram_chandrapaul@yahoo.in
363	Assam (MMLP)	PMU Bongaigaon	151166	DN/26001/01002/AS	Completed	INFRASTRUCTURE WORK: MMLP (Package-II: Building and Infrastructure works)	17	-	0	80.08	05-08-2020	30-09-2020	98.28	95.51	03-04-2022	-	25-12-2023	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com
364	Assam (MMLP)	PMU Bongaigaon	151167	DN/26001/01001/AS	Completed	INFRASTRUCTURE WORK: MMLP (Pkg.-III : External Rail Connectivity)	Not Applicable	3.76	0	21.85	09-10-2020	01-12-2020	93.23	90.27	01-06-2022	Physically Completed C.C Under Issue	20-09-2024	Sumcon Infraventures LLP	gunjan@sumconinfraventures.com
365	Assam (MMLP)	PMU Bongaigaon	153343	DN/26001/02001/AS	Completed	INFRASTRUCTURE WORK: Deveopment of Inland Water Transport (IWT) Terminal at MMLP Jogighopa	NW-2	-	70.92	63.9	06-10-2021	22-04-2022	98.74	98.43	14-10-2023	Physically Completed C.C Under Issue	31-07-2024	DVP Infra Projects Pvt. Ltd.	info@dvpinfra.com