

Overall Summary of NHIDCL Road Works as on 31-05-2026						
State/UT	Completed Projects <i>(inc. CC Under Issue)</i>			Ongoing Projects <i>(excl. Under Termination)</i>		
	Nos.	Length (Km)	TPC (Cr.)	Nos.	Length (Km)	TPC (Cr.)
Arunachal Pradesh	33	662	8,006	10	354	6,930
Assam	35	643	15,633	37	662	31,021
Manipur	23	404	6,565	25	625	8,752
Meghalaya	7	180	1,877	10	213	5,342
Mizoram	20	560	10,515	12	248	8,867
Nagaland	21	440	7,168	16	295	5,190
Sikkim	7	63	1,320	6	106	2,563
Tripura	17	412	4,764	11	228	4,568
Andaman & Nicobar	6	143	671	4	90	1,191
Jammu & Kashmir (RO-Jammu)	9	119	3,089	6	67	2,477
Jammu & Kashmir (RO-Srinagar)	4	91	3,394	1	31	6,809
Ladakh	6	99	1,293	4	102	1,398
Uttarakhand	10	100	1,444	4	10	2,110
West Bengal	3	17	535	11	73	1,689
Total Civil Road Works	201	3,933	66,275	157	3,103	88,908
Assam (MMLP)	4	8	765			
Grand Total (overall)	205	3,941	67,040	157	3,103	88,908

NHIDCL -Completed and Ongoing Projects details as per PMP Data Lake Portal (31-05-2026)

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
1	Andaman & Nicobar	PMU- Baratang	DN/09009/01019/AN	Completed	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-V)	223/ 4	12	12.001	32.54	22.6	14-02-2019	02-04-2019	100	99.19	31-03-2020	-	11-06-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexport.com
2	Andaman & Nicobar	PMU- Baratang	DN/09009/01020/AN	Completed	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Beodnabad- Ferrargunj section of NH-223 (New NH-04) from Km 12.000 to 45.000 (excluding Km 21.0 to 28.0) in UT of A&N islands on EPC mode (Package-I)	223/ 4	25.931	25.93	176.76	124.74	01-03-2017	01-11-2017	100	100	31-10-2018	-	03-05-2019	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	prabakaran@sreeinfra.com
3	Andaman & Nicobar	PMU- Baratang	DN/09009/01021/AN	Completed	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VI)	223/ 4	14.1	14.1	59.08	37.67	14-02-2019	02-04-2019	100	98.8	31-03-2020	-	22-09-2021	Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexport.com
4	Andaman & Nicobar	PMU- Baratang	DN/09009/01022/AN	Completed	Rehabilitation and Up-gradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 (Jarwa-I) and Km 138.30 to Km 155.00 (Jarwa-II) in UT of A&N islands on Item Rate basis	223/ 4	64.3	64.3	59.56	53.73	05-03-2018	09-04-2018	100	97.38	09-04-2019	-	31-03-2021	J Infratech Limited (JIL)	1) hoplanningcijpl@gmail.com 2) janduconstco@yahoo.com
5	Andaman & Nicobar	PMU- Baratang	DN/09009/01029/AN	Ongoing	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km 108.553 of NH-223 (New NH-04) connecting South Andaman and Baratang Islands in UT of A&N islands on EPC mode-Balance work	223/ 4	1.963	0	371.88	207.99	16-03-2024	07-05-2024	12.64	9.27	25-02-2026	31-12-2026	-	RKEC Projects Ltd.- YFC Projects Pvt. Ltd. (JV)	msbridge@rkecprojects.com
6	Andaman & Nicobar	PMU- Baratang	DN/09009/01018/AN	Ongoing	Rehabilitation and up-gradation of section to Intermediate/2-Lane with hard shoulder from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138.00 (After Humphrey to Kadamtala) of NH-04 in the Union Territory of Andaman & Nicobar Islands on EPC (Package-III)-Balance work	223/ 4	29.38	25.3	376.48	154.01	25-01-2024	14-03-2024	78.01	68.4	13-09-2025	31-12-2026	-	SMC Infrastructures	andaman3a.smcip@gmail.com
7	Andaman & Nicobar	PMU- Mayabunder	DN/09009/01027/AN	Ongoing	Rehabilitation and up-gradation and completion of balance work of section from Km 155.00 to Km 181.00 (End of Jarwa to Rangat) of NH -4 (Total length 26 Km) to Intermediate Lane/2-lane with hard shoulders in the UT of A&N Islands on EPC basis - (Package-III)-B Balance work	223/ 4	26	24.7	333.115	198.59	16-03-2024	07-05-2024	47.28	42.87	05-10-2025	30-06-2026	-	RKEC Projects Ltd.	roadpkg3@rkecprojects.com
8	Andaman & Nicobar	PMU- Baratang	DN/09009/01023/AN	Completed	Construction of Major Bridge (Bridge Length- 1020m) over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New NH-04) connecting Middle & North Andaman Island in the UT of Andaman and Nicobar Islands on EPC Basis "Azad Hind Fauz Setu"	223/ 4	1.45	0.28	271.065	202.91	15-02-2017	26-04-2017	100	97.42	25-04-2020	-	15-03-2022	MostoBudiweinyl Zahin(MBZ)-RDS Projects Ltd.(JV) [MBZ -RDS (JV)]	mayank.goyal@rdsproject.com
9	Andaman & Nicobar	PMU- Mayabunder	DN/09009/01028/AN	Completed	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VII)	223/ 4	25	25	71.93	53.96	28-11-2018	01-01-2019	100	100	31-12-2019	-	31-03-2021	Garg & Sons Estate Promoters Pvt Ltd	1) racgrag@yahoo.com 2) racgarg260@gmail.com
10	Andaman & Nicobar	PMU- Mayabunder	DN/09009/01024/AN	Under Termination	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 206.00 to Km 242.00(Design Ch. 239.425) (Nimbutala to Austin Creek) of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-IV)	223/ 4	33.405	33.41	234.27	148.6	27-03-2018	04-09-2018	83.09	79.69	03-09-2020	Under Termination	-	Vasishta Constructions Pvt. Ltd.	aditya.k@vasishta.in
11	Andaman & Nicobar	PMU- Mayabunder	DN/09009/01026/AN	Under Termination	Rehabilitation and up-gradation to 2-Lane with hard shoulder of section from Km 242.0 to 298.0 of NH-223 (New NH-4) in UT of A&N islands on EPC mode (Package-II)	223/ 4	55.46	55.457	409.85	190.69	31-03-2017	05-12-2017	95.34	95.1	04-12-2019	Under Termination	-	Vasishta Constructions Pvt. Ltd.- Mantena Infra LLP (JV)	aditya.k@vasishta.in
12	Andaman & Nicobar	PMU- Mayabunder	DN/09009/01025/AN	Ongoing	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in UT of A&N islands on EPC mode under NH(O) (Package-VIII)	223/ 4	32.662	32.66	109.33	74.61	13-04-2021	01-07-2021	97.44	96.6	01-07-2023	15-06-2026	-	Kaba Infratech Pvt. Ltd.	shivam.agrawal@kabagroup.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
13	Arunachal Pradesh	PMU-Namsai	DN/19009/01006/AR	Completed	2 laning from Mahadevpur to Buri Dihing Bridge point section (NH-52B) (New NH-215) of the stretch from 0.00 km. to 25.135 km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	52B/215	25.135	25.135	136.6	107.16	31-03-2015	30-05-2015	100	100	30-05-2018	-	21-05-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Puna Hinda (JV)	punahinda@gmail.com
14	Arunachal Pradesh	PMU-Namsai	DN/19009/01008/AR	Completed	2-Laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road of NH-52B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52B/215	22.23	22.13	189.91	143.21	23-07-2015	23-10-2015	100	100	22-10-2018	-	05-08-2018	Bhartia Infra Projects Limited(BIPL)-Bharat Vanija Eastern Pvt. Ltd.(BVEPL) (JV)	biplbvepljv@rediffmail.com
15	Arunachal Pradesh	PMU-Namsai	DN/19009/01010/AR	Completed	2-Laning from Changlang/Tirap District Boundary to Changlang of NH-52B (New NH-215) from design km 0.00 to km 18.266 (length 18.266 km) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	18.266	18.266	172.75	130.1	31-03-2015	01-06-2015	100	97.31	31-05-2018	-	14-04-2021	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
16	Arunachal Pradesh	PMU-Namsai	DN/19009/01009/AR	Completed	2-Lanning from Changlang/Tirap District Boundary to Khonsa of NH 52B (New NH 215) (Length 42.844 km) i in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE Phase-II on EPC mode	52B/215	42.844	41.844	438.32	334.22	01-03-2016	15-06-2016	100	100	14-06-2019	-	04-03-2019	M.G. Contractors Pvt. Ltd.(MGCP)-H.G. Infra Engineering Pvt. Ltd.(HGIEPL) (JV)	delhi@mgcpl.com
17	Arunachal Pradesh	PMU-Namsai	DN/19009/01007/AR	Completed	2-Laning from Kanubari to Longding Section of NH-52B (New NH215) From km.0.000 to km. 47.213 (DPR Length 47.213 km & Design length 45.600) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode	52B/215	47.21	45.6	522.87	394	31-03-2015	02-06-2015	100	96.94	26-11-2018	-	31-03-2021	MonteCarlo Ltd.	kanubari.ap@mclindia.com
18	Arunachal Pradesh	PMU-Namsai	DN/19001/02002/AR	Completed	Construction of 2-Laning with hard shoulder road of Ram-Mandir to Arrowa section of NH-113 from Design Km 0.000 to Km 2.910 (Existing Km 65.080 to Km 67.990) of total length 2.755 km excluding Tidding Bridge (155 m) on EPC mode	113	2.755	2.76	46.9	19.51	15-03-2024	28-06-2024	100	97.79	28-12-2025	Physically Completed C.C Under Issue	28-12-2025	GRRB Associates	grb.tezu.hayuliang@gmail.com
19	Arunachal Pradesh	PMU-Namsai	DN/19001/02006/AR	Completed	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 on EPC mode under SARDP-NE (NH(O)-NE)	113	23.083	18.37	301.06	132.9735	31-08-2020	25-10-2020	100	99.76	27-04-2022	-	27-04-2025	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mp.arrowa.khupa@gmail.com
20	Arunachal Pradesh	PMU-Namsai	DN/19001/02003/AR	Completed	2-Laning with hard shoulders of Khupa-Hayuliang-Hawai Road NH-113 on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] Pkg - I under SARDP-NE	113	17	17	252.05	168.3	23-03-2017	10-11-2017	100	99.67	09-11-2020	-	19-10-2022	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
21	Arunachal Pradesh	PMU-Namsai	DN/19001/02004/AR	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] Pkg - II under SARDP-NE	113	17	17.005	252.79	168.3	23-03-2017	10-11-2017	100	99.75	08-11-2020	-	31-01-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com puttakishore333@gmail.com
22	Arunachal Pradesh	PMU-Namsai	DN/19001/02005/AR	Completed	2-Laning with hard shoulders of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)] Pkg - III under SARDP-NE	113	17.825	17.83	263.31	177.3	23-03-2017	10-11-2017	100	99.68	09-11-2020	-	27-06-2023	Sushee Infra & Mining Limited	susheehayuliang@gmail.com
23	Arunachal Pradesh	PMU-Namsai	DN/19001/02001/AR	Completed	2-Laning with hard shoulders of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 (Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town) Pkg - IV under SARDP-NE -Balance work	113	11.3	11.07	216.76	131.91	31-03-2021	03-05-2021	93.1	93.1	02-05-2023	-	31-12-2024	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrb@gmail.com
24	Arunachal Pradesh	PMU-Roing	DN/09013/01010/AR	Ongoing	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-I) from Design Km 0.000 to Km 53.000 (Design Length 53.000 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	53	4	1262.43	518.16	13-12-2024	01-03-2025	17.15	15.75	29-02-2028	01-03-2028	-	Bhartia Infra Projects Limited(BIPL)-Shivam Transcon Pvt. Ltd. (JV)	shivambhartiajv@gmail.com
25	Arunachal Pradesh	PMU-Namsai	DN/09013/01009/AR	Ongoing	Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-III) from design Km 60.000 to Km 121.500 (Design Length 61.500 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode	913	61.5	0	1418.67	610	30-10-2024	18-07-2025	1.7	1.69	17-07-2028	17-07-2028	-	Bhartia Infra Projects Limited(BIPL)	biplpkg003@gmail.com
26	Arunachal Pradesh	PMU-Roing	DN/09013/02001/AR	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 17.387 (Total length 17.387 km) of Hunli to lthun Bridge section on NH-913 (Frontier Highway) in State of Arunachal Pradesh* on EPC mode under NH(O)-NE	913	17.387	9	275.5	146.9	15-03-2024	30-01-2025	49.83	47.47	30-01-2027	30-01-2027	-	J Infratech Limited (JIL)	infojcpl@gmail.com
27	Arunachal Pradesh	PMU-Basar	DN/09013/03001/AR	Ongoing	Construction of Intermediate Lane Road with hard shoulder from design chainage Km 0.000 to Km 53.040 (Existing Length:68.500 Km & Total Design length 53.04 km) of Tato to Monigong section of NH-913 (Frontier Highway) on Nafra (Bomdila) to Vijaynagar along China border in state of Arunachal pradesh on EPC mode	913	53.04	0	625.61	299.87	15-03-2024	15-05-2025	21.67	20.41	14-11-2027	14-11-2027	-	ABCI Infrastructures Pvt. Ltd.-Brand Eagles (JV)	abcibe.jv@gmail.com
28	Arunachal Pradesh	PMU-Basar	DN/09013/04002/AR	Awarded, Not Appointed	Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 13.080 of Tuting-Zido section on NH-913 (Frontier Highway) on EPC Mode	913	13.08	0	316.44	191	27-02-2026	To be given	0	0	-	-	-	Poddar Infratech Private Limited-GRRB Associates (JV)	info@poddarinfra.com, varun@poddarinfra.com, grb.ska@gmail.com
29	Arunachal Pradesh	PMU-Basar	DN/09013/05001/AR	Ongoing	Construction of Intermediate Lane of Pango to Jorging Road from 0+000 to Design Km Design Km 40+000 (Design Length: 40.00 Km, Pkg-I, Greenfield Alignment) in the State of Arunachal Pradesh on EPC mode (Pkg-1)	913	40	10	898.19	426.91	10-09-2024	14-01-2025	39.5	37.71	16-07-2027	16-07-2027	-	TTC Infra India	ttcii.pango@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
30	Arunachal Pradesh	PMU-Basar	DN/09013/05002/AR	Awarded, Not Appointed	Construction of Intermediate Lane of Package-II of Pango to Jorling Road from Design Km 40+000 to Design Km 82+060 (Design Length: 42.06 Km, Greenfield Alignment) in the State of Arunachal Pradesh on EPC Mode (Pkg-2)	913	42.06	0	883.85	424.1865	05-02-2026	To be given	0	0	-	-	-	TTC Infra India	-
31	Arunachal Pradesh	PMU-Roing	DN/19005/01010/AR	Ongoing	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	313	74.86	65.7	1718.59	1058.25	24-03-2017	05-03-2018	82.28	80.01	04-03-2022	30-06-2026	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Iron Triangle (ITL) (JV)	roymonpm1962@gmail.com
32	Arunachal Pradesh	PMU-Roing	DN/19005/01018/AR	Completed	Rehabilitation/ Restoration (One Time Improvement) of Hunli - Anini Road on NH-313 from km 0.00 to km 21.500 in the State of Arunachal Pradesh on EPC basis	313	21.5	21.5	23.56	22.12	22-02-2019	10-10-2019	100	100	09-10-2020	-	06-01-2021	Nani Mamung Enterprises(NME)- N.M. Enterprises (JV)	n.menterprises.n751@gmail.com
33	Arunachal Pradesh	PMU-Roing	DN/19005/01011/AR	Ongoing	Construction of 1 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 on EPC mode	313	0.16	0	30	60	28-09-2021	17-12-2021	99.8	99.8	19-06-2023	15-06-2026	-	Poddar Infracore Pvt. Ltd.	varun@poddarinfra.com
34	Arunachal Pradesh	PMU-Roing	DN/19005/01027/AR	Ongoing	Construction of a Major bridge at Design Ch. 28+200 along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 on EPC mode under SARDP	313	0.216	0	30	28	08-08-2024	18-11-2024	0.35	0	20-05-2027	20-05-2027	-	North East Engineering & Construction Agency	-
35	Arunachal Pradesh	PMU-Roing	DN/19005/01012/AR	Completed	Construction of 2-lane road from design km. 21.50 (Near Ithun Bridge) to Km. 37.500 (existing Km 21.450 to Km 40.160) of Hunli-Anini road in the State of Arunachal Pradesh on EPC basis under SARDP-NE (Pkg.-1)	313	16	15.54	318.8	235.9232	06-05-2016	21-12-2016	100	98.04	20-12-2019	-	15-10-2022	Madhucon Projects Limited	gm.bd@madhucon.com
36	Arunachal Pradesh	PMU-Roing	DN/19005/01017/AR	Completed	Construction of 2-lane existing Hunli-Anini road from Design km. 37.500 to Km. 53.500 (Existing Km 40.160 to 56.320) on EPC basis under SARDP-NE - (Pkg.-2)	313	16	15.25	259.52	198	06-05-2016	07-10-2016	100	71.4	06-10-2019	-	19-12-2019	Madhucon Projects Limited	gm.bd@madhucon.com
37	Arunachal Pradesh	PMU-Roing	DN/19005/01013/AR	Completed	Construction of 2-lane Hunli-Anini road from Design km 53.500 to km 92.500 (Existing Km 56.320 to Km 97.650) on EPC basis under SARDP-NE - (Pkg.-3)	313	39	39	516.7	434.06	12-09-2016	16-12-2016	100	98.46	15-12-2019	-	15-09-2024	Progressive Construction Limited (PCL) -Eagle Infra India Limited (JV)	pcl.etalin@gmail.com
38	Arunachal Pradesh	PMU-Roing	DN/19005/01014/AR	Completed	Construction of 2-lane of Hunli-Anini road from Design Km 92.500 to Km 106.200 (Existing Km 97.670 to Km 111.600) on EPC basis under SARDP-NE - (Pkg.-4)	313	13.7	13.7	188.78	145.8	14-12-2016	19-01-2017	100	99.97	18-01-2020	-	15-10-2022	Sushee Infra & Mining Limited	ttc.hapkg6@gmail.com
39	Arunachal Pradesh	PMU-Roing	DN/19005/01015/AR	Completed	Construction of 2-lane of Hunli-Anini road from Design km. 106.200 to Km. 120.00 on EPC basis under SARDP-NE - (Pkg.-5)	313	13.8	13.8	200.44	154.8	14-12-2016	19-01-2017	100	99.37	19-01-2020	-	15-09-2023	Sushee Infra & Mining Limited	puttakashore333@gmail.com
40	Arunachal Pradesh	PMU-Roing	DN/19005/01016/AR	Completed	Construction of 2-lane of Hunli-Anini road from Existing km. 120.000 to Km. 130.300 on EPC basis under SARDP-NE - (Pkg.-6)	313	10.3	10.1	145.17	105	16-03-2018	15-06-2018	100	99.94	14-06-2021	-	30-07-2022	TTC Infra India	ttc.hapkg6@gmail.com
41	Arunachal Pradesh	PMU-Basar	DN/19003/01005/AR	Completed	2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km.12+000 to Km. 33+000 (existing Km.12+000 to Km.36+000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-1)	State Road	21	21	210.5	148	02-11-2015	20-01-2016	99.84	99.34	18-01-2019	-	10-11-2021	Jugar Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)	jkmlikabali@gmail.com
42	Arunachal Pradesh	PMU-Basar	DN/19003/01006/AR	Completed	Construction of Balance work of 2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under SARDP-NE (Pkg-2)	State Road	32.81	32.81	263.397	93	30-06-2021	01-09-2021	100	99.46	03-03-2023	-	31-03-2024	MVV Satyanaryana	mvvs.alb2@gmail.com
43	Arunachal Pradesh	PMU-Basar	DN/19003/01004/AR	Completed	Construction of 2-lane with hard shoulder of Akajan-Likabali-Bame road from existing km 71.00 to km 99.00 (Design Km 65.810 to Km 91.928) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	State Road	26.118	26.118	323.49	220.17	31-03-2017	21-03-2018	100	100	19-03-2021	-	23-12-2022	SCIW-Shivam Transcon Pvt. Ltd. (JV)	sciwshivamjv.nhidcl@gmail.com
44	Arunachal Pradesh	PMU-Ziro	DN/19004/01010/AR	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-1)	713	12.05	12.05	175.65	102.63	24-03-2017	24-04-2019	100	98.8	20-04-2022	-	28-02-2022	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)-Brand Eagles(BE) (JV)	debajitdz501@gmail.com
45	Arunachal Pradesh	PMU-Ziro	DN/19004/01009/AR	Completed	Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-2)	713	11.95	11.95	176.22	103.48	24-03-2017	22-04-2019	100	98.46	20-04-2022	-	09-04-2022	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)-Brand Eagles(BE) (JV)	debajitdz501@gmail.com
46	Arunachal Pradesh	PMU-Ziro	DN/19004/01015/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram-Koloriang Road (NH-713) on EPC basis from Design Km 44.989 to Km 61.547 (Existing Km 50.050 to Km 70.000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)	713	16.558	16.25	228.71	100.21	10-08-2020	01-10-2020	99.52	98.18	02-04-2022	-	30-09-2024	Valecha Engg. Ltd.	contracts@valecha.in
47	Arunachal Pradesh	PMU-Ziro	DN/19004/01013/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from Design Km 61.547 to Km 78.724 (Existing Km 70.000 to Km 88.700) in the state of Arunachal Pradesh under SARDP-NE (Pkg-4)	713	17.177	17.17	294.04	147.13	11-08-2020	01-10-2020	100	98.75	02-04-2022	-	30-09-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	gm.jkroad@bvscpl.in
48	Arunachal Pradesh	PMU-Ziro	DN/19004/01012/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang (NH-713) on EPC basis from existing km 88.700 to 104.850 [Design km. 78.724 to Km 93.724] in the state of Arunachal Pradesh under SARDP-NE (Pkg-5)	713	15	15	229.7	121.58	14-08-2020	01-10-2020	100	99.59	02-04-2022	-	06-11-2023	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
49	Arunachal Pradesh	PMU-Ziro	DN/19004/01011/AR	Completed	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from existing km 104.850 to km 122.600 [Design km. 93.724 to km. 108.724] (Design length – 15 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-6)	713	14.6	14.6	199.03	110.726	17-08-2020	01-10-2020	100	100	02-04-2022	-	31-07-2023	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com
50	Arunachal Pradesh	PMU-Ziro	DN/19004/01016/AR	Completed	Construction of Balance work of 2-Lane with PS of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-7)	713	14.99	14.94	184.88	101.95	07-08-2020	01-10-2020	99.35	99.53	02-04-2022	Physically Completed C.C Under Issue	14-01-2026	Jainco Enterprises Pvt. Ltd.	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com
51	Arunachal Pradesh	PMU-Ziro	DN/19004/01014/AR	Completed	Construction of Balance Work of 2-Lane with Paved Shoulders of Joram-Koloriang Road (NH-713) on EPC basis from existing km 138.000 to km158.000 [Design km. 122.353 to km. 138.389] (design length – 16.036 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-8)	713	16.035	15.83	244.1	94.97	07-03-2022	07-05-2022	96.62	95.45	06-11-2023	-	23-12-2024	Puna Hinda	Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com
52	Arunachal Pradesh	PMU-Namsai	DN/19008/01003/AR	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 0 to Km 28 (Existing Km 1013.85 to Km 1041.85) of 28 Km (Section-I) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	26.58	26.58	299.66	235.08	31-03-2015	27-05-2015	100	100	25-05-2018	-	28-12-2018	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	punahinda@gmail.com
53	Arunachal Pradesh	PMU-Namsai	DN/19008/01004/AR	Completed	2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 41.3 to 58.420 (Existing Km 982.85 to Km 998.85 of Existing 16Km) (Section-III) under SARDP-NE in Arunachal Pradesh on EPC Mode	229/13	17.12	17.12	247.44	194.11	27-03-2015	27-05-2015	100	99.95	25-05-2018	-	31-07-2020	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	tkeconltd@gmail.com debajitdz501@gmail.com
54	Arunachal Pradesh	PMU-Namsai	DN/19010/01002/AR	Completed	Construction of 2-Laning of Pasighat-Mariyang-Yingkiong road (New NH-513) from Singer River to Sijon River from 19.880km to 43.257km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis	513	23.38	23.38	238.46	179.82	09-11-2015	15-01-2016	100	100	19-01-2019	-	07-07-2019	Ashoka Buildcon Limited (ABL)-Bhartia Infra Projects Limited (BIPL) (JV)	Bipl.tinsukia@gmail.com
55	Arunachal Pradesh	PMU-Namsai	DN/19008/02002/AR	Completed	2-Laning with paved shoulder of NH-52 (New NH-13) from km 583.450 to km 605.600 (Existing chainage from km 583.450 to km 595.000) from Pasighat to Bomjir Road including Re-alignment from km 591.900 to km 602.600 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode	52/13	22.15	22.15	244.82	155.81	02-03-2016	24-02-2017	100	99	23-02-2020	-	10-08-2020	Bhartia Infra Projects Limited (BIPL) - Ashoka Buildcon Limited (ABL) (JV)	Bipl.tinsukia@gmail.com
56	Arunachal Pradesh	PMU-Namsai	DN/19008/03001/AR	Ongoing	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464 km on EPC under SARDP-NE (NH(O)-NE) -Balance Work	13	18.464	7	353.9	140.66	31-03-2025	19-06-2025	18.63	16	18-12-2027	18-12-2027	-	SPICA Projects & Infrastructures Pvt. Ltd.	spicaprojectspvtltd@gmail.com
57	Arunachal Pradesh	PMU-Namsai	DN/19008/03005/AR	Awarded, Not Appointed	Improvement and Widening to 2-lane with Paved Shoulder of NH-13 & 15 (Old NH-52) from Existing Km 745.60 (Design Km 0.000) to Existing km 770.600 (Design Km 24.819) (Brahmakund T-junction to Kamliang T-Junction, Existing Length: 25.00 Km, Design Length: 24.819 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-1)	13 & 15	24.819	0	441.41	159.9	30-03-2026	To be given	0	0	-	-	-	J Infratech Limited (JIL)	infojcipl@gmail.com
58	Arunachal Pradesh	PMU-Namsai	DN/19008/03002/AR	Ongoing	Improvement and Widening to 2 lane with paved Shoulder of NH-15 (old NH-52) from Existing Km 770.600 (Design Km 24.819) to Existing km 805.750 (Design Km 59.885) (Kamliang T-Junction to Chowkham, Existing Length: 35.150 Km, Design Length-35.066 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-2)	52/15	35.066	0	316.73	106.05	31-03-2025	27-02-2026	0	0	27-02-2028	27-02-2028	-	Jay Shree International-BK Construction (JV)	jayshreegroupstd@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
59	Assam	PMU- Silchar	DN/09004/01002/AS	Completed	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on NH-208A on (Assam-Tripura Border) in the state of Assam on EPC Mode under NH(O)	208A	17.95	17.95	66.94	60.21	04-10-2016	28-11-2016	100	98	24-01-2018	-	31-03-2018	Ganesh Ram Dokania	-
60	Assam	PMU- Dibrugarh	DN/12017/01001/AS	Completed	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500 in Assam on EPC Mode under NH(O)	37	3.5	3.5	14.52	13.51	31-05-2019	19-08-2019	100	82.1	17-08-2020	-	31-12-2020	BB Enterprises	binudborgohain1972@gmail.com
61	Assam	PMU- Dibrugarh	DN/12018/01001/AS	Completed	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000 in Assam on EPC Mode under NH(O)	38/315	33	31.5	30.84	26.93	29-07-2019	25-09-2019	100	99.57	23-09-2020	-	03-09-2020	Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
62	Assam	PMU- Silchar	DN/18003/01001/AS	Completed	2-laning with paved shoulders from km 6.25 to 10.40 including RoB (Railway Over Bridge) at Srikona Railway Level Crossing at km 9.901 of Silchar- Badarpur section of NH-53 in state of Assam under SARDP-NE	53/37	4.15	3.673	76.78	53.21	23-03-2015	01-10-2015	100	98.41	11-12-2017	-	10-06-2022	Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
63	Assam	PMU- Tezpur	DN/19006/01013/AS	Completed	4-Laning of NH-37 (New NH-127) from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	37/127	10	10	275.66	87.11	23-03-2020	01-07-2020	100	98.68	23-12-2021	-	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplclassm1@gmail.com, nagaonn127@prlinfra.com
64	Assam	PMU- Tezpur	DN/19006/01014/AS	Completed	4-Laning of NH-37 (New NH-127) from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	37/127	8.4	8.402	170.28	66.26	20-03-2020	01-07-2020	100	98.18	23-12-2021	-	30-03-2023	Ganga Sagar Singh	support@gss.org.in
65	Assam	PMU- Tezpur	DN/19006/01010/AS	Ongoing	4-Laning from Rangagara to Kaliabor Tiniali (from km 297.00 to km 315.315) of NH-37 (New NH-127) under SARDP-NE, Phase A on EPC Mode in Assam	37/127	18.315	18.327	462.88	196.24	16-01-2017	23-10-2017	97.13	94.82	21-04-2020	30-06-2026	-	Simplex Infrastructures Ltd.	c3172@simplexinfra.com
66	Assam	PMU- Tezpur	DN/19006/01015/AS	Completed	4-Laning from Km 0.000 (Kaliabor Tiniali road junction) to Km 17.300 (Dolabari Road Junction) including construction of new Brahmaputra Bridge of 3.015Km (from Ch. 9+325 to Ch. 12+365) alongside of existing Kaliabhomora Bridge of NH 37A (New NH-715) on EPC basis under Phase A of SARDP-NE (with Toll Plaza at Ch.7+050)	37A/715	17.3	17.265	843.62	588.95	31-10-2014	29-11-2014	100	99.89	28-11-2018	-	30-09-2023	Gammon India Ltd.- Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
67	Assam	PMU- Tezpur	DN/19006/01009/AS	Ongoing	Construction of Service Road and RCC Drain on both sides of NH-37A from Kaliabor - Tiniali (Km 0.000) to Kolong Bridge (Km - 0.600) in Nagaon district in the state of Assam under EPC mode- COS Work	37A/715	0.86	0.84	2.99	3	16-03-2024	17-05-2024	99.48	82.6	14-09-2024	30-06-2026	-	Sanjay Kumar Singh	-
68	Assam	PMU- Tezpur	DN/19006/01025/AS	Completed	4-Lane highway connecting km 17.300 of old NH-37A (New NH-715) and km 182 of NH-52 (New NH-15) between Dolabari and Jamuguri Section in Assam on EPC basis under SARDP-NE, Phase-A- (Balance work)	37A/715 & 52/15	16.862	16.86	592.01	124.58	05-11-2021	07-02-2022	100	95.02	08-08-2023	-	13-12-2023	BN Infra Project LLP	mkclirmsjv@gmail.com, jatin.s@rsminfra.in, jiabharali.dc@mkcinfractureltd.com
69	Assam	PMU- Tezpur	DN/19006/01012/AS	Completed	Construction of 4-L Jia Bharali Bridge (1.23 Km at km 26+607) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (de-scoped portion of Dolabari and Jamuguri section/CoS work)	37A/715	1.948	1.94	863.49	448.03	21-12-2020	17-02-2021	98.03	97.34	05-08-2023	-	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dccindiaproject@gmail.com
70	Assam	PMU- Tezpur	DN/19006/01011/AS	Completed	Up-gradation to 4-Laning of Jamugurihat to end of Biswanath Chariali By-Pass from Km 182.000 to Km 208.000 of NH-52 on EPC mode in state of Assam under SARDP-NE	52/15	26	25.9955	735.17	303.49	13-10-2016	19-12-2016	100	92.1	19-06-2019	Physically Completed C.C Under Issue	30-07-2025	T.K. Engineering Consortium Pvt. Ltd. (TKECPL)	info@ganpatibharat
71	Assam	PMU- Tezpur	DN/19006/01016/AS	Completed	Up-gradation to 4-Laning from end of Biswanath Chariali by-pass (Km 208.000) to Gohpur (Km 265.500) of NH-52 (New NH-15) (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE (with Toll Plaza at Ch. 219+200)	52/15	57.5	57.5	1451.16	393.48	18-10-2021	11-12-2021	100	98.41	14-06-2023	-	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com babulnath40@gmail.com dolabari.jamuguri@gmail.com
72	Assam	PMU- Tezpur	DN/19006/01017/AS	Completed	Up-gradation to 4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) in Assam on EPC under SARDP-NE	52A/415	10.08	9.4715	429.91	168.4	30-03-2015	11-12-2015	100	98.38	10-12-2018	-	31-10-2022	ECI Engineering & Constr. Co. Ltd.	pmgohpur@eciecc.com ecigohpur@gmail.com
73	Assam	PMU-Jorhat	DN/19007/05002/AS	Completed	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) of NH-37 except construction of Dergaon bypass from Km 426.800 to Km 437.420 (Design Km 427.400 to 438.720) in Assam on EPC mode under SARDP-NE Phase-A (with Toll Plaza at Ch. 424+400 near Rangamati)	37/715	39.72	39.72	1655.44	454.89	31-10-2014	23-05-2015	99.3	98.39	22-05-2018	-	15-03-2024	Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
74	Assam	PMU-Jorhat	DN/19007/05001/AS	Completed	Rehabilitation & up-gradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.400 on NH-37(New NH-715) in Assam on EPC basis	37/715	10.6	10.6	426.15	121.89	19-03-2020	30-06-2020	100	97.63	19-06-2022	-	29-02-2024	Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com njpl.chd@gmail.com
75	Assam	PMU-Jorhat	DN/19007/01012/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-I: Road Works from Km 453+000 to Km 463+000 (10.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	10	31.746	478.3	102.67	15-01-2024	14-02-2024	96.79	93.18	11-08-2024	30-06-2026	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seaspvtltdghy@gmail.com
76	Assam	PMU-Jorhat	DN/19007/04002/AS	Terminated	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-II: Road Works from Km 463.00 to Km 477.000 (14.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	14	3.15	438.44	0	Terminated (To be Re-awarded-5)	-	-	-	-	-	-	To be Re-awarded	-
77	Assam	PMU-Jorhat	DN/19007/04001/AS	Completed	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-III: Road Works from Km 477.000 to Km 490+800 (13.800 Km), under SARDP- NE under EPC Mode in the state of Assam	37/715	13.8	2.91	358.72	85.9153	15-01-2024	14-02-2024	100	98.79	11-08-2024	30-06-2026	28-02-2026	M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.	mpagarwalapvtltd@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
78	Assam	PMU-Jorhat	DN/19007/04003/AS	Ongoing	Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old) from Km 453.000 to Km 490.800, under SARDP- NE , under EPC Mode in the state of Assam : Pkg-IV (Structures & Toll Plaza)	37/ 715	-	0	279.01	63	15-01-2024	14-02-2024	94.73	92.35	11-08-2024	30-06-2026	-	Sadguru Engineers & Allied Services Pvt. Ltd.	seaspvtttdghy@gmail.com
79	Assam	PMU-Jorhat	DN/19007/04006/AS	Ongoing	Improvement of riding quality, Repair, Maintenance of the selected sections of Jorhat-Jhanji on NH-37(Old) in the State of Assam in FY:25-26	37/ 715	17.397	1.1	-	85.56	30-01-2026	22-02-2026	3.67	0	21-08-2026	21-08-2026	-	J Infratech Limited (JIL)	-
80	Assam	PMU-Jorhat	DN/19007/03004/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-I: Road Works from Km 490.800 to Km 501.800 (11.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	11	31.168	476.5	91.86	06-08-2024	03-10-2024	87.33	84.68	28-09-2025	30-06-2026	-	Regal Enterprises	regaljdpgk1@gmail.com regal.jitender@gmail.com
81	Assam	PMU-Jorhat	DN/19007/03003/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-II: Road Works from Km 501.800 to Km 514.800 (13.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	13	5.44	542.87	99.91	06-08-2024	10-10-2024	73.88	70.79	05-10-2025	30-06-2026	-	Bharat Vanija Eastern Pvt. Ltd.(BVEPL)	contact@bvepl.com
82	Assam	PMU-Jorhat	DN/19007/03002/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-III: Road Works from Km 514.800 to Km 534.800 (20.000 Km), under SARDP- NE under EPC Mode in the state of Assam	37/ 2	20	5.72	619.7	67.69	06-08-2024	03-10-2024	72	69.56	28-09-2025	30-06-2026	-	Kaushal Sharma	ksharma.tsk@gmail.com
83	Assam	PMU-Jorhat	DN/19007/03001/AS	Ongoing	Construction of Balance Work of 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg- IV: (Structures & Toll Plaza) from Km 490.800 to Km 534.800, under SARDP- NE , under EPC Mode in the state of Assam (with Toll Plaza at Ch.525.245)	37/ 2	-	0	100.22	36.74	19-08-2024	18-10-2024	58.19	46.39	13-10-2025	30-06-2026	-	Bhardwaj Unibuild Pvt. Ltd.	buplj4@gmail.com
84	Assam	PMU-Jorhat	DN/19007/03008/AS	Ongoing	Construction of 2 Nos. of Major Bridge at Km. 508.414 and Km. 523.271 in Jhanji to Demow section of NH-37 (Old) in State of Assam in FY: 25-26 on Item Rate basis	37/ 2	0.296	0	0	33.5265	12-11-2025	06-12-2025	20.35	13.28	05-05-2026	30-06-2026	-	Ganpati Bharat Private Limited	info@ganpatibharat.com
85	Assam	PMU-Jorhat	DN/19007/03009/AS	Ongoing	Reconstruction of selected stretches between Km 514.360 and Km 534.800 of Jhanji to Demow section of NH-37(Old) in State of Assam in FY 25- 26 on Item Rate basis	37/ 2	7.927	5.83	0	116.44	13-10-2025	13-11-2025	58.16	53.84	13-02-2026	30-06-2026	-	J Infratech Limited (JIL)	infojcipl@gmail.com
86	Assam	PMU-Dibrugarh	DN/19007/01011/AS	Completed	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode	37/ 2	26.9	26.9	385.57	122.5	14-10-2022	20-01-2023	100	98.21	20-07-2024	Physically Completed C.C Under Issue	14-07-2025	Mohan Lal Jain	mmljaindurgapur@yahoo.com
87	Assam	PMU-Dibrugarh	DN/19007/01009/AS	Completed	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-I: Road works & Toll Plaza	37/ 2	19.175	19.18	274.34	96.89	26-07-2024	16-09-2024	100	96.21	14-03-2025	Physically Completed C.C Under Issue	11-08-2025	Mohan Lal Jain	mljmbohwh@gmail.com
88	Assam	PMU-Dibrugarh	DN/19007/01010/AS	Completed	Construction of Balance Work of 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) under SARDP-NE, Phase 'A' in the State of Assam on EPC mode Pkg-II: Structures	37/ 2	0	0	55.96	43.82	26-07-2024	16-09-2024	100	98.05	14-03-2025	Physically Completed C.C Under Issue	12-08-2025	Mehta Construction Co.	mccmbostr@gmail.com
89	Assam	PMU-Dibrugarh	DN/19007/02002/AS	Completed	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam under SARDP-NE	37/ 15	15.447	15.447	379.32	96.84	20-02-2015	02-11-2015	100	99.9	31-10-2018	-	31-10-2020	ABCI Infrastructures Pvt. Ltd.-Jugal Kishore Mahanta Infra works LLP (JKM) (JV)	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
90	Assam	PMU-Silchar	DN/09012/01002/AS	Completed	4-Laning of Balachera-Harangjao section of NH-54 (ext.) (New NH-27) from km 275.00 to km 244.00 in the state of Assam on EPC mode under East-West corridor project under NHDP-II	54 Ext./ 27	25.25	25.25	887.68	519.3	31-10-2017	26-12-2017	100	99.24	24-06-2020	-	15-04-2024	Sushee Infra & Mining Limited - JSC Purpetruboprovodstroy (JSC PTPS) (JV)	planning.balachera@gmail.com
91	Assam	PMU-Bongaigaon	DN/01001/02001/AS	Completed	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660). (Design length- 14.660 km) under BMP	31/ 117	14.66	14.6605	224.85	138.25	26-03-2020	26-06-2020	97.76	93.19	26-12-2022	Physically Completed C.C Under Issue	30-06-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
92	Assam	PMU-Dhubri	DN/01001/01019/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch.5.580 Km to Ch.25.633 Km (Design Ch.0.000 Km to Ch.17.737km) (Km 901.100 to Km 921.145 of old NH-31) of Bilaspura- Guwahati road (NH-17) (Section: Near Chirakuta to near Mowatari, before Chapar Bypass) in the state of Assam on HAM mode (Package-1)	31/17	17.737	4.1	1081.15	575	11-03-2024	05-02-2025	30.8	14	04-08-2027	04-08-2027	-	Bilaspura Guwahati Pvt. Ltd.	finance@bhartiainfra.com
93	Assam	PMU-Bongaigaon	DN/01001/01018/AS	Ongoing	Widening/ improvement to 4-Lane with paved Shoulder from Ch. 25.633 Km to Ch. 52.470 Km (Design Ch. 21.850 Km to Ch.48.670 Km) for Package-2 of Bilaspura- Guwahati road (NH-17) (Section: Near Mowatari, before Chapar Bypass to Tulungia (junction with NH-17)) in the state of Assam on HAM mode under NH(O)-NE (Pkg-2)	31/17	26.82	0	1338.61	759.18	11-03-2024	05-12-2024	12.45	5	03-06-2027	03-06-2027	-	Naresh Kumar Garg Infrastructure Ltd. (NKG)-Mowatari Guwahati Road Pvt. Ltd.	nkg@nkginfra.com
94	Assam	PMU-Bongaigaon	DN/01001/01017/AS	Completed	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia-Jogighopa Bridge Approach Section of Bilaspura- Guwahati road (NH 17) on EPC (Package-5)	31/17	18.9	18.88	691.53	418.49	22-03-2021	09-07-2021	99.47	99.14	31-12-2022	-	31-01-2024	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
95	Assam	PMU-Bongaigaon	DN/01001/01015/AS	Ongoing	Construction of New 2-Lane EXTRADOSED CABLE STAYED Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa in Assam on EPC mode	31/17	4.385	1.33	746.76	402.75	10-08-2021	12-11-2021	79.23	76.26	10-11-2024	18-12-2026	-	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	spsjogighopa@spsingla.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
96	Assam	PMU-Bongaigaon	DN/01001/01016/AS	Completed	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna) Agia (near Nichinta) section of Bilasipura-Guwahati road (NH-17) on EPC under BMP (Pkg. 6) 1 Toll Plaza at (Ch73+750 Km)	31/17	11.78	11.7785	203.2	114.31	25-08-2020	26-10-2020	100	99.61	19-04-2022	-	06-07-2024	Mayasheel Construction	msc.pkg6@gmail.com
97	Assam	PMU-Bongaigaon	DN/01001/01014/AS	Completed	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	31/17	11.9	11.9	286.72	135.89	24-03-2023	25-10-2023	100	95.45	25-10-2025	-	12-08-2025	Mayasheel Construction	msc.pkg7@gmail.com
98	Assam	PMU-Bongaigaon	DN/01001/01013/AS	Ongoing	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	31/17	43.75	27.97	1457.59	795.1275	14-03-2023	27-12-2023	79.91	73.06	25-12-2026	25-12-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.bg.pkg8@gmail.com
99	Assam	PMU-Boko-SO	DN/01001/01012/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	31/17	33.684	23.52	1000.27	458.47	20-03-2023	11-12-2023	54.68	45.64	11-06-2026	31-03-2027	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojects@gmail.com
100	Assam	PMU-Boko-SO	DN/01001/01011/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	31/17	27.31	15.37	1264.9	593.93	31-03-2023	18-12-2023	62.16	42.05	18-06-2026	31-03-2027	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	anilsailajaprojectspkg10@gmail.com
101	Assam	PMU-Diphu	DN/01017/01002/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from KM 38+500 to Km 51+246 (Design Chainage 38+500 to 50+959) with proposed Daboka Bypass of Daboka – Parokhaowa of NH 29 under NH(O)-NE (Package-1)	29	12.459	12.46	516.88	229.82	24-02-2023	30-11-2023	98.41	97.26	29-11-2025	15-06-2026	-	Mehta Construction Co.	mehtapkg1nh29@gmail.com
102	Assam	PMU-Diphu	DN/01017/01006/AS	Completed	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section of NH-29 in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-2)	29	15.213	13.3005	257.5	138.33	26-03-2021	12-07-2021	89.35	87.83	03-01-2023	-	30-04-2023	P.D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
103	Assam	PMU-Diphu	DN/01017/01003/AS	Completed	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.007	15.011	266.26	129.14	10-08-2020	30-09-2020	100	97.38	24-03-2022	-	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
104	Assam	PMU-Diphu	DN/01017/01004/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-4)	29	15.47	14.7165	260.07	141.35	03-02-2021	25-06-2021	96.18	96.07	17-12-2022	-	29-03-2023	S S Builders	ssbuilderspkg4@gmail.com.
105	Assam	PMU-Diphu	DN/01017/01005/AS	Completed	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Village in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-5)	29	17.43	17.43	288.85	141.46	31-03-2021	12-07-2021	100	99.41	12-01-2023	-	19-11-2024	B.K.Sons Infra Pvt. Ltd.	info@bksonsinfra.com
106	Assam	PMU-Diphu	DN/01017/01010/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	29	31.88	31.88	625.64	282.11	10-09-2021	14-07-2022	100	98.11	13-07-2024	-	31-03-2025	Ashoka Buildcon Limited (ABL)	ablnh29pkg6@ashokabuildcon.in
107	Assam	PMU-Diphu	DN/01017/01011/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan NH-29 (Package - 7) -Balance Work on Item Rate Basis in FY-25-26	29	10.79	10.04	204.1	9.477	08-01-2026	28-02-2026	0	0	28-05-2026	31-07-2026	-	Ecova at RISK & COST of the EPC contractor	ecovaindia@gmail.com
108	Assam	PMU-Dhubri	DN/05003/01007/AS	Ongoing	Construction of 4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank, Assam) and Phulbari (on south Bank, Meghalaya) on NH-127B under JICA ODA Loan assistance (Phase-III)	127B	19.282	8.96	4997.04	3166	24-11-2020	15-12-2020	76.01	73.96	12-09-2028	12-09-2028	-	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dbpplnt@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
109	Assam	PMU-Dhubri	DN/05003/01005/AS	Ongoing	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhaiguriri Village) to Kachukhana Harichara Paglagaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) -Balance work [Srirampur - Dhubri Pkg-1]	127B	27.65	26.19	613.89	257.5	06-09-2024	25-11-2024	84.98	77.27	25-11-2026	25-11-2026	-	R&C Infra Engineers Pvt. Ltd-J Infratech Limited (JIL) (JV)	rc.jandupkg1@jinfratech.com
110	Assam	PMU-Dhubri	DN/05003/01006/AS	Completed	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2]	127B	26.504	26.5	909.02	453.9	04-08-2022	02-01-2023	100	100	01-01-2025	-	30-06-2025	J Infratech Limited (JIL)	assam.pkg2@gmail.com assam.pkg2@jinfratech.com
111	Assam	PMU-Dibrugarh	DN/01019/01002/AS	Completed	Widening/Improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoaal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section in Assam on EPCMode under NH(O)-NE [Pkg.1]	37/15	24.6	24.6	215.27	115.82	31-03-2022	25-07-2022	100	96.53	24-07-2024	-	09-10-2024	Ganpati Builders	op.sharma0082@gmail.com , ganpatibuilders0082@gmail.com , ganpatidib@gmail.com
112	Assam	PMU-Dibrugarh	DN/01019/01001/AS	Completed	Widening/Improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoaal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section in Assam on EPCMode under NH(O)-NE [Pkg.2]	37/15	19.73	19.73	170.95	101.16	05-04-2022	25-07-2022	100	98.81	24-07-2024	-	22-08-2024	Jugal Kishore Mahanta Infra works (JKM)	jkmahanta@jkminfra.net , jkmho@jiminfra.net , jkmdbproject@gmail.com
113	Assam	PMU-Dibrugarh	DN/01019/01005/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalanihulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) in Assam on EPCMode under NH(O)-NE (Pkg-3)	37/15 & 38/315	41.32	39.81	458.59	210	03-02-2023	19-05-2023	85.15	75.89	17-05-2025	31-07-2026	-	TTC Infra India	ttcii.tm@gmail.com
114	Assam	PMU-Dibrugarh	DN/01019/01004/AS	Terminated	Widening/Improvement to 2-Lane Lane with Paved Shoulder from km 16+900 (Bogapani) to km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2-Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District under NH(O)-NE (Pkg-4)	38/315	10.25	1.47	356.65	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
115	Assam	PMU-Dibrugarh	DN/01019/01008/AS	Awarded, Not Appointed	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors -Balance work	38/315	20.532	0	643.42	246.76	03-03-2026	To be given	0	0	-	-	-	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com, tender@bhartiainfra.com
116	Assam	PMU-Silchar	DN/01012/01008/AS	Ongoing	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojana on EPC mode. (Project Length – 20.00 km) (Package-1)	37 & 306	20	9.47	1256.9	504.34	21-03-2023	22-01-2024	55.46	43.79	23-07-2026	22-07-2026	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttcii.sd.pkg1@gmail.com
117	Assam	PMU-Silchar	DN/01012/01007/AS	Ongoing	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojana on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	306	29.36	19.88	1716.21	592.8	31-03-2023	14-02-2024	79.34	61.3	14-08-2026	14-08-2026	-	J Infratech Limited (JIL)	jandu.silchar@jinfratech.com
118	Assam	PMU-Silchar	DN/01011/01009/AS	Ongoing	Widening/Improvement of Existing 2 lane to 4-Laning of Karimganj-Silchar section of NH-37 from Design Ch 0.000 near Silchar ISBT to Design Ch 15.970 near Kalinagar Pt I on NH-37 in Assam on HAM Mode (Pkg-1)	37	15.97		1181.55	696.5	11-03-2024	17-09-2025	0	0	17-09-2027	17-09-2027	-	Jandu Silchar Highway Pvt. Ltd.	jandu.panchgram@jinfratech.com
119	Assam	PMU-Silchar	DN/01011/01004/AS	Ongoing	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-I Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	6 & 37	11.8	5.5	728.97	409.25	31-10-2023	10-08-2024	57.17	48.75	09-02-2027	09-02-2027	-	J Infratech Limited (JIL)	isbt.silchar@jinfratech.com
120	Assam	PMU-Silchar	DN/01011/01003/AS	Ongoing	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km).	6 & 37	11.1	5.5	574.26	292.29	16-03-2023	09-02-2024	71.09	58.91	09-08-2026	10-08-2026	-	S S Builders	badarpurkmr@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id	
121	Assam	PMU-Karimganj	DN/01011/01005/AS	Ongoing	Widening/Improvement to 4-Laning and Greenfield alignment with Paved shoulder of Silchar-Badarpur – Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End point of proposed Badarpur Bypass) to Km. 62.800 (Start point of proposed Nilambazar/Cheragi Bypass) in the state of Assam on HAM Mode (Package-4)	37 & 8	24.2	0	1319.55	554.16	11-03-2024	18-08-2025	14.6	8	18-09-2027	18-08-2027	-	MKC Badarpur Churaibari Kamakhya Highways Pvt. Ltd.	engineering@mkcinfrastructur <td>.com</td>	.com
122	Assam	PMU-Karimganj	DN/01011/01008/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from existing road and Greenfield alignment form Design Ch. 62.800 (start of proposed Nilambazar/Cheragi Bypass) to Design Ch. 87.700 near Chandkhira Village of NH-8 on Silchar-Churaibari in the state of Assam on HAM Mode (Package-5)	8	24.9	0	1258.13	690	11-03-2024	26-04-2025	11	8	23-10-2027	23-10-2027	-	Bhartia Infra Projects Limited(BIPL)	ccb_silchar@yahoo.co.in	
123	Assam	PMU-Karimganj	DN/01011/01007/AS	Ongoing	Widening/Improvement to 4-Lane with Paved shoulder for existing as well as Greenfield alignment of Badarpur – Churaibari section of NH-8 from Design chainage 87.700 (Chandkhira) to Km. 106.500 (Churaibari) section (Assam-Tripura border) in the state of Assam on HAM Mode (Package-6)	8	18.8	0	870	448.81	11-03-2024	07-03-2025	31.83	16	07-03-2027	07-03-2027	-	MKC Infrastructure Pvt. Ltd	engineering@mkcinfrastructur <td>.com</td>	.com
124	Assam	PMU-Karimganj	DN/01011/01006/AS	Ongoing	Widening/Improvement to 4-L of Karimganj - sutarkandi section of NH 37 from design Ch 0+020 (Start of proposed Karimganj Bypass from NH -8) to design Chainage Km 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) on Silchar-Churaibari in the State of Assam on HAM Mode (Package-7)	37	14.36	0	791.79	380.26	11-03-2024	28-02-2025	40.4	16	28-02-2027	28-02-2027	-	MKC Infrastructure Pvt. Ltd	engineering@mkcinfrastructur <td>.com</td>	.com
125	Assam	PMU-Silchar	DN/01018/01001/AS	Ongoing	Improvement to 4-Lane with Paved Shoulder from existing km 260+000 (Design Ch.4+560 km) to existing km Ch.233+000 (D. Ch.24+560) of Silchar (near Nutan Dayapur village) - Budha Nagar Section (Length-20.00 Km) of NH-37 under Package: Silchar-Jiribam Pkg-1 in the state of Assam on HAM Mode	53/ 37	20	5.5	957.95	476	11-03-2024	15-01-2025	36.56	8	15-01-2028	15-01-2028	-	Silchar Jiribam Highways Private Limited	headoffice@dccinfra.co.in	
126	Assam	PMU-Silchar	DN/01018/01002/AS	Awarded, Not Appointed	4 - laning of silchar (near Budha Nagar) at Existing km 233+000 (D. Ch. 24.560) to Jiribam at Existing km 212+060 (D. ch. 37.650) including Tunnel of NH-37 (Length:13.09 km) in the State of Assam and Manipur under NH(O)-NE on Hybrid Annuity Mode (HAM) (Pkg-2)	53/ 37	13.09	0	1186.2	742.78	15-10-2025	To be given	0	0	-	-	-	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com	
127	Assam	PMU-Bongaigaon	DN/01005/01004/AS	Completed	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnol - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	62/217	8.415	8.41	88.56	33.7	31-03-2023	26-03-2024	100	89.62	25-09-2025	Physically Completed & CC Under Issue	31-05-2026	Shyama Construction	shyamaconstructionnh217@gm <td>.ail.com</td>	.ail.com
128	Assam	PMU-Silchar	DN/02002/01004/AS	Ongoing	Widening & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 96.870 near Jiri River to km 116.550 near Hangrum (Package-7) on EPC mode (Assam portion)	137	19.68	16.19	846.82	264.36	22-01-2024	04-03-2024	85.29	67.99	04-03-2026	31-12-2026	-	Rajinder Infrastructure Pvt.Ltd.	official.riplassam@gmail.com	
129	Assam	PMU-Silchar	DN/02002/01003/AS	Ongoing	Widening & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	137	20.02	18.54	904.04	344.66	31-03-2023	29-08-2023	85.2	60.44	29-08-2025	25-09-2026	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	appl.tmr8@gmail.com	
130	Assam	PMU-Silchar	DN/02002/01002/AS	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	137	19.989	19.7	614.43	344.66	31-03-2023	29-08-2023	87.5	50.71	29-08-2025	30-07-2026	-	KPC Projects Ltd.	pc.nh137@kpc.co	
131	Assam	PMU-Silchar	DN/02002/01001/AS	Ongoing	Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)	137	19.921	18.93	693.15	354.69	31-03-2023	29-08-2023	90.5	58.63	29-08-2025	25-09-2026	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com	
132	Assam	PMU-Dibrugarh	DN/02003/01003/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kandulijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under Bharatmala Pariyojna (Dibrugarh-Oyan, Package-1)	52/ 515	26.901	26.9	609.16	267.62	31-03-2023	18-10-2023	100	99.45	17-04-2026	-	11-08-2025	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstructi <td>on.in</td>	on.in
133	Assam	PMU-Dibrugarh	DN/02003/01002/AS	Completed	Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaji district in the State of Assam on EPC mode under Bharatmala Pariyojna (Package-2)	52/ 515	27.299	27.3	562.05	249.4	31-03-2023	11-08-2023	100	99.79	08-02-2026	-	31-07-2025	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstructi <td>on.in</td>	on.in
134	Assam	PMU-Dibrugarh	DN/02003/01001/AS	Ongoing	Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)	52/ 515	27.52	25.55	665.47	266.24	31-03-2023	16-09-2024	96.7	92.44	17-03-2027	17-03-2027	-	Kaluwala Construction Pvt. Ltd.-Nirmal Buildinfra Pvt. Ltd. (JV)	kcpl.assam@kaluwalaconstructi <td>on.in</td>	on.in

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
135	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02020/JM	Completed	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-I, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	244	14	14	8.01	6.55	01-03-2018	07-03-2018	100	100	31-08-2019	-	11-10-2020	Khanday Infrastructure Ltd.	directorkipl@gmail.com
136	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02019/JM	Completed	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	244	23.2	23.2	16.49	12.47	16-02-2018	22-03-2018	0	0	31-08-2019	-	31-08-2019	Khanday Infrastructure Ltd.	-
137	Jammu & Kashmir (RO- Jammu)	PMU- Akhnoor	DN/09014/01010/JM	Ongoing	Construction of a 4-Lane elevated flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	144A	1.15	1.15	245.34	135.12	24-09-2022	10-01-2023	74.67	65.44	09-01-2025	31-07-2026	-	Maan Builders	maanbuildersjammu@gmail.com maanbuilderspki@gmail.com
138	Jammu & Kashmir (RO- Jammu)	PMU- Akhnoor	DN/09014/01008/JM	Completed	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) in UT of Jammu and Kashmir on EPC basis (Pkg-2)	144A	5.2	5.2	458.06	272.77	15-03-2018	07-08-2018	100	99.16	04-02-2021	-	15-10-2022	Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]	salwanguleria@spsingla.com, spsakhnoor@spsingla.com
139	Jammu & Kashmir (RO- Jammu)	PMU- Akhnoor	DN/09014/01007/JM	Ongoing	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) in UT of Jammu and Kashmir on EPC basis (Pkg-3A) 1 No. TOLL of 8- Lane @ Ch. 20+440	144A	20.61	20.6065	435.82	193.99	02-03-2019	12-07-2019	90.75	86.36	11-07-2021	31-07-2026	-	Tarmat Ltd.	tarmatakhnoor@gmail.com
140	Jammu & Kashmir (RO- Jammu)	PMU- Akhnoor	DN/09014/01006/JM	Ongoing	Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	144A	3.75	3.74	198.28	102.47	14-12-2022	14-03-2023	91.94	91.92	13-03-2025	30-09-2026	-	V. K. Gupta & Associates	1. amitkumar@vkga.in 2. contact@vkga.in 3. vkg.brconst@gmail.com
141	Jammu & Kashmir (RO- Jammu)	PMU- Akhnoor	DN/09008/02011/JM	Completed	Widening and Up-gradation to 2-Lane with Paved Shoulder of configuration and geometric improvement from Km 0.000 to Km 16.990 on Chenani – Sudhmahadev section of NH-244 in UT of Jammu and Kashmir to be executed on EPC basis	244	16.99	16.99	264.21	155.04	27-03-2018	22-11-2018	94.06	93.76	21-11-2020	Physically Completed C.C Under Issue	10-02-2025	ECI Engineering & Constr. Co. Ltd.-SRM (Shri Ram Mehta) Contractors Pvt. Ltd. (JV)	srmcontractors@gmail.com srmcplc@gmail.com
142	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02007/JM	Ongoing	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-1)	244	9.46	8.47	225.3731	118.41	31-07-2020	01-10-2020	94.26	92.51	01-04-2022	31-10-2026	-	OASIS Technocon Ltd - Vidya Infrabuild Pvt. Ltd. (VIPL) (JV)	info@oasisprojects.com pkg1a.goha@gmail.com
143	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02013/JM	Completed	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Package II)	244	8.73	8.4	210.79	99	31-07-2020	01-10-2020	96.95	96.44	01-04-2022	Physically Completed C.C Under Issue	27-02-2026	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com construction@e5infra.com
144	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02012/JM	Completed	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 in UT of Jammu and Kashmir on EPC Mode under NH(O)-Gen (Package III)	244	2.419	2.42	749.61	431.28	08-02-2021	25-03-2021	100	100	24-03-2023	-	17-03-2025	APCO Infratech Pvt. Ltd	ddbabu@apcoinfra.com dc.ktp@apcoinfra.com
145	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02010/JM	Completed	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chatroo section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (PKG- 1)	244	20.251	18.66	486.45	208.58	03-02-2021	29-03-2021	97.21	97.16	28-09-2022	-	01-11-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	randcinfraengineers@gmail.com randcdodaoffice@gmail.com
146	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02009/JM	Ongoing	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg - 2)	244	14.84	11.4	512.43	220.33	19-07-2021	26-08-2021	53.49	50.08	24-02-2023	31-10-2026	-	Mathiyani Construction Pvt. Ltd. - Unique Construction (JV)	mathiyani_mzn@rediffmail.com pm.jk@mathiyani.com
147	Jammu & Kashmir (RO- Jammu)	PMU-Doda	DN/09008/02008/JM	Terminated	Construction of Bi-directional Tunnel at "Km 83" of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Design Ch. 66.535 to Ch. 67.805 (Existing Km 82.675 to Km 82.925) (Khellani-Kishtwar) on NH-244 in UT of J&K on EPC Mode under NH(O)	244	1.269	0	91.29	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
148	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02015/JM	Completed	Construction & Upgradation to 2-lane with paved shoulder from Design Km. 67.805 (at the end of Km 83rd Tunnel near Dhrabshalla) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass - Dulhasti) (Ex. Km 97+0751) of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3)	244	12.87	11.91	398.51	134.35	30-03-2021	01-07-2021	98.55	97.34	31-12-2022	Physically Completed C.C Under Issue	31-03-2025	R & B Infra Project Pvt. Ltd	legal@rathoregroup.co
149	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02027/JM	Awarded, Not Appointed	Construction of left-over work 2-L+PS of the road stretch of Pkg-III at Kandni Village from design Ch. 0+000 to Ch. 4+037 (Ch. 70+900 to Ch. 74+650 of NH-244) in 4.037 km length on Khellani-Kishtwar-Chhatroo section of NH-244 in UT of Jammu & Kashmir on EPC Mode	244	4.037	0	132.99	61.7715	27-02-2026	To be given	0	0	-	-	-	R & B Infra Project Pvt. Ltd	tender@rathoregroup.co

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
150	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02014/JM	Ongoing	Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot) of 14.88 km & a link road to Kishtwar town from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chattroo section in UT of Jammu and Kashmir on EPC Mode (Pkg-4)	244	17.68	8.39	859.67	436.33	07-07-2021	24-08-2021	50.05	49.66	23-08-2023	30-06-2027	-	APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)	apshydro@gmail.com rohit.malik@apshydro.com
151	Jammu & Kashmir (RO- Jammu)	PMU- Kishtwar	DN/09008/02016/JM	Completed	Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (Bandarkoot) to Km. 111.06 (Chattroo) of 15.52 Km length on Chenani-sudhmahadev-Goha-Khellani-Kishtwar-valloo-Donipawa-Ashajipora section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-5)	244	15.52	15.5	497.09	202.6	13-07-2021	24-08-2021	99.97	97.18	19-02-2023	Physically Completed & CC Under Issue	31-03-2026	Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)	sginbpkg5@gmail.com
152	Jammu & Kashmir (RO- Srinagar)	PMU- Sonamarg	DN/09023/01005/SR	Completed	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh Tunnel (Sonamarg Tunnel)of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 5.568 Km from approximately km 69.000 to km 81.300 on new alignment between Kullan and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar- Sonamarg-Gumri road) on DBFOT (semi-Annuitly basis)	1	11.98	11.98	2716.9	2378.76	19-12-2019	24-06-2020	100	0	21-12-2023	-	27-07-2024	APCO Infracore Pvt. Ltd	dksaini@apcoinfra.com
153	Jammu & Kashmir (RO- Srinagar)	PMU- Sonamarg	DN/09023/02001/SR	Ongoing	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) in F.Y. - 2020-21 and (II) 14.150 Km long 2-L Bi- directional single tube Zoji-la Tunnel across Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	1	30.893	16.96	6808.69	4509.5	25-08-2020	01-10-2020	66.05	60.37	30-09-2026	28-02-2028	-	Megha Engineering & Infrastructures Ltd (MEIL)	meilplanning.zojila@meghaeng.com
154	Jammu & Kashmir (RO- Srinagar)	PMU- Anantnag	DN/09008/02017/SR	Completed	Construction & Upgradation to 2/ 4-Lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Valloo)to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)	244	27.943	27.94	285.28	158.15	03-02-2021	31-03-2021	98	97	30-09-2022	-	11-05-2023	New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV)	directorkipl@gmail.com
155	Jammu & Kashmir (RO- Srinagar)	PMU- Anantnag	DN/09008/02018/SR	Completed	Construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)	Connecting NH-244 & NH-44	8.47	6.6	260.4	57.26	30-03-2021	15-06-2021	100	97.92	16-12-2022	-	31-07-2024	E5 Infrastructure Pvt. Ltd.	syedaesan821@gmail.com
156	Jammu & Kashmir (RO- Srinagar)	PMU- Sonamarg	DN/09002/02002/SR	Completed	Strengthening & Upgradation of existing carriageway to intermediate lane from km 0.000 to km 42.820 of Length 42.820kms on Baramulla-Gulmarg section of NH-701A in the UT of Jammu & Kashmir on EPC mode	701A	42.82	42.82	131.6	84.62	31-08-2020	08-10-2020	98.51	97.9	06-04-2022	-	06-10-2022	United Jehlum Road Roof Builders - Jehlum Construction Co (JV)	danish.mir3@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
157	Ladakh	PMU-Kargil	DN/09016/03003/LA	Terminated	Widening & Upgradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 0.000 (Ex. Km.0.000) to Km 30.040 (Ex. Km. 30.000) of 30.040 Km length (Pkg-I)	301	24.04	11.584	384.24	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
158	Ladakh	PMU-Kargil	DN/09016/03002/LA	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil- Zanskar Road from Design Km .30.040 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)	301	26.96	23.26	404.89	229.19	31-03-2021	01-07-2021	75.38	71.11	02-01-2023	05-10-2026	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
159	Ladakh	PMU-Kargil	DN/09016/03001/LA	Ongoing	Widening & Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Design km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)	301	30	26.06	381.01	217.09	31-03-2021	01-07-2021	82.74	76.13	02-01-2023	29-07-2026	-	Topline Infra Projects Pvt. Ltd.	topline.infra@gmail.com
160	Ladakh	PMU-Kargil	DN/09016/03009/LA	Ongoing	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from km 87+00 to KM 98+524 in the UT of Ladakh(Formerly State of J&K) on EPC Mode (PKG-IV)	301	11.52	10.73	214.21	167.19	05-08-2020	02-03-2021	90.09	82.96	01-03-2024	30-07-2026	-	United Jehlum Road Roof Builders	united.kargil.nh301@gmail.com
161	Ladakh	PMU-Kargil	DN/09016/03007/LA	Completed	Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formerly State of J&K) on EPC Mode (PKG-V)	301	18.65	18.65	313.39	151.74	11-08-2020	10-12-2020	100	94.94	09-12-2023	-	26-06-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
162	Ladakh	PMU-Kargil	DN/09016/03006/LA	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT Ladakh (Formerly State of J&K) on EPC mode (PKG-VI)	301	31.14	31.14	400.09	185.37	27-01-2021	24-05-2021	100	96.39	23-05-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
163	Ladakh	PMU-Kargil	DN/09016/03010/LA	Completed	Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode (PKG-VII)	301	47.93	47.93	498.71	239	27-01-2021	14-06-2021	100	97.59	13-06-2024	-	01-12-2023	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV)	planning.epc@skylarkworld.com
164	Ladakh	PMU-Kargil	DN/09016/02009/LA	Ongoing	Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (PKG-VIII)	301	33.77	30.1	398.37	195.28	31-03-2021	01-07-2021	90.59	85.97	02-01-2023	15-07-2026	-	Satish Aggarwal & Co.	sarccompany@gmail.com
165	Ladakh	PMU-Kargil	DN/09016/03008/LA	Completed	Construction of 3 No. of 1x25 M Span Bridge at Km. 165.296, Km. 172.965 and Km. 185.509 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-3)	301	0.075	0	28.48	14.06	28-08-2020	01-06-2021	100	99.98	01-07-2024	-	03-01-2024	SGF Infra Pvt Ltd	hafizconstco@gmail.com
166	Ladakh	PMU-Kargil	DN/09016/03005/LA	Completed	Construction of 1x15 M Span Bridge at Km 125.493, 1x20 M Span Bridge at Km 125.852 and 1x10 M Span Bridge at Km 129.445 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-1)	301	0.19	0.19	34.11	15	28-08-2020	01-06-2021	100	99.98	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	hafizconstco@gmail.com
167	Ladakh	PMU-Kargil	DN/09016/03004/LA	Completed	Construction of 1x45 M Span Bridge including its approaches at Km 130.230 on NH-301 on Kargil - Zanskar Road on EPC mode (Bridge-2)	301	0.95	0.95	18.21	8.51	21-08-2020	01-07-2021	100	98.38	01-07-2024	-	30-06-2024	Hafiz Construction Pvt Ltd	sgfjammu@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
168	Manipur	PMU-Noney	DN/01018/02009/MN	Completed	Construction and Maintenance of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m (Total Length 1.870Km) on Jiribam-Barak road on NH-53 (New NH-37) in Manipur on EPC mode	53/ 37	1.875	1.875	141.14	109.92	02-12-2016	27-04-2017	100	83.18	24-04-2020	-	27-04-2022	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com
169	Manipur	PMU-Noney	DN/01018/02003/MN	Completed	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (at 95.50 Km) on NH-53 (New NH-37) on EPC mode in Manipur	53/ 37	0.13	0.09	49.31	41.88	27-11-2020	04-01-2021	100	98.36	16-10-2022	-	27-12-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstruction.com
170	Manipur	PMU-Noney	DN/01018/02002/MN	Completed	Widening to 2 -Lane with Paved shoulder of Imphal-Khongsang-Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	53/ 37	12.67	12.67	139.38	78.99	30-03-2021	01-07-2021	100	83.22	02-01-2023	Physically Completed C.C Under Issue	24-02-2025	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
171	Manipur	PMU-Noney	DN/01018/02008/MN	Ongoing	Widening to 2-Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) in the State of Manipur on (EPC) mode (PKG-2) - Balance Works & Rectification works	53/ 37	17.18	16.18	195.14	72.72	07-02-2025	18-03-2025	90.72	81.54	18-03-2026	-	-	SCONS Infrastructures Pvt. Ltd.	sipl@sconsinfra.in;
172	Manipur	PMU-Noney	DN/01018/02007/MN	Completed	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) on EPC Mode in Manipur (PKG-3)	53/ 37	33.16	30.53	467	253.84	15-07-2021	15-09-2021	86.33	85.15	19-03-2023	Physically Completed C.C Under Issue	01-02-2026	Mehta Construction Co. - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
173	Manipur	PMU-Noney	DN/01018/02006/MN	Ongoing	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) on EPC Mode in Manipur (PKG-4)	53/ 37	35.17	34.11	579.63	268.33	23-08-2021	27-06-2022	85.89	82.53	29-12-2023	-	-	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
174	Manipur	PMU-Noney	DN/01018/02005/MN	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pulion (Kambiron) Village on EPC Mode in Manipur (PKG-5)	53/ 37	30	28.15	410.68	218.52	25-03-2022	09-11-2022	89.95	85.18	12-05-2024	-	-	Aarpee Infracorps Pvt. Ltd.	imphaljiribampkg5@gmail.com
175	Manipur	PMU-Noney	DN/01018/02004/MN	Ongoing	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6) on EPC mode under NH(O)-TSP	53/ 37	38.29	35.92	504.76	243.99	31-03-2023	07-02-2023	95.2	93.32	06-02-2025	-	-	Sarjan Infracorps Pvt. Ltd.	info@sarjaninfra.com
176	Manipur	PMU-Noney	DN/01018/02001/MN	Ongoing	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 169+570 Near Nungkao Village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	53/ 37	36.404	34.31	760.16	248.63	19-01-2023	30-12-2023	91.32	90.25	28-12-2025	-	-	P.D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in
177	Manipur	PMU-Tamenglong	DN/18002/01002/MN	Completed	Improvement / Widening To 2 Laning of Stretch from Khongsang to Tamenglong (Design length= 37.974 Km) of NH-137 in the state of Manipur on EPC mode under SARDP-NE	137	37.974	37.97	471.04	296.26	08-03-2019	01-08-2019	100	97.5	31-07-2022	-	08-04-2023	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scc.mn296@gmail.com
178	Manipur	PMU-Tamenglong	DN/02002/01005/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	137	10	9.94	185.8	111.8	19-07-2021	15-09-2021	100	98.15	16-03-2023	-	10-01-2025	Roadridge Developers Pvt. Ltd.(RDPL)-Sunshine Overseas Pvt. Ltd.(SOPL) (JV)	rdplsopljvpgk1@gmail.com
179	Manipur	PMU-Tamenglong	DN/02002/01006/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village from km 10.000 at Dialong to km 31.430 near Old Tamenglong , near Barak River on EPC Mode (Package-2)	137	21.43	20.84	483.87	292.45	20-07-2021	15-09-2021	95.28	93.41	16-03-2023	Physically Completed & CC Under Issue	30-04-2026	J Infracorps Limited (JIL)-Niraj Cement Structurals Ltd. (JV)	jcipi.manipur@gmail.com
180	Manipur	PMU-Tamenglong	DN/02002/01007/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 31.430 at Old Tamenglong to km 43.480 ending near Phelong on EPC Mode (Package-3)	137	12.05	12.05	234.08	150.06	26-03-2021	21-06-2021	100	98.16	20-12-2022	Physically Completed C.C Under Issue	15-04-2026	Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
181	Manipur	PMU-Tamenglong	DN/02002/01008/MN	Completed	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 43.480 at Phelong to km 54.180 near Azuram on EPC Mode (Package-4)	137	10.7	10.7	198.77	119.74	19-07-2021	15-09-2021	100	97.6	16-03-2023	-	24-03-2025	Roadridge Developers Pvt. Ltd.(RDPL)-Sunshine Overseas Pvt. Ltd.(SOPL) (JV)	rdplsopljvpgk4@gmail.com
182	Manipur	PMU-Tamenglong	DN/02002/01009/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu on EPC Mode (Package 5)	137	26.45	21.43	477.86	286.71	23-08-2021	18-11-2021	84.87	81.79	19-05-2023	31-12-2026	-	Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
183	Manipur	PMU-Tamenglong	DN/02002/01010/MN	Ongoing	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River on EPC Mode (Package-6) (Manipur portion)	137	16.24	13.05	311.18	191.08	10-09-2021	19-11-2021	86.73	84.54	20-05-2023	30-06-2026	-	B R Goyal Infrastructure Ltd.	tamenglongmahurpkg6@gmail.com
184	Manipur	PMU-Ukhrul	DN/01007/03002/MN	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 of NH-202 in the state of Manipur on EPC mode (Package-1)	150/202	16.9	14.94	224.44	124.81	28-03-2020	01-07-2020	88.96	86.49	30-06-2022	31-08-2026	-	Varaha Infra Limited	varaha.imphal@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
185	Manipur	PMU-Ukhrul	DN/01007/03001/MN	Ongoing	Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 of NH-202 in the state of Manipur on EPC mode (Package-2)	150/202	14.07	14.05	186.86	135.63	28-03-2020	01-07-2020	98.12	96.19	30-06-2022	22-08-2026	-	Varaha Infra Limited	varaha.imphal@gmail.com
186	Manipur	PMU-Ukhrul	DN/01007/03007/MN	Awarded, Not Appointed	Widening/Improvement to 2-lane with earthen shoulder of Finch Corner to Ukhrul section from existing km 34+650 to km 50+520 (Design Chainage km 30+970 to km 45+600) of NH-202 in the State of Manipur on EPC mode under NH(O)-NE (Package-3)	150/202	14.63	0	242.68	112.97	23-03-2026	To be given	0	0	-	-	-	SCONS Infrastructures Pvt. Ltd.	sipl@sconsinfra.in
187	Manipur	PMU-Ukhrul	DN/01007/03005/MN	Ongoing	Strengthening of Ukhrul to Choithar section of NH-202 from existing km 50+520 to km 59+236 (Design Chainage km 45+600 to km 54+212) Length-8.612 km in the State of Manipur on EPC mode under NH(O)-NE (Package-4)	150/202	8.612	2	26.25	16.37	15-03-2024	01-07-2024	15.77	15.03	30-06-2025	30-06-2026	-	Vertex Construction	Vertexmnp2022@gmail.com
188	Manipur	PMU-Ukhrul	DN/01007/03006/MN	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	150/202	42.59	0	564.05	225.82	31-03-2023	01-04-2025	14.5	6.06	31-03-2027	31-08-2027	-	S S Builders	Appointed date not yet declared
189	Manipur	PMU-Ukhrul	DN/01007/03004/MN	Ongoing	Widening/Improvement to 2 lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	150/202	44.48	2.57	554.66	221.23	31-03-2023	08-12-2024	23.45	21.49	07-12-2026	02-08-2027	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
190	Manipur	PMU-Ukhrul	DN/01007/03003/MN	Ongoing	Widening/Improvement to 2 Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal -Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	29	11.009	0	164.89	68.43	31-03-2023	24-12-2024	24.52	22.23	26-06-2026	07-02-2027	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
191	Manipur	PMU-Ukhrul	DN/03003/02002/MN	Completed	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km in the State of Manipur on EPC mode under NH(O)-NE (Pkg-II) (Manipur portion)	202	14.72	14.72	152.11	73.48	21-06-2022	20-02-2023	100	97.81	19-02-2025	-	20-03-2025	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
192	Manipur	PMU-Senapati	DN/09024/02005/MN	Under Termination	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340km) from Design Chainage 0.000 km to 22.340 km on NH-129A in the State of Manipur on EPC mode	129A	22.34	17.25	226.32	151.15	05-02-2021	21-06-2021	74.58	70.29	22-12-2022	31-07-2026	-	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csrinfatechindia@gmail.com
193	Manipur	PMU-Senapati	DN/09024/02004/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km on NH-129A in the State of Manipur on EPC mode	129A	17.66	17.66	188.36	128.54	05-02-2021	21-06-2021	100	98.17	22-12-2022	Physically Completed C.C Under Issue	06-03-2026	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	csrinfatechindia@gmail.com
194	Manipur	PMU-Senapati	DN/09024/02001/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 km) from Design Chainage 40.000 km to 56.840 km on NH-129A in the State of Manipur on EPC mode	129A	16.84	16.84	204.58	121	07-07-2021	15-09-2021	100	97.3	19-03-2023	-	12-02-2023	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
195	Manipur	PMU-Senapati	DN/09024/02003/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 km) from Design Chainage 56.840 km to km 75.000 on NH-129A in the State of Manipur on EPC mode	129A	18.16	18.16	232.63	145.87	12-02-2021	21-06-2021	100	96.54	22-12-2022	-	12-01-2024	Satya Builders	pm.sanjaysingh@satyagroupindia.in
196	Manipur	PMU-Senapati	DN/09024/02002/MN	Completed	Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A in the State of Manipur on EPC mode under NH(O)-TSP	129A	34.494	34.49	467.41	269.42	27-08-2021	26-11-2021	100	98.17	25-11-2023	-	28-02-2025	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	bccjv3121@gmail.com
197	Manipur	PMU-Ukhrul	DN/08015/02005/MN	Awarded, Not Appointed	Construction of 2-lane Ukhrul bypass starting from km 537.850 old NH-202 & joining at km 8.840 of NH-102A (Ukhrul - Tolloi - Tadubi Road) and continuing up to km 9.840 of NH-102A (Length 6.571 km) in the State of Manipur on EPC mode under NH(O)-NE (Package-1)	Connecting NH-202 & NH-102A	6.571	0	204.3	90.77	15-03-2024	To be given	0	0	-	-	-	SCONS Infrastructures Pvt. Ltd.-Kaushal Sharma (JV)	-
198	Manipur	PMU-Senapati	DN/08015/02002/MN	Ongoing	Construction of 2-laning with Hard shoulder of Ukhrul Tolloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	102A	41.4	35.99	578.98	235.82	15-03-2023	01-03-2024	80.02	78.61	01-03-2026	31-12-2026	-	S S Builders - Ganpati Builders (JV)	ganpatibuilders0082@gmail.com
199	Manipur	PMU-Senapati	DN/08015/02003/MN	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrul - Tolloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km in the State of Manipur on EPC mode under NH(O)-TSP (Package -3)	102A	31.02	24.07	315.56	155	16-12-2022	23-07-2023	91.11	90.63	20-01-2025	31-07-2026	-	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
200	Manipur	PMU-Senapati	DN/08015/02004/MN	Ongoing	Construction of 2-laning with Hard shoulder road of Ukhrul - Tolloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km in the State of Manipur on EPC mode under NH(O)-TSP(Package -4)	102A	23.96	23.21	310.76	150.14	27-08-2021	27-08-2022	97	94.03	28-02-2024	30-06-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
201	Manipur	PMU-Churachandpur	DN/01020/03001/MN	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH 102B from km 0.000 to km 13.747 in the State of Manipur on EPC mode under NH(O) (Pkg-I A)	102B	13.747	13.75	151.32	92.71	31-03-2020	01-07-2020	100	83.71	30-06-2022	-	15-05-2023	Krishna Construction Co.	kccnh102b@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
202	Manipur	PMU-Churachandpur	DN/01020/03007/MN	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km13.747 to km32.835 in the State of Manipur on EPC mode under NH(O) (Pkg- IB)	102B	19.09	19.09	241.52	139.8	31-03-2020	01-07-2020	100	96.55	30-06-2022	Physically Completed C.C Under Issue	27-02-2026	RSM Infra Projects	rsminfraprojects@gmail.com
203	Manipur	PMU-Churachandpur	DN/01020/03006/MN	Completed	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from km32.835 to km48.587 in the State of Manipur on EPC mode under NH(O) (Pkg- IIA)	102B	15.75	15.752	232.99	139.2	31-03-2020	01-07-2020	100	92.74	30-06-2022	Physically Completed & CC Under Issue	28-03-2026	Bharat Vanijya Eastern Pvt. Ltd.(BVEPL)	bharatvanijyaimphalbranch@gmail.com
204	Manipur	PMU-Churachandpur	DN/01020/03005/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 in the State of Manipur on EPC mode under NH(O) (Package-II B)	102B	21.28	21.055	365.53	206.41	30-06-2020	05-08-2020	87.28	80.37	04-08-2022	31-07-2026	-	Bharat Vanijya Eastern Pvt. Ltd.(BVEPL)	bharatvanijyaimphalbranch@gmail.com
205	Manipur	PMU-Churachandpur	DN/01020/03004/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage km130.00 to 121.769 Km in the State of Manipur on EPC mode (Pkg-3)	102B	51.89	47.32	673.27	404.48	14-07-2021	25-08-2021	83.6	82.31	24-08-2023	31-12-2026	-	M & S Co.	msco2008@gmail.com
206	Manipur	PMU-Churachandpur	DN/01020/03010/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Km118.850 to km130.00 in the State of Manipur on EPC mode under NH(O) (Pkg- IVA) - (Balance Work)	102B	11.15	8.401	204.12	70.95	06-06-2025	30-08-2025	22.5	17.69	29-08-2026	29-08-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	akshivhare@rediffmail.com
207	Manipur	PMU-Churachandpur	DN/01020/03009/MN	Ongoing	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Km130.00 to km 141.029 in the State of Manipur on EPC mode under NH(O) (Pkg- IVB) - (Balance Work)	102B	11.03	10.659	177.76	27.83	06-06-2025	08-11-2025	4.45	3.68	07-11-2026	07-11-2026	-	A K Shivhare Infrastructure Pvt. Ltd.	akshivhare@rediffmail.com
208	Manipur	PMU-Churachandpur	DN/12019/01001/MN	Completed	Improvement/Strengthening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) in state of Mnaipur on EPC basis under NH(O)	102C	18	17.765	107.72	71.01	27-03-2020	01-07-2020	100	96.84	01-07-2022	-	15-05-2022	Krishna Construction Co.	kccnh102c@gmail.com
209	Manipur	PMU-Senapati	DN/01007/02003/MN	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kukli to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4A)	39/02	8.025	7.9	379.39	212.54	31-08-2020	15-10-2020	91.31	81.49	18-04-2022	31-08-2026	-	Lekon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	civil@lekconinfra.com
210	Manipur	PMU-Senapati	DN/01007/02002/MN	Ongoing	Improvement/Up-gradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-4B)	39/02	12.39	7.22	268.98	132.98	16-12-2022	05-12-2024	56.16	50.53	05-06-2026	02-01-2027	-	A K Shivhare Infrastructure Pvt. Ltd.	aks.nh102a@gmail.com
211	Manipur	PMU-Senapati	DN/01007/02004/MN	Ongoing	Widening/Improvement of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5A)	39/02	10.7	4.38	228.97	122.4	16-12-2022	26-02-2025	48.16	32.83	27-08-2026	27-08-2026	-	Alone Infra Pvt. Ltd.	prabhjot.singh@alloneinfra.com
212	Manipur	PMU-Senapati	DN/01007/02001/MN	Ongoing	Widening/Improvement of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilakuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (New NH-02) in state of Manipur on EPC mode (Pkg-5B)	39/02	11.02	10.33	211.7	126.57	27-03-2021	20-07-2021	91.76	88.47	21-01-2023	30-06-2026	-	NSC Projects Pvt. Ltd	nscmanipu07@gmail.com
213	Manipur	PMU-Churachandpur	DN/06001/02001/MN	Completed	4- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 330.000 to Km 350.000 (design Km 349.555) (Package-I) on EPC mode by ADB fund under SASEC Tranche-2	39/102	19.555	19.55	820.56	352.28	05-09-2019	01-06-2020	100	97.23	31-05-2023	-	30-04-2023	GR Infra Projects Ltd	planning.immo@grinfra.com
214	Manipur	PMU-Churachandpur	DN/06001/02002/MN	Completed	2- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 350.000 to Km 395.680 (Package- II) on EPC mode by ADB fund under SASEC Tranche-2	39/102	44.78	44.69	789.81	457.77	01-06-2018	16-10-2018	100	97.8	15-10-2021	-	30-06-2021	GR Infra Projects Ltd	planning.imwa@grinfra.com
215	Manipur	PMU-Churachandpur	DN/03004/01003/MN	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from Km 395.680 to Km 406.000 in state of Manipur on EPC mode (Package-III)	39/102	9.852	9.85	259.31	150.11	22-03-2021	21-06-2021	100	97.11	21-12-2022	-	30-06-2024	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com
216	Manipur	PMU-Churachandpur	DN/03004/01002/MN	Completed	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from Km 406.000 to Km 425.411 in state of Manipur on EPC mode (Package-IV)	39/102	19.411	19.41	277.99	140	22-03-2021	20-07-2021	100	97.68	19-01-2023	-	30-04-2024	SKV Infratech Pvt. Ltd - SPG Infraprojects Pvt. Ltd (JV)	imphalmorehpkgiv@gmail.com
217	Manipur	PMU-Churachandpur	DN/03004/01001/MN	Completed	Construction of Moreh Bypass to 2-lane with Paved shoulder from km 421.950 to 425.411 of NH-39 (New NH-102) on (AH-01) near Indo-Myanmar border in state of Manipur on EPC mode under NH(O)	39/102	2.305	1.96	68.14	21.51	27-03-2020	01-07-2020	100	97.96	31-12-2021	-	17-11-2023	L.K. & Sons	kadamjit@gmail.com
218	Manipur	PMU-Churachandpur	DN/01020/04001/MN	Ongoing	Strengthening of Churachandpur to Imphal section of old NH-150 (new NH-02) from starting from Churachandpur Police Station (Km 402.000) to Malom oil Depot Gate (km 454.798) in Manipur on EPC mode under NH(O)-NE (Length=53.400Km)	150/02	53.4	2.99	76.09	46.99	14-07-2025	03-10-2025	5.77	0	02-10-2026	02-10-2026	-	Jay Shree International	jayshreegroupitd@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
219	Meghalaya	PMU-Baghmara	DN/25001/01006/ML	Completed	2 Lane with earthen shoulder from of Ranikor – Baghmara –Maheshkola Road Section from Ranikor to Nongri existing Km 0+000 to 31+700 (Design Length – 33.250 Km) EPC Mode in the state of Meghalaya under SARDP-NE Phase-A (Pkg-1)	SH 04	30.204	30.205	306.28	216.33	09-03-2019	30-09-2019	100	98.89	29-03-2022	-	31-12-2023	Dhar Construction Company - Chanchal Paul (JV)	hvs_construction@rediffmail.com
220	Meghalaya	PMU-Baghmara	DN/25001/01002/ML	Completed	Improvement/widening to 2-laning with earthen shoulder of Nongri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) [R-M-B Package 2] on SH-4 section of Ranikor-Maheshkola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	SH 04	25.525	25.53	261.4	140.93	07-03-2022	19-12-2022	100	99.62	19-06-2024	-	31-05-2025	Dhar Construction Company	dccshg2@gmail.com
221	Meghalaya	PMU-Baghmara	DN/25001/01001/ML	Completed	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	SH 04	24.155	24.15	260.21	150.2	27-03-2021	28-06-2021	100	99.19	28-12-2022	-	20-02-2025	DMR Builders Pvt. Ltd.	dmmeghalayasite@gmail.com
222	Meghalaya	PMU-Baghmara	DN/25001/01005/ML	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	SH 04	14.763	14.76	146.92	82.79	30-09-2020	24-10-2020	100	99.29	25-04-2022	-	27-02-2025	Narendra Sharma	nscdholpur@gmail.com nscbaghmara@gmail.com
223	Meghalaya	PMU-Baghmara	DN/25001/01004/ML	Completed	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	SH 04	16.3	15.99	146.88	74.41	30-09-2020	24-10-2020	96.01	92.48	24-04-2022	-	30-09-2024	Narendra Sharma	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
224	Meghalaya	PMU-Baghmara	DN/25001/01003/ML	Completed	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE [R-M-B Package-6]	SH 04	17.085	17.09	144.99	82.34	27-01-2022	30-09-2022	100	98.59	31-03-2024	-	20-12-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in nidhcreativebagmara@gmail.com
225	Meghalaya	PMU-Tura	DN/06005/01002/ML	Completed	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section under JICA ODA Loan assistance (Phase-I)	51/217	51.536	48.51	610.09	358.65	28-03-2018	15-09-2018	88.07	87.04	14-09-2021	-	15-06-2025	Manaranjan Brahma	nh51.turadalu.siteoffice@gmail.com
226	Meghalaya	PMU-Tura	DN/12002/01002/ML	Awarded, Not Appointed	Construction of 2-Lane with paved shoulder of Tura Bypass starting from existing km 57+500 of NH-127B (design chainage km 0+000) and ending at existing km 108+750 of NH-217 (Design chainage km 29+030) in Meghalaya on HAM Mode under NH(O)-NE	Connecting NH-127B & NH-217	29.03	0	951.27	451.55	25-03-2026	To be given	0	0	-	-	-	ABCI Infrastructures Pvt. Ltd.	silchar@abcinfra.com
227	Meghalaya	PMU-Tura	DN/01005/01003/ML	Ongoing	Improvement/Widening of National Highway No. 217 (Dainadubi-Darugri section) to Two lane with paved shoulder in Meghalaya from design Km 0+000 to Km 40+840 (Design Length=40.840Km) (existing Km 8+600 to Km 53+000 of Old NH-62) under BMP (Lot-1) Pkg-1B (Meghalaya portion)	62/217	40.84	15.08	705.83	308.92	31-03-2023	20-03-2025	42.09	35.07	20-03-2027	19-03-2027	-	Allone Infra Pvt. Ltd. - GaneshKartkey Construction Pvt. Ltd. (JV)	singhconst2002@gmail.com
228	Meghalaya	PMU-Tura	DN/01005/01002/ML	Ongoing	Improvement and Widening of National Highway No. 127B (Darugri - Songsak - Willamnagar Junction Section) to two lane with paved shoulder from design Km 0+000 to Km 36+635 (Design length= 36.635 Km) (existing Km 112+000 to Km 151+060 of NH-127B) under Bharatmala Pariyojana (Lot-1) Pkg-1B (Meghalaya portion)	127B	36.64	10	801.07	329.29	31-03-2023	27-09-2025	24.74	15.59	26-09-2027	26-09-2027	-	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	tenders@scgroup.co.in
229	Meghalaya	PMU-Myliem	DN/14001/02001/ML	Ongoing	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(O) - NE in the State of Meghalaya (Package-1)	-	33.7	29.78	359.86	155.54	27-01-2022	27-05-2022	80.49	77.97	25-05-2024	31-12-2026	-	SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
230	Meghalaya	PMU-Myliem	DN/06004/01009/ML	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 (New NH-106 & 206) section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance Work-(Pkg-1)	40 & 44/106 & 206	11.6	10.67	351.12	166.07	24-07-2023	23-10-2023	98.72	93.05	22-10-2025	15-06-2026	-	New India Contractors & Developers Pvt. Ltd. - BCC Buildtech Pvt. Ltd. (JV)	bcc.shillong03@gmail.com, office@nicdpl.com, bcc.shillong2024@gmail.com
231	Meghalaya	PMU-Myliem	DN/06004/01008/ML	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder between Shillong-Dawki road up to Bangladesh Border from (design Km 10.670 to Km 37.550) under JICA ODA Loan assistance (Phase-II) -Balance Work-(Pkg-2) (with Toll Plaza at Ch. Km 22.850)	40/206	26.55	18.78	525.67	200.69	16-10-2023	09-02-2024	50.66	45.63	07-08-2026	31-12-2026	-	YFC Projects Pvt. Ltd. - ACE Construction (JV)	info@linkcon.in
232	Meghalaya	PMU-Myliem	DN/08023/01002/ML	Awarded, Not Appointed	Improvement/Construction to 2-lane with paved shoulders/4-laning of NH-40 (New NH-206) between Shillong to Dawki road upto Bangladesh Border including Dawki Bridge in the State of Meghalaya for execution on EPC Mode under NH (O)-NE from Existing Chainage Km 123.800 to Km 131.820 (design Km 0+000 to 7+760) (Package-III) Pynursia Bypass	40/206	7.76	0	564.07	176.44	22-05-2025	To be given	0	0	-	-	-	Dhar Construction Company-Royal Infraconstruction Ltd. (JV)	dccshg2@gmail.com
233	Meghalaya	PMU-Myliem	DN/06004/01007/ML	Ongoing	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance work (Pkg-4)	40/206	17.77	15.94	445.51	75.9	22-01-2024	19-04-2024	50.8	46.78	19-04-2026	31-10-2026	-	ACE Construction-Linkcon Engineering Pvt. Ltd.(LEPL) (JV)	info@linkcon.in

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
234	Meghalaya	PMU- Myliem	DN/06004/01006/ML	Ongoing	Improvement/Widening to 2-L with Paved Shoulder/ 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) (Pkg-5) -Balance work	40/206	7.99	5.52	284.21	238	08-03-2024	17-05-2024	41.42	37.21	13-11-2026	13-11-2026	-	ASC Infratech Pvt. Ltd.	sanjay@ascinftratech.com
235	Meghalaya	PMU- Myliem	DN/15001/01006/ML	Ongoing	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	12.8	10.03	620.3	185.49	24-03-2023	02-09-2024	70.82	64.81	01-09-2026	02-09-2026	-	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
236	Meghalaya	PMU- Myliem	DN/15001/01005/ML	Ongoing	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	06 & 106	11.99	5.06	686.03	199.89	24-03-2023	02-09-2024	47.05	45.61	01-09-2026	02-09-2026	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com
237	Meghalaya	PMU- Myliem	DN/15001/01004/ML	Ongoing	Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	13.556	7.92	562.48	154	24-03-2023	02-09-2024	51.47	49.68	01-09-2026	02-09-2026	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
238	Mizoram	PMU-Seling	DN/01020/02001/MZ	Completed	Rehabilitation & Up-gradation to 2-Lane with paved shoulders of Seling-Keifang section (Economic corridor) of NH-06 From existing chainage Km 0.000 to Km 15.000(Design chainage Km 0.000 to Km 13.510) (Package 1) In the state of Mizoram Under Bharatmala Pariyojna on EPC Mode	6	13.51	13.51	219.33	134.91	31-03-2020	01-07-2020	100	94.84	30-06-2022	-	26-06-2024	GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
239	Mizoram	PMU-Seling	DN/01020/02002/MZ	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 15+000 (Keifang) to Km 30+050 (Keifang) Design Chainage Km 13+510 to Km 27+400 (Pkg – II) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - II)	6	13.89	13.89	216.49	138.75	31-03-2020	01-07-2020	100	96.27	30-06-2022	-	31-03-2023	NG Projects Ltd.	ngplmizoram@gmail.com
240	Mizoram	PMU-Seling	DN/01020/02003/MZ	Completed	Rehabilitation and Up gradation to 2-lane with paved shoulder of Keifang Section (Economic Corridor) of NH-06 from Existing Chainage Km 30+050 (Keifang) to Km 50+360 (Keifang), Design Chainage Km 27+400 to Km 45+040 (Pkg – III) in the State of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - III)	6	17.64	16.96	331.17	197.38	31-03-2020	01-07-2020	94.4	87.81	30-06-2022	-	10-10-2024	NG Projects Ltd.	pradeepreddygvv@gmail.com
241	Mizoram	PMU-Seling	DN/01020/02004/MZ	Completed	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Rulchawm-Dulte section (Economic Corridor) of NH-6 from Existing chainage Km 50+360 (Rulchawm) to Km 69+015 (Dulte) (Design Chainage Km 45+040 to Km 62+200)(Pkg-IV) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode (Seling-Dulte - IV)	6	17.16	17.16	253.41	185.49	31-03-2020	01-07-2020	100	96.2	30-06-2022	-	30-01-2024	Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
242	Mizoram	PMU-Seling	DN/03002/01005/MZ	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkuh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-1) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	17.95	17.95	318.92	212.37	31-03-2021	25-06-2021	100	98	25-12-2022	-	31-03-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
243	Mizoram	PMU-Seling	DN/03002/01006/MZ	Completed	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-2) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	12.45	12.45	233.25	121.031	31-03-2021	25-06-2021	100	97	25-12-2022	-	18-04-2024	Dwarakamai Constructions Pvt. Ltd.	dmcptvlttd.2277@gmail.com
244	Mizoram	PMU-Seling	DN/03002/01007/MZ	Completed	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-3) in the state of Mizoram under Bharatmala Pariyojna on EPC Mode	6	26.78	26.78	674.71	370.432	31-03-2021	25-06-2021	100	99.21	25-06-2023	-	03-01-2024	RKC Infrabuilt Pvt. Ltd.(RKC IPL)-Shri Balaji Construction Company(SBCC) (JV)	bd@rkc.co.in
245	Mizoram	PMU-Kolasib	DN/01012/01009/MZ	Ongoing	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE (Package-1&2 in Assam state)	306 & 6	14.85	0	491.39	244.68	27-01-2022	08-07-2025	17.86	10.03	07-01-2027	30-12-2026	-	Dhatarwal Construction Company Pvt. Ltd.	dtw.cons@gmail.com
246	Mizoram	PMU-Kolasib	DN/01012/01010/MZ	Ongoing	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-4	306 & 6	16.5	0	561.91	276.72	28-01-2022	08-07-2025	17.12	14.52	07-01-2027	30-12-2026	-	Shiwalay Infra Projects Pvt. Ltd.	office@shiwalay.in
247	Mizoram	PMU-Kolasib	DN/01012/01011/MZ	Ongoing	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - vairengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Vairengte - Sairang Pkg-5)	306 & 6	18	0	720.4	323.65	25-03-2022	08-07-2025	11.86	10.12	07-07-2027	28-06-2027	-	Rajendra Singh Kiledar Construction Company (RSK) - MLN Project (JV)	rsk-mln-jv@mlnprojects.in
248	Mizoram	PMU-Kolasib	DN/01012/01012/MZ	Ongoing	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-6	306 & 6	16.35	0	595.65	261	29-03-2023	08-07-2025	6.72	6.53	07-01-2027	30-12-2026	-	Pappu Prasad	pprasad.mizoram@gmail.com
249	Mizoram	PMU-Kolasib	DN/01012/01013/MZ	Ongoing	Construction of 4-Laning of N. Kawnpui (N. Mualvum) -Mualkhang via Khamrang Village section (Package-7) of NH-6 from Existing Chainage km 127+200 to km 142+000 (Design Chainage km 111+850 to km 123+400) on Silchar - Vairengte - Sairang road in the State of Mizoram on EPC mode under NH(O)-NE	6	11.55	1.8	866.32	359	16-12-2024	28-10-2025	18.9	17	28-10-2028	28-10-2028	-	Shri Balaji Construction Company (SBCC)	sbcdungarpur@yahoo.com
250	Mizoram	PMU-Kolasib	DN/01012/01014/MZ	Ongoing	Construction of 4-Laning of West Serawlg-Sairang section of NH-6 from Existing Chainage km 142+000 to km 158+900 (Design Chainage km 123+400 to km 136+260) on Silchar - Vairengte - Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-8)	6	12.86	0	875.79	338.12	05-12-2024	01-11-2025	13.95	13.55	01-11-2028	01-11-2028	-	Dhatarwal Construction Company Pvt. Ltd.	dtw.cons@gmail.com
251	Mizoram	PMU-Kolasib	DN/01012/02001/MZ	Awarded, Not Appointed	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	10.6	0	329.7	127.99	14-03-2023	To be given	0	0	-	-	-	BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
252	Mizoram	PMU-Kolasib	DN/01012/02002/MZ	Ongoing	Construction of Twin Tube Uni-directional Aizawl Bypass Tunnel of 2.5 km and its approaches of 2.1 km from km 10.600 to km 15.200 on Sarrang - Phaibawk section of NH-6 in the State of Mizoram on EPC Mode under NH(O)-NE (Package-2)	6	4.6	0	1313.28	630.66	15-03-2024	02-12-2025	0	0	02-12-2028	02-12-2028	-	IRCON International Ltd.	gmbd@ircon.org
253	Mizoram	PMU-Kolasib	DN/01012/02003/MZ	Ongoing	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sarrang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	6	19.3	0	720.72	371	06-03-2023	10-11-2025	15.1	14.31	10-11-2028	10-11-2028	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbi.hisar@rediffmail.com
254	Mizoram	PMU-Lunglei	DN/03001/02001/MZ	Ongoing	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-A]	302	37.42	33.73	698.45	404.59	30-03-2021	30-06-2021	64.78	60.61	30-12-2022	30-06-2026	-	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
255	Mizoram	PMU-Lunglei	DN/03001/02002/MZ	Ongoing	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-B]	302	37.53	32.52	740.58	435.39	31-03-2021	10-07-2021	61.34	53.48	09-01-2023	31-12-2026	-	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
256	Mizoram	PMU-Seling	DN/06007/01010/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 (Seling) to km 65.00 (Package-1) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	56.96	56.44	1286.35	699.3	25-11-2019	24-01-2020	98.9	95.48	25-07-2023	-	28-05-2024	Gawar Construction Ltd. - Shivalaya Construction co. Pvt. Ltd. (SCCPL) (JV)	gawar.scc@gmail.com
257	Mizoram	PMU-Seling	DN/06007/01009/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Serchhip) (Package-2) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I) on EPC Mode	54/02	50.94	50.34	988.23	512	08-03-2019	23-12-2019	99.34	97.67	23-06-2023	-	31-03-2024	Gammon India Ltd.	marigammon@gmail.com arun.dalvi@gammonengineers.com info@kram.co.in
258	Mizoram	PMU-Lunglei	DN/06007/01003/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 (Serchhip) to km 166.00 (Package-3) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	40.2	39.64	785.65	450.45	13-02-2019	25-10-2019	97.51	96.16	24-04-2023	Physically Completed C.C Under Issue	30-04-2025	Bhartia Infra Projects Limited(BIPL)-ABCI Infrastructures Pvt. Ltd. (JV)	info@bhartiainfra.com
259	Mizoram	PMU-Lunglei	DN/06007/01013/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	42.53	42.486	789.05	447.49	13-02-2019	25-10-2019	99.88	98.19	24-04-2023	-	20-04-2025	ABCI Infrastructures Pvt. Ltd.	klbaid@abciinfra.com
260	Mizoram	PMU-Lunglei	DN/06007/01002/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Lunglei) (Package-5) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	33.8	33.26	688.25	395.37	13-02-2019	25-10-2019	95.35	95.05	24-04-2023	Physically Completed C.C Under Issue	30-04-2025	ABCI Infrastructures Pvt. Ltd.	silchar@abciinfra.com
261	Mizoram	PMU-Lawngtlai	DN/06007/01004/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 (Lunglei) to km 298.00 (Package-6) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	45.56	44.925	906.76	546.05	08-03-2019	16-12-2019	98.73	97.08	16-06-2023	-	15-05-2025	ABCI Infrastructures Pvt. Ltd.-Bhartia Infra Projects Limited(BIPL) (JV)	klbaid@abciinfra.com
262	Mizoram	PMU-Lawngtlai	DN/06007/01006/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.12	39.12	750.32	446.4	21-09-2020	01-10-2020	100	98.43	01-04-2024	-	06-05-2025	Power Mech Projects Ltd. - SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net
263	Mizoram	PMU-Lawngtlai	DN/06007/01007/MZ	Completed	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Siaha) (Package-8) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)	54/02	39.94	39.872	637.06	443.94	13-02-2019	16-03-2020	99.82	94.65	15-09-2023	Physically Completed C.C Under Issue	30-06-2025	Bhartia Infra Projects Limited(BIPL)-ABCI Infrastructures Pvt. Ltd. (JV)	info@bhartiainfra.com
264	Mizoram	PMU-Seling	DN/06007/01008/MZ	Completed	Construction of 2nos. bypass as 2-L with hard shoulder of Chhiathlang bypass (of 2.571km) from 89.000 to 91.200 & Serchhip Bypass (of 11.829km) from 96.200 to 105.820 (Pkg-1) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II) on EPC Mode	54/02	14.4	14.3	247.25	153.1	30-09-2020	15-10-2020	99.73	98.41	15-10-2022	-	30-03-2024	Kram Infracon Pvt. Ltd.(KIPL) - Vijay Kumar Mishra Constr. Pvt. Ltd. (VKMCPL) (JV)	info@kram.co.in, navin.mittal@kram.co.in
265	Mizoram	PMU-Lunglei	DN/06007/01001/MZ	Completed	Construction of 2-L with hard shoulder of Hnathial Bypass (Pkg-2) Start near Km.166.965 and End near 174.980 on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	6.996	7	113.58	60.3	31-07-2020	01-10-2020	94.1	91.55	03-04-2022	Physically Completed C.C Under Issue	15-01-2026	Mathiyani Construction Pvt. Ltd.	mathiyani_mzn@rediffmail.com
266	Mizoram	PMU-Lawngtlai	DN/06007/01005/MZ	Completed	Construction of 2-L with hard shoulder of Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)	54/02	2.3	2.27	58.84	31.14	29-10-2020	20-11-2020	100	95.59	23-05-2022	-	20-11-2024	David Zohmachuana	davidzohmachuana@gmail.com
267	Mizoram	PMU-Seling	DN/01020/01001/MZ	Completed	Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-1)	102B	31.28	27.67	492.94	492.94	02-09-2021	26-11-2021	90.5	83.23	20-05-2023	-	31-05-2024	B R Goyal Infrastructure Ltd.	technical@brginfra.com
268	Mizoram	PMU-Seling	DN/01020/01002/MZ	Completed	Up-gradation to 2-lane with paved shoulders of Ngopa - Pawrang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-2) Kelfano- Tuivai Pkg-2	102B	36.89	36.79	523.78	523.78	27-02-2023	01-09-2023	95.31	84.68	22-02-2025	-	23-06-2025	Mehta Construction Co.- Heera Ram Godara (JV)	mehtaconst09@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
269	Mizoram	PMU-Seling	DN/01020/01003/MZ	Ongoing	Up-gradation to 2 lane with paved shoulders of Pawlrang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] in the State of Mizoram under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Package-3) (Keifang-Tuivai Pkg-3)	102B	30.41	30.35	500.88	500.88	25-03-2022	15-11-2023	75.35	72.69	08-05-2025	15-06-2026	-	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com, dbi.hisar@rediffmail.com
270	Mizoram	PMU-Lawngtlai	DN/21001/01002/MZ	Ongoing	2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR	502A	28.244	0	781.85	339	23-02-2023	06-12-2024	4.71	3.2	06-12-2026	03-07-2027	-	RDS Project Ltd	bimal.bhadula@rdsproject.com, delhi@rdsproject.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
271	Nagaland	PMU-Pfutsero	DN/16001/02003/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC mode from existing Km. 0.000 to Km. 19.900 (Design Km. 0.000 to Km. 20.000) (Design Length - 20.00 Km) in the State of Nagaland under SARDP-NE Phase-A on EPC mode (Package-I)	-	20	20	237.72	136.73	22-03-2018	08-11-2018	100	100	08-11-2021	-	28-11-2021	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbprojects@gmail.com , kkb nagaland@gmail.com
272	Nagaland	PMU-Pfutsero	DN/16001/02002/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC basis from existing Km 19.900 to Km 40.090 (Design Km 20.000 to Km 40.000) Design Length 20.000 Km in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-II)	-	20	20	251.97	160.1	22-03-2018	15-11-2018	100	100	14-11-2021	-	13-10-2021	Madhucon Projects Limited	nseethaiah@madhucon.com
273	Nagaland	PMU-Pfutsero	DN/16001/02001/NL	Completed	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road from existing Km 40.090 to Km 65.300 (Design Km 40.000 to Km 62.558) Design Length 22.558 Km in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	Non NH & 702A	22.56	22.56	282.98	192.6	22-03-2018	15-11-2018	100	100	14-11-2021	-	27-03-2022	Madhucon Projects Limited	nseethaiah@madhucon.com
274	Nagaland	PMU-Jakhama	DN/16001/01007/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 0.000 to Km 25.760 [Design Km 00.000 to design Km 25.000] (Design Length 25.00Km) in the state of Nagaland under SARDP-NE on EPC Mode (Package-I)	SH	25	24.976	339.57	233.35	23-03-2018	03-07-2019	99.79	99.79	02-07-2022	-	15-07-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scspl.nagaland@gmail.com
275	Nagaland	PMU-Jakhama	DN/16001/01010/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km 25.760 to Km 52.370 [Design Km 25.000 to Km 50.000] in the state of Nagaland under SARDP-NE on EPC Mode (Package-II)	702A	25	25	279.35	174.7	23-03-2018	20-05-2019	100	100	19-05-2022	-	15-11-2022	Shivalaya Construction co. Pvt. Ltd. (SCCPL)	scspl.nagaland@gmail.com
276	Nagaland	PMU-Pfutsero	DN/16001/01006/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 52.370 to Km 79.040 (Design Km 50.000 to Km 75.000) in the state of Nagaland under SARDP-NE Phase-A on EPC mode (Package-III)	702A	25	25	285.68	194.1	23-03-2018	05-09-2019	99.9	99.9	03-09-2022	-	15-07-2024	Madhucon Projects Limited	nseethaiah@madhucon.com
277	Nagaland	PMU-Jakhama	DN/16001/01009/NL	Completed	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.79.040 to Km.100.345 (Design Km.75.000 to Km.95.000) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - IV)	702A	20	20.005	315.03	213	28-03-2018	13-12-2018	99.79	99.79	12-12-2021	-	18-03-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
278	Nagaland	PMU-Jakhama	DN/16001/01008/NL	Completed	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.100.345 to Km.122.250 (Design Km.95.000 to Km.115.534) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - V)	702A	20.534	20.53	255.58	188.1	28-03-2018	20-12-2018	97.76	91.64	19-12-2021	-	30-04-2023	Madhucon Projects Limited	nseethaiah@madhucon.com
279	Nagaland	PMU-Mon	DN/16002/01006/NL	Completed	Construction of 2-Lane with Hard Shoulders of Merangkong-Tamlu-Mon Road on EPC basis from Existing km 0+00 to km 20+456 (Design km 0+00 to km 20+00) in the State of Nagaland under SARDP-NE Phase-A (Pkg-1)	-	20	19.861	215.12	143.65	23-03-2018	18-11-2018	89.02	88.9	17-11-2021	-	28-04-2022	Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
280	Nagaland	PMU-Mon	DN/16002/01007/NL	Completed	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 20.456 to Km 41.065 (Design Km. 20 to Km. 40.0) (Design Length-20.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-2) (Balance work)	-	20	19.88	215.79	42.66	09-06-2023	22-08-2023	100	99.92	21-08-2025	-	15-02-2026	A. Pongshi Phom- W. Chingkam Phom (JV)	app.jv.wcp@gmail.com, yyalim91@gmail.com,
281	Nagaland	PMU-Mon	DN/16002/01008/NL	Completed	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 41.065 to Km 60.345 (Design Km. 40.000 to Km. 59.000) (Design Length-19.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-3)	-	19	19.005	272.89	187	28-03-2018	24-10-2019	99	88.19	22-10-2022	-	31-12-2023	SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
282	Nagaland	PMU-Mon	DN/16002/01009/NL	Ongoing	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon Road on EPC Basis from existing road Km. 76.640 to Km 98.065 (Design chainage Km. 63.800 to Km. 86.835) Design Length-23.035 Km in the state of Nagaland under SARDP-NE (PKG-IV) (Balance work)	-	23.035	22.608	323.98	84.02	09-06-2023	11-09-2023	75.05	74.83	10-09-2025	31-12-2026	-	S. S. Infracore Pvt. Ltd.-Shyama Construction (JV)	mtr4pm.ssiplscjv@gmail.com, mtr4ssiplscjv@gmail.com, shyamaconstruction0005@gmail.com, ssinfrapvttd@outlook.com,
283	Nagaland	PMU-Mon	DN/16002/01005/NL	Ongoing	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching T'won portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (Design length - 13.450 Km) under SARDP-NE (package-V) (Balance work)	-	13.45	13.38	161.73	52.63	19-07-2023	08-09-2023	99.5	99.43	07-09-2025	30-06-2026	-	Jayzee Constructions	jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com,
284	Nagaland	PMU-Mon	DN/09025/02002/NL	Completed	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 (Design Km 0.00 to Km.18.779) in the State of Nagaland under NH(O) (Pkg-1)	702	17.68	17.683	278.95	177.11	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	-	22-07-2023	RK Infracorp Pvt. Ltd.(RKIPL)-Nithin Sai Construction (NSC) (JV)	nitinsaicons@gmail.com
285	Nagaland	PMU-Mon	DN/09025/02001/NL	Completed	Balance work of Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) in the State of Nagaland under NH(O) (Pkg-2)	702	13	13.004	184.74	20.97	02-11-2023	25-01-2024	99.4	98.52	24-01-2025	-	27-12-2024	Shankar Agarwal	shankaragarwaloffice@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
286	Nagaland	PMU-Dimapur	DN/01017/02004/AS	Completed	Construction of 4/6 Laning from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (Total New Alignment length of 14.325 Km) of Daboka -Dimapur Section (Dimapur Bypass) (Assam Portion) in the state of Assam under SARDP-NE 'Phase-A' on EPC mode [1 No. Toll Plaza at (Km 118+770 to Km 119+000)]	Connecting NH-39/29 & NH-36	14.33	14.3	698.81	349.31	19-03-2018	26-11-2019	100	99.2	25-11-2022	-	10-11-2025	Gawar Construction Ltd. - Singh Construction Co. (JV)	singhconst2002@gmail.com
287	Nagaland	PMU-Dimapur	DN/01017/02003/NL	Completed	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) (Nagaland Portion) of NH-36 & 39 in the State of Nagaland on EPC basis under Phase –A of SARDP-NE	Connecting NH-39/29 & NH-36	20.65	20.612	688.12	387	28-03-2017	05-09-2017	100	99.81	04-09-2020	-	20-09-2025	Simplex Infrastructures Ltd.	simplexkolkata@simplexinfra.net
288	Nagaland	PMU-Dimapur	DN/01017/02005/NL	Terminated	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 (Existing Km 124.100 to Km 140.000) excluding Dimapur Kohima Bypass in the state of Nagaland under SARDP-NE on EPC basis (Package - I) 1 No. Toll at Design Km.130.500	39/29	14.935	14.935	534.41	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
289	Nagaland	PMU-Dimapur	DN/01017/02001/NL	Completed	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 (Existing Km 140.000 to Km 156.000) in state of Nagaland under SARDP-NE on EPC basis (Package - II)	39/29	13.715	13.685	486.19	337.07	31-03-2016	03-08-2016	99.81	98.53	02-08-2019	-	10-06-2023	Ramky Infrastructure Ltd. - ECI Engineering & Constr. Co. Ltd. (JV)	ramkyecin39nagaland@gmail.com
290	Nagaland	PMU-Dimapur	DN/01017/02002/NL	Ongoing	4 Laning of Balance work of Dimapur — Kohima Road from design km 152.490 to km 166.700 (Existing km 156.000 to km 172.900) of NH-39 (new NH-29) Excluding Dimapur & Kohima Bypass on EPC mode under SARDP-NE (Package - III)	39/29	14.21	13.2285	794.74	111	04-08-2023	29-09-2023	84.32	79.74	28-09-2025	30-06-2026	-	Brand Eagles	brandeagles.nagaland@gmail.com
291	Nagaland	PMU-Jakhama	DN/01006/01002/NL	Terminated	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	39/ 02	26.249	17.56	315.63	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
292	Nagaland	PMU-Jakhama	DN/01003/01008/NL	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 in the State of Nagaland under SARDP-NE on EPC Mode (Pkg.- 1)-Balance work	Connecting NHs-39/02, 150/02, 61/29, 39/02	10.5	3.58	350.88	216	05-09-2023	09-11-2023	25.61	24.14	08-11-2026	08-11-2026	-	Brand Eagles	brandeaglestawang@gmail.com
293	Nagaland	PMU-Jakhama	DN/01003/01007/NL	Ongoing	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting New NH-02 and New NH-29 from Design Km 10.500 to design Km 21.000 [Design Length- 10.500 km] including (TUNNEL of 500m at Ch. 11.000Km) in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 2)	Connecting NHs-29 & 02	10.5	8.42	277.44	177	25-09-2020	15-10-2020	69.82	68.64	15-10-2022	30-06-2026	-	Bharat Constructions (India) Pvt. Ltd.	bciplkohima@gmail.com
294	Nagaland	PMU-Jakhama	DN/01003/01006/NL	Ongoing	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH- 39 (New NH-02), NH150(New NH-02), NH7-61 (New NH-29) and NH-39 (New NH-02) from Design km 21.000 to km 32.268 [Design length=11.268 km] in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 3)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.26	4.93	342.29	186.56	18-01-2023	16-06-2023	37.38	35.16	15-06-2025	31-12-2026	-	Niraj Cement Structurals Ltd.	projectkohima.niraj@gmail.com
295	Nagaland	PMU-Jakhama	DN/01003/01005/NL	Ongoing	Construction of 2-lane with Paved shoulder of Kohima- Bypass Road Connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29), NH-39(New NH-02) from Design Km 32.00 to Design Km 43.454(Design Length-11.454 Km) in the State of Nagaland under SARDP-NE on EPC Mode(Package-IV)	Connecting NHs-39/02, 150/02, 61/29, 39/02	11.45	3.95	202.36	118.56	14-08-2020	15-10-2020	45.55	45.27	17-04-2022	31-12-2026	-	Pele Khezhe	pelekhezhe.p4@gmail.com
296	Nagaland	PMU-Pfutsero	DN/01007/01008/NL	Completed	Construction of 2-lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package -I)	150 / 29	21.72	21.435	320.97	193.79	17-03-2020	01-07-2020	94.95	94.02	30-06-2022	-	04-09-2023	RK Infracorp Pvt. Ltd. (RKIPL)-Nithin Sai Construction (NSC) (JV)	kj.rkipl.nsc@gmail.com
297	Nagaland	PMU-Pfutsero	DN/01007/01010/NL	Ongoing	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length- 21.90 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-II) -Balance work	150 / 29	21.9	11.24	355.79	69	10-10-2023	05-01-2024	43.13	40.3	04-01-2026	31-12-2026	-	Ratna Infrastructure Projects Pvt. Ltd.	ho@ratnainfra.in
298	Nagaland	PMU-Pfutsero	DN/01007/01007/NL	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulum Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode under NH(O) (Package-III)	150 / 29	22.7	22.7	365.42	206.26	23-03-2020	01-07-2020	97.42	97.07	30-06-2022	-	10-06-2024	Sudhakar Infracorp Pvt. Ltd. (SIPL) - R. Maheswara Naidu (RMN) infrastructures Ltd. (JV)	sudhakarainfracorp.kohima@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
299	Nagaland	PMU-Pfutsero	DN/01007/01006/NL	Completed	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Km 74.200 to design Km 95.700][Design Length= 21.50 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package IV)	150 / 29	21.5	21.26	330.78	205.26	30-03-2020	01-07-2020	99.51	99.51	31-12-2021	-	19-03-2023	Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
300	Nagaland	PMU-Pfutsero	DN/01007/01009/NL	Ongoing	Balance work of Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (old NH-150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] in the state of Nagaland Under Bharatmala Pariyojna on EPC Mode (Package-V) under NH(O)	150 / 29	21.5	19.25	330.8	110.73	22-09-2023	23-11-2023	93.04	90.88	21-11-2025	30-06-2026	-	Kaushal Sharma - Prachi Infra & Roads Pvt. Ltd. (JV)	ks.jessami@gmail.com
301	Nagaland	PMU-Pfutsero	DN/03003/02001/NL	Completed	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 in the State of Nagaland on EPC mode under NH(O)-NE (Package-I) [Nagaland Portion]	202	42.44	42.44	605.36	275	30-03-2022	23-06-2022	100	99.35	20-12-2024	-	17-01-2025	Kantial Khimjibhi Bhalala Project Pvt. Ltd. (KKB) - Y. N. Dhanani (YND) (JV)	kkbnagaland@gmail.com
302	Nagaland	PMU-Pfutsero	DN/03003/01001/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage +0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	34.97	33.75	430.24	187.89	23-03-2023	24-08-2023	87	80.62	23-02-2026	30-09-2026	-	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com
303	Nagaland	PMU-Pfutsero	DN/03003/01003/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	35.08	20.5	442.54	220.79	08-02-2023	24-08-2023	58.5	51.71	23-02-2026	31-03-2027	-	Kantial Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbnagaland@gmail.com
304	Nagaland	PMU-Pfutsero	DN/03003/01002/NL	Ongoing	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH(O)-NE	202K	36.941	32.11	497.18	272.59	08-02-2023	26-08-2023	85.67	84	25-02-2026	30-11-2026	-	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	office@bcc-buildtech.com
305	Nagaland	PMU-Dimapur	DN/09024/01002/NL	Completed	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH-129A from design Km109.494 to Km126.775 (Length=17.281) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-1)	129A	14.7	14.4	257.15	121.49	10-09-2020	20-10-2020	100	99.92	22-04-2022	-	02-07-2023	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
306	Nagaland	PMU-Dimapur	DN/09024/01003/NL	Ongoing	Construction of 2-laning with Paved/Hard Shoulder of Peren-Dimapur road section on NH-129A from design km 120.320 to design km 123.200 (Design length: 2.88 km in Peren town) in the State Of Nagaland on EPC Mode under NH(O) (Package-1A)	129A	2.88	0	106.32	28.99	28-03-2025	07-06-2025	28.36	25.74	07-12-2026	07-12-2026	-	Affluent Enterprises & Services	affluententerprise13@gmail.com
307	Nagaland	PMU-Dimapur	DN/09024/01006/NL	Ongoing	Balance work for 2-lane with hard shoulder of Peren- Dimapur section on NH-129A from Design Km 126.775 to Km 146.208 (Length 19.433 Km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-2)	129A	19.433	19.43	258.52	56.79	31-05-2023	10-09-2023	96.53	94.84	09-09-2025	30-06-2026	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
308	Nagaland	PMU-Dimapur	DN/09024/01005/NL	Ongoing	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH-129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) in the state of Nagaland on EPC mode under NH(O) (Pkg - 3)	129A	17.384	17.38	199.02	79	20-03-2023	07-06-2023	93.37	92.66	06-06-2025	30-06-2026	-	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com
309	Nagaland	PMU-Dimapur	DN/09024/01004/NL	Ongoing	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH-129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg - 4)	129A	10.258	10.26	116.54	45.49	04-01-2024	24-02-2024	91.93	90.25	23-02-2026	30-06-2026	-	Vertex Construction	vertexinfra417@gmail.com
310	Nagaland	PMU-Dimapur	DN/09024/01014/NL	Awarded, Not Appointed	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC mode under NH(O)-TSP (Package-5) -Balance work	129A	17	0	207.33	99.24	30-03-2026	To be given	0	0	-	-	-	Shivalik Buildtech Pvt. Ltd.	-

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
311	Sikkim	PMU-Ranipool	DN/09021/03001/SK	Completed	Construction of 2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	31A/10	0.42	0	35.69	29	05-03-2019	09-09-2019	99.75	95.75	08-09-2021	-	22-05-2022	Nagyan Construction Pvt. Ltd. (NCPL)	-
312	Sikkim	PMU-Ranipool	DN/09021/03002/SK	Completed	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10 on EPC Mode in Sikkim	31A/10	0.48	0	8.93	7.46	21-05-2019	16-09-2019	100	80.19	15-09-2021	-	14-09-2022	Mohan Bajaj	mohanbajajconstt@gmail.com
313	Sikkim	PMU-Ranipool	DN/19015/01012/SK	Completed	Construction of 2-lane with paved shoulder including geometric improvement from Km 0.000 to Km 16.000 of stretch Singtam-Tarku of NH 510 on EPC basis under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- I)	510	16	14.19	375.8	163	26-02-2019	05-10-2019	96.55	94.97	05-04-2022	-	09-09-2025	Vinod Kumar Jain (VKJ)-N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. (JV)	vkjnsprjv@gmail.com
314	Sikkim	PMU-Gyalshing	DN/19015/01011/SK	Completed	Construction and up-gradation of existing road to 2 - lane with paved shoulder including geometric improvement of NH-510 from km 16.000 to km 32.500 (Tarku - Rabongla) on EPC basic under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- II)	510	16.5	16.501	290.05	171.53	31-03-2017	01-11-2017	100	97.15	31-10-2020	-	29-04-2024	S&P Infrastructure Developers Pvt. Ltd.	snp.sikkim510@gmail.com info@spinfra.in
315	Sikkim	PMU-Rhenock	DN/19002/01015/SK	Completed	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.000 to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway to Gangtok on NH-717A on EPC Mode under SARDP-NE Phase-A in Sikkim	717A	26.7	26.7	530.67	318.42	31-03-2017	01-11-2017	99.6	99.69	31-10-2020	-	24-05-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	draplanning.sikkim@gmail.com
316	Sikkim	PMU-Ranipool	DN/19002/01012/SK	Completed	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m on Ranipool to Pakyong road (Surrendered & CoS work)	717A	2	2	0	50	04-02-2021	10-04-2021	100	98.18	10-04-2023	Physically Completed & CC Under Issue	21-05-2026	Suryodaya Infra Projects Pvt Ltd (SIPL)	sipl.ranipool@gmail.com
317	Sikkim	PMU-Ranipool	DN/19002/01009/SK	Ongoing	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A'	717A	14.167	13.84	380.94	81.27	02-11-2022	05-01-2023	86.04	84.8	06-07-2024	31-12-2026	-	Bhavya Construction	bhavya.silchar@gmail.com bhavya.sikkim@gmail.com
318	Sikkim	PMU-Rhenock	DN/19013/01006/SK	Terminated	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazaar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	717B	7.322	2.14	348.92	-	Terminated (To be Re-awarded-1)	-	-	-	-	-	-	To be Re-awarded	-
319	Sikkim	PMU-Rhenock	DN/19013/01010/SK	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (NH-717B) on EPC Mode under SARDP-NE Phase-A in Sikkim (Pkg-II B)	717B	10.4	9.9	244.91	100.95	31-08-2020	15-10-2020	83.74	82.15	15-04-2023	30-09-2026	-	J.K. Associates - A.K. Builders (JV)	akjksiteoffice@gmail.com
320	Sikkim	PMU-Rhenock	DN/19013/01007/SK	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochepheri at km 52.00 in the section of Rongli to Chochepheri of NH 717B (Pkg-II C)	717B	14.4	13.7	478.79	236.12	16-03-2021	25-05-2021	78.83	75.93	23-05-2024	30-09-2026	-	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	Pkg2c@nalandaengicon.com
321	Sikkim	PMU-Rhenock	DN/19013/01009/SK	Ongoing	Construction of 2-laning with Paved Shoulder of New Greenfield alignment from Chochepheri at Km 52+000 to Helipad near Menla at Km 82+000 of Rhenock- Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III A)	717B	30	25.86	786.6	532.52	28-10-2020	10-12-2020	63.25	60.9	09-12-2023	31-12-2026	-	U.P. State Bridge Corporation Ltd.	bcusikkimupsbc@gmail.com
322	Sikkim	PMU-Rhenock	DN/19013/01008/SK	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III B)	717B	12.03	11.31	379.3	260.52	28-12-2020	25-02-2021	81.89	79.45	24-02-2024	30-09-2026	-	A. G. Construction	agconstruction.rhenok@gmail.com
323	Sikkim	PMU-Gyalshing	DN/19015/01010/SK	Completed	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla on NH-510 (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.1	1.1	79.21	50.6	22-09-2020	15-10-2020	100	98.43	15-10-2022	Physically Completed C.C Under Issue	26-03-2024	Nagyan Construction Pvt. Ltd. (NCPL)	ncplsikkim@gmail.com
324	Sikkim	PMU-Gyalshing	DN/19015/01007/SK	Ongoing	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 under SARDP-NE Phase 'A' (Pkg- IV)	510	25.24	25.24	292.8	144.9	31-08-2020	31-10-2020	65.12	63.39	01-05-2022	30-12-2026	-	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
325	Sikkim	PMU-Gyalshing	DN/19015/01009/SK	Under Termination	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch on NH-510 between Legship - Gyalshing from km58.840 to km75.00 under SARDP-NE Phase 'A' on EPC mode (Pkg- V)	510	16.16	9.44	414.2	132.3	14-09-2020	10-11-2020	49.2	46.07	09-05-2023	Under Termination	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
326	Sikkim	PMU-Gyalshing	DN/19015/01008/SK	Under Termination	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 under SARDP-NE Phase "A" on EPC Mode (Pkg- VI)	510	15.21	8.55	439.56	89.57	14-09-2020	10-11-2020	51.85	48.33	10-05-2022	Under Termination	-	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
327	Tripura	PMU-Teliamura	DN/01021/03001/TR	Completed	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) in Tripura on EPC basis under NH(O)	44/08	74.876	74.856	257.96	202	03-06-2020	24-07-2020	100	99.65	15-01-2022	-	31-12-2021	Shiv Build India Pvt. Ltd.	sbilcharubariagartalanh8@gmail.com
328	Tripura	PMU-Udaipur	DN/03005/01003/TR	Completed	Improvement/ Widening to 2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 (New NH-08) from Km 6.800 to km 55.00 in the state of Tripura under SARDP-NE Phase 'A' on EPC basis	44/08	48.2	47.532	770.82	369	31-10-2014	15-09-2015	100	97.23	14-03-2018	-	30-11-2021	Krishna Mohan Construction (KMC)	kmc_qs@rediffmail.com
329	Tripura	PMU-Udaipur	DN/03005/01001/TR	Completed	Construction of Extra-dosed RCC Bridge (412 m) including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) "Maitri Setu"	44/08	1.888	1.468	128.69	82.57	22-03-2017	27-10-2017	99.5	93.13	26-04-2020	-	04-03-2021	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	extradosed.dra@gmail.com
330	Tripura	PMU-Udaipur	DN/03005/01002/TR	Completed	Improvement/Widening to 2-Laning with paved shoulder of Udaipur- Sabroom Section from Km 55.000 to Km 128.712 of NH-44 (New NH-08) in the State of Tripura under SARDP-NE Phase "A" on EPC Basis	44/08	73.712	72.71	504.679	497.89	02-05-2014	31-10-2015	100	97	30-04-2018	-	25-05-2018	Oriental Structural Engineers Pvt. Ltd	-
331	Tripura	PMU-Udaipur	DN/03005/01004/TR	Ongoing	Construction of 2 RCC Bridges over river Gomati at Km 49.800 and Muhuri at Km 93.775 including approach road to the bridge on Agartala to Sabroom Road section of NH-08 on EPC basis	44/ 08	1.877	1.81	86.54	49.8	13-08-2020	23-09-2020	76	70.58	23-03-2022	30-06-2026	-	Brijesh Agarwal	erbrijesh123@yahoo.com
332	Tripura	PMU-Udaipur	DI/09001/01003/TR	Awarded, Not Appointed	Strengthening of NH 08 section from Udaipur to Sabroom from Km 55.000 to km 127.372 of NH-08 and (ii) Raising and drainage provision in selected stretches of Agartala-Udaipur section of NH-08 in Tripura on EPC mode	44/08	72.472	0	198.51	102.907	30-03-2026	To be given	0	0	-	-	-	Mohan Lal Jain - Stone Concern Infrastructure Development Private Limited (JV)	-
333	Tripura	PMU-Udaipur	DN/09019/01002/TR	Ongoing	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srimantapur section on NH-08 on EPC basis under NH(O)-NE	44/08	13.2	13.1	195.95	111.11	03-03-2023	29-05-2023	70.13	67.4	27-11-2024	30-06-2026	-	Satish Prasad	spc.srimantapur@gmail.com
334	Tripura	PMU-Teliamura	DN/01021/02001/TR	Ongoing	Improvement & widening of existing NH-08 to 4-lane with Paved Shoulder from Champak Nagar to Khayerpur section (design Km 242+500 to Km 261+610) in the state of Tripura on EPC basis under NH(O)-NE	44/08	19.11	12.66	920.66	359.13	15-03-2024	28-09-2024	43.8	33.74	28-09-2026	31-03-2027	-	New India Contractors & Developers Pvt. Ltd.	tripuranh8@nicdpl.com
335	Tripura	PMU-Teliamura	DN/01021/01001/TR	Completed	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 in Tripura on EPC basis under NH(O) [Agartala Bypass]	44/08	12.9	12.68	147.06	97.07	20-03-2020	01-07-2020	100	97.07	01-07-2022	-	02-06-2022	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com
336	Tripura	PMU-Udaipur	DN/11005/01001/TR	Completed	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A in Tripura on EPC Mode under NH(O)	108A	21.412	21.41	287.47	141.45	03-06-2020	15-07-2020	100	98.82	06-01-2022	Physically Completed C.C Under Issue	30-04-2025	Satish Prasad	spc.jolaibari@gmail.com
337	Tripura	PMU-Kumarghat	DN/08008/01004/TR	Completed	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis in Tripura under NH(O) (Package-I)	208A	11.8	11.802	154.51	84.9	20-03-2020	15-07-2020	100	98.9	14-07-2022	-	15-08-2023	ASC Infratech Pvt. Ltd.	dkthakur@ascinftratech.com
338	Tripura	PMU-Dharmanagar	DN/08008/01006/TR	Completed	Rehabilitation and up-gradation of road from design km 25.250 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis under NH(O) (Package-II)	208A	13.45	13.45	208.7378	88.9	30-03-2020	15-07-2020	100	97.59	14-07-2022	-	15-10-2023	ASC Infratech Pvt. Ltd.	kbplanning@ascinftratech.com;
339	Tripura	PMU-Dharmanagar	DN/08008/01005/TR	Ongoing	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis under NH(O) (Package-III)- Balance Work	208A	11.21	8.46	174.434	59.85	15-03-2024	01-09-2024	41.9	35.35	02-03-2026	21-06-2026	-	Brahmaputra Infrastructures Pvt. Ltd.	guwahati@brahmaputragroup.com
340	Tripura	PMU-Kumarghat	DN/08009/01002/TR	Completed	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis under NH(O)	208	18.6	18.57	302.03	121.68	03-06-2020	15-07-2020	99.94	99.26	13-01-2022	-	03-12-2024	Satish Prasad	spc.kumarghat@gmail.com
341	Tripura	PMU-Kumarghat	DN/05002/01010/TR	Ongoing	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Km 18.600 to Km 26.700) on NH-208 under JICA ODA Loan assistance (Phase-IV) (Pkg-1)	208	8.1	8.1	105.27	62.24	24-11-2020	29-12-2020	96.26	95.64	30-06-2022	15-06-2026	-	Sahu Construction	spc.fultali@gmail.com
342	Tripura	PMU-Kumarghat	DN/05002/01013/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 under JICA ODA Loan assistance (Phase-IV) (Pkg-2)	208	20	19.77	218.23	121	24-11-2020	31-12-2020	100	99.64	01-07-2022	-	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	nbjeetkumarghat@gmail.com
343	Tripura	PMU-Kumarghat	DN/05002/01012/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-3)	208	14.5	14.5	296.48	199.49	24-11-2020	01-01-2021	100	96.89	02-07-2022	-	26-05-2023	J Infratech Limited (JIL)- Maan Builders (JV)	jcipl.tripura@gmail.com
344	Tripura	PMU-Kumarghat	DN/05002/01011/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srimampur section from Km 63.700 to Km 75.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-4)	208	12	12	171.5	84.47	24-11-2020	29-12-2020	100	99.35	30-06-2022	Physically Completed C.C Under Issue	21-11-2024	Sahu Construction	spc.bamanchara@gmail.com
345	Tripura	PMU-Teliamura	DN/05002/01014/TR	Completed	Improvement & widening to 2-lane with paved shoulder of road Srimampur - Khowai section from Km 75.700 to Km 101.300 under JICA ODA Loan assistance (Phase-IV) (Pkg-5)	208	25.6	25.6	317.96	149.92	24-11-2020	30-12-2020	100	98.77	01-07-2022	-	17-04-2023	Civtect India Pvt. Ltd.	civtectkhowai@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
346	Tripura	PMU-Teliamura	DN/05002/01009/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to Km 127.319 (Total Length 26.019 Km) i.e. the Khowai –Teliamura-Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase –VI (Package-1)	208	26.019	13.95	431.78	189.14	12-02-2024	18-07-2024	58.12	46.99	17-07-2026	18-12-2026	-	Civtect India Pvt. Ltd.	civtect@gmail.com
347	Tripura	PMU-Udaipur	DN/05002/01008/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai – Teliamura- Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-2)	208	37.24	12.95	657.21	260.14	12-02-2024	02-09-2024	60.05	57.12	02-09-2026	31-03-2027	-	Anupam Nirman Pvt. Ltd.- Bhavya Construction (JV)	bhavya.telimura@gmail.com
348	Tripura	PMU-Udaipur	DN/05002/01007/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 36.000 (Rangamati) to design Km 72.000 (Pati Chhari) (Total length 36.000 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-3)	208	36	0	670.9	245.1	12-02-2024	02-09-2024	14.1	12.53	02-09-2026	31-05-2027	-	Rani Constructions Pvt. Ltd.	hyd@ranigroup.com, nh208.p3@ranigroup.com
349	Tripura	PMU-Udaipur	DN/05002/01006/TR	Ongoing	Improvement and Widening to 2-lane with paved shoulder of road from design Km 72.000 (Pati Chhari) to design Km 107.654 (Harina) (Total length 35.654 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-4)	208	35.654	0	726.9	301.62	12-02-2024	20-12-2024	8.95	5.17	20-12-2026	30-06-2027	-	Bhartia Infra Projects Limited(BIPL)	info@bhartiainfra.com, bipltrp.pkg4@gmail.com
350	Tripura	PMU-Teliamura	DN/25002/01001/TR	Completed	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-I)	208A/ NH-108B	12.8	12.805	210.54	86.47	30-03-2020	15-07-2020	100	98.33	15-07-2022	-	22-04-2023	Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
351	Tripura	PMU-Teliamura	DN/25002/01004/TR	Ongoing	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-II)-Balance work	208A/ NH-108B	12	2.25	141.48	70.11	18-12-2023	01-03-2024	36.32	30.29	31-08-2025	31-12-2026	-	Sahu Construction	sahu1222construction@gmail.com
352	Tripura	PMU-Teliamura	DN/25002/01002/TR	Completed	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis under NH(O) (Package-III)	208A/ NH-108B	14	14	188	96	21-09-2020	22-10-2020	100	97.26	15-04-2022	-	30-05-2024	A K Construction Co.	akccagartalakhwai@gmail.com /akconstruction1@rediffmail.com
353	Tripura	PMU-Teliamura	DN/12001/01002/TR	Under Termination	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis under NH(O)-NE	Connecting NH-08 & 108B	25.402	0	2026.05	828.45	27-03-2023	09-03-2024	9.2	5.27	09-03-2027	Under Termination	-	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	dra.agartala@draipl.com
354	Tripura	PMU-Kumarghat	DN/01008/01008/TR	Completed	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 of Manu-Lalchara Section on NH-44A to 2- lane with paved shoulder on EPC Mode (Pkg-1) (Manu-Simlung -I)	108 / 44A	16.077	16.08	251.89	166.94	30-03-2020	15-07-2020	100	98.97	14-01-2022	-	27-08-2023	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
355	Tripura	PMU-Dharmanagar	DN/01008/01005/TR	Ongoing	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section via Shivbari on NH-44A to 2 lane with paved shoulder in the state of Tripura on EPC Mode (Pkg-2) under BharatMala Pariyojana (Manu-Simlung -2)	108 / 44A	27.858	16.23	456.88	257.51	23-03-2022	10-01-2023	54.56	53.34	09-01-2025	31-07-2026	-	Jugal Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)	jkmo@jkminfra.net
356	Tripura	PMU-Dharmanagar	DN/01008/01006/TR	Completed	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vanghmun section(PKG-3) on NH-44A to 2 -lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -3)	108 / 44A	20.248	20.245	347.36	225.09	03-06-2020	20-07-2020	100	99.73	19-01-2022	-	06-07-2023	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rsbipltripura@gmail.com;
357	Tripura	PMU-Dharmanagar	DN/01008/01007/TR	Under Termination	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vanghmun-simlung section on NH-44A (PKG-4) on NH-44A to 2 -lane with Paved shoulder in the state of Tripura on EPC Mode under BharatMala Pariyojana (Manu-Simlung -4)	108 / 44A	6.47	0	354.79	220.87	27-03-2021	25-06-2021	59.09	15.06	24-12-2022	Under Termination	-	JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV)	admin@jsr.co.in

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
358	Uttarakhand	PMU-Barkot	DN/09007/01006/UK	Completed	Protection works at Nalupani Landslide (Ex. Km 123.080 to km 123.480, Km. 123.665 to Km. 123.740 and Km. 123.770 to Km. 123.970) Section of NH-34 in the State of Uttarakhand	34	0.735	0.735	47.13	34.9	16-06-2017	11-09-2017	0	100	15-03-2019	-	15-01-2020	KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com
359	Uttarakhand	PMU-Barkot	DN/09007/01005/UK	Completed	Construction of Road, Bridge and Slope Protection Gallery works of Landslide at Barethi (Ex. Km. 100.300 to km 101.060) of Section NH-34 in the State of Uttarakhand on EPC	34	0.76	0.27	40.89	28	18-09-2017	04-01-2018	100	100	03-01-2020	-	30-04-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
360	Uttarakhand	PMU-Barkot	DN/09007/01007/UK	Completed	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	34	0.89	0.89	23.51	18	22-11-2019	08-01-2020	97.7	92.81	05-07-2020	-	09-08-2020	Chaudhary Construction Company Pvt Ltd.	ccc.nhidldharasupm@gmail.com
361	Uttarakhand	PMU-Chamoli	DN/09006/02014/UK	Completed	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (Km 437.400) & Gulabkoti (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district	58/07	0.775	0.65	57.66	44.92	06-04-2016	04-11-2016	100	99.84	06-05-2018	-	31-05-2021	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
362	Uttarakhand	PMU-Chamoli	DN/09006/02012/UK	Completed	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on Rudraprayag-Mana section on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	58/07	0.575	0.575	45.09	34.52	06-04-2016	04-11-2016	100	100	31-01-2020	-	31-01-2020	R.G. Buildwell Engineers LTD.	uk.package@gmail.com
363	Uttarakhand	PMU-Chamoli	DN/09006/02013/UK	Completed	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"	58/07	1.175	1.175	89.27	65	10-12-2018	03-05-2019	100	99.17	02-05-2020	-	25-08-2020	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
364	Uttarakhand	PMU-Chamoli	DN/09006/02020/UK	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder and Slope Protection Work (450m) & Patalganga Tunnel of (150 m) from existing Km. 458.900 to Km. 459.475 (Design Ch. 456.200 to Ch. 456.800) of Patalganga Landslide of NH-07 under "Chardham Pariyojna" on EPC basis in the state Uttarakhand	58/07	0.6	0.45	45.37	37	10-12-2018	03-05-2019	100	99.95	02-05-2020	-	31-01-2021	Bharat Constructions (India) Pvt. Ltd.	bharatconstruction248@gmail.com
365	Uttarakhand	PMU-Chamoli	DN/09006/02017/UK	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-1)	58/07	29.125	28.849	274.31	163.35	26-03-2018	23-05-2018	97.31	97.06	20-11-2020	-	29-02-2024	RCC Developers ltd	rcdd109@gmail.com
366	Uttarakhand	PMU-Chamoli	DN/09006/02016/UK	Completed	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-2)	58/07	28.8	28.472	403.36	258.26	26-03-2018	24-05-2018	98.93	98.46	21-11-2020	-	29-02-2024	Shivalaya Construction co. Pvt. Ltd. (SCCPL) - Hillways Construction Company Pvt. Ltd. (HCCPL) (JV)	scclhcpljv@rediffmail.com
367	Uttarakhand	PMU-Chamoli	DN/09006/02015/UK	Completed	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-3)	58/07	36.675	36.161	417.24	307.28	26-03-2018	23-05-2018	99.88	98.88	20-11-2020	-	31-03-2024	Naresh Kumar Garg Infrastructure Ltd. (NKG)	nkg@nkgindia.com
368	Uttarakhand	PMU-Chamoli	DN/09006/02011/UK	Ongoing	Construction for Mitigation Measures of 10 Nos. Landslides, 01 No. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 368.00 to Km 433.00 on NH-07 on EPC (Package-1)	58/07	1.69	0.27	216.68	93	15-03-2024	14-06-2024	98.2	95.71	14-12-2025	19-06-2026	-	Bharat Constructions (India) Pvt. Ltd.	bcjplnhidclpkg01kpg@gmail.com
369	Uttarakhand	PMU-Chamoli	DN/09006/02010/UK	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones in between Ch. 433.00 to 450.00 (BANERPANI VILLAGE) on NH-07 on EPC mode in the state of Uttarakhand (Package-2)	58/07	1.99	0.27	259.64	102	15-03-2024	16-12-2024	62.93	34.57	15-06-2026	03-01-2027	-	SRM (Shri Ram Mehta) Contractors Pvt. Ltd.	srmcontractors@gmail.com srmslope@gmail.com
370	Uttarakhand	PMU-Chamoli	DN/09006/02009/UK	Ongoing	Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 450.00 to Km 468.00 on NH-07 on EPC (Package-3)	58/07	1.4615	0.14	250.33	104.28	15-03-2024	14-06-2024	83.54	52.1	14-12-2025	24-02-2027	-	RSB Projects Pvt. Ltd.-SRM (Shri Ram Mehta) Contractors Pvt. Ltd. (JV)	srmcontractors@gmail.com srmslope@gmail.com
371	Uttarakhand	PMU-Barkot	DN/09005/01002/UK	Ongoing	Construction, Operation & Maintenance of 2-L Bi-directional Silkyara Bend- Barkot Tunnel with escape passage including approaches (Tunnel-4.531 & Approach road- 0.328) on Dharasu-Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134 (Old NH-94) on EPC mode Silkyara Side (South Portal) & Barkot Site (North Portal)	94/134	4.859	0.51	1383.78	853.79	31-05-2018	09-07-2018	72.85	71.84	08-07-2022	31-03-2027	-	Navayuga Engineering Company Limited (NEC)	necdocumentcontroller@gmail.com nec@navayuga.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
372	West Bengal	PMU- Kalimpong	DI/06002/01002/WB	Completed	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder on NH-327B across Indo-Nepal border on Asian Highway (AH -02) by ADB fund under SASEC Tranche-2 on EPC mode	327B	1.5	1.405	158.65	103.78	23-11-2017	01-02-2018	100	97.52	30-01-2021	-	05-09-2020	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	draiplmechi@gmail.com
373	West Bengal	PMU- kalimpong	DN/09021/03003/WB	Completed	Construction of Rangpo-Viaduct of 826 m Viaduct Bridge at Rangpo between km 51.100 to 53.900 along with approaches with total project length of 1.123 Km on Sevoke – Gangtok road (NH-10) in the State of West Bengal and Sikkim under SARDP-NE Phase-A on EPC mode (Atal Setu)	31A/10	1.123	0	133.49	55.79	16-12-2016	20-02-2017	92.84	80.82	20-02-2020	-	08-06-2022	Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)	-
374	West Bengal	PMU- kalimpong	DN/19002/01013/WB	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 0.00 to Km 13.00 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVA	717A	15.24	15.24	402.94	261	01-03-2019	04-10-2019	98.54	75.04	03-04-2022	30-06-2026	-	N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. - Vinod Kumar Jain (VKJ) (JV)	nspvrkj.bagrakot@gmail.com
375	West Bengal	PMU- kalimpong	DN/19002/01014/WB	Ongoing	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 13.00 to Km 25.60 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVB	717A	12.6	12.32	295.97	184.46	19-08-2020	05-10-2020	96.99	95.42	05-04-2023	30-07-2026	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructre Pvt. Ltd. (JV)	nh717a.4b@ranigroup.com>
376	West Bengal	PMU- kalimpong	DN/19002/01010/WB	Completed	Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (Package No. IVD from Km 26.10 to 40.00 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase A of SARDP-NE in the State of West Bengal) PKG- IVD	717A	13.9	13.902	242.97	177.99	20-03-2020	11-06-2020	100	99.42	10-06-2022	-	02-01-2024	Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kclbbpl2020@gmail.com
377	West Bengal	PMU- kalimpong	DN/19002/01011/WB	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A in state of West Bengal (Pkg-VA)	717A	21.1	20.81	273.78	189.26	21-08-2020	05-10-2020	95.72	94.17	05-04-2023	30-07-2026	-	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructre Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
378	West Bengal	PMU- kalimpong	DN/19002/01012/WB	Ongoing	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km 96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Reshi Border) Pkg-VB as part of Alternate connectivity to Gangtok	717A	16.554	16.19	395.59	240.3	24-07-2020	20-10-2020	95.72	91.28	17-04-2022	30-06-2026	-	TTC Infra India-Suryodaya Infra Projects Pvt Ltd (SIPL) (JV)	ttc.prpkgvb@gmail.com
379	West Bengal	PMU-Siliguri	DN/09021/03008/WB	Ongoing	Slope protection and landslide mitigation at 4 vulnerable locations (km 1.950 to Km 2.100, km 11.100 to 11.450, km 22.435 to km 22.485 and km 22.610 to km 22.680) within Sevoke-Rangpo section of NH-10 (old NH-31A) in Darjeeling & Kalimpong district in the State of West Bengal on EPC mode	31A/10	0.62	0	152.27	91.3	10-01-2025	26-06-2025	29.33	23.04	26-06-2027	26-06-2027	-	Geo-spar Infra Pvt. Ltd. - SVS Mookambika Construction Pvt. Ltd.(SVSMC) (JV)	info@spargrp.com
380	West Bengal	PMU-Siliguri	DN/09021/03007/WB	Awarded, Not Appointed	Slope Protection and Landslide Mitigation at 3 Vulnerable Locations (from actual chainages 6.50 to Ch. 6.705, Ch. 7.17 to Ch. 7.25 and Ch. 22.800 to Ch. 22.950) within Sevoke -Rangpo section of NH-10 (old NH 31A) in the district of Kalimpong in west Bengal	31A/10	0	0	57.21	28	03-02-2026	To be given	0	0	-	-	-	Bharat Constructions (India) Pvt. Ltd.	-
381	West Bengal	PMU-Siliguri	DN/09021/03009/WB	Ongoing	Slope Protection and Landslide Mitigation at 2 Vulnerable locations viz. Km 23.200 to 23.960, Km 26.530 to Km 26.580 within Sevoke-Rangpo section of NH-10 (old NH-31A) in Kalimpong district in the State of West Bengal on EPC mode	31A/10	0.81	0	68.49	49	12-07-2024	06-09-2024	5	0	08-03-2026	08-11-2026	-	Nagyan Construction Pvt. Ltd. (NCPL)	-
382	West Bengal	PMU-Siliguri	DN/09021/04002/WB	Awarded, Not Appointed	Widening of Valley side at 3 locations viz. Km 20.900, Km 35.500 and Km 36.700 and culvert at 13 locations viz. Km 17.600, Km 17.800, Km 18.300, Km 20.200, Km 21.500, Km 21.650, Km 21.850, Km 32.800, Km 33.100, Km 38.300, Km 40.300, Km 43.700, Km 47.300 on NH-10 (old NH-31A) on EPC mode in the State of West Bengal	31A/10	2.2	0	75.85	38.246	12-02-2026	To be given	0	0	-	-	-	Tvastar Infratech Pvt. Ltd.	-

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
383	West Bengal	PMU- Darjeeling	DN/09028/01001/WB	Ongoing	Reconstruction and widening of 08 nos. narrow culvert at km 22.445, km 22.450, km 22.840, km 27.565, km 29.000 (half portion), km 29.500, km 30.650, km 38.290 & spot improvement from km 22.397 to km 22.442, km 22.445 to km 22.450, km 22.453 to km 22.493, km 26.855 to km 26.935, km 27.125 to km 27.175, km 27.492 to km 27.562, km 27.565 to km 27.710, km 29.487 to km 29.502, km 29.506 to km 29.513, km 32.710 to km 32.750, km 32.885 to km 32.910, km 38.185 to km 38.285, km 38.290 to km 38.330 & Repair of old parapets, construction of new parapet, road signage such as Median Marker, Road Marking etc. in selected stretches from km 20.00 to km 40.00 of NH-110 (Old NH-55) in the district of Darjeeling under Annual	55/110	0.662	0	13.49	12.767	25-01-2024	01-03-2024	93	92.4	28-02-2025	15-08-2026	-	DDSD Construction Co.	ddsdcc12@gmail.com
384	West Bengal	PMU- Darjeeling	DN/09028/01005/WB	Ongoing	Slope Stabilization Scheme at location of landslide at km 52.240 km & Km 42.800 of NH-110 at Tindharia, West Bengal & Permanent Restoration of damaged Road under NH Division-IX in the district of Darjeeling, West Bengal during the year 2022-23	55/110	0.134	0	24.52	15.08	-	06-09-2024	77	75.11	09-03-2026	30-11-2026	-	Pavai Infra Geotech, Coimbatore, Tamilnadu.	info@pavaigeotech.com
385	West Bengal	PMU- Darjeeling	DN/09028/01003/WB	Ongoing	Improvement of Spots (Including widening of culvert, drops & guide) from km 4.390 to km 4.585, km 5.328 to km 5.430, km 8.520 to km 9.075 (At 02 nos. of locations), km 9.335 to km 9.520 and km 12.060 to 12.235 on NH-110 (Old NH-55) in between km 0.00 to km 20.00 of NH-110 under NH Division-IX in the District of Darjeeling, West Bengal [2023-24/RSEC-15]	55/110	1.212	0	15.02	13.08	-	17-03-2025	45	25.84	16-03-2026	31-08-2026	-	Sun Shine Overseas Pvt. Ltd.	sopl.ebp@gmail.com
386	West Bengal	PMU- Darjeeling	DN/09028/01004/WB	Ongoing	Improvement of Spots from 21.710 km to 21.838 km (including reconstruction & culvert widening), 21.921 km to 22.000 km (including drop & guides), 23.760 km to 23.800 km, 26.597 km to 26.705 km (including drop & Guides), 28.270 km to 28.340 km, 35.878 km to 35.980 km, 36.025 km to 36.135 km, 36.245 km to 36.400 km (including reconstruction & culvert widening) on NH-110 (old NH-55) in between km 20.00 to km 40.00 of Nh-110 (old NH-55) under NH Division No.-IX in the dist. of Darjeeling	55/110	0.792	0	14.48	13.19	-	11-09-2024	96	94.01	11-09-2025	15-08-2026	-	Kundan Tamang	kundantamangslg@rediffmail.com
387	West Bengal	PMU- Darjeeling	DN/09028/01002/WB	Ongoing	Improvement of Spots including reconstruction and widening of Culverts in between Ch. km 40.000 to km 65.000 of NH-55 (New NH-110) under NH Division – IX (I) in the District of Darjeeling, West Bengal in the FY 2024-25	55/110	2.847	0	32.35	31.18	23-04-2025	23-04-2025	65	57.31	21-04-2026	31-08-2026	-	Daljyor Unemployed Engineer's Co-operative Society Ltd.	daljyor2008@gmail.com

Sl. No.	State/UT	PMU Name	PMP (UPN- ID)	Project Stage	Name of Project	NH No. (Old/ New)	Project Length (Km)	Total Length Constructed (KM)	Final Sanctioned Cost/ TPC (in Crore)	Awarded Cost (in Cr.)	Date of Award	Appointed Date	Physical Progress (%)	Financial Progress (%)	Scheduled Completion Date	Likely Completion date as per PMP	Actual Date of Completion	Name of the Contractor	Contractor Email id
388	Assam (MMLP)	PMU- Bongaigaon	DN/26001/01003/AS	Completed	INFRASTRUCTURE WORK: MMLP (Package-I: Road and Utility Works)	17	4.25	4.25	693.97	165.94	05-06-2020	30-09-2020	100	95.8	01-04-2022	Physically Completed C.C Under Issue	30-09-2024	RAM CHANDRA PAUL	ram_chandrapaul@yahoo.in
389	Assam (MMLP)	PMU- Bongaigaon	DN/26001/01002/AS	Completed	INFRASTRUCTURE WORK: MMLP (Package-II: Building and Infrastructure works)	17	-	0	0	80.08	05-08-2020	30-09-2020	98.28	95.51	03-04-2022	-	25-12-2023	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com
390	Assam (MMLP)	PMU- Bongaigaon	DN/26001/01001/AS	Completed	INFRASTRUCTURE WORK: MMLP (Pkg.-III : External Rail Connectivity)	Not Applicable	3.76	0	0	21.85	09-10-2020	01-12-2020	93.23	90.27	01-06-2022	Physically Completed C.C Under Issue	20-09-2024	Sumcon Infraventures LLP	gunjan@sumconinfraventures.com
391	Assam (MMLP)	PMU- Bongaigaon	DN/26001/02001/AS	Completed	INFRASTRUCTURE WORK: Deveopment of Inland Water Transport (IWT) Terminal at MMLP Jogighopa	NW-2	-	0	70.92	63.9	06-10-2021	22-04-2022	98.74	98.43	14-10-2023	Physically Completed C.C Under Issue	31-07-2024	DVP Infra Projects Pvt. Ltd.	info@dvpinfra.com